

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: 01135378

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0047

Pay Period: 10/26/2024
to 11/25/2024

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed:

1762 Days

Elapsed Calender Days:

1630 Days

Percent Time:

92.51

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let:

04/17/2020

Date Awarded:

04/17/2020

Date Contract Executed:

06/08/2020

Date Notice to Proceed:

06/10/2020

Date Work Began:

06/25/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/06/2025

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$63,002,481.87

Original Contract Amount \$58,210,181.50

Funds Available \$12,401,556.85

Percent Complete 79.88%

Counties:

Cobb

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$63,002,481.88	\$58,210,181.50	\$12,401,556.84	80.32%	\$1,414,205.99

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: 01135378

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0047

Pay Period: 10/26/2024
to 11/25/2024

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$40,261,712.37	\$39,126,613.82	\$1,135,098.55
Non-Participating	\$10,065,428.25	\$9,781,653.59	\$283,774.66
Total Earnings	\$50,327,140.62	\$48,908,267.41	\$1,418,873.21
Stockpiled Materials	\$273,784.42	\$278,451.64	(\$4,667.22)
Gross Earnings	\$50,600,925.04	\$49,186,719.05	\$1,414,205.99
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$50,600,925.04	\$49,186,719.05	

Total Payable: **\$1,414,205.99**

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2024

User: 01135378

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0047

Pay Period: 10/26/2024

to 11/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	225,880.000	192,383.650		
				27.500	7,924.730		
					200,308.380	\$217,930.08	\$5,508,480.45
0030	318-3000	AGGR SURF CRS	TN	6,681.000	6,372.305		
				25.000	18.810		
					6,391.115	\$470.25	\$159,777.88
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,466.000	3,271.700		
				128.000	.000		
					3,271.700	\$.00	\$418,777.60
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		115,318.000	84,592.301		
		TL & H LIME		78.000	1,781.340		
					86,373.641	\$138,944.52	\$6,737,144.00
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		32,250.000	25,485.480		
		L & H LIME		81.000	558.760		
					26,044.240	\$45,259.56	\$2,109,583.44
0059	413-0750	TACK COAT	GL	21,506.000	31,922.000		
				3.500	722.000		
					32,644.000	\$2,527.00	\$114,254.00
0075	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	500.000	67.000		
				22.000	.000		
					67.000	\$.00	\$1,474.00
0090	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	8.000	2.500		
				1250.000	.000		
					2.500	\$.00	\$3,125.00
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000	106.065		
				290.000	1.500		
					107.565	\$435.00	\$31,193.85

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2024

User: 01135378

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0047

Pay Period: 10/26/2024
to 11/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0105	603-7000	PLASTIC FILTER FABRIC	SY	1,750.000	26,151.033		
				4.000	531.665		
					26,682.698	\$2,126.66	\$106,730.79
Category Amount:						\$407,693.07	\$15,190,541.01
Category Number:		0030 CONCRETE					
0170	433-1000	REINF CONC APPROACH SLAB	SY	449.000	449.000		
				235.000	.000		
					449.000	\$.00	\$105,515.00
0175	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	10,930.000	9,303.237		
				45.000	955.420		
					10,258.657	\$42,993.90	\$461,639.57
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000	24,858.678		
				32.000	1,937.700		
					26,796.378	\$62,006.40	\$857,484.10
Category Amount:						\$105,000.30	\$1,424,638.67
Category Number:		0010 ROADWAY					
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000	1,025.330		
				60.000	109.111		
					1,134.441	\$6,546.66	\$68,066.46
Category Amount:						\$6,546.66	\$68,066.46
Category Number:		0030 CONCRETE					
0185	441-0740	CONCRETE MEDIAN, 4 IN	SY	7,698.000	2,361.079		
				45.000	579.900		
					2,940.979	\$26,095.50	\$132,344.06
0195	441-4020	CONC VALLEY GUTTER, 6 IN	SY	4,413.000	2,996.685		
				58.000	308.611		
					3,305.296	\$17,899.44	\$191,707.17

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: 01135378

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0047

Pay Period: 10/26/2024
to 11/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0030 CONCRETE					
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000	64,210.887		
				22.000	1,441.000		
					65,651.887	\$31,702.00	\$1,444,341.51
0210	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	59,019.000	44,139.000		
				22.000	4,036.000		
					48,175.000	\$88,792.00	\$1,059,850.00
Category Amount:						\$164,488.94	\$2,828,242.74
Category Number:		0040 DRAINAGE					
0220	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	213.000	51.000		
				58.000	.000		
					51.000	\$.00	\$2,958.00
0230	441-0303	CONC SPILLWAY, TP 3	EA	4.000	9.000		
				2210.000	1.000		
					10.000	\$2,210.00	\$22,100.00
0235	500-3200	CLASS B CONCRETE	CY	14.000	7.320		
				1150.000	.000		
					7.320	\$.00	\$8,418.00
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000	40.720		
				1650.000	.000		
					40.720	\$.00	\$67,188.00
0255	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	37,074.000	35,421.753		
				46.000	486.500		
					35,908.253	\$22,379.00	\$1,651,779.64
0335	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	139.000	120.000		
				1250.000	6.000		
					126.000	\$7,500.00	\$157,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: 01135378

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0047

Pay Period: 10/26/2024
to 11/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0040		DRAINAGE					
0359	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,476.000	1,692.359		
				48.000	70.556		
					1,762.915	\$3,386.69	\$84,619.92
0370	603-7000	PLASTIC FILTER FABRIC	SY	1,079.000	6,155.171		
				4.000	44.444		
					6,199.615	\$177.78	\$24,798.46
0375	611-8000	ADJUST CATCH BASIN TO GRADE	EA	4.000	3.000		
				2500.000	1.000		
					4.000	\$2,500.00	\$10,000.00
Category Amount:						\$38,153.47	\$2,029,362.02
Category Number: 0050		CULVERTS					
0386	500-3002	CLASS AA CONCRETE	CY	.000	1,023.260		
				598.350	.000		
					1,023.260	\$0.00	\$612,267.62
		Class "AA"-Missing pay item per specification. Plan quantitiy lists class "A" but specs call for class "AA"					
Category Amount:						\$0.00	\$612,267.62
Category Number: 0040		DRAINAGE					
0390	668-1100	CATCH BASIN, GP 1	EA	320.000	316.750		
				3050.000	-6.500		
					310.250	\$-19,825.00	\$946,262.50
0400	668-2100	DROP INLET, GP 1	EA	55.000	46.000		
				2300.000	.000		
					46.000	\$0.00	\$105,800.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000	29.500		
				2200.000	1.000		
					30.500	\$2,200.00	\$67,100.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: 01135378

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0047

Pay Period: 10/26/2024
to 11/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0040 DRAINAGE					
0420	668-5000	JUNCTION BOX	EA	5.000	2.500		
				1720.000	.000		
					2.500	\$.00	\$4,300.00
Category Amount:						\$-17,625.00	\$1,123,462.50
Category Number:		0050 CULVERTS					
0450	960-0550	PRECAST THREE SIDED CULVERT, SINGLE BAR LF		120.000	149.740		
				8850.000	-29.740		
					120.000	\$-263,199.00	\$1,062,000.00
		SR 360					
Category Amount:						\$-263,199.00	\$1,062,000.00
Category Number:		0080 EROSION CONTROL					
0680	163-0232	TEMPORARY GRASSING	AC	59.000	94.908		
				450.000	2.002		
					96.910	\$900.90	\$43,609.50
0685	163-0240	MULCH	TN	1,755.000	1,117.906		
				100.000	13.754		
					1,131.660	\$1,375.40	\$113,166.00
0760	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		492.000	295.000		
				225.000	3.000		
					298.000	\$675.00	\$67,050.00
0850	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	51.000		
				200.000	1.000		
					52.000	\$200.00	\$10,400.00
0865	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	85,236.000	66,197.625		
				3.000	1,253.250		
					67,450.875	\$3,759.75	\$202,352.63
0870	700-6910	PERMANENT GRASSING	AC	117.000	31.609		
				1500.000	-7.782		
					23.827	\$-11,673.00	\$35,740.50

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: 01135378

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0047

Pay Period: 10/26/2024
to 11/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0080		EROSION CONTROL					
0875	700-7000	AGRICULTURAL LIME	TN	527.000	14.931		
				100.000	-4.281		
					10.650	\$-428.10	\$1,065.00
0880	700-8000	FERTILIZER MIXED GRADE	TN	159.000	28.615		
				500.000	.450		
					29.065	\$225.00	\$14,532.50
Category Amount:						\$-4,965.05	\$487,916.13
Category Number: 0090		BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK					
0915	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				972545.000	.000		
					1.000	\$0.00	\$972,545.00
		1					
0920	500-3002	CLASS AA CONCRETE	CY	154.000	154.000		
				1400.000	.000		
					154.000	\$0.00	\$215,600.00
0925	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	574.000	573.670		
				212.000	.000		
					573.670	\$0.00	\$121,618.04
		1					
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	892.000	891.840		
				330.000	.000		
					891.840	\$0.00	\$294,307.20
		1					
Category Amount:						\$0.00	\$1,604,070.24
Category Number: 0010		ROADWAY					
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	80.000	95.920		
				580.000	.000		
					95.920	\$0.00	\$55,633.60
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	303.000	287.170		
				640.000	.000		
					287.170	\$0.00	\$183,788.80

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: 01135378

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0047

Pay Period: 10/26/2024
to 11/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0990	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		244.000	245.340		
				790.000	.000		
					245.340	\$.00	\$193,818.60
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000	69.670		
				700.000	.000		
					69.670	\$.00	\$48,769.00
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,815.000	342.760		
		MATL & H LIME		121.000	.000		
					342.760	\$.00	\$41,473.96
1190	201-1500	CLEARING & GRUBBING -	LS	1.000	.927		
				4679176.000	.073		
					1.000	\$341,579.85	\$4,679,176.00
		0006049					
1200	210-0250	UNDERCUT EXCAVATION	CY	2,500.000	9,706.377		
				12.000	84.203		
					9,790.580	\$1,010.44	\$117,486.96
1205	600-0001	FLOWABLE FILL	CY	1,320.000	510.000		
				155.000	3.689		
					513.689	\$571.80	\$79,621.80
1400	670-1120	WATER MAIN, 12 IN	LF	11,000.000	9,861.500		
				68.000	255.000		
					10,116.500	\$17,340.00	\$687,922.00
		DIP, PC 350					
1405	670-2700	ABANDONMENT OF WATER VALVES	EA	35.000	2.000		
				350.000	4.000		
					6.000	\$1,400.00	\$2,100.00
		(COBB CNTY WATER & SEWER)					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: 01135378

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0047

Pay Period: 10/26/2024
to 11/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
1490	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	17.000	3.000		
				720.000	2.000		
					5.000	\$1,440.00	\$3,600.00
		(COBB CNTY WATER & SEWER)					
Category Amount:						\$363,342.09	\$6,093,390.72
Category Number:		0040 DRAINAGE					
1491	668-6000	SPRING BOX	EA	.000	2.000		
				4891.660	.000		
					2.000	\$0.00	\$9,783.32
		Spring Boxes for Sta 153 RT					
		Continous water flow after long dry weather					
Category Amount:						\$0.00	\$9,783.32
Category Number:		0010 ROADWAY					
1492	004-0022	EXTRA WORK -	LS	.000	.000		
				50721.940	1.000		
					1.000	\$50,721.94	\$50,721.94
		Driveways: Tie In Sta.191+40 LT and Demo&Re-CST Sta.201+00LT					
7000	610-2815	REM CONC SIDEWALK	SY	.000	.000		
				40.080	194.718		
					194.718	\$7,804.30	\$7,804.30
		DRIVEWAY CONCRETE REMOVAL @ 57+24 RT					
		ITEM ADDED BY CO # 38					
7001	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	.000	.000		
				3.500	48.000		
					48.000	\$168.00	\$168.00
		ADDITIONAL SAW CUT @ STA 57+24 RT					
		ITEM ADDED BY CO # 38					
7002	208-0100	IN PLACE EMBANKMENT	CY	.000	.000		
				16.120	918.593		
					918.593	\$14,807.72	\$14,807.72
		IN PLACE EMBANKMENT @ 57+24 RT, Parcel 151 & 153					
		ITEM ADDED BY CO # 38					
7003	210-0100	GRADING COMPLETE -	LS	.000	.000		
				20345.480	1.000		
					1.000	\$20,345.48	\$20,345.48
		GRADING COMPLETE @ 57+24 RT, PARCEL 151, 153 & 104					
		ITEM ADDED BY CO # 38					
7004	205-0001	UNCLASS EXCAV	CY	.000	.000		
				29.110	88.889		
					88.889	\$2,587.56	\$2,587.56
		UNCLASS EXCAVATION @ 57+24 RT, PARCEL 151 & 153					
		ITEM ADDED BY CO # 38					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: 01135378

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0047

Pay Period: 10/26/2024
to 11/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
7005	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	.000 1489.870	.000 1.000 1.000	\$1,489.87	\$1,489.87
		18 IN FLARED END SECTION @ 57+24 RT ITEM ADDED BY CO # 38					
7006	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	.000 2089.450	.000 1.000 1.000	\$2,089.45	\$2,089.45
		18 IN FLARED END SECTION @ STA 57+24 RT ITEM ADDED BY CO # 38					
7007	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	.000 88.000	.000 46.000 46.000	\$4,048.00	\$4,048.00
		18 IN SIDE DRAIN PIPE @ PARCEL 151 & 153 ITEM ADDED BY CO # 38					
7008	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000 96.000	.000 172.000 172.000	\$16,512.00	\$16,512.00
		18 IN STORM DRAIN PIPE @ PARCEL 151 & 153 ITEM ADDED BY CO # 38					
7009	004-0022	EXTRA WORK -	LS	.000 157144.590	.000 1.000 1.000	\$157,144.59	\$157,144.59
		COST DUE TO DELAY ITEM ADDED BY CO # 38					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	787,957.140 11,881.530 799,838.670	\$11,881.53	\$799,838.67
		(#IN)					
9200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000 114.910	.000 381.000 381.000	\$43,780.71	\$43,780.71
		8 IN DRIVEWAY CONC @ STA 321+25 LT & 171+05 LT ITEM ADDED BY CO # 37					
9201	205-0001	UNCLASS EXCAV	CY	.000 34.670	.000 42.920 42.920	\$1,488.04	\$1,488.04
		UNCLASSIFIED EXCAVATION @ PARCEL 35 & 145 ITEM ADDED BY CO # 37					
9203	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000 1553.420	.000 18.401 18.401	\$28,584.48	\$28,584.48
		CLASS B RETAINING WALL @ PARCEL 35 ITEM ADDED BY CO # 37					

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2024

User: 01135378

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0047

Pay Period: 10/26/2024
to 11/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9205	208-0100	IN PLACE EMBANKMENT	CY	.000	.000		
				36.820	19.900		
					19.900	\$732.72	\$732.72
		IN PLACE EMBANKMENT @ PARCEL 35					
		ITEM ADDED BY CO # 37					
9206	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	.000	.000		
				50.700	552.897		
					552.897	\$28,031.88	\$28,031.88
		MILL ASPH CONC PVMT/ 1.5 IN DEPTH @ PARCEL 35, 21, & 23					
		ITEM ADDED BY CO # 37					
9208	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	.000	.000		
				4.430	309.950		
					309.950	\$1,373.08	\$1,373.08
		SAW CUT @ PARCEL 35, 21, 23 AND 145.					
		ITEM ADDED BY CO # 37					
9209	210-0100	GRADING COMPLETE -	LS	.000	.000		
				9552.280	1.000		
					1.000	\$9,552.28	\$9,552.28
		GRADING & SLOPE DRESSING @ PARCEL 35, 21, 23, 145 & 152					
		ITEM ADDED BY CO # 37					
9214	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	.000		
				2200.740	1.000		
					1.000	\$2,200.74	\$2,200.74
		INSTALL MANHOLE AT PARCEL 152					
		ITEM ADDED BY CO # 37					
9215	004-0022	EXTRA WORK -	LS	.000	.000		
				214093.360	1.000		
					1.000	\$214,093.36	\$214,093.36
		COSTS DUE TO DELAY					
		ITEM ADDED BY CO # 37					
Category Amount:						\$619,437.73	\$1,407,394.87
Project Total Amount:						\$1,418,873.21	\$50,327,140.62