

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01135378

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0050

Pay Period: 01/26/2025
to 02/25/2025

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed:

1987 Days

Elapsed Calender Days:

1722 Days

Percent Time:

86.66

District: 7

Area: 02

Contractor:

CMES, INC.

3900 Steve Reynolds Blvd

Date Let:

04/17/2020

Date Awarded:

04/17/2020

Date Contract Executed:

06/08/2020

Date Notice to Proceed:

06/10/2020

Date Work Began:

06/25/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/17/2025

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$80,938,676.75

Original Contract Amount \$58,210,181.50

Funds Available \$18,576,509.81

Percent Complete 76.63%

Counties:

Cobb

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$80,938,676.76	\$58,210,181.50	\$18,576,509.80	77.05%	\$1,447,022.16

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01135378

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0050

Pay Period: 01/26/2025
to 02/25/2025

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$49,615,830.22	\$48,458,212.49	\$1,157,617.73
Non-Participating	\$12,403,957.74	\$12,114,553.31	\$289,404.43
Total Earnings	\$62,019,787.96	\$60,572,765.80	\$1,447,022.16
Stockpiled Materials	\$342,379.00	\$342,379.00	\$0.00
Gross Earnings	\$62,362,166.96	\$60,915,144.80	\$1,447,022.16
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$62,362,166.96	\$60,915,144.80	

Total Payable: **\$1,447,022.16**

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: 01135378

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0050

Pay Period: 01/26/2025
to 02/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0026	700-9300	SOD	SY	.000	3,383.249		
				27.380	6,471.174		
					9,854.423	\$177,180.74	\$269,814.10
		SOD INSTALLATION					
		ITEM ADDED BY SA					
0030	318-3000	AGGR SURF CRS	TN	6,681.000	5,379.165		
				25.000	-36.970		
					5,342.195	\$-924.25	\$133,554.88
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM	TN	3,466.000	922.330		
				128.000	.000		
					922.330	\$.00	\$118,058.24
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF	TN	115,318.000	51,625.451		
		TL & H LIME		78.000	-105.000		
					51,520.451	\$-8,190.00	\$4,018,595.18
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF	TN	32,250.000	9,274.550		
		L & H LIME		81.000	.000		
					9,274.550	\$.00	\$751,238.55
0059	413-0750	TACK COAT	GL	21,506.000	18,050.000		
				3.500	.000		
					18,050.000	\$.00	\$63,175.00
0090	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	8.000	2.500		
				1250.000	.000		
					2.500	\$.00	\$3,125.00
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000	55.070		
				290.000	.000		
					55.070	\$.00	\$15,970.30

Estimate Summary By Project

Pay Period: 01/26/2025
to 02/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0010 ROADWAY					
0105	603-7000	PLASTIC FILTER FABRIC	SY	1,750.000	17,934.172		
				4.000	-296.347		
					17,637.825	\$-1,185.39	\$70,551.30
Category Amount:						\$166,881.10	\$5,444,082.55
Category Number:		0030 CONCRETE					
0170	433-1000	REINF CONC APPROACH SLAB	SY	449.000	449.000		
				235.000	.000		
					449.000	\$.00	\$105,515.00
0175	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	10,930.000	6,418.926		
				45.000	-210.490		
					6,208.436	\$-9,472.05	\$279,379.62
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000	15,537.480		
				32.000	.000		
					15,537.480	\$.00	\$497,199.36
Category Amount:						\$-9,472.05	\$882,093.98
Category Number:		0010 ROADWAY					
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000	350.830		
				60.000	.000		
					350.830	\$.00	\$21,049.80
Category Amount:						\$0.00	\$21,049.80
Category Number:		0030 CONCRETE					
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000	41,437.120		
				22.000	.000		
					41,437.120	\$.00	\$911,616.64
Category Amount:						\$0.00	\$911,616.64

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01135378

Department of Transportation

Page 5 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0050

Pay Period: 01/26/2025
to 02/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0040 DRAINAGE					
0220	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	213.000	51.000		
				58.000	.000		
					51.000	\$.00	\$2,958.00
0235	500-3200	CLASS B CONCRETE	CY	14.000	.000		
				1150.000	-7.316		
					-7.316	\$-8,413.40	(\$8,413.40)
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000	30.050		
				1650.000	.000		
					30.050	\$.00	\$49,582.50
Category Amount:						\$-8,413.40	\$44,127.10
Category Number:		0050 CULVERTS					
0386	500-3002	CLASS AA CONCRETE	CY	.000	602.130		
				598.350	.000		
					602.130	\$.00	\$360,284.49
		Class "AA"-Missing pay item per specification.					
		Plan quantitiy lists class "A" but specs call for class "AA"					
Category Amount:						\$0.00	\$360,284.49
Category Number:		0040 DRAINAGE					
0390	668-1100	CATCH BASIN, GP 1	EA	320.000	208.750		
				3050.000	.000		
					208.750	\$.00	\$636,687.50
0400	668-2100	DROP INLET, GP 1	EA	55.000	29.000		
				2300.000	.000		
					29.000	\$.00	\$66,700.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000	22.500		
				2200.000	.000		
					22.500	\$.00	\$49,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01135378

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0050

Pay Period: 01/26/2025
to 02/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0420	668-5000	JUNCTION BOX	EA	5.000 1720.000	4.000 .000 4.000	\$0.00	\$6,880.00
Category Amount:						\$0.00	\$759,767.50
Category Number: 0050 CULVERTS							
0440	511-1000	BAR REINF STEEL	LB	117,603.000 1.000	114,727.413 .035 114,727.448	\$0.04	\$114,727.45
Category Amount:						\$0.04	\$114,727.45
Category Number: 0080 EROSION CONTROL							
0685	163-0240	MULCH	TN	1,755.000 100.000	1,188.223 -6.737 1,181.486	\$-673.70	\$118,148.60
0700	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		12,659.000 13.000	11,568.750 .000 11,568.750	\$0.00	\$150,393.75
0760	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		492.000 225.000	247.250 .000 247.250	\$0.00	\$55,631.25
0770	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		42,618.000 0.500	45,883.000 90.000 45,973.000	\$45.00	\$22,986.50
0865	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	85,236.000 3.000	56,054.622 -977.625 55,076.997	\$-2,932.88	\$165,230.99
0875	700-7000	AGRICULTURAL LIME	TN	527.000 100.000	10.500 -.800 9.700	\$-80.00	\$970.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: 01135378

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0050

Pay Period: 01/26/2025
to 02/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0080		EROSION CONTROL					
0880	700-8000	FERTILIZER MIXED GRADE	TN	159.000	20.090		
				500.000	-800		
					19.290	\$-400.00	\$9,645.00
0890	711-0100	TURF REINFORCING MATTING, TP 1	SY	17,058.000	602.209		
				4.500	-800.000		
					-197.791	\$-3,600.00	(\$890.06)
Category Amount:						\$-7,641.58	\$522,116.03
Category Number: 0090		BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK					
0910	500-0100	GROOVED CONCRETE	SY	867.000	373.000		
				24.000	-494.000		
					-121.000	\$-11,856.00	(\$2,904.00)
0915	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				972545.000	.000		
					1.000	\$0.00	\$972,545.00
		1					
0920	500-3002	CLASS AA CONCRETE	CY	154.000	154.000		
				1400.000	.000		
					154.000	\$0.00	\$215,600.00
0925	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	574.000	573.670		
				212.000	.000		
					573.670	\$0.00	\$121,618.04
		1					
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	892.000	891.840		
				330.000	.000		
					891.840	\$0.00	\$294,307.20
		1					
Category Amount:						\$-11,856.00	\$1,601,166.24
Category Number: 0010		ROADWAY					
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	80.000	95.920		
				580.000	.000		
					95.920	\$0.00	\$55,633.60

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: 01135378

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0050

Pay Period: 01/26/2025

to 02/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL		303.000	287.170		
				640.000	.000		
					287.170	\$0.00	\$183,788.80
0990	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WALL		244.000	245.340		
				790.000	.000		
					245.340	\$0.00	\$193,818.60
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000	69.670		
				700.000	.000		
					69.670	\$0.00	\$48,769.00
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C	TN	1,815.000	342.760		
		MATL & H LIME		121.000	.000		
					342.760	\$0.00	\$41,473.96
Category Amount:						\$0.00	\$523,483.96
Category Number: 0040 DRAINAGE							
1491	668-6000	SPRING BOX	EA	.000	2.000		
				4891.660	.000		
					2.000	\$0.00	\$9,783.32
		Spring Boxes for Sta 153 RT					
		Continous water flow after long dry weather					
Category Amount:						\$0.00	\$9,783.32
Category Number: 0010 ROADWAY							
6004	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	.000	1,435.500		
				17.500	87.750		
					1,523.250	\$1,535.63	\$26,656.88
		CONSTR AND REM FAB CK DAM- TP C SLT FN					
		ESCALATION DUE TO UTILITY & CO DELAY					
6010	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR	EA	.000	53.000		
				326.500	.750		
					53.750	\$244.88	\$17,549.38
		CON & REM INLET SEDIMENT TRAP					
		ESCALATION DUE TO UTILITY & CO DELAY					
6033	167-1500	WATER QUALITY INSPECTIONS	MO	.000	14.000		
				825.000	1.000		
					15.000	\$825.00	\$12,375.00
		WATER QUALITY INSPECTIONS					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01135378

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0050

Pay Period: 01/26/2025

to 02/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6035	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	.000	11,769.253		
				4.000	78.250		
					11,847.503	\$313.00	\$47,390.01
		TEMPORARY SILT FENCE, TYPE C					
6037	207-0203	ESCALATION DUE TO UTILITY & CO DELAY FOUND BKFILL MATL, TP II	CY	.000	2,960.731		
				98.930	85.778		
					3,046.509	\$8,486.02	\$301,391.14
		FOUND BKFILL MATL,TP II					
6039	210-0250	ESCALATION DUE TO UTILITY & CO DELAY UNDERCUT EXCAVATION	CY	.000	4,451.885		
				36.500	462.037		
					4,913.922	\$16,864.35	\$179,358.15
		UNDERCUT EXCAVATION					
6040	310-1101	ESCALATION DUE TO UTILITY & CO DELAY GR AGGR BASE CRS, INCL MATL	TN	.000	86,791.682		
				50.250	2,886.900		
					89,678.582	\$145,066.73	\$4,506,348.75
		GR AGGR BASE CRS, INCL MATL					
6041	318-3000	ESCALATION DUE TO UTILITY & CO DELAY AGGR SURF CRS	TN	.000	1,011.950		
				55.000	84.710		
					1,096.660	\$4,659.05	\$60,316.30
		AGG SURF CRS					
6043	402-1812	ESCALATION DUE TO UTILITY & CO DELAY RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	2,349.370		
				185.000	91.100		
					2,440.470	\$16,853.50	\$451,486.95
		RECYL AC LEVELING,INC BM&HL					
6044	402-3121	ESCALATION DUE TO UTILITY & CO DELAY RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	39,258.640		
				121.000	5,322.370		
					44,581.010	\$644,006.77	\$5,394,302.21
		RECYL AC 25 MM SP,GP1/2,BM&HLTL & H LIME					
6045	402-3130	ESCALATION DUE TO UTILITY & CO DELAY RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	120.460		
				168.250	.000		
					120.460	\$.00	\$20,267.40
		RECYL AC 12.5MM SP,GP2,BM&HL					
6046	402-3190	ESCALATION DUE TO UTILITY & CO DELAY RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	17,850.770		
				120.000	1,373.070		
					19,223.840	\$164,768.40	\$2,306,860.80
		RECYL AC 19MM SP,GP 1 OR 2, INC BM&HL L&H LIME					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01135378

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0050

Pay Period: 01/26/2025
to 02/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6048	413-0750	TACK COAT	GL	.000 4.150	16,117.000 1,675.000 17,792.000	\$6,951.25	\$73,836.80
6052	441-0016	TACK COAT ESCALATION DUE TO UTILITY & CO DELAY DRIVEWAY CONCRETE, 6 IN TK	SY	.000 94.500	4,624.353 75.000 4,699.353	\$7,087.50	\$444,088.86
6053	441-0104	DRIVEWAY CONCRETE, 6 IN TK ESCALATION DUE TO UTILITY & CO DELAY CONC SIDEWALK, 4 IN	SY	.000 74.500	14,324.456 563.333 14,887.789	\$41,968.31	\$1,109,140.28
6056	441-0303	CONC SIDEWALK, 4 IN ESCALATION DUE TO UTILITY & CO DELAY CONC SPILLWAY, TP 3	EA	.000 3125.000	10.000 .000 10.000	\$0.00	\$31,250.00
6057	441-0740	CONC SPILLWAY,TP 3 ESCALATION DUE TO UTILITY & CO DELAY CONCRETE MEDIAN, 4 IN	SY	.000 94.850	4,668.262 687.667 5,355.929	\$65,225.21	\$508,009.87
6059	441-4020	CONC MEDIAN, 4 IN ESCALATION DUE TO UTILITY & CO DELAY CONC VALLEY GUTTER, 6 IN	SY	.000 87.500	1,413.813 83.967 1,497.780	\$7,347.11	\$131,055.75
6061	441-5002	CONC VALLEY GUTTER, 6 IN ESCALATION DUE TO UTILITY & CO DELAY CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 31.000	67.000 .000 67.000	\$0.00	\$2,077.00
6062	441-6222	CONC HEADER CURB,6, TP 2 ESCALATION DUE TO UTILITY & CO DELAY CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 34.350	28,561.770 291.000 28,852.770	\$9,995.85	\$991,092.65
6063	441-6740	CONC CURB & GUTTER/ 8X30TP2 ESCALATION DUE TO UTILITY & CO DELAY CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	.000 34.500	26,510.000 494.000 27,004.000	\$17,043.00	\$931,638.00
		CONC CURB & GUTTER/8X30 TP7 ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01135378

Department of Transportation

Page 11 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0050

Pay Period: 01/26/2025
to 02/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6067	500-3002	CLASS AA CONCRETE	CY	.000 775.000	421.130 .000 421.130	\$0.00	\$326,375.75
6072	500-3200	CL AA CONCRETE ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONCRETE	CY	.000 1454.750	7.320 .000 7.320	\$0.00	\$10,648.77
6074	500-3800	CL B CONC ESCALATION DUE TO UTILITY & CO DELAY CLASS A CONCRETE, INCL REINF STEEL	CY	.000 2475.000	10.670 .000 10.670	\$0.00	\$26,408.25
6076	500-9999	CL A CONC, INCL REINF STEEL ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 460.000	106.598 34.074 140.672	\$15,674.04	\$64,709.12
6077	515-2020	CL B CONC, BASE OR PVMT WIDEN ESCALATION DUE TO UTILITY & CO DELAY GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	.000 55.250	443.000 16.500 459.500	\$911.63	\$25,387.38
6078	550-1180	GALV STEEL PIPE HDRAIL,2,ROUD ESCALATION DUE TO UTILITY & CO DELAY STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000 91.000	8,146.250 96.000 8,242.250	\$8,736.00	\$750,044.75
6098	600-0001	STM DR PIPE 18,H 1-10 ESCALATION DUE TO UTILITY & CO DELAY FLOWABLE FILL	CY	.000 593.250	735.612 16.000 751.612	\$9,492.00	\$445,893.82
6099	603-2181	FLOWABLE FILL ESCALATION DUE TO UTILITY & CO DELAY STN DUMPED RIP RAP, TP 3, 18 IN	SY	.000 103.570	284.707 6.222 290.929	\$644.41	\$30,131.52
6102	603-7000	STN DUMPED RIP RAP, TP 3, 18 ESCALATION DUE TO UTILITY & CO DELAY PLASTIC FILTER FABRIC	SY	.000 15.400	10,095.483 1,081.777 11,177.260	\$16,659.37	\$172,129.80
		PLASTIC FILTER FABRIC ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01135378

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0050

Pay Period: 01/26/2025
to 02/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6119	611-8050	ADJUST MANHOLE TO GRADE	EA	.000	3.000		
				1295.000	1.000		
					4.000	\$1,295.00	\$5,180.00
		ADJUST MANHOLE TO GRADE (COBB CNTY WATER)					
		ESCALATION DUE TO UTILITY & CO DELAY					
6122	611-8120	ADJUST WATER METER BOX TO GRADE	EA	.000	2.000		
				920.000	1.000		
					3.000	\$920.00	\$2,760.00
		ADJUST WATER METER BX TO GRADE (COBB CNTY WATER & SEWER)					
		ESCALATION DUE TO UTILITY & CO DELAY					
6129	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	.000	279.000		
				56.250	207.000		
					486.000	\$11,643.75	\$27,337.50
		TEMP BARRIER, METHOD NO. 1					
		ESCALATION DUE TO UTILITY & CO DELAY					
6179	668-1100	CATCH BASIN, GP 1	EA	.000	175.500		
				4652.010	8.000		
					183.500	\$37,216.08	\$853,643.84
		CATCH BASIN,GP 1					
		ESCALATION DUE TO UTILITY & CO DELAY					
6181	668-2100	DROP INLET, GP 1	EA	.000	17.000		
				3850.000	.000		
					17.000	\$0.00	\$65,450.00
		DROP INLET, GP 1					
		ESCALATION DUE TO UTILITY & CO DELAY					
6183	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	10.000		
				3900.000	.000		
					10.000	\$0.00	\$39,000.00
		STORM SEW MANHOLE, TP 1					
		ESCALATION DUE TO UTILITY & CO DELAY					
6185	668-5000	JUNCTION BOX	EA	.000	1.500		
				3400.000	.000		
					1.500	\$0.00	\$5,100.00
		JUNCTION BOX					
		ESCALATION DUE TO UTILITY & CO DELAY					
6257	441-0108	CONC SIDEWALK, 8 IN	SY	.000	860.642		
				132.000	13.611		
					874.253	\$1,796.65	\$115,401.40
		CONC SIDEWALK, 8 IN					
		ESCALATION DUE TO UTILITY & CO DELAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	823,324.670		
				1.000	31,967.540		
					855,292.210	\$31,967.54	\$855,292.21
		(#IN)					

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: 01135378

Department of Transportation

Page 13 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0050

Pay Period: 01/26/2025
to 02/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	581.890		
				114.910	.000		
					581.890	\$.00	\$66,864.98
		8 IN DRIVEWAY CONC @ STA 321+25 LT & 171+05 LT ITEM ADDED BY CO # 37					
9203	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	18.400		
				1553.420	.000		
					18.400	\$.00	\$28,582.93
		CLASS B RETAINING WALL @ PARCEL 35 ITEM ADDED BY CO # 37					
9204	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	.000	.000		
				96.280	221.500		
					221.500	\$21,326.02	\$21,326.02
		2 IN GALV STEEL PIPE HANDRAIL @ PARCEL 35, 21 & 23 ITEM ADDED BY CO # 37					
9214	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				2200.740	.000		
					1.000	\$.00	\$2,200.74
		INSTALL MANHOLE AT PARCEL 152 ITEM ADDED BY CO # 37					
Category Amount:						\$1,317,524.05	\$21,486,360.96
Project Total Amount:						\$1,447,022.16	\$62,019,787.96