

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: 01135378

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0051

Pay Period: 02/26/2025
to 03/25/2025

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed: 1987 Days

Elapsed Calender Days: 1750 Days

Percent Time: 88.07

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 06/08/2020

Date Notice to Proceed: 06/10/2020

Date Work Began: 06/25/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/17/2025

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$80,938,676.75

Original Contract Amount \$58,210,181.50

Funds Available \$16,765,127.58

Percent Complete 78.86%

Counties:

Cobb Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$80,938,676.76	\$58,210,181.50	\$16,765,127.57	79.29%	\$1,811,382.23

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: 01135378

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0051

Pay Period: 02/26/2025
to 03/25/2025

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$51,064,936.00	\$49,615,830.22	\$1,449,105.78
Non-Participating	\$12,766,234.19	\$12,403,957.74	\$362,276.45
Total Earnings	\$63,831,170.19	\$62,019,787.96	\$1,811,382.23
Stockpiled Materials	\$342,379.00	\$342,379.00	\$0.00
Gross Earnings	\$64,173,549.19	\$62,362,166.96	\$1,811,382.23
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$64,173,549.19	\$62,362,166.96	

Total Payable: \$1,811,382.23

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: 01135378

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0051

Pay Period: 02/26/2025

to 03/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0026	700-9300	SOD	SY	.000 27.380	9,854.423 2,465.884 12,320.307	\$67,515.90	\$337,330.01
0035	402-1812	SOD INSTALLATION ITEM ADDED BY SA RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,466.000 128.000	922.330 .000 922.330	\$0.00	\$118,058.24
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		115,318.000 78.000	51,520.451 -20.360 51,500.091	\$-1,588.08	\$4,017,007.10
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		32,250.000 81.000	9,274.550 -23.200 9,251.350	\$-1,879.20	\$749,359.35
0090	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	8.000 1250.000	2.500 .000 2.500	\$0.00	\$3,125.00
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000 290.000	55.070 .000 55.070	\$0.00	\$15,970.30
0105	603-7000	PLASTIC FILTER FABRIC	SY	1,750.000 4.000	17,637.825 -48.888 17,588.937	\$-195.55	\$70,355.75
Category Amount:						\$63,853.07	\$5,311,205.75
Category Number: 0030 CONCRETE							
0170	433-1000	REINF CONC APPROACH SLAB	SY	449.000 235.000	449.000 .000 449.000	\$0.00	\$105,515.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: 01135378

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0051

Pay Period: 02/26/2025
to 03/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 CONCRETE							
0175	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	10,930.000 45.000	6,208.436 .000 6,208.436	\$0.00	\$279,379.62
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000 32.000	15,537.478 .000 15,537.478	\$0.00	\$497,199.30
Category Amount:						\$0.00	\$882,093.92
Category Number: 0010 ROADWAY							
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000 60.000	350.830 .000 350.830	\$0.00	\$21,049.80
Category Amount:						\$0.00	\$21,049.80
Category Number: 0030 CONCRETE							
0185	441-0740	CONCRETE MEDIAN, 4 IN	SY	7,698.000 45.000	975.550 .000 975.550	\$0.00	\$43,899.75
0195	441-4020	CONC VALLEY GUTTER, 6 IN	SY	4,413.000 58.000	2,119.532 .010 2,119.542	\$0.58	\$122,933.44
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000 22.000	41,437.117 .000 41,437.117	\$0.00	\$911,616.57
0210	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	59,019.000 22.000	25,891.000 .000 25,891.000	\$0.00	\$569,602.00
Category Amount:						\$0.58	\$1,648,051.76

Estimate Summary By Project

Pay Period: 02/26/2025

to 03/25/2025

Project Number 0006049

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0040 DRAINAGE					
0220	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	213.000	51.000		
				58.000	.000		
					51.000	\$.00	\$2,958.00
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000	30.050		
				1650.000	.000		
					30.050	\$.00	\$49,582.50
Category Amount:						\$0.00	\$52,540.50
Category Number:		0050 CULVERTS					
0386	500-3002	CLASS AA CONCRETE	CY	.000	602.127		
				598.350	-200.055		
					402.072	\$-119,702.91	\$240,579.78
		Class "AA"-Missing pay item per specification.					
		Plan quantitiy lists class "A" but specs call for class "AA"					
Category Amount:						\$-119,702.91	\$240,579.78
Category Number:		0040 DRAINAGE					
0390	668-1100	CATCH BASIN, GP 1	EA	320.000	208.750		
				3050.000	.000		
					208.750	\$.00	\$636,687.50
0400	668-2100	DROP INLET, GP 1	EA	55.000	29.000		
				2300.000	.000		
					29.000	\$.00	\$66,700.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000	22.500		
				2200.000	.000		
					22.500	\$.00	\$49,500.00
0420	668-5000	JUNCTION BOX	EA	5.000	4.000		
				1720.000	.000		
					4.000	\$.00	\$6,880.00
Category Amount:						\$0.00	\$759,767.50

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: 01135378

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0051

Pay Period: 02/26/2025
to 03/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 CULVERTS							
0440	511-1000	BAR REINF STEEL	LB	117,603.000	114,727.448		
				1.000	.780		
					114,728.228	\$.78	\$114,728.23
0561	603-1300	ROCK RIP RAP	TN	.000	724.130		
				256.980	-399.270		
					324.860	\$-102,604.40	\$83,482.52
		Arch Culvert Revised Rip Rap Installation For scour					
Category Amount:						\$-102,603.62	\$198,210.75
Category Number: 0080 EROSION CONTROL							
0680	163-0232	TEMPORARY GRASSING	AC	59.000	75.738		
				450.000	-3.999		
					71.739	\$-1,799.55	\$32,282.55
0685	163-0240	MULCH	TN	1,755.000	1,181.486		
				100.000	-19.605		
					1,161.881	\$-1,960.50	\$116,188.10
0865	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	85,236.000	55,076.997		
				3.000	-451.000		
					54,625.997	\$-1,353.00	\$163,877.99
0905	716-2000	EROSION CONTROL MATS, SLOPES	SY	56,734.000	36,156.522		
				1.000	-5,277.136		
					30,879.386	\$-5,277.14	\$30,879.39
Category Amount:						\$-10,390.19	\$343,228.03
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
0915	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				972545.000	.000		
					1.000	\$.00	\$972,545.00
		1					
0920	500-3002	CLASS AA CONCRETE	CY	154.000	154.000		
				1400.000	.000		
					154.000	\$.00	\$215,600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: 01135378

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0051

Pay Period: 02/26/2025
to 03/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
0925	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	574.000 212.000	573.670 .000 573.670	\$0.00	\$121,618.04
		1					
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	892.000 330.000	891.840 .000 891.840	\$0.00	\$294,307.20
		1					
Category Amount:						\$0.00	\$1,604,070.24
Category Number: 0010 ROADWAY							
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	80.000 580.000	95.920 .000 95.920	\$0.00	\$55,633.60
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	303.000 640.000	287.170 .000 287.170	\$0.00	\$183,788.80
0990	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL	LF	244.000 790.000	245.340 .000 245.340	\$0.00	\$193,818.60
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000 700.000	69.670 .000 69.670	\$0.00	\$48,769.00
Category Amount:						\$0.00	\$482,010.00
Category Number: 1030 PAULDING COUNTY WATER							
1035	600-0001	FLOWABLE FILL	CY	1,800.000 155.000	480.920 -480.000 .920	\$-74,400.00	\$142.60
Category Amount:						\$-74,400.00	\$142.60

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: 01135378

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0051

Pay Period: 02/26/2025
to 03/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,815.000	342.760		
		MATL & H LIME		121.000	.000		
					342.760	\$.00	\$41,473.96
Category Amount:						\$0.00	\$41,473.96
Category Number:		0040 DRAINAGE					
1491	668-6000	SPRING BOX	EA	.000	2.000		
				4891.660	.000		
					2.000	\$.00	\$9,783.32
		Spring Boxes for Sta 153 RT					
		Continous water flow after long dry weather					
Category Amount:						\$0.00	\$9,783.32
Category Number:		0010 ROADWAY					
6033	167-1500	WATER QUALITY INSPECTIONS	MO	.000	15.000		
				825.000	1.000		
					16.000	\$825.00	\$13,200.00
		WATER QUALITY INSPECTIONS					
		ESCALATION DUE TO UTILITY & CO DELAY					
6035	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	.000	11,847.503		
				4.000	2,226.750		
					14,074.253	\$8,907.00	\$56,297.01
		TEMPORARY SILT FENCE, TYPE C					
		ESCALATION DUE TO UTILITY & CO DELAY					
6039	210-0250	UNDERCUT EXCAVATION	CY	.000	4,913.922		
				36.500	1,864.608		
					6,778.530	\$68,058.19	\$247,416.35
		UNDERCUT EXCAVATION					
		ESCALATION DUE TO UTILITY & CO DELAY					
6040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	89,678.582		
				50.250	3,492.530		
					93,171.112	\$175,499.63	\$4,681,848.38
		GR AGGR BASE CRS, INCL MATL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6041	318-3000	AGGR SURF CRS	TN	.000	1,096.660		
				55.000	17.920		
					1,114.580	\$985.60	\$61,301.90
		AGG SURF CRS					
		ESCALATION DUE TO UTILITY & CO DELAY					
6043	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	2,440.470		
				185.000	302.080		
					2,742.550	\$55,884.80	\$507,371.75
		RECYL AC LEVELING,INC BM&HL					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: 01135378

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0051

Pay Period: 02/26/2025
to 03/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6044	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 121.000	44,581.010 6,423.350 51,004.360	\$777,225.35	\$6,171,527.56
		RECYL AC 25 MM SP,GP1/2,BM&HL TL & H LIME ESCALATION DUE TO UTILITY & CO DELAY					
6045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 168.250	120.460 .000 120.460	\$0.00	\$20,267.40
		RECYL AC 12.5MM SP,GP2,BM&HL ESCALATION DUE TO UTILITY & CO DELAY					
6046	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 120.000	19,223.840 2,636.700 21,860.540	\$316,404.00	\$2,623,264.80
		RECYL AC 19MM SP,GP 1 OR 2, INC BM&HL L&H LIME ESCALATION DUE TO UTILITY & CO DELAY					
6048	413-0750	TACK COAT	GL	.000 4.150	17,792.000 2,823.000 20,615.000	\$11,715.45	\$85,552.25
		TACK COAT ESCALATION DUE TO UTILITY & CO DELAY					
6050	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	.000 4.500	558.940 .000 558.940	\$0.00	\$2,515.23
		MILL ASPH CONC PVMT, VARB DEPTH ESCALATION DUE TO UTILITY & CO DELAY					
6052	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	.000 94.500	4,699.353 123.000 4,822.353	\$11,623.50	\$455,712.36
		DRIVEWAY CONCRETE, 6 IN TK ESCALATION DUE TO UTILITY & CO DELAY					
6053	441-0104	CONC SIDEWALK, 4 IN	SY	.000 74.500	14,887.789 823.294 15,711.083	\$61,335.40	\$1,170,475.68
		CONC SIDEWALK, 4 IN ESCALATION DUE TO UTILITY & CO DELAY					
6056	441-0303	CONC SPILLWAY, TP 3	EA	.000 3125.000	10.000 .000 10.000	\$0.00	\$31,250.00
		CONC SPILLWAY, TP 3 ESCALATION DUE TO UTILITY & CO DELAY					
6057	441-0740	CONCRETE MEDIAN, 4 IN	SY	.000 94.850	5,355.929 128.667 5,484.596	\$12,204.06	\$520,213.93
		CONC MEDIAN, 4 IN ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: 01135378

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0051

Pay Period: 02/26/2025
to 03/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6059	441-4020	CONC VALLEY GUTTER, 6 IN	SY	.000 87.500	1,497.780 132.900 1,630.680	\$11,628.75	\$142,684.50
6061	441-5002	CONC VALLEY GUTTER, 6 IN ESCALATION DUE TO UTILITY & CO DELAY CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 31.000	67.000 .000 67.000	\$0.00	\$2,077.00
6062	441-6222	CONC HEADER CURB,6, TP 2 ESCALATION DUE TO UTILITY & CO DELAY CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 34.350	28,852.770 3,442.000 32,294.770	\$118,232.70	\$1,109,325.35
6063	441-6740	CONC CURB & GUTTER/ 8X30TP2 ESCALATION DUE TO UTILITY & CO DELAY CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	.000 34.500	27,004.000 1,818.000 28,822.000	\$62,721.00	\$994,359.00
6067	500-3002	CONC CURB & GUTTER/8X30 TP7 ESCALATION DUE TO UTILITY & CO DELAY CLASS AA CONCRETE	CY	.000 775.000	421.128 200.080 621.208	\$155,062.00	\$481,436.20
6072	500-3200	CL AA CONCRETE ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONCRETE	CY	.000 1454.750	7.320 .000 7.320	\$0.00	\$10,648.77
6074	500-3800	CL B CONC ESCALATION DUE TO UTILITY & CO DELAY CLASS A CONCRETE, INCL REINF STEEL	CY	.000 2475.000	10.670 .000 10.670	\$0.00	\$26,408.25
6076	500-9999	CL A CONC, INCL REINF STEEL ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 460.000	140.672 35.500 176.172	\$16,330.00	\$81,039.12
6099	603-2181	CL B CONC, BASE OR PVMT WIDEN ESCALATION DUE TO UTILITY & CO DELAY STN DUMPED RIP RAP, TP 3, 18 IN	SY	.000 103.570	290.929 21.000 311.929	\$2,174.97	\$32,306.49
		STN DUMPED RIP RAP, TP 3, 18 ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: 01135378

Department of Transportation

Page 11 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0051

Pay Period: 02/26/2025
to 03/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
6102	603-7000	PLASTIC FILTER FABRIC	SY	.000	11,177.260		
				15.400	458.445		
					11,635.705	\$7,060.05	\$179,189.86
		PLASTIC FILTER FABRIC					
6114	611-5588	ESCALATION DUE TO UTILITY & CO DELAY					
		RELOCATE WATER METER, 3/4 IN	EA	.000	18.000		
				575.000	1.000		
					19.000	\$575.00	\$10,925.00
		RELOCATE WATER METER, 3/4"					
6118	611-8040	ESCALATION DUE TO UTILITY & CO DELAY					
		ADJUST DROP INLET TO GRADE	EA	.000	1.000		
				1650.000	3.000		
					4.000	\$4,950.00	\$6,600.00
		ADJUST DROP INLET TO GRADE					
6119	611-8050	ESCALATION DUE TO UTILITY & CO DELAY					
		ADJUST MANHOLE TO GRADE	EA	.000	4.000		
				1295.000	1.000		
					5.000	\$1,295.00	\$6,475.00
		ADJUST MANHOLE TO GRADE (COBB CNTY WATER)					
6121	611-8050	ESCALATION DUE TO UTILITY & CO DELAY					
		ADJUST MANHOLE TO GRADE	EA	.000	2.000		
				1295.000	3.000		
					5.000	\$3,885.00	\$6,475.00
		ADJUST MANHOLE TO GRADE (PAULDING CNTY WATER & SEWER)					
6179	668-1100	ESCALATION DUE TO UTILITY & CO DELAY					
		CATCH BASIN, GP 1	EA	.000	183.500		
				4652.010	8.000		
					191.500	\$37,216.08	\$890,859.92
		CATCH BASIN,GP 1					
6181	668-2100	ESCALATION DUE TO UTILITY & CO DELAY					
		DROP INLET, GP 1	EA	.000	17.000		
				3850.000	.000		
					17.000	\$0.00	\$65,450.00
		DROP INLET, GP 1					
6183	668-4300	ESCALATION DUE TO UTILITY & CO DELAY					
		STORM SEWER MANHOLE, TP 1	EA	.000	10.000		
				3900.000	.000		
					10.000	\$0.00	\$39,000.00
		STORM SEW MANHOLE, TP 1					
6185	668-5000	ESCALATION DUE TO UTILITY & CO DELAY					
		JUNCTION BOX	EA	.000	1.500		
				3400.000	.000		
					1.500	\$0.00	\$5,100.00
		JUNCTION BOX					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: 01135378

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0051

Pay Period: 02/26/2025
to 03/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
6237	700-6910	PERMANENT GRASSING	AC	.000	4.200		
				1560.000	.272		
					4.472	\$424.32	\$6,976.32
		PERMANENT GRASSING					
6238	700-7000	ESCALATION DUE TO UTILITY & CO DELAY	TN	.000	.150		
		AGRICULTURAL LIME		115.000	.500		
					.650	\$57.50	\$74.75
		AGRICULTURAL LIME					
6248	716-2000	ESCALATION DUE TO UTILITY & CO DELAY	SY	.000	19,048.543		
		EROSION CONTROL MATS, SLOPES		1.250	1,321.111		
					20,369.654	\$1,651.39	\$25,462.07
		EROSION CONTROL MATS, SLOPES					
6257	441-0108	ESCALATION DUE TO UTILITY & CO DELAY	SY	.000	874.253		
		CONC SIDEWALK, 8 IN		132.000	47.000		
					921.253	\$6,204.00	\$121,605.40
		CONC SIDEWALK, 8 IN					
9000	109-0300	ESCALATION DUE TO UTILITY & CO DELAY	*\$*	.000	855,292.210		
		PRICE ADJUSTMENT - ASPHALT CEMENT		1.000	122,900.940		
					978,193.150	\$122,900.94	\$978,193.15
		(#IN)					
9200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	581.890		
				114.910	.000		
					581.890	\$0.00	\$66,864.98
		8 IN DRIVEWAY CONC @ STA 321+25 LT & 171+05 LT					
		ITEM ADDED BY CO # 37					
9203	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	18.400		
				1553.420	.000		
					18.400	\$0.00	\$28,582.93
		CLASS B RETAINING WALL @ PARCEL 35					
		ITEM ADDED BY CO # 37					
9204	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	.000	221.500		
				96.280	16.500		
					238.000	\$1,588.62	\$22,914.64
		2 IN GALV STEEL PIPE HANDRAIL @ PARCEL 35, 21 & 23					
		ITEM ADDED BY CO # 37					

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0051

Pay Period: 02/26/2025
to 03/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9214	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				2200.740	.000		
					1.000	\$.00	\$2,200.74
		INSTALL MANHOLE AT PARCEL 152					
		ITEM ADDED BY CO # 37					
Category Amount:						\$2,054,625.30	\$21,991,449.04
Project Total Amount:						\$1,811,382.23	\$63,831,170.19