

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: 01135378

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0052

Pay Period: 03/26/2025
to 04/25/2025

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed:

1987 Days

Elapsed Calender Days:

1781 Days

Percent Time:

89.63

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let:

04/17/2020

Date Awarded:

04/17/2020

Date Contract Executed:

06/08/2020

Date Notice to Proceed:

06/10/2020

Date Work Began:

06/25/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/17/2025

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$80,938,676.75

Original Contract Amount \$58,210,181.50

Funds Available \$15,445,901.98

Percent Complete 80.49%

Counties:

Cobb Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$80,938,676.76	\$58,210,181.50	\$15,445,901.97	80.92%	\$1,319,225.60

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: 01135378

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0052

Pay Period: 03/26/2025
to 04/25/2025

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$52,120,316.49	\$51,064,936.00	\$1,055,380.49
Non-Participating	\$13,030,079.30	\$12,766,234.19	\$263,845.11
Total Earnings	\$65,150,395.79	\$63,831,170.19	\$1,319,225.60
Stockpiled Materials	\$342,379.00	\$342,379.00	\$0.00
Gross Earnings	\$65,492,774.79	\$64,173,549.19	\$1,319,225.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$65,492,774.79	\$64,173,549.19	

Total Payable: **\$1,319,225.60**

Estimate Summary By Project

Pay Period: 03/26/2025

to 04/25/2025

Project Number 0006049

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0026	700-9300	SOD	SY	.000	12,320.307		
				27.380	2,371.860		
					14,692.167	\$64,941.53	\$402,271.53
		SOD INSTALLATION					
		ITEM ADDED BY SA					
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,466.000	922.330		
				128.000	.000		
					922.330	\$.00	\$118,058.24
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		115,318.000	51,500.091		
		TL & H LIME		78.000	.000		
					51,500.091	\$.00	\$4,017,007.10
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		32,250.000	9,251.350		
		L & H LIME		81.000	40.000		
					9,291.350	\$3,240.00	\$752,599.35
0090	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	8.000	2.500		
				1250.000	.000		
					2.500	\$.00	\$3,125.00
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000	55.070		
				290.000	.000		
					55.070	\$.00	\$15,970.30
Category Amount:						\$68,181.53	\$5,309,031.52
Category Number:		0030 CONCRETE					
0170	433-1000	REINF CONC APPROACH SLAB	SY	449.000	449.000		
				235.000	.000		
					449.000	\$.00	\$105,515.00
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000	15,537.480		
				32.000	.000		
					15,537.480	\$.00	\$497,199.36
Category Amount:						\$0.00	\$602,714.36

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: 01135378

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0052

Pay Period: 03/26/2025
to 04/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000 60.000	350.830 .000 350.830	\$0.00	\$21,049.80
Category Amount:						\$0.00	\$21,049.80
Category Number: 0030 CONCRETE							
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000 22.000	41,437.120 .000 41,437.120	\$0.00	\$911,616.64
Category Amount:						\$0.00	\$911,616.64
Category Number: 0040 DRAINAGE							
0220	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	213.000 58.000	51.000 .000 51.000	\$0.00	\$2,958.00
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000 1650.000	30.050 .000 30.050	\$0.00	\$49,582.50
Category Amount:						\$0.00	\$52,540.50
Category Number: 0050 CULVERTS							
0386	500-3002	CLASS AA CONCRETE	CY	.000 598.350	402.070 .000 402.070	\$0.00	\$240,578.58
Class "AA"-Missing pay item per specification. Plan quantity lists class "A" but specs call for class "AA"							
Category Amount:						\$0.00	\$240,578.58
Category Number: 0040 DRAINAGE							
0390	668-1100	CATCH BASIN, GP 1	EA	320.000 3050.000	208.750 .000 208.750	\$0.00	\$636,687.50

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: 01135378

Department of Transportation

Page 5 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0052

Pay Period: 03/26/2025
to 04/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0400	668-2100	DROP INLET, GP 1	EA	55.000 2300.000	29.000 .000 29.000	\$0.00	\$66,700.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000 2200.000	22.500 .000 22.500	\$0.00	\$49,500.00
0420	668-5000	JUNCTION BOX	EA	5.000 1720.000	4.000 .000 4.000	\$0.00	\$6,880.00
Category Amount:						\$0.00	\$759,767.50
Category Number: 0080 EROSION CONTROL							
0685	163-0240	MULCH	TN	1,755.000 100.000	1,161.881 13.687 1,175.568	\$1,368.70	\$117,556.80
0700	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		12,659.000 13.000	11,568.750 .000 11,568.750	\$0.00	\$150,393.75
0865	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	85,236.000 3.000	54,625.997 .000 54,625.997	\$0.00	\$163,877.99
Category Amount:						\$1,368.70	\$431,828.54
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
0915	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 972545.000	1.000 .000 1.000	\$0.00	\$972,545.00
0920	500-3002	CLASS AA CONCRETE	CY	154.000 1400.000	154.000 .000 154.000	\$0.00	\$215,600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: 01135378

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0052

Pay Period: 03/26/2025
to 04/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
0925	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	574.000 212.000	573.670 .000 573.670	\$0.00	\$121,618.04
		1					
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	892.000 330.000	891.840 .000 891.840	\$0.00	\$294,307.20
		1					
Category Amount:						\$0.00	\$1,604,070.24
Category Number: 0010 ROADWAY							
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	80.000 580.000	95.920 .000 95.920	\$0.00	\$55,633.60
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	303.000 640.000	287.170 .000 287.170	\$0.00	\$183,788.80
0990	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL	LF	244.000 790.000	245.340 .000 245.340	\$0.00	\$193,818.60
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000 700.000	69.670 .000 69.670	\$0.00	\$48,769.00
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C	TN	1,815.000 121.000	342.760 .000 342.760	\$0.00	\$41,473.96
Category Amount:						\$0.00	\$523,483.96

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: 01135378

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0052

Pay Period: 03/26/2025

to 04/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
1491	668-6000	SPRING BOX	EA	.000 4891.660	2.000 .000 2.000	\$0.00	\$9,783.32
		Spring Boxes for Sta 153 RT Continuous water flow after long dry weather					
Category Amount:						\$0.00	\$9,783.32
Category Number: 0010 ROADWAY							
6004	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		.000 17.500	1,523.250 97.875 1,621.125	\$1,712.81	\$28,369.69
		CONSTR AND REM FAB CK DAM- TP C SLT FN ESCALATION DUE TO UTILITY & CO DELAY					
6011	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000 0.780	6,477.000 .000 6,477.000	\$0.00	\$5,052.06
		MAINT OF TEMP SILT FENCE, TP C ESCALATION DUE TO UTILITY & CO DELAY					
6012	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		.000 2.500	.000 123.000 123.000	\$307.50	\$307.50
		MAINT OF CHECK DAMS-ALL TYPES ESCALATION DUE TO UTILITY & CO DELAY					
6033	167-1500	WATER QUALITY INSPECTIONS MO		.000 825.000	16.000 1.000 17.000	\$825.00	\$14,025.00
		WATER QUALITY INSPECTIONS ESCALATION DUE TO UTILITY & CO DELAY					
6035	171-0030	TEMPORARY SILT FENCE, TYPE C LF		.000 4.000	14,074.253 475.250 14,549.503	\$1,901.00	\$58,198.01
		TEMPORARY SILT FENCE, TYPE C ESCALATION DUE TO UTILITY & CO DELAY					
6037	207-0203	FOUND BKFILL MATL, TP II CY		.000 98.930	3,046.509 27.000 3,073.509	\$2,671.11	\$304,062.25
		FOUND BKFILL MATL,TP II ESCALATION DUE TO UTILITY & CO DELAY					
6039	210-0250	UNDERCUT EXCAVATION CY		.000 36.500	6,778.530 54.444 6,832.974	\$1,987.21	\$249,403.55
		UNDERCUT EXCAVATION ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: 01135378

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0052

Pay Period: 03/26/2025

to 04/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	93,171.112		
				50.250	2,241.790		
					95,412.902	\$112,649.95	\$4,794,498.33
		GR AGGR BASE CRS, INCL MATL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6043	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	2,742.550		
				185.000	417.470		
					3,160.020	\$77,231.95	\$584,603.70
		RECYL AC LEVELING,INC BM&HL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6044	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	51,004.360		
		TL & H LIME		121.000	3,603.170		
					54,607.530	\$435,983.57	\$6,607,511.13
		RECYL AC 25 MM SP,GP1/2,BM&HLTL & H LIME					
		ESCALATION DUE TO UTILITY & CO DELAY					
6045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	120.460		
		MATL & H LIME		168.250	.000		
					120.460	\$.00	\$20,267.40
		RECYL AC 12.5MM SP,GP2,BM&HL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6046	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	21,860.540		
		L & H LIME		120.000	1,313.166		
					23,173.706	\$157,579.92	\$2,780,844.72
		RECYL AC 19MM SP,GP 1 OR 2, INC BM&HL L&H LIME					
		ESCALATION DUE TO UTILITY & CO DELAY					
6048	413-0750	TACK COAT	GL	.000	20,615.000		
				4.150	1,082.000		
					21,697.000	\$4,490.30	\$90,042.55
		TACK COAT					
		ESCALATION DUE TO UTILITY & CO DELAY					
6052	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	.000	4,822.353		
				94.500	214.297		
					5,036.650	\$20,251.07	\$475,963.43
		DRIVEWAY CONCRETE, 6 IN TK					
		ESCALATION DUE TO UTILITY & CO DELAY					
6053	441-0104	CONC SIDEWALK, 4 IN	SY	.000	15,711.083		
				74.500	1,806.533		
					17,517.616	\$134,586.71	\$1,305,062.39
		CONC SIDEWALK, 4 IN					
		ESCALATION DUE TO UTILITY & CO DELAY					
6056	441-0303	CONC SPILLWAY, TP 3	EA	.000	10.000		
				3125.000	.000		
					10.000	\$.00	\$31,250.00
		CONC SPILLWAY,TP 3					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: 01135378

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0052

Pay Period: 03/26/2025

to 04/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6057	441-0740	CONCRETE MEDIAN, 4 IN	SY	.000 94.850	5,484.596 163.667 5,648.263	\$15,523.81	\$535,737.75
6058	441-0754	CONC MEDIAN, 4 IN ESCALATION DUE TO UTILITY & CO DELAY CONCRETE MEDIAN, 7 1/2 IN	SY	.000 133.850	.000 160.333 160.333	\$21,460.57	\$21,460.57
6059	441-4020	CONC MEDIAN, 7 1/2 IN ESCALATION DUE TO UTILITY & CO DELAY CONC VALLEY GUTTER, 6 IN	SY	.000 87.500	1,630.680 172.302 1,802.982	\$15,076.43	\$157,760.93
6061	441-5002	CONC VALLEY GUTTER, 6 IN ESCALATION DUE TO UTILITY & CO DELAY CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 31.000	67.000 .000 67.000	\$0.00	\$2,077.00
6062	441-6222	CONC HEADER CURB,6, TP 2 ESCALATION DUE TO UTILITY & CO DELAY CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 34.350	32,294.770 606.000 32,900.770	\$20,816.10	\$1,130,141.45
6063	441-6740	CONC CURB & GUTTER/ 8X30TP2 ESCALATION DUE TO UTILITY & CO DELAY CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	.000 34.500	28,822.000 821.000 29,643.000	\$28,324.50	\$1,022,683.50
6067	500-3002	CONC CURB & GUTTER/8X30 TP7 ESCALATION DUE TO UTILITY & CO DELAY CLASS AA CONCRETE	CY	.000 775.000	621.210 .000 621.210	\$0.00	\$481,437.75
6072	500-3200	CL AA CONCRETE ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONCRETE	CY	.000 1454.750	7.320 .000 7.320	\$0.00	\$10,648.77
6074	500-3800	CL B CONC ESCALATION DUE TO UTILITY & CO DELAY CLASS A CONCRETE, INCL REINF STEEL	CY	.000 2475.000	10.670 .000 10.670	\$0.00	\$26,408.25
		CL A CONC, INCL REINF STEEL ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 05/05/2025

User: 01135378

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0052

Pay Period: 03/26/2025

to 04/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
6076	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	176.172		
				460.000	104.759		
					280.931	\$48,189.14	\$129,228.26
		CL B CONC, BASE OR PVMT WIDEN					
		ESCALATION DUE TO UTILITY & CO DELAY					
6078	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000	8,242.250		
				91.000	56.000		
					8,298.250	\$5,096.00	\$755,140.75
		STM DR PIPE 18,H 1-10					
		ESCALATION DUE TO UTILITY & CO DELAY					
6086	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	.000	259.800		
				175.500	16.000		
					275.800	\$2,808.00	\$48,402.90
		STM DR PIPE 36,H 1-10					
		ESCALATION DUE TO UTILITY & CO DELAY					
6094	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	.000	28.000		
				1705.000	1.000		
					29.000	\$1,705.00	\$49,445.00
		FLARED END SECT 18 IN, ST DR					
		ESCALATION DUE TO UTILITY & CO DELAY					
6099	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	.000	311.929		
				103.570	23.944		
					335.873	\$2,479.88	\$34,786.37
		STN DUMPED RIP RAP, TP 3, 18					
		ESCALATION DUE TO UTILITY & CO DELAY					
6102	603-7000	PLASTIC FILTER FABRIC	SY	.000	11,635.705		
				15.400	170.444		
					11,806.149	\$2,624.84	\$181,814.69
		PLASTIC FILTER FABRIC					
		ESCALATION DUE TO UTILITY & CO DELAY					
6117	611-8010	ADJUST HYDRANT TO GRADE	EA	.000	.000		
				1210.000	10.000		
					10.000	\$12,100.00	\$12,100.00
		ADJUST HYDRANT TO GRADE					
		ESCALATION DUE TO UTILITY & CO DELAY					
6120	611-8050	ADJUST MANHOLE TO GRADE	EA	.000	3.000		
				1295.000	1.000		
					4.000	\$1,295.00	\$5,180.00
		ADJUST MANHOLE TO GRADE (COBB CNTY SEWER)					
		ESCALATION DUE TO UTILITY & CO DELAY					
6124	611-8140	ADJUST WATER VALVE BOX TO GRADE	EA	.000	3.000		
				575.000	3.000		
					6.000	\$1,725.00	\$3,450.00
		ADJUST WATER VALVE BX TO GRADE (PAULDING CNTY WATER)					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 05/05/2025

User: 01135378

Department of Transportation

Page 11 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0052

Pay Period: 03/26/2025
to 04/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
6130	634-1200	RIGHT OF WAY MARKERS	EA	.000	79.000		
				165.000	5.000		
					84.000	\$825.00	\$13,860.00
		RIGHT OF WAY MARKERS					
6142	641-1100	ESCALATION DUE TO UTILITY & CO DELAY	LF	.000	129.000		
		GUARDRAIL, TP T		103.150	33.500		
					162.500	\$3,455.53	\$16,761.88
		GUARDRAIL, TP T					
6143	641-1200	ESCALATION DUE TO UTILITY & CO DELAY	LF	.000	4,354.330		
		GUARDRAIL, TP W		29.000	164.000		
					4,518.330	\$4,756.00	\$131,031.57
		GUARDRAIL, TP W					
6144	641-5001	ESCALATION DUE TO UTILITY & CO DELAY	EA	.000	14.000		
		GUARDRAIL ANCHORAGE, TP 1		2050.000	1.000		
					15.000	\$2,050.00	\$30,750.00
		GUARDRAIL ANCHORAGE, TP 1					
6145	641-5015	ESCALATION DUE TO UTILITY & CO DELAY	EA	.000	13.000		
		GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT		3700.000	2.000		
					15.000	\$7,400.00	\$55,500.00
		GUARDRAIL TERM, TP 12A,31 IN, TANG, E/A					
6179	668-1100	ESCALATION DUE TO UTILITY & CO DELAY	EA	.000	191.500		
		CATCH BASIN, GP 1		4652.010	5.500		
					197.000	\$25,586.06	\$916,445.97
		CATCH BASIN,GP 1					
6180	668-1110	ESCALATION DUE TO UTILITY & CO DELAY	LF	.000	2.000		
		CATCH BASIN, GP 1, ADDL DEPTH		576.220	13.000		
					15.000	\$7,490.86	\$8,643.30
		CATCH BASIN,GP 1,ADDL DEPTH					
6181	668-2100	ESCALATION DUE TO UTILITY & CO DELAY	EA	.000	17.000		
		DROP INLET, GP 1		3850.000	1.000		
					18.000	\$3,850.00	\$69,300.00
		DROP INLET, GP 1					
6183	668-4300	ESCALATION DUE TO UTILITY & CO DELAY	EA	.000	10.000		
		STORM SEWER MANHOLE, TP 1		3900.000	.000		
					10.000	\$0.00	\$39,000.00
		STORM SEW MANHOLE, TP 1					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 05/05/2025

User: 01135378

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0052

Pay Period: 03/26/2025

to 04/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6185	668-5000	JUNCTION BOX	EA	.000 3400.000	1.500 .000 1.500	\$0.00	\$5,100.00
6194	670-1060	JUNCTION BOX ESCALATION DUE TO UTILITY & CO DELAY WATER MAIN, 6 IN	LF	.000 72.500	14.000 200.000 214.000	\$14,500.00	\$15,515.00
6237	700-6910	WATER MAIN, 6 IN ESCALATION DUE TO UTILITY & CO DELAY PERMANENT GRASSING	AC	.000 1560.000	4.472 1.602 6.074	\$2,499.12	\$9,475.44
6238	700-7000	PERMANENT GRASSING ESCALATION DUE TO UTILITY & CO DELAY AGRICULTURAL LIME	TN	.000 115.000	.650 1.500 2.150	\$172.50	\$247.25
6240	700-8100	AGRICULTURAL LIME ESCALATION DUE TO UTILITY & CO DELAY FERTILIZER NITROGEN CONTENT	LB	.000 3.000	.000 .750 .750	\$2.25	\$2.25
6257	441-0108	FERTILIZER NITROGEN CONTENT ESCALATION DUE TO UTILITY & CO DELAY CONC SIDEWALK, 8 IN	SY	.000 132.000	921.253 135.778 1,057.031	\$17,922.70	\$139,528.09
9000	109-0300	CONC SIDEWALK, 8 IN ESCALATION DUE TO UTILITY & CO DELAY PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	978,193.150 27,762.980 1,005,956.130	\$27,762.98	\$1,005,956.13
		(#N)					
9200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000 114.910	581.890 .000 581.890	\$0.00	\$66,864.98
9203	500-3201	8 IN DRIVEWAY CONC @ STA 321+25 LT & 171+05 LT ITEM ADDED BY CO # 37 CLASS B CONCRETE, RETAINING WALL	CY	.000 1553.420	18.400 .000 18.400	\$0.00	\$28,582.93
		CLASS B RETAINING WALL @ PARCEL 35 ITEM ADDED BY CO # 37					

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0052

Pay Period: 03/26/2025
to 04/25/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9214	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				2200.740	.000		
					1.000	\$.00	\$2,200.74
		INSTALL MANHOLE AT PARCEL 152					
		ITEM ADDED BY CO # 37					
Category Amount:						\$1,249,675.37	\$24,512,131.18
Project Total Amount:						\$1,319,225.60	\$65,150,395.79