

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: 01135378

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0053

Pay Period: 04/26/2025
to 05/21/2025

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed:

1987 Days

Elapsed Calender Days:

1807 Days

Percent Time:

90.94

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let:

04/17/2020

Date Awarded:

04/17/2020

Date Contract Executed:

06/08/2020

Date Notice to Proceed:

06/10/2020

Date Work Began:

06/25/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/17/2025

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$80,938,676.75

Original Contract Amount \$58,210,181.50

Funds Available \$11,736,124.41

Percent Complete 85.08%

Counties:

Cobb

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$80,938,676.76	\$58,210,181.50	\$11,736,124.40	85.50%	\$3,709,777.57

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: 01135378

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0053

Pay Period: 04/26/2025
to 05/21/2025

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$55,088,138.56	\$52,120,316.49	\$2,967,822.07
Non-Participating	\$13,772,034.80	\$13,030,079.30	\$741,955.50
Total Earnings	\$68,860,173.36	\$65,150,395.79	\$3,709,777.57
Stockpiled Materials	\$342,379.00	\$342,379.00	\$0.00
Gross Earnings	\$69,202,552.36	\$65,492,774.79	\$3,709,777.57
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$69,202,552.36	\$65,492,774.79	

Total Payable: **\$3,709,777.57**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: 01135378

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0053

Pay Period: 04/26/2025

to 05/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	225,880.000 27.500	121,155.220 1,102.850 122,258.070	\$30,328.38	\$3,362,096.93
0026	700-9300	SOD	SY	.000 27.380	14,692.167 3,717.800 18,409.967	\$101,793.36	\$504,064.90
SOD INSTALLATION ITEM ADDED BY SA							
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,466.000 128.000	922.330 .000 922.330	\$0.00	\$118,058.24
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		115,318.000 78.000	51,500.090 .000 51,500.090	\$0.00	\$4,017,007.02
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		32,250.000 81.000	9,291.350 .000 9,291.350	\$0.00	\$752,599.35
0090	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	8.000 1250.000	2.500 .000 2.500	\$0.00	\$3,125.00
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000 290.000	55.070 .000 55.070	\$0.00	\$15,970.30
Category Amount:						\$132,121.74	\$8,772,921.74
Category Number: 0020 GUARDRAIL							
0155	641-1200	GUARDRAIL, TP W	LF	11,438.000 25.000	4,745.000 .000 4,745.000	\$0.00	\$118,625.00

Estimate Summary By Project

Pay Period: 04/26/2025
to 05/21/2025

Project Number 0006049

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0020	GUARDRAIL					
0160	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	44.000	14.000			
				1850.000	.000			
					14.000	\$.00		\$25,900.00
0165	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	43.000	14.000			
				3440.000	.000			
					14.000	\$.00		\$48,160.00
Category Amount:						\$0.00		\$192,685.00
Category Number:		0030	CONCRETE					
0170	433-1000	REINF CONC APPROACH SLAB	SY	449.000	449.000			
				235.000	.000			
					449.000	\$.00		\$105,515.00
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000	15,537.480			
				32.000	.000			
					15,537.480	\$.00		\$497,199.36
Category Amount:						\$0.00		\$602,714.36
Category Number:		0010	ROADWAY					
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000	350.830			
				60.000	.000			
					350.830	\$.00		\$21,049.80
Category Amount:						\$0.00		\$21,049.80
Category Number:		0030	CONCRETE					
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000	41,437.120			
				22.000	.000			
					41,437.120	\$.00		\$911,616.64
Category Amount:						\$0.00		\$911,616.64

Estimate Summary By Project

Pay Period: 04/26/2025
to 05/21/2025

Project Number 0006049

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0040 DRAINAGE					
0220	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	213.000	51.000		
				58.000	.000		
					51.000	\$.00	\$2,958.00
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000	30.050		
				1650.000	.000		
					30.050	\$.00	\$49,582.50
Category Amount:						\$0.00	\$52,540.50
Category Number:		0050 CULVERTS					
0386	500-3002	CLASS AA CONCRETE	CY	.000	402.070		
				598.350	.000		
					402.070	\$.00	\$240,578.58
		Class "AA"-Missing pay item per specification.					
		Plan quantity lists class "A" but specs call for class "AA"					
Category Amount:						\$0.00	\$240,578.58
Category Number:		0040 DRAINAGE					
0390	668-1100	CATCH BASIN, GP 1	EA	320.000	208.750		
				3050.000	.000		
					208.750	\$.00	\$636,687.50
0400	668-2100	DROP INLET, GP 1	EA	55.000	29.000		
				2300.000	.000		
					29.000	\$.00	\$66,700.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000	22.500		
				2200.000	.000		
					22.500	\$.00	\$49,500.00
0420	668-5000	JUNCTION BOX	EA	5.000	4.000		
				1720.000	.000		
					4.000	\$.00	\$6,880.00
Category Amount:						\$0.00	\$759,767.50

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: 01135378

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0053

Pay Period: 04/26/2025
to 05/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 EROSION CONTROL							
0685	163-0240	MULCH	TN	1,755.000 100.000	1,175.568 6.762 1,182.330	\$676.20	\$118,233.00
0770	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		42,618.000 0.500	45,973.000 .000 45,973.000	\$0.00	\$22,986.50
Category Amount:						\$676.20	\$141,219.50
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
0915	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 972545.000	1.000 .000 1.000	\$0.00	\$972,545.00
0920	500-3002	CLASS AA CONCRETE	CY	154.000 1400.000	154.000 .000 154.000	\$0.00	\$215,600.00
0925	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 1	LF	574.000 212.000	573.670 .000 573.670	\$0.00	\$121,618.04
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 1	LF	892.000 330.000	891.840 .000 891.840	\$0.00	\$294,307.20
Category Amount:						\$0.00	\$1,604,070.24
Category Number: 0010 ROADWAY							
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		80.000 580.000	95.920 .000 95.920	\$0.00	\$55,633.60
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		303.000 640.000	287.170 .000 287.170	\$0.00	\$183,788.80

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: 01135378

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0053

Pay Period: 04/26/2025
to 05/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0990	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		244.000 790.000	245.340 .000 245.340	\$0.00	\$193,818.60
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000 700.000	69.670 .000 69.670	\$0.00	\$48,769.00
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,815.000 121.000	342.760 .000 342.760	\$0.00	\$41,473.96
Category Amount:						\$0.00	\$523,483.96
Category Number: 0040 DRAINAGE							
1491	668-6000	SPRING BOX	EA	.000 4891.660	2.000 .000 2.000	\$0.00	\$9,783.32
		Spring Boxes for Sta 153 RT Continuous water flow after long dry weather					
Category Amount:						\$0.00	\$9,783.32
Category Number: 0010 ROADWAY							
6008	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		.000 975.000	2.750 .250 3.000	\$243.75	\$2,925.00
6011	165-0030	CONSTR & REM ROCK FILTER DAMS ESCALATION DUE TO UTILITY & CO DELAY MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000 0.780	6,477.000 287.000 6,764.000	\$223.86	\$5,275.92
6033	167-1500	MAINT OF TEMP SILT FENCE, TP C ESCALATION DUE TO UTILITY & CO DELAY WATER QUALITY INSPECTIONS	MO	.000 825.000	17.000 1.000 18.000	\$825.00	\$14,850.00
6035	171-0030	WATER QUALITY INSPECTIONS ESCALATION DUE TO UTILITY & CO DELAY TEMPORARY SILT FENCE, TYPE C	LF	.000 4.000	14,549.503 48.000 14,597.503	\$192.00	\$58,390.01
		TEMPORARY SILT FENCE, TYPE C ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: 01135378

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0053

Pay Period: 04/26/2025
to 05/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6037	207-0203	FOUND BKFILL MATL, TP II	CY	.000 98.930	3,073.509 550.000 3,623.509	\$54,411.50	\$358,473.75
6039	210-0250	FOUND BKFILL MATL,TP II ESCALATION DUE TO UTILITY & CO DELAY UNDERCUT EXCAVATION	CY	.000 36.500	6,832.974 698.814 7,531.788	\$25,506.71	\$274,910.26
6040	310-1101	UNDERCUT EXCAVATION ESCALATION DUE TO UTILITY & CO DELAY GR AGGR BASE CRS, INCL MATL	TN	.000 50.250	95,412.902 4,345.460 99,758.362	\$218,359.37	\$5,012,857.69
6041	318-3000	GR AGGR BASE CRS, INCL MATL ESCALATION DUE TO UTILITY & CO DELAY AGGR SURF CRS	TN	.000 55.000	1,114.580 644.820 1,759.400	\$35,465.10	\$96,767.00
6043	402-1812	AGG SURF CRS ESCALATION DUE TO UTILITY & CO DELAY RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 185.000	3,160.020 714.650 3,874.670	\$132,210.25	\$716,813.95
6044	402-3121	RECYL AC LEVELING,INC BM&HL ESCALATION DUE TO UTILITY & CO DELAY RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 121.000	54,607.530 .000 54,607.530	\$0.00	\$6,607,511.13
6045	402-3130	RECYL AC 25 MM SP,GP1/2,BM&HLTL & H LIME ESCALATION DUE TO UTILITY & CO DELAY RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 168.250	120.460 102.460 222.920	\$17,238.90	\$37,506.29
6046	402-3190	RECYL AC 12.5MM SP,GP2,BM&HL ESCALATION DUE TO UTILITY & CO DELAY RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 120.000	23,173.706 160.360 23,334.066	\$19,243.20	\$2,800,087.92
6048	413-0750	RECYL AC 19MM SP,GP 1 OR 2, INC BM&HL L&H LIME ESCALATION DUE TO UTILITY & CO DELAY TACK COAT	GL	.000 4.150	21,697.000 338.000 22,035.000	\$1,402.70	\$91,445.25
		TACK COAT ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: 01135378

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0053

Pay Period: 04/26/2025
to 05/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6052	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	.000	5,036.650		
				94.500	85.560		
					5,122.210	\$8,085.42	\$484,048.85
		DRIVEWAY CONCRETE, 6 IN TK					
6053	441-0104	ESCALATION DUE TO UTILITY & CO DELAY CONC SIDEWALK, 4 IN	SY	.000	17,517.616		
				74.500	739.190		
					18,256.806	\$55,069.66	\$1,360,132.05
		CONC SIDEWALK, 4 IN					
6056	441-0303	ESCALATION DUE TO UTILITY & CO DELAY CONC SPILLWAY, TP 3	EA	.000	10.000		
				3125.000	.000		
					10.000	\$0.00	\$31,250.00
		CONC SPILLWAY,TP 3					
6057	441-0740	ESCALATION DUE TO UTILITY & CO DELAY CONCRETE MEDIAN, 4 IN	SY	.000	5,648.263		
				94.850	277.900		
					5,926.163	\$26,358.82	\$562,096.56
		CONC MEDIAN, 4 IN					
6058	441-0754	ESCALATION DUE TO UTILITY & CO DELAY CONCRETE MEDIAN, 7 1/2 IN	SY	.000	160.333		
				133.850	699.222		
					859.555	\$93,590.86	\$115,051.44
		CONC MEDIAN, 7 1/2 IN					
6059	441-4020	ESCALATION DUE TO UTILITY & CO DELAY CONC VALLEY GUTTER, 6 IN	SY	.000	1,802.982		
				87.500	21.110		
					1,824.092	\$1,847.13	\$159,608.05
		CONC VALLEY GUTTER, 6 IN					
6061	441-5002	ESCALATION DUE TO UTILITY & CO DELAY CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	67.000		
				31.000	.000		
					67.000	\$0.00	\$2,077.00
		CONC HEADER CURB,6, TP 2					
6062	441-6222	ESCALATION DUE TO UTILITY & CO DELAY CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000	32,900.770		
				34.350	2,671.000		
					35,571.770	\$91,748.85	\$1,221,890.30
		CONC CURB & GUTTER/ 8X30TP2					
6063	441-6740	ESCALATION DUE TO UTILITY & CO DELAY CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	.000	29,643.000		
				34.500	831.000		
					30,474.000	\$28,669.50	\$1,051,353.00
		CONC CURB & GUTTER/8X30 TP7					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: 01135378

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0053

Pay Period: 04/26/2025
to 05/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6067	500-3002	CLASS AA CONCRETE	CY	.000 775.000	621.210 .000 621.210	\$0.00	\$481,437.75
6072	500-3200	CL AA CONCRETE ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONCRETE	CY	.000 1454.750	7.320 .000 7.320	\$0.00	\$10,648.77
6074	500-3800	CL B CONC ESCALATION DUE TO UTILITY & CO DELAY CLASS A CONCRETE, INCL REINF STEEL	CY	.000 2475.000	10.670 .000 10.670	\$0.00	\$26,408.25
6076	500-9999	CL A CONC, INCL REINF STEEL ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 460.000	280.931 51.683 332.614	\$23,774.18	\$153,002.44
6078	550-1180	CL B CONC, BASE OR PVMT WIDEN ESCALATION DUE TO UTILITY & CO DELAY STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000 91.000	8,298.250 457.000 8,755.250	\$41,587.00	\$796,727.75
6098	600-0001	STM DR PIPE 18,H 1-10 ESCALATION DUE TO UTILITY & CO DELAY FLOWABLE FILL	CY	.000 593.250	751.612 5.000 756.612	\$2,966.25	\$448,860.07
6102	603-7000	FLOWABLE FILL ESCALATION DUE TO UTILITY & CO DELAY PLASTIC FILTER FABRIC	SY	.000 15.400	11,806.149 1,296.444 13,102.593	\$19,965.24	\$201,779.93
6125	611-8140	PLASTIC FILTER FABRIC ESCALATION DUE TO UTILITY & CO DELAY ADJUST WATER VALVE BOX TO GRADE	EA	.000 745.000	6.000 3.000 9.000	\$2,235.00	\$6,705.00
6143	641-1200	ADJUST WATER VALVE BX TO GRADE (COBB CNTY WATER & SEWER) ESCALATION DUE TO UTILITY & CO DELAY GUARDRAIL, TP W	LF	.000 29.000	4,518.330 1,480.500 5,998.830	\$42,934.50	\$173,966.07
		GUARDRAIL, TP W ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 05/29/2025

User: 01135378

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0053

Pay Period: 04/26/2025

to 05/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
6144	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	.000	15.000		
				2050.000	8.000		
					23.000	\$16,400.00	\$47,150.00
		GUARDRAIL ANCHORAGE, TP 1					
		ESCALATION DUE TO UTILITY & CO DELAY					
6145	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	.000	15.000		
				3700.000	6.000		
					21.000	\$22,200.00	\$77,700.00
		GUARDRAIL TERM, TP 12A,31 IN, TANG, E/A					
		ESCALATION DUE TO UTILITY & CO DELAY					
6153	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.333		
				102666.000	.300		
					.633	\$30,799.80	\$64,987.58
		TRAFFIC SIGNAL INSTALLATION NO- 1					
		ESCALATION DUE TO UTILITY & CO DELAY					
6157	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.000		
				77672.000	.500		
					.500	\$38,836.00	\$38,836.00
		TRAFFIC SIGNAL INSTALLATION NO- 5					
		ESCALATION DUE TO UTILITY & CO DELAY					
6158	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.000		
				86149.000	.500		
					.500	\$43,074.50	\$43,074.50
		TRAFFIC SIGNAL INSTALLATION NO- 6					
		ESCALATION DUE TO UTILITY & CO DELAY					
6179	668-1100	CATCH BASIN, GP 1	EA	.000	197.000		
				4652.010	.000		
					197.000	\$0.00	\$916,445.97
		CATCH BASIN,GP 1					
		ESCALATION DUE TO UTILITY & CO DELAY					
6181	668-2100	DROP INLET, GP 1	EA	.000	18.000		
				3850.000	.000		
					18.000	\$0.00	\$69,300.00
		DROP INLET, GP 1					
		ESCALATION DUE TO UTILITY & CO DELAY					
6183	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	10.000		
				3900.000	.000		
					10.000	\$0.00	\$39,000.00
		STORM SEW MANHOLE, TP 1					
		ESCALATION DUE TO UTILITY & CO DELAY					
6185	668-5000	JUNCTION BOX	EA	.000	1.500		
				3400.000	.000		
					1.500	\$0.00	\$5,100.00
		JUNCTION BOX					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 05/29/2025

User: 01135378

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0053

Pay Period: 04/26/2025

to 05/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
6249	937-6000	MICROWAVE RADAR DETECTION ASSEMBLY	EA	.000	.000		
				13805.000	11.000		
					11.000	\$151,855.00	\$151,855.00
		MICROWAVE RADAR DETECTION ASSEMBLY					
6254	004-0022	ESCALATION DUE TO UTILITY & CO DELAY	LS	.000	.000		
		EXTRA WORK -		2846694.950	.600		
					.600	\$1,708,016.97	\$1,708,016.97
		EXTENDED DAILY JOB SUPERVISION					
6255	210-0100	ESCALATION DUE TO UTILITY & CO DELAY	LS	.000	.000		
		GRADING COMPLETE -		994326.820	.600		
					.600	\$596,596.09	\$596,596.09
		ADDL GRADING COMPLETE					
6257	441-0108	ESCALATION DUE TO UTILITY & CO DELAY	SY	.000	1,057.031		
		CONC SIDEWALK, 8 IN		132.000	153.780		
					1,210.811	\$20,298.96	\$159,827.05
		CONC SIDEWALK, 8 IN					
9000	109-0300	ESCALATION DUE TO UTILITY & CO DELAY	*\$*	.000	1,005,956.130		
		PRICE ADJUSTMENT - ASPHALT CEMENT		1.000	4,747.560		
					1,010,703.690	\$4,747.56	\$1,010,703.69
		(#IN)					
9200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	581.890		
				114.910	.000		
					581.890	\$0.00	\$66,864.98
		8 IN DRIVEWAY CONC @ STA 321+25 LT & 171+05 LT					
		ITEM ADDED BY CO # 37					
9203	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	18.400		
				1553.420	.000		
					18.400	\$0.00	\$28,582.93
		CLASS B RETAINING WALL @ PARCEL 35					
		ITEM ADDED BY CO # 37					
9214	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				2200.740	.000		
					1.000	\$0.00	\$2,200.74
		INSTALL MANHOLE AT PARCEL 152					
		ITEM ADDED BY CO # 37					
Category Amount:						\$3,576,979.63	\$28,391,098.95
Project Total Amount:						\$3,709,777.57	\$68,860,173.36