

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01135378

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0054

Pay Period: 05/22/2025
to 06/21/2025

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed:

1987 Days

Elapsed Calender Days:

1838 Days

Percent Time:

92.50

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let:

04/17/2020

Date Awarded:

04/17/2020

Date Contract Executed:

06/08/2020

Date Notice to Proceed:

06/10/2020

Date Work Began:

06/25/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/17/2025

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$80,938,676.75

Original Contract Amount \$58,210,181.50

Funds Available \$9,418,368.22

Percent Complete 87.94%

Counties:

Cobb

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$80,938,676.76	\$58,210,181.50	\$9,418,368.21	88.36%	\$2,317,756.19

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01135378

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0054

Pay Period: 05/22/2025
to 06/21/2025

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$56,942,343.50	\$55,088,138.56	\$1,854,204.94
Non-Participating	\$14,235,586.05	\$13,772,034.80	\$463,551.25
Total Earnings	\$71,177,929.55	\$68,860,173.36	\$2,317,756.19
Stockpiled Materials	\$342,379.00	\$342,379.00	\$0.00
Gross Earnings	\$71,520,308.55	\$69,202,552.36	\$2,317,756.19
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$71,520,308.55	\$69,202,552.36	

Total Payable: **\$2,317,756.19**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01135378

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0054

Pay Period: 05/22/2025

to 06/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	225,880.000 27.500	122,258.070 -1,102.850 121,155.220	\$-30,328.38	\$3,331,768.55
0026	700-9300	SOD	SY	.000 27.380	18,409.967 3,314.223 21,724.190	\$90,743.43	\$594,808.32
SOD INSTALLATION ITEM ADDED BY SA							
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,466.000 128.000	922.330 .000 922.330	\$0.00	\$118,058.24
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		115,318.000 78.000	51,500.091 .000 51,500.091	\$0.00	\$4,017,007.10
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		32,250.000 81.000	9,291.350 .000 9,291.350	\$0.00	\$752,599.35
0090	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	8.000 1250.000	2.500 .000 2.500	\$0.00	\$3,125.00
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000 290.000	55.070 .000 55.070	\$0.00	\$15,970.30
Category Amount:						\$60,415.05	\$8,833,336.86
Category Number: 0030 CONCRETE							
0170	433-1000	REINF CONC APPROACH SLAB	SY	449.000 235.000	449.000 .000 449.000	\$0.00	\$105,515.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01135378

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0054

Pay Period: 05/22/2025
to 06/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 CONCRETE							
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000 32.000	15,537.480 .000 15,537.480	\$0.00	\$497,199.36
Category Amount:						\$0.00	\$602,714.36
Category Number: 0010 ROADWAY							
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000 60.000	350.830 .000 350.830	\$0.00	\$21,049.80
Category Amount:						\$0.00	\$21,049.80
Category Number: 0030 CONCRETE							
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000 22.000	41,437.120 .000 41,437.120	\$0.00	\$911,616.64
Category Amount:						\$0.00	\$911,616.64
Category Number: 0040 DRAINAGE							
0220	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	213.000 58.000	51.000 .000 51.000	\$0.00	\$2,958.00
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000 1650.000	30.050 .000 30.050	\$0.00	\$49,582.50
Category Amount:						\$0.00	\$52,540.50
Category Number: 0050 CULVERTS							
0386	500-3002	CLASS AA CONCRETE	CY	.000 598.350	402.070 .000 402.070	\$0.00	\$240,578.58
Class "AA"-Missing pay item per specification. Plan quantitiy lists class "A" but specs call for class "AA"							
Category Amount:						\$0.00	\$240,578.58

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01135378

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0054

Pay Period: 05/22/2025

to 06/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0390	668-1100	CATCH BASIN, GP 1	EA	320.000 3050.000	208.750 .000 208.750	\$0.00	\$636,687.50
0400	668-2100	DROP INLET, GP 1	EA	55.000 2300.000	29.000 .000 29.000	\$0.00	\$66,700.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000 2200.000	22.500 .000 22.500	\$0.00	\$49,500.00
0420	668-5000	JUNCTION BOX	EA	5.000 1720.000	4.000 .000 4.000	\$0.00	\$6,880.00
Category Amount:						\$0.00	\$759,767.50
Category Number: 0060 SIGNING AND MARKING							
0455	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA	EA	4.000 12000.000	4.000 10.000 14.000	\$120,000.00	\$168,000.00
Category Amount:						\$120,000.00	\$168,000.00
Category Number: 0050 CULVERTS							
0561	603-1300	ROCK RIP RAP	TN	.000 256.980	324.860 515.550 840.410	\$132,486.04	\$215,968.56
		Arch Culvert Revised Rip Rap Installation For scour					
Category Amount:						\$132,486.04	\$215,968.56
Category Number: 0080 EROSION CONTROL							
0685	163-0240	MULCH	TN	1,755.000 100.000	1,182.330 8.480 1,190.810	\$848.00	\$119,081.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01135378

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0054

Pay Period: 05/22/2025
to 06/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 EROSION CONTROL							
0770	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		42,618.000	45,973.000		
				0.500	.000		
					45,973.000	\$.00	\$22,986.50
0775	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		5,406.000	25,044.001		
				2.000	.000		
					25,044.001	\$.00	\$50,088.00
Category Amount:						\$848.00	\$192,155.50
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
0915	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				972545.000	.000		
					1.000	\$.00	\$972,545.00
		1					
0920	500-3002	CLASS AA CONCRETE	CY	154.000	154.000		
				1400.000	.000		
					154.000	\$.00	\$215,600.00
0925	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	574.000	573.670		
				212.000	.000		
					573.670	\$.00	\$121,618.04
		1					
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	892.000	891.840		
				330.000	.000		
					891.840	\$.00	\$294,307.20
		1					
Category Amount:						\$0.00	\$1,604,070.24
Category Number: 0010 ROADWAY							
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		80.000	95.920		
				580.000	.000		
					95.920	\$.00	\$55,633.60
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		303.000	287.170		
				640.000	.000		
					287.170	\$.00	\$183,788.80

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01135378

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0054

Pay Period: 05/22/2025
to 06/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0990	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		244.000 790.000	245.340 .000 245.340	\$0.00	\$193,818.60
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000 700.000	69.670 .000 69.670	\$0.00	\$48,769.00
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,815.000 121.000	342.760 .000 342.760	\$0.00	\$41,473.96
Category Amount:						\$0.00	\$523,483.96
Category Number: 0040 DRAINAGE							
1491	668-6000	SPRING BOX	EA	.000 4891.660	2.000 .000 2.000	\$0.00	\$9,783.32
		Spring Boxes for Sta 153 RT Continuous water flow after long dry weather					
Category Amount:						\$0.00	\$9,783.32
Category Number: 0010 ROADWAY							
6003	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		.000 825.000	138.275 .000 138.275	\$0.00	\$114,076.88
		CNST/REM RIP RAP CKDM, STN P RIPRAP/SN BG/SAND BAGS ESCALATION DUE TO UTILITY & CO DELAY					
6012	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		.000 2.500	123.000 166.660 289.660	\$416.65	\$724.15
		MAINT OF CHECK DAMS-ALL TYPES ESCALATION DUE TO UTILITY & CO DELAY					
6013	165-0050	MAINTENANCE OF SILT RETENTION BARRIER LF		.000 3.990	.000 30.000 30.000	\$119.70	\$119.70
		MAINT OF SILT RETENTION BARRIER ESCALATION DUE TO UTILITY & CO DELAY					
6030	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	.000 48.000	3.000 10.000 13.000	\$480.00	\$624.00
		MAINT OF INLET SEDIMENT TRAP ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01135378

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0054

Pay Period: 05/22/2025

to 06/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6033	167-1500	WATER QUALITY INSPECTIONS	MO	.000	18.000		
				825.000	1.000		
					19.000	\$825.00	\$15,675.00
		WATER QUALITY INSPECTIONS					
		ESCALATION DUE TO UTILITY & CO DELAY					
6035	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	.000	14,597.503		
				4.000	65.750		
					14,663.253	\$263.00	\$58,653.01
		TEMPORARY SILT FENCE, TYPE C					
		ESCALATION DUE TO UTILITY & CO DELAY					
6040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	99,758.362		
				50.250	2,085.670		
					101,844.032	\$104,804.92	\$5,117,662.61
		GR AGGR BASE CRS, INCL MATL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6043	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	3,874.670		
				185.000	181.190		
					4,055.860	\$33,520.15	\$750,334.10
		RECYL AC LEVELING, INC BM&HL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6044	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	54,607.530		
		TL & H LIME		121.000	4,606.040		
					59,213.570	\$557,330.84	\$7,164,841.97
		RECYL AC 25 MM SP, GP1/2, BM&HL TL & H LIME					
		ESCALATION DUE TO UTILITY & CO DELAY					
6045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	222.920		
		MATL & H LIME		168.250	.000		
					222.920	\$0.00	\$37,506.29
		RECYL AC 12.5MM SP, GP2, BM&HL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6046	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	23,334.066		
		L & H LIME		120.000	1,821.490		
					25,155.556	\$218,578.80	\$3,018,666.72
		RECYL AC 19MM SP, GP 1 OR 2, INC BM&HL L&H LIME					
		ESCALATION DUE TO UTILITY & CO DELAY					
6047	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	.000		
		R-MODIFIED BITUM MATL & H LIME		151.250	3,685.690		
					3,685.690	\$557,460.61	\$557,460.61
		RECYL AC 12.5 MM SP, GP2 ONLY, INC P-MBM&HL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6048	413-0750	TACK COAT	GL	.000	22,035.000		
				4.150	3,578.000		
					25,613.000	\$14,848.70	\$106,293.95
		TACK COAT					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: 01135378

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0054

Pay Period: 05/22/2025

to 06/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6049	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	.000 6.500	.000 4,257.500 4,257.500		
						\$27,673.75	\$27,673.75
6052	441-0016	MILL ASPH CONC PVMT/1.50 DEP ESCALATION DUE TO UTILITY & CO DELAY DRIVEWAY CONCRETE, 6 IN TK	SY	.000 94.500	5,122.210 275.246 5,397.456		
						\$26,010.75	\$510,059.59
6053	441-0104	DRIVEWAY CONCRETE, 6 IN TK ESCALATION DUE TO UTILITY & CO DELAY CONC SIDEWALK, 4 IN	SY	.000 74.500	18,256.806 1,210.922 19,467.728		
						\$90,213.69	\$1,450,345.74
6056	441-0303	CONC SIDEWALK, 4 IN ESCALATION DUE TO UTILITY & CO DELAY CONC SPILLWAY, TP 3	EA	.000 3125.000	10.000 1.000 11.000		
						\$3,125.00	\$34,375.00
6057	441-0740	CONC SPILLWAY,TP 3 ESCALATION DUE TO UTILITY & CO DELAY CONCRETE MEDIAN, 4 IN	SY	.000 94.850	5,926.163 378.887 6,305.050		
						\$35,937.43	\$598,033.99
6058	441-0754	CONC MEDIAN, 4 IN ESCALATION DUE TO UTILITY & CO DELAY CONCRETE MEDIAN, 7 1/2 IN	SY	.000 133.850	859.555 787.801 1,647.356		
						\$105,447.16	\$220,498.60
6059	441-4020	CONC MEDIAN, 7 1/2 IN ESCALATION DUE TO UTILITY & CO DELAY CONC VALLEY GUTTER, 6 IN	SY	.000 87.500	1,824.092 145.342 1,969.434		
						\$12,717.43	\$172,325.48
6061	441-5002	CONC VALLEY GUTTER, 6 IN ESCALATION DUE TO UTILITY & CO DELAY CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 31.000	67.000 .000 67.000		
						\$.00	\$2,077.00
6062	441-6222	CONC HEADER CURB,6, TP 2 ESCALATION DUE TO UTILITY & CO DELAY CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 34.350	35,571.770 2,021.500 37,593.270		
						\$69,438.53	\$1,291,328.82
		CONC CURB & GUTTER/ 8X30TP2 ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: 01135378

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0054

Pay Period: 05/22/2025

to 06/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6063	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	.000 34.500	30,474.000 726.000 31,200.000	\$25,047.00	\$1,076,400.00
6067	500-3002	CONC CURB & GUTTER/8X30 TP7 ESCALATION DUE TO UTILITY & CO DELAY CLASS AA CONCRETE	CY	.000 775.000	621.210 .000 621.210	\$0.00	\$481,437.75
6072	500-3200	CL AA CONCRETE ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONCRETE	CY	.000 1454.750	7.320 .000 7.320	\$0.00	\$10,648.77
6074	500-3800	CL B CONC ESCALATION DUE TO UTILITY & CO DELAY CLASS A CONCRETE, INCL REINF STEEL	CY	.000 2475.000	10.670 .000 10.670	\$0.00	\$26,408.25
6076	500-9999	CL A CONC, INCL REINF STEEL ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 460.000	332.614 30.072 362.686	\$13,833.12	\$166,835.56
6078	550-1180	CL B CONC, BASE OR PVMT WIDEN ESCALATION DUE TO UTILITY & CO DELAY STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000 91.000	8,755.250 72.000 8,827.250	\$6,552.00	\$803,279.75
6099	603-2181	STM DR PIPE 18,H 1-10 ESCALATION DUE TO UTILITY & CO DELAY STN DUMPED RIP RAP, TP 3, 18 IN	SY	.000 103.570	335.873 27.336 363.209	\$2,831.19	\$37,617.56
6117	611-8010	STN DUMPED RIP RAP, TP 3, 18 ESCALATION DUE TO UTILITY & CO DELAY ADJUST HYDRANT TO GRADE	EA	.000 1210.000	10.000 1.000 11.000	\$1,210.00	\$13,310.00
6119	611-8050	ADJUST HYDRANT TO GRADE ESCALATION DUE TO UTILITY & CO DELAY ADJUST MANHOLE TO GRADE	EA	.000 1295.000	5.000 1.000 6.000	\$1,295.00	\$7,770.00
		ADJUST MANHOLE TO GRADE (COBB CNTY WATER) ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01135378

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0054

Pay Period: 05/22/2025
to 06/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6130	634-1200	RIGHT OF WAY MARKERS	EA	.000 165.000	84.000 13.000 97.000	\$2,145.00	\$16,005.00
6179	668-1100	RIGHT OF WAY MARKERS ESCALATION DUE TO UTILITY & CO DELAY CATCH BASIN, GP 1	EA	.000 4652.010	197.000 .000 197.000	\$0.00	\$916,445.97
6181	668-2100	CATCH BASIN,GP 1 ESCALATION DUE TO UTILITY & CO DELAY DROP INLET, GP 1	EA	.000 3850.000	18.000 4.000 22.000	\$15,400.00	\$84,700.00
6183	668-4300	DROP INLET, GP 1 ESCALATION DUE TO UTILITY & CO DELAY STORM SEWER MANHOLE, TP 1	EA	.000 3900.000	10.000 .000 10.000	\$0.00	\$39,000.00
6184	668-4311	STORM SEW MANHOLE, TP 1 ESCALATION DUE TO UTILITY & CO DELAY STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		.000 466.220	.000 4.000 4.000	\$1,864.88	\$1,864.88
6185	668-5000	ST SEW MANHOLE,TP 1, A DEP,CL 1 ESCALATION DUE TO UTILITY & CO DELAY JUNCTION BOX	EA	.000 3400.000	1.500 .000 1.500	\$0.00	\$5,100.00
6219	670-5020	JUNCTION BOX ESCALATION DUE TO UTILITY & CO DELAY WATER SERVICE LINE, 2 IN	LF	.000 49.000	.000 42.000 42.000	\$2,058.00	\$2,058.00
6228	670-9730	WATER SERVICE LINE, 2 IN (PAULDING) ESCALATION DUE TO UTILITY & CO DELAY RELOCATE EXIST WATER METER, INCL BOX	EA	.000 885.250	30.000 2.000 32.000	\$1,770.50	\$28,328.00
6237	700-6910	RELOCATE X WATER METER, INC BOX ESCALATION DUE TO UTILITY & CO DELAY PERMANENT GRASSING	AC	.000 1560.000	6.074 .000 6.074	\$0.00	\$9,475.44
		PERMANENT GRASSING ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: 01135378

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0054

Pay Period: 05/22/2025
to 06/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
6257	441-0108	CONC SIDEWALK, 8 IN	SY	.000	1,210.811		
				132.000	210.135		
					1,420.946	\$27,737.82	\$187,564.87
		CONC SIDEWALK, 8 IN					
		ESCALATION DUE TO UTILITY & CO DELAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	1,010,703.690		
				1.000	43,050.480		
					1,053,754.170	\$43,050.48	\$1,053,754.17
		(#IN)					
9200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	581.890		
				114.910	.000		
					581.890	\$.00	\$66,864.98
		8 IN DRIVEWAY CONC @ STA 321+25 LT & 171+05 LT					
		ITEM ADDED BY CO # 37					
9203	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	18.400		
				1553.420	.000		
					18.400	\$.00	\$28,582.93
		CLASS B RETAINING WALL @ PARCEL 35					
		ITEM ADDED BY CO # 37					
9214	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				2200.740	.000		
					1.000	\$.00	\$2,200.74
		INSTALL MANHOLE AT PARCEL 152					
		ITEM ADDED BY CO # 37					
Category Amount:						\$2,004,007.10	\$26,315,009.58
Project Total Amount:						\$2,317,756.19	\$71,177,929.55