

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2025

User: 01135378

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0056

Pay Period: 07/22/2025
to 08/22/2025

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed:

1987 Days

Elapsed Calender Days:

1900 Days

Percent Time:

95.62

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let:

04/17/2020

Date Awarded:

04/17/2020

Date Contract Executed:

06/08/2020

Date Notice to Proceed:

06/10/2020

Date Work Began:

06/25/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/17/2025

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$80,938,676.75

Original Contract Amount \$58,210,181.50

Funds Available \$3,952,989.92

Percent Complete 94.69%

Counties:

Cobb Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$80,938,676.76	\$58,210,181.50	\$3,952,989.91	95.12%	\$2,399,682.16

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2025

User: 01135378

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0056

Pay Period: 07/22/2025
to 08/22/2025

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$61,314,646.14	\$59,394,900.40	\$1,919,745.74
Non-Participating	\$15,328,661.71	\$14,848,725.29	\$479,936.42
Total Earnings	\$76,643,307.85	\$74,243,625.69	\$2,399,682.16
Stockpiled Materials	\$342,379.00	\$342,379.00	\$0.00
Gross Earnings	\$76,985,686.85	\$74,586,004.69	\$2,399,682.16
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$76,985,686.85	\$74,586,004.69	

Total Payable: **\$2,399,682.16**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2025

User: 01135378

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0056

Pay Period: 07/22/2025

to 08/22/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0026	700-9300	SOD	SY	.000 27.380	27,851.484 6,679.576 34,531.060	\$182,886.79	\$945,460.42
0035	402-1812	SOD INSTALLATION ITEM ADDED BY SA RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,466.000 128.000	922.330 .000 922.330	\$0.00	\$118,058.24
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		115,318.000 78.000	51,500.090 .000 51,500.090	\$0.00	\$4,017,007.02
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		32,250.000 81.000	9,291.350 .000 9,291.350	\$0.00	\$752,599.35
0090	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	8.000 1250.000	2.500 .000 2.500	\$0.00	\$3,125.00
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000 290.000	55.070 .000 55.070	\$0.00	\$15,970.30
Category Amount:						\$182,886.79	\$5,852,220.33
Category Number: 0030 CONCRETE							
0170	433-1000	REINF CONC APPROACH SLAB	SY	449.000 235.000	449.000 .000 449.000	\$0.00	\$105,515.00
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000 32.000	15,537.480 .000 15,537.480	\$0.00	\$497,199.36
Category Amount:						\$0.00	\$602,714.36

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2025

User: 01135378

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0056

Pay Period: 07/22/2025
to 08/22/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000 60.000	350.830 .000 350.830	\$0.00	\$21,049.80
Category Amount:						\$0.00	\$21,049.80
Category Number: 0030 CONCRETE							
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000 22.000	41,437.120 .000 41,437.120	\$0.00	\$911,616.64
Category Amount:						\$0.00	\$911,616.64
Category Number: 0040 DRAINAGE							
0220	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	213.000 58.000	51.000 .000 51.000	\$0.00	\$2,958.00
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000 1650.000	30.050 .000 30.050	\$0.00	\$49,582.50
Category Amount:						\$0.00	\$52,540.50
Category Number: 0050 CULVERTS							
0386	500-3002	CLASS AA CONCRETE	CY	.000 598.350	402.072 -3.620 398.452	\$-2,166.03	\$238,413.75
Class "AA"-Missing pay item per specification. Plan quantity lists class "A" but specs call for class "AA"							
Category Amount:						\$-2,166.03	\$238,413.75
Category Number: 0040 DRAINAGE							
0390	668-1100	CATCH BASIN, GP 1	EA	320.000 3050.000	208.750 .000 208.750	\$0.00	\$636,687.50

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2025

User: 01135378

Department of Transportation

Page 5 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0056

Pay Period: 07/22/2025
to 08/22/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0400	668-2100	DROP INLET, GP 1	EA	55.000 2300.000	29.000 .000 29.000	\$0.00	\$66,700.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000 2200.000	22.500 .000 22.500	\$0.00	\$49,500.00
0420	668-5000	JUNCTION BOX	EA	5.000 1720.000	4.000 .000 4.000	\$0.00	\$6,880.00
Category Amount:						\$0.00	\$759,767.50
Category Number: 0050 CULVERTS							
0440	511-1000	BAR REINF STEEL	LB	117,603.000 1.000	114,728.228 -709.773 114,018.455	\$-709.77	\$114,018.46
0450	960-0550	PRECAST THREE SIDED CULVERT, SINGLE BAR LF		120.000 8850.000	81.050 38.950 120.000	\$344,707.50	\$1,062,000.00
		SR 360					
Category Amount:						\$343,997.73	\$1,176,018.46
Category Number: 0080 EROSION CONTROL							
0685	163-0240	MULCH	TN	1,755.000 100.000	1,206.315 24.708 1,231.023	\$2,470.80	\$123,102.30
0770	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		42,618.000 0.500	45,973.000 .000 45,973.000	\$0.00	\$22,986.50

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2025

User: 01135378

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0056

Pay Period: 07/22/2025
to 08/22/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 EROSION CONTROL							
0865	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	85,236.000	54,625.997		
				3.000	.000		
					54,625.997	\$.00	\$163,877.99
Category Amount:						\$2,470.80	\$309,966.79
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
0915	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				972545.000	.000		
					1.000	\$.00	\$972,545.00
		1					
0920	500-3002	CLASS AA CONCRETE	CY	154.000	154.000		
				1400.000	.000		
					154.000	\$.00	\$215,600.00
0925	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	574.000	143.340		
				212.000	.000		
					143.340	\$.00	\$30,388.08
		1					
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	892.000	891.840		
				330.000	.000		
					891.840	\$.00	\$294,307.20
		1					
Category Amount:						\$0.00	\$1,512,840.28
Category Number: 0010 ROADWAY							
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	80.000	95.920		
				580.000	.000		
					95.920	\$.00	\$55,633.60
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	303.000	287.170		
				640.000	.000		
					287.170	\$.00	\$183,788.80
0990	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL	LF	244.000	245.340		
				790.000	.000		
					245.340	\$.00	\$193,818.60

Rpt-ID: RCPEsprj

Georgia

Date: 08/27/2025

User: 01135378

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0056

Pay Period: 07/22/2025
to 08/22/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000	69.670		
				700.000	.000		
					69.670	\$.00	\$48,769.00
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,815.000	342.760		
		MATL & H LIME		121.000	.002		
					342.762	\$.24	\$41,474.20
Category Amount:						\$0.24	\$523,484.20
Category Number:		0040 DRAINAGE					
1491	668-6000	SPRING BOX	EA	.000	2.000		
				4891.660	.000		
					2.000	\$.00	\$9,783.32
		Spring Boxes for Sta 153 RT					
		Continous water flow after long dry weather					
Category Amount:						\$0.00	\$9,783.32
Category Number:		0010 ROADWAY					
6011	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	6,764.000		
				0.780	245.000		
					7,009.000	\$191.10	\$5,467.02
		MAINT OF TEMP SILT FENCE, TP C					
6033	167-1500	ESCALATION DUE TO UTILITY & CO DELAY					
		WATER QUALITY INSPECTIONS	MO	.000	20.000		
				825.000	1.000		
					21.000	\$825.00	\$17,325.00
		WATER QUALITY INSPECTIONS					
6035	171-0030	ESCALATION DUE TO UTILITY & CO DELAY					
		TEMPORARY SILT FENCE, TYPE C	LF	.000	14,788.691		
				4.000	1,240.750		
					16,029.441	\$4,963.00	\$64,117.76
		TEMPORARY SILT FENCE, TYPE C					
6040	310-1101	ESCALATION DUE TO UTILITY & CO DELAY					
		GR AGGR BASE CRS, INCL MATL	TN	.000	102,172.892		
				50.250	37.280		
					102,210.172	\$1,873.32	\$5,136,061.14
		GR AGGR BASE CRS, INCL MATL					
6041	318-3000	ESCALATION DUE TO UTILITY & CO DELAY					
		AGGR SURF CRS	TN	.000	1,975.620		
				55.000	90.110		
					2,065.730	\$4,956.05	\$113,615.15
		AGG SURF CRS					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 08/27/2025

User: 01135378

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0056

Pay Period: 07/22/2025

to 08/22/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
6043	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	4,326.820		
				185.000	54.880		
					4,381.700	\$10,152.80	\$810,614.50
		RECYL AC LEVELING,INC BM&HL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6044	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	59,377.670		
		TL & H LIME		121.000	.000		
					59,377.670	\$.00	\$7,184,698.07
		RECYL AC 25 MM SP,GP1/2,BM&HLTL & H LIME					
		ESCALATION DUE TO UTILITY & CO DELAY					
6045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	222.920		
		MATL & H LIME		168.250	210.875		
					433.795	\$35,479.72	\$72,986.01
		RECYL AC 12.5MM SP,GP2,BM&HL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6046	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	25,219.496		
		L & H LIME		120.000	18.080		
					25,237.576	\$2,169.60	\$3,028,509.12
		RECYL AC 19MM SP,GP 1 OR 2, INC BM&HL L&H LIME					
		ESCALATION DUE TO UTILITY & CO DELAY					
6047	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	17,073.636		
		R-MODIFIED BITUM MATL & H LIME		151.250	8,933.742		
					26,007.378	\$1,351,228.48	\$3,933,615.92
		RECYL AC 12.5 MM SP,GP2ONLY,INC P-MBM&HL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6048	413-0750	TACK COAT	GL	.000	31,844.000		
				4.150	4,927.000		
					36,771.000	\$20,447.05	\$152,599.65
		TACK COAT					
		ESCALATION DUE TO UTILITY & CO DELAY					
6052	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	.000	5,766.589		
				94.500	76.002		
					5,842.591	\$7,182.19	\$552,124.85
		DRIVEWAY CONCRETE, 6 IN TK					
		ESCALATION DUE TO UTILITY & CO DELAY					
6053	441-0104	CONC SIDEWALK, 4 IN	SY	.000	20,365.000		
				74.500	533.333		
					20,898.333	\$39,733.31	\$1,556,925.81
		CONC SIDEWALK, 4 IN					
		ESCALATION DUE TO UTILITY & CO DELAY					
6056	441-0303	CONC SPILLWAY, TP 3	EA	.000	14.000		
				3125.000	.000		
					14.000	\$.00	\$43,750.00
		CONC SPILLWAY,TP 3					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2025

User: 01135378

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0056

Pay Period: 07/22/2025

to 08/22/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6057	441-0740	CONCRETE MEDIAN, 4 IN	SY	.000 94.850	6,857.860 624.444 7,482.304	\$59,228.51	\$709,696.53
6058	441-0754	CONC MEDIAN, 4 IN ESCALATION DUE TO UTILITY & CO DELAY CONCRETE MEDIAN, 7 1/2 IN	SY	.000 133.850	1,759.803 140.667 1,900.470	\$18,828.28	\$254,377.91
6059	441-4020	CONC MEDIAN, 7 1/2 IN ESCALATION DUE TO UTILITY & CO DELAY CONC VALLEY GUTTER, 6 IN	SY	.000 87.500	2,044.656 73.889 2,118.545	\$6,465.29	\$185,372.69
6061	441-5002	CONC VALLEY GUTTER, 6 IN ESCALATION DUE TO UTILITY & CO DELAY CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 31.000	67.000 .000 67.000	\$.00	\$2,077.00
6062	441-6222	CONC HEADER CURB,6, TP 2 ESCALATION DUE TO UTILITY & CO DELAY CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 34.350	37,798.270 118.000 37,916.270	\$4,053.30	\$1,302,423.87
6063	441-6740	CONC CURB & GUTTER/ 8X30TP2 ESCALATION DUE TO UTILITY & CO DELAY CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	.000 34.500	32,338.000 663.000 33,001.000	\$22,873.50	\$1,138,534.50
6067	500-3002	CONC CURB & GUTTER/8X30 TP7 ESCALATION DUE TO UTILITY & CO DELAY CLASS AA CONCRETE	CY	.000 775.000	621.208 -5.290 615.918	\$-4,099.75	\$477,336.45
6072	500-3200	CL AA CONCRETE ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONCRETE	CY	.000 1454.750	7.320 .000 7.320	\$.00	\$10,648.77
6074	500-3800	CL B CONC ESCALATION DUE TO UTILITY & CO DELAY CLASS A CONCRETE, INCL REINF STEEL	CY	.000 2475.000	10.670 .000 10.670	\$.00	\$26,408.25
		CL A CONC, INCL REINF STEEL ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2025

User: 01135378

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0056

Pay Period: 07/22/2025

to 08/22/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6075	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	.000 1640.000	.000 3.000 3.000	\$4,920.00	\$4,920.00
6076	500-9999	CL B CONC, INCL REINF STEEL ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 460.000	456.356 .870 457.226	\$400.20	\$210,323.96
6099	603-2181	CL B CONC, BASE OR PVMT WIDEN ESCALATION DUE TO UTILITY & CO DELAY STN DUMPED RIP RAP, TP 3, 18 IN	SY	.000 103.570	391.876 34.444 426.320	\$3,567.37	\$44,153.96
6102	603-7000	STN DUMPED RIP RAP, TP 3, 18 ESCALATION DUE TO UTILITY & CO DELAY PLASTIC FILTER FABRIC	SY	.000 15.400	12,982.507 34.444 13,016.951	\$530.44	\$200,461.05
6122	611-8120	PLASTIC FILTER FABRIC ESCALATION DUE TO UTILITY & CO DELAY ADJUST WATER METER BOX TO GRADE	EA	.000 920.000	3.000 4.000 7.000	\$3,680.00	\$6,440.00
6125	611-8140	ADJUST WATER METER BX TO GRADE (COBB CNTY WATER & SEWER) ESCALATION DUE TO UTILITY & CO DELAY ADJUST WATER VALVE BOX TO GRADE	EA	.000 745.000	11.000 3.000 14.000	\$2,235.00	\$10,430.00
6130	634-1200	ADJUST WATER VALVE BX TO GRADE (COBB CNTY WATER & SEWER) ESCALATION DUE TO UTILITY & CO DELAY RIGHT OF WAY MARKERS	EA	.000 165.000	102.000 5.000 107.000	\$825.00	\$17,655.00
6131	636-1033	RIGHT OF WAY MARKERS ESCALATION DUE TO UTILITY & CO DELAY HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		.000 24.350	.000 270.000 270.000	\$6,574.50	\$6,574.50
6132	636-1036	HWY SIGNS, TP1MAT,REFL SH TP 9 ESCALATION DUE TO UTILITY & CO DELAY HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		.000 26.800	.000 335.980 335.980	\$9,004.26	\$9,004.26
		HWY SGN,TP1MAT,REFL SH TP 11 ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 08/27/2025

User: 01135378

Department of Transportation

Page 11 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0056

Pay Period: 07/22/2025
to 08/22/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6133	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		.000	.000		
				26.800	13.700		
					13.700	\$367.16	\$367.16
		HWY SGN,TP 2MAT,REFL SH TP 9					
		ESCALATION DUE TO UTILITY & CO DELAY					
6135	636-2070	GALV STEEL POSTS, TP 7	LF	.000	.000		
				11.000	720.000		
					720.000	\$7,920.00	\$7,920.00
		GALV STEEL POSTS, TP 7					
		ESCALATION DUE TO UTILITY & CO DELAY					
6136	636-2080	GALV STEEL POSTS, TP 8	LF	.000	.000		
				16.000	175.000		
					175.000	\$2,800.00	\$2,800.00
		GALV STEEL POSTS, TP 8					
		ESCALATION DUE TO UTILITY & CO DELAY					
6137	636-2090	GALV STEEL POSTS, TP 9	LF	.000	.000		
				12.000	98.000		
					98.000	\$1,176.00	\$1,176.00
		GALV STEEL POSTS, TP 9					
		ESCALATION DUE TO UTILITY & CO DELAY					
6141	639-4003	STRAIN POLE, TP III	EA	.000	4.000		
				16715.000	7.000		
					11.000	\$117,005.00	\$183,865.00
		STRAIN POLE. TP III					
		ESCALATION DUE TO UTILITY & CO DELAY					
6143	641-1200	GUARDRAIL, TP W	LF	.000	6,672.330		
				29.000	604.500		
					7,276.830	\$17,530.50	\$211,028.07
		GUARDRAIL, TP W					
		ESCALATION DUE TO UTILITY & CO DELAY					
6144	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	.000	26.000		
				2050.000	3.000		
					29.000	\$6,150.00	\$59,450.00
		GUARDRAIL ANCHORAGE, TP 1					
		ESCALATION DUE TO UTILITY & CO DELAY					
6145	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		.000	24.000		
				3700.000	3.000		
					27.000	\$11,100.00	\$99,900.00
		GUARDRAIL TERM, TP 12A,31 IN, TANG, E/A					
		ESCALATION DUE TO UTILITY & CO DELAY					
6179	668-1100	CATCH BASIN, GP 1	EA	.000	197.000		
				4652.010	.000		
					197.000	\$0.00	\$916,445.97
		CATCH BASIN,GP 1					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2025

User: 01135378

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0056

Pay Period: 07/22/2025
to 08/22/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6181	668-2100	DROP INLET, GP 1	EA	.000 3850.000	22.000 .000 22.000	\$0.00	\$84,700.00
6183	668-4300	DROP INLET, GP 1 ESCALATION DUE TO UTILITY & CO DELAY STORM SEWER MANHOLE, TP 1	EA	.000 3900.000	10.000 .000 10.000	\$0.00	\$39,000.00
6185	668-5000	STORM SEW MANHOLE, TP 1 ESCALATION DUE TO UTILITY & CO DELAY JUNCTION BOX	EA	.000 3400.000	1.500 .000 1.500	\$0.00	\$5,100.00
6237	700-6910	JUNCTION BOX ESCALATION DUE TO UTILITY & CO DELAY PERMANENT GRASSING	AC	.000 1560.000	6.480 2.072 8.552	\$3,232.32	\$13,341.12
6239	700-8000	PERMANENT GRASSING ESCALATION DUE TO UTILITY & CO DELAY FERTILIZER MIXED GRADE	TN	.000 1260.000	10.625 .400 11.025	\$504.00	\$13,891.50
6252	516-1100	FERTILIZER MIXED GRADE ESCALATION DUE TO UTILITY & CO DELAY ALUM HANDRAIL, STD 3626	LF	.000 150.000	144.000 .000 144.000	\$0.00	\$21,600.00
6257	441-0108	ALUM HANDRAIL, STD 3626 ESCALATION DUE TO UTILITY & CO DELAY CONC SIDEWALK, 8 IN	SY	.000 132.000	1,450.163 127.116 1,577.279	\$16,779.31	\$208,200.83
9000	109-0300	CONC SIDEWALK, 8 IN ESCALATION DUE TO UTILITY & CO DELAY PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	1,147,262.400 61,095.970 1,208,358.370	\$61,095.97	\$1,208,358.37
		(#IN)					
9200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000 114.910	581.890 .000 581.890	\$0.00	\$66,864.98
		8 IN DRIVEWAY CONC @ STA 321+25 LT & 171+05 LT ITEM ADDED BY CO # 37					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2025

User: 01135378

Department of Transportation

Page 13 of 13

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0056

Pay Period: 07/22/2025
to 08/22/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9203	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	18.400		
				1553.420	.000		
					18.400	\$.00	\$28,582.93
		CLASS B RETAINING WALL @ PARCEL 35					
		ITEM ADDED BY CO # 37					
9204	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	.000	238.000		
				96.280	88.750		
					326.750	\$8,544.85	\$31,459.49
		2 IN GALV STEEL PIPE HANDRAIL @ PARCEL 35, 21 & 23					
		ITEM ADDED BY CO # 37					
9214	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				2200.740	.000		
					1.000	\$.00	\$2,200.74
		INSTALL MANHOLE AT PARCEL 152					
		ITEM ADDED BY CO # 37					
Category Amount:						\$1,872,492.63	\$30,495,500.86
Project Total Amount:						\$2,399,682.16	\$76,643,307.85