

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01135378

Department of Transportation

Page 1 of 16

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0058

Pay Period: 09/23/2025
to 10/21/2025

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed:

1987 Days

Elapsed Calender Days:

1960 Days

Percent Time:

98.64

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let:

04/17/2020

Date Awarded:

04/17/2020

Date Contract Executed:

06/08/2020

Date Notice to Proceed:

06/10/2020

Date Work Began:

06/25/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/17/2025

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$80,938,676.75

Original Contract Amount \$58,210,181.50

Funds Available \$1,552,063.61

Percent Complete 97.66%

Counties:

Cobb

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$80,938,676.76	\$58,210,181.50	\$1,552,063.60	98.08%	\$841,487.79

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01135378

Department of Transportation

Page 2 of 16

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0058

Pay Period: 09/23/2025
to 10/21/2025

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$63,235,387.15	\$62,562,196.93	\$673,190.22
Non-Participating	\$15,808,847.01	\$15,640,549.44	\$168,297.57
Total Earnings	\$79,044,234.16	\$78,202,746.37	\$841,487.79
Stockpiled Materials	\$342,379.00	\$342,379.00	\$0.00
Gross Earnings	\$79,386,613.16	\$78,545,125.37	\$841,487.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$79,386,613.16	\$78,545,125.37	

Total Payable: **\$841,487.79**

Estimate Summary By Project

Pay Period: 09/23/2025

to 10/21/2025

Project Number 0006049

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0026	700-9300	SOD	SY	.000	46,878.449		
				27.380	7,950.833		
					54,829.282	\$217,693.81	\$1,501,225.74
		SOD INSTALLATION					
		ITEM ADDED BY SA					
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,466.000	922.330		
				128.000	.000		
					922.330	\$.00	\$118,058.24
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		115,318.000	51,500.090		
		TL & H LIME		78.000	.000		
					51,500.090	\$.00	\$4,017,007.02
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		32,250.000	9,291.350		
		L & H LIME		81.000	.000		
					9,291.350	\$.00	\$752,599.35
0090	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	8.000	2.500		
				1250.000	.000		
					2.500	\$.00	\$3,125.00
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000	55.070		
				290.000	.000		
					55.070	\$.00	\$15,970.30
Category Amount:						\$217,693.81	\$6,407,985.65
Category Number:		0030 CONCRETE					
0170	433-1000	REINF CONC APPROACH SLAB	SY	449.000	449.000		
				235.000	.000		
					449.000	\$.00	\$105,515.00
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000	15,537.480		
				32.000	.000		
					15,537.480	\$.00	\$497,199.36
Category Amount:						\$0.00	\$602,714.36

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01135378

Department of Transportation

Page 4 of 16

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0058

Pay Period: 09/23/2025
to 10/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000 60.000	350.830 .000 350.830	\$0.00	\$21,049.80
Category Amount:						\$0.00	\$21,049.80
Category Number: 0030 CONCRETE							
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000 22.000	41,437.120 .000 41,437.120	\$0.00	\$911,616.64
Category Amount:						\$0.00	\$911,616.64
Category Number: 0040 DRAINAGE							
0220	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	213.000 58.000	51.000 .000 51.000	\$0.00	\$2,958.00
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000 1650.000	30.050 .000 30.050	\$0.00	\$49,582.50
Category Amount:						\$0.00	\$52,540.50
Category Number: 0050 CULVERTS							
0386	500-3002	CLASS AA CONCRETE	CY	.000 598.350	398.450 .000 398.450	\$0.00	\$238,412.56
Class "AA"-Missing pay item per specification. Plan quantity lists class "A" but specs call for class "AA"							
Category Amount:						\$0.00	\$238,412.56
Category Number: 0040 DRAINAGE							
0390	668-1100	CATCH BASIN, GP 1	EA	320.000 3050.000	208.750 .000 208.750	\$0.00	\$636,687.50

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01135378

Department of Transportation

Page 5 of 16

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0058

Pay Period: 09/23/2025
to 10/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0400	668-2100	DROP INLET, GP 1	EA	55.000 2300.000	29.000 .000 29.000	\$0.00	\$66,700.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000 2200.000	22.500 .000 22.500	\$0.00	\$49,500.00
0420	668-5000	JUNCTION BOX	EA	5.000 1720.000	4.000 .000 4.000	\$0.00	\$6,880.00
Category Amount:						\$0.00	\$759,767.50
Category Number: 0050 CULVERTS							
0440	511-1000	BAR REINF STEEL	LB	117,603.000 1.000	114,018.455 709.650 114,728.105	\$709.65	\$114,728.11
Category Amount:						\$709.65	\$114,728.11
Category Number: 0080 EROSION CONTROL							
0685	163-0240	MULCH	TN	1,755.000 100.000	1,233.814 1.288 1,235.102	\$128.80	\$123,510.20
Category Amount:						\$128.80	\$123,510.20
Category Number: 0010 ROADWAY							
0781	004-0022	EXTRA WORK -	LS	.000 10900.710	.600 .400 1.000	\$4,360.28	\$10,900.71
		REMOVE/REPLACE FENCE ITEM ADDED BY SA					
Category Amount:						\$4,360.28	\$10,900.71

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01135378

Department of Transportation

Page 6 of 16

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0058

Pay Period: 09/23/2025
to 10/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
0915	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 972545.000	1.000 .000 1.000	\$0.00	\$972,545.00
		1					
0920	500-3002	CLASS AA CONCRETE	CY	154.000 1400.000	154.000 .000 154.000	\$0.00	\$215,600.00
0925	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	574.000 212.000	143.335 430.670 574.005	\$91,302.04	\$121,689.06
		1					
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	892.000 330.000	891.840 .000 891.840	\$0.00	\$294,307.20
		1					
Category Amount:						\$91,302.04	\$1,604,141.26
Category Number: 0010 ROADWAY							
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	80.000 580.000	95.920 .000 95.920	\$0.00	\$55,633.60
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	303.000 640.000	287.170 .000 287.170	\$0.00	\$183,788.80
0990	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL	LF	244.000 790.000	245.340 .000 245.340	\$0.00	\$193,818.60
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000 700.000	69.670 .000 69.670	\$0.00	\$48,769.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01135378

Department of Transportation

Page 7 of 16

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0058

Pay Period: 09/23/2025
to 10/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,815.000 121.000	342.760 .000 342.760	\$0.00	\$41,473.96
1195	208-0100	IN PLACE EMBANKMENT	CY	253,643.000 11.000	241,666.300 11,976.667 253,642.967	\$131,743.34	\$2,790,072.64
1421	210-0100	GRADING COMPLETE - Resident Requested Driveway Changes	LS	.000 23557.830	.000 .385 .385	\$9,069.76	\$9,069.76
Category Amount:						\$140,813.10	\$3,322,626.36
Category Number: 0040 DRAINAGE							
1491	668-6000	SPRING BOX Spring Boxes for Sta 153 RT Continuous water flow after long dry weather	EA	.000 4891.660	2.000 .000 2.000	\$0.00	\$9,783.32
Category Amount:						\$0.00	\$9,783.32
Category Number: 0010 ROADWAY							
6002	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF CONSTR AND REMOVE TEMP PIPE SLOPE DRAIN ESCALATION DUE TO UTILITY & CO DELAY		.000 29.500	865.508 225.500 1,091.008	\$6,652.25	\$32,184.74
6003	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		.000 825.000	138.275 5.000 143.275	\$4,125.00	\$118,201.88
6004	163-0528	CNST/REM RIP RAP CKDM, STN P RIPRAP/SN BG/SAND BAGS ESCALATION DUE TO UTILITY & CO DELAY CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		.000 17.500	1,621.125 738.888 2,360.013	\$12,930.54	\$41,300.23
6008	163-0541	CONSTR AND REM FAB CK DAM- TP C SLT FN ESCALATION DUE TO UTILITY & CO DELAY CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		.000 975.000	3.000 2.500 5.500	\$2,437.50	\$5,362.50
Category Amount:						\$2,437.50	\$5,362.50

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01135378

Department of Transportation

Page 8 of 16

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0058

Pay Period: 09/23/2025

to 10/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6009	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		.000	.500		
				1750.000	.500		
		CONSTR & REM STONE FILTER RING			1.000	\$875.00	\$1,750.00
		ESCALATION DUE TO UTILITY & CO DELAY					
6010	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		.000	53.750		
				326.500	67.000		
					120.750	\$21,875.50	\$39,424.88
		CON & REM INLET SEDIMENT TRAP					
		ESCALATION DUE TO UTILITY & CO DELAY					
6011	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	7,009.000		
				0.780	.000		
					7,009.000	\$0.00	\$5,467.02
		MAINT OF TEMP SILT FENCE, TP C					
		ESCALATION DUE TO UTILITY & CO DELAY					
6033	167-1500	WATER QUALITY INSPECTIONS MO		.000	22.000		
				825.000	1.000		
					23.000	\$825.00	\$18,975.00
		WATER QUALITY INSPECTIONS					
		ESCALATION DUE TO UTILITY & CO DELAY					
6034	170-1000	FLOATING SILT RETENTION BARRIER LF		.000	.000		
				33.990	112.500		
					112.500	\$3,823.88	\$3,823.88
		FLOAT SILT RETENTION BARRIER					
		ESCALATION DUE TO UTILITY & CO DELAY					
6035	171-0030	TEMPORARY SILT FENCE, TYPE C LF		.000	18,063.191		
				4.000	12,946.880		
					31,010.071	\$51,787.52	\$124,040.28
		TEMPORARY SILT FENCE, TYPE C					
		ESCALATION DUE TO UTILITY & CO DELAY					
6043	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	4,381.700		
				185.000	.000		
					4,381.700	\$0.00	\$810,614.50
		RECYL AC LEVELING, INC BM&HL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6044	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	59,377.670		
		TL & H LIME		121.000	.000		
					59,377.670	\$0.00	\$7,184,698.07
		RECYL AC 25 MM SP, GP1/2, BM&HL TL & H LIME					
		ESCALATION DUE TO UTILITY & CO DELAY					
6045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	433.800		
		MATL & H LIME		168.250	.000		
					433.800	\$0.00	\$72,986.85
		RECYL AC 12.5MM SP, GP2, BM&HL					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: 01135378

Department of Transportation

Page 9 of 16

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0058

Pay Period: 09/23/2025
to 10/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6046	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 120.000	25,237.580 .000 25,237.580	\$.00	\$3,028,509.60
6052	441-0016	RECYL AC 19MM SP,GP 1 OR 2, INC BM&HL L&H LIME ESCALATION DUE TO UTILITY & CO DELAY DRIVEWAY CONCRETE, 6 IN TK	SY	.000 94.500	6,120.074 45.000 6,165.074	\$4,252.50	\$582,599.49
6053	441-0104	DRIVEWAY CONCRETE, 6 IN TK ESCALATION DUE TO UTILITY & CO DELAY CONC SIDEWALK, 4 IN	SY	.000 74.500	21,090.833 89.444 21,180.277	\$6,663.58	\$1,577,930.64
6054	441-0204	CONC SIDEWALK, 4 IN ESCALATION DUE TO UTILITY & CO DELAY PLAIN CONC DITCH PAVING, 4 IN	SY	.000 85.020	.000 230.000 230.000	\$19,554.60	\$19,554.60
6055	441-0300	PLAIN CONC DITCH PAVING, 4 IN ESCALATION DUE TO UTILITY & CO DELAY CONC SPILLWAY, SPCL DES	EA	.000 6449.560	.000 2.000 2.000	\$12,899.12	\$12,899.12
6056	441-0303	CONC SPILLWAY, SPCL DES ESCALATION DUE TO UTILITY & CO DELAY CONC SPILLWAY, TP 3	EA	.000 3125.000	14.000 .000 14.000	\$.00	\$43,750.00
6057	441-0740	CONC SPILLWAY,TP 3 ESCALATION DUE TO UTILITY & CO DELAY CONCRETE MEDIAN, 4 IN	SY	.000 94.850	7,603.644 270.222 7,873.866	\$25,630.56	\$746,836.19
6059	441-4020	CONC MEDIAN, 4 IN ESCALATION DUE TO UTILITY & CO DELAY CONC VALLEY GUTTER, 6 IN	SY	.000 87.500	2,118.545 24.889 2,143.434	\$2,177.79	\$187,550.48
6061	441-5002	CONC VALLEY GUTTER, 6 IN ESCALATION DUE TO UTILITY & CO DELAY CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 31.000	67.000 40.000 107.000	\$1,240.00	\$3,317.00
		CONC HEADER CURB,6, TP 2 ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01135378

Department of Transportation

Page 10 of 16

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0058

Pay Period: 09/23/2025

to 10/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6062	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 34.350	37,916.270 105.000 38,021.270	\$3,606.75	\$1,306,030.62
6063	441-6740	CONC CURB & GUTTER/ 8X30TP2 ESCALATION DUE TO UTILITY & CO DELAY CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	.000 34.500	33,001.000 55.000 33,056.000	\$1,897.50	\$1,140,432.00
6067	500-3002	CONC CURB & GUTTER/8X30 TP7 ESCALATION DUE TO UTILITY & CO DELAY CLASS AA CONCRETE	CY	.000 775.000	615.918 5.305 621.223	\$4,111.38	\$481,447.83
6072	500-3200	CL AA CONCRETE ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONCRETE	CY	.000 1454.750	7.320 .000 7.320	\$0.00	\$10,648.77
6074	500-3800	CL B CONC ESCALATION DUE TO UTILITY & CO DELAY CLASS A CONCRETE, INCL REINF STEEL	CY	.000 2475.000	10.670 .000 10.670	\$0.00	\$26,408.25
6075	500-3900	CL A CONC, INCL REINF STEEL ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONCRETE, INCL REINF STEEL	CY	.000 1640.000	3.000 .000 3.000	\$0.00	\$4,920.00
6076	500-9999	CL B CONC, INCL REINF STEEL ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 460.000	457.230 .000 457.230	\$0.00	\$210,325.80
6103	610-0301	CL B CONC, BASE OR PVMT WIDEN ESCALATION DUE TO UTILITY & CO DELAY REM GATE -	EA	.000 250.000	.000 2.000 2.000	\$500.00	\$500.00
6104	610-6625	REM GATE- ESCALATION DUE TO UTILITY & CO DELAY REM MANHOLE	EA	.000 1650.000	.000 1.000 1.000	\$1,650.00	\$1,650.00
		REM MANHOLE ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01135378

Department of Transportation

Page 11 of 16

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0058

Pay Period: 09/23/2025
to 10/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6110	611-3020	RECONSTR SAN SEW MANHOLE, TYPE 1	EA	.000 2575.000	.000 13.000 13.000		
		RECONSTR SAN SEW MANHOLE,TP 1 ESCALATION DUE TO UTILITY & CO DELAY				\$33,475.00	\$33,475.00
6111	611-3021	RECONSTR SAN SEW MANHOLE, TYPE 1, ADDL LF		.000 370.000	.000 8.000 8.000		
		REC SAN SEW MHOUSE, TP1,ADEP CL1 ESCALATION DUE TO UTILITY & CO DELAY				\$2,960.00	\$2,960.00
6112	611-3022	RECONSTR SAN SEW MANHOLE, TYPE 1, ADDL LF		.000 440.000	.000 7.000 7.000		
		REC SAN SEW MHOUSE, TP1,ADEP CL2 ESCALATION DUE TO UTILITY & CO DELAY				\$3,080.00	\$3,080.00
6114	611-5588	RELOCATE WATER METER, 3/4 IN	EA	.000 575.000	19.000 13.000 32.000		
		RELOCATE WATER METER, 3/4" ESCALATION DUE TO UTILITY & CO DELAY				\$7,475.00	\$18,400.00
6115	611-5591	RELOCATE WATER METER, 2 IN	EA	.000 2540.000	.000 1.000 1.000		
		RELOCATE WATER METER,2" ESCALATION DUE TO UTILITY & CO DELAY				\$2,540.00	\$2,540.00
6118	611-8040	ADJUST DROP INLET TO GRADE	EA	.000 1650.000	5.500 .500 6.000		
		ADJUST DROP INLET TO GRADE ESCALATION DUE TO UTILITY & CO DELAY				\$825.00	\$9,900.00
6120	611-8050	ADJUST MANHOLE TO GRADE	EA	.000 1295.000	4.000 1.000 5.000		
		ADJUST MANHOLE TO GRADE (COBB CNTY SEWER) ESCALATION DUE TO UTILITY & CO DELAY				\$1,295.00	\$6,475.00
6123	611-8120	ADJUST WATER METER BOX TO GRADE	EA	.000 800.000	1.000 3.000 4.000		
		ADJUST WATER METER BX TO GRADE (PAULDING CNTY WATER & SEWER) ESCALATION DUE TO UTILITY & CO DELAY				\$2,400.00	\$3,200.00
6126	615-1100	DIRECTIONAL BORE PIPE -	LF	.000 22.000	140.000 168.000 308.000		
		DIRECTIONAL BORE PIPE- 3 IN ESCALATION DUE TO UTILITY & CO DELAY				\$3,696.00	\$6,776.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01135378

Department of Transportation

Page 12 of 16

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0058

Pay Period: 09/23/2025
to 10/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6127	615-1100	DIRECTIONAL BORE PIPE -	LF	.000	293.000		
				22.000	268.000		
					561.000	\$5,896.00	\$12,342.00
		DIRECTIONAL BORE PIPE- 5 IN					
		ESCALATION DUE TO UTILITY & CO DELAY					
6130	634-1200	RIGHT OF WAY MARKERS	EA	.000	234.000		
				165.000	182.000		
					416.000	\$30,030.00	\$68,640.00
		RIGHT OF WAY MARKERS					
		ESCALATION DUE TO UTILITY & CO DELAY					
6131	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		.000	1,418.100		
				24.350	648.000		
					2,066.100	\$15,778.80	\$50,309.54
		HWY SIGNS, TP1MAT,REFL SH TP 9					
		ESCALATION DUE TO UTILITY & CO DELAY					
6132	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		.000	1,497.220		
				26.800	1,282.440		
					2,779.660	\$34,369.39	\$74,494.89
		HWY SGN,TP1MAT,REFL SH TP 11					
		ESCALATION DUE TO UTILITY & CO DELAY					
6133	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		.000	131.250		
				26.800	313.500		
					444.750	\$8,401.80	\$11,919.30
		HWY SGN,TP 2MAT,REFL SH TP 9					
		ESCALATION DUE TO UTILITY & CO DELAY					
6135	636-2070	GALV STEEL POSTS, TP 7	LF	.000	4,076.000		
				11.000	886.000		
					4,962.000	\$9,746.00	\$54,582.00
		GALV STEEL POSTS, TP 7					
		ESCALATION DUE TO UTILITY & CO DELAY					
6136	636-2080	GALV STEEL POSTS, TP 8	LF	.000	1,333.000		
				16.000	425.000		
					1,758.000	\$6,800.00	\$28,128.00
		GALV STEEL POSTS, TP 8					
		ESCALATION DUE TO UTILITY & CO DELAY					
6137	636-2090	GALV STEEL POSTS, TP 9	LF	.000	318.000		
				12.000	61.000		
					379.000	\$732.00	\$4,548.00
		GALV STEEL POSTS, TP 9					
		ESCALATION DUE TO UTILITY & CO DELAY					
6138	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPOI EA		.000	.000		
				755.000	44.000		
					44.000	\$33,220.00	\$33,220.00
		GROUND-MOUNTED BREAKAWAY SIGN SUPPORT					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: 01135378

Department of Transportation

Page 13 of 16

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0058

Pay Period: 09/23/2025

to 10/21/2025

Project Number 0006049

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
6153	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.633		
				102666.000	.200		
					.833	\$20,533.20	\$85,520.78
		TRAFFIC SIGNAL INSTALLATION NO- 1					
		ESCALATION DUE TO UTILITY & CO DELAY					
6154	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.000		
				15992.500	.900		
					.900	\$14,393.25	\$14,393.25
		TRAFFIC SIGNAL INSTALLATION NO- 2					
		ESCALATION DUE TO UTILITY & CO DELAY					
6155	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.000		
				14584.000	.900		
					.900	\$13,125.60	\$13,125.60
		TRAFFIC SIGNAL INSTALLATION NO- 3					
		ESCALATION DUE TO UTILITY & CO DELAY					
6156	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.000		
				27957.000	.900		
					.900	\$25,161.30	\$25,161.30
		TRAFFIC SIGNAL INSTALLATION NO- 4					
		ESCALATION DUE TO UTILITY & CO DELAY					
6157	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.500		
				77672.000	.300		
					.800	\$23,301.60	\$62,137.60
		TRAFFIC SIGNAL INSTALLATION NO- 5					
		ESCALATION DUE TO UTILITY & CO DELAY					
6159	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.000		
				44659.500	.900		
					.900	\$40,193.55	\$40,193.55
		TRAFFIC SIGNAL INSTALLATION NO- 7					
		ESCALATION DUE TO UTILITY & CO DELAY					
6161	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	.000	.000		
				112.500	1.000		
					1.000	\$112.50	\$112.50
		THERM PVMT MARK,ARROW,TP 1					
		ESCALATION DUE TO UTILITY & CO DELAY					
6162	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	.000	170.000		
				106.000	178.000		
					348.000	\$18,868.00	\$36,888.00
		THERM PVMT MARK,ARROW,TP 2					
		ESCALATION DUE TO UTILITY & CO DELAY					
6163	653-0130	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	.000	.000		
				245.000	6.000		
					6.000	\$1,470.00	\$1,470.00
		THERM PVMT MARK,ARROW,TP 3					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01135378

Department of Transportation

Page 14 of 16

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0058

Pay Period: 09/23/2025

to 10/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6164	653-0170	THERMOPLASTIC PVMT MARKING, ARROW, TP 7 EA		.000	22.000		
				245.000	26.000		
					48.000	\$6,370.00	\$11,760.00
		THERM PVMT MARK,ARROW,TP 7					
		ESCALATION DUE TO UTILITY & CO DELAY					
6166	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		.000	18,193.000		
				0.750	86,777.000		
					104,970.000	\$65,082.75	\$78,727.50
		THERMO SOLID TRAF ST 5 IN, WHI					
		ESCALATION DUE TO UTILITY & CO DELAY					
6167	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEL LF		.000	32,202.000		
				0.750	42,478.000		
					74,680.000	\$31,858.50	\$56,010.00
		THERMO SOLID TRAF ST 5 IN, YEL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6168	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		.000	658.000		
				10.500	954.000		
					1,612.000	\$10,017.00	\$16,926.00
		THERMO SOLID TRAF STRIPE,24 WH					
		ESCALATION DUE TO UTILITY & CO DELAY					
6169	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LF		.000	11,171.000		
				3.150	9,306.000		
					20,477.000	\$29,313.90	\$64,502.55
		THERMO SOLID TRAF STRIPE,8 WH					
		ESCALATION DUE TO UTILITY & CO DELAY					
6170	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		.000	77,432.000		
				0.550	8,391.000		
					85,823.000	\$4,615.05	\$47,202.65
		THERMO SKIP TRAF ST, 5 IN WHI					
		ESCALATION DUE TO UTILITY & CO DELAY					
6171	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE SY		.000	5,246.000		
				5.800	5,181.000		
					10,427.000	\$30,049.80	\$60,476.60
		THERM TRAF STRIPING, WHITE					
		ESCALATION DUE TO UTILITY & CO DELAY					
6172	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW SY		.000	2,920.000		
				5.800	170.000		
					3,090.000	\$986.00	\$17,922.00
		THERM TRAF STRIPING, YELLOW					
		ESCALATION DUE TO UTILITY & CO DELAY					
6178	660-3275	ABANDON MANHOLE EA		.000	.000		
				935.000	2.000		
					2.000	\$1,870.00	\$1,870.00
		ABANDON MANHOLE (COBB)					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01135378

Department of Transportation

Page 15 of 16

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0058

Pay Period: 09/23/2025
to 10/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6179	668-1100	CATCH BASIN, GP 1	EA	.000	197.000		
				4652.010	-84.750		
					112.250	\$-394,257.85	\$522,188.12
		CATCH BASIN,GP 1					
6181	668-2100	ESCALATION DUE TO UTILITY & CO DELAY DROP INLET, GP 1	EA	.000	22.000		
				3850.000	.000		
					22.000	\$0.00	\$84,700.00
		DROP INLET, GP 1					
6183	668-4300	ESCALATION DUE TO UTILITY & CO DELAY STORM SEWER MANHOLE, TP 1	EA	.000	10.000		
				3900.000	.000		
					10.000	\$0.00	\$39,000.00
		STORM SEW MANHOLE, TP 1					
6185	668-5000	ESCALATION DUE TO UTILITY & CO DELAY JUNCTION BOX	EA	.000	1.500		
				3400.000	.000		
					1.500	\$0.00	\$5,100.00
		JUNCTION BOX					
6188	670-0705	ESCALATION DUE TO UTILITY & CO DELAY ADJUST LOCATOR BALL TO GRADE	EA	.000	4.000		
				275.000	21.000		
					25.000	\$5,775.00	\$6,875.00
		ADJUST WARNING LOC BALL TO GRADE					
6189	670-0800	ESCALATION DUE TO UTILITY & CO DELAY WATER METER -	EA	.000	.000		
				1800.000	1.000		
					1.000	\$1,800.00	\$1,800.00
		WATER METER-3/4 IN (PAULDING)					
6208	670-2700	ESCALATION DUE TO UTILITY & CO DELAY ABANDONMENT OF WATER VALVES	EA	.000	6.000		
				363.500	29.000		
					35.000	\$10,541.50	\$12,722.50
		ABANDONMENT OF WATER VALVES (COBB)					
6209	670-2700	ESCALATION DUE TO UTILITY & CO DELAY ABANDONMENT OF WATER VALVES	EA	.000	4.000		
				363.500	18.000		
					22.000	\$6,543.00	\$7,997.00
		ABANDONMENT OF WATER VALVES (PAULDING)					
6223	670-5700	ESCALATION DUE TO UTILITY & CO DELAY ADJUST WATER SERVICE LINE TO GRADE	LF	.000	.000		
				37.250	378.000		
					378.000	\$14,080.50	\$14,080.50
		ADJUST WATER SERV LINE TO GRADE					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: 01135378

Department of Transportation

Page 16 of 16

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0058

Pay Period: 09/23/2025

to 10/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0010 ROADWAY							
6231	670-9900	REMOVE EXIST WATER METER, INCL BOX	EA	.000	.000		
				545.000	1.000		
					1.000	\$545.00	\$545.00
		REM X WATER METER, INCL BOX (COBB)					
		ESCALATION DUE TO UTILITY & CO DELAY					
6233	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	.000	4.000		
				905.000	3.000		
					7.000	\$2,715.00	\$6,335.00
		REMOVE EXIST FIRE HYDRANT					
		ESCALATION DUE TO UTILITY & CO DELAY					
6234	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	.000	5.000		
				765.000	12.000		
					17.000	\$9,180.00	\$13,005.00
		REMOVE EXIST FIRE HYDRANT (COBB)					
		ESCALATION DUE TO UTILITY & CO DELAY					
6257	441-0108	CONC SIDEWALK, 8 IN	SY	.000	1,627.370		
				132.000	.000		
					1,627.370	\$.00	\$214,812.84
		CONC SIDEWALK, 8 IN					
		ESCALATION DUE TO UTILITY & CO DELAY					
9200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	581.890		
				114.910	.000		
					581.890	\$.00	\$66,864.98
		8 IN DRIVEWAY CONC @ STA 321+25 LT & 171+05 LT					
		ITEM ADDED BY CO # 37					
9203	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	18.400		
				1553.420	.000		
					18.400	\$.00	\$28,582.93
		CLASS B RETAINING WALL @ PARCEL 35					
		ITEM ADDED BY CO # 37					
9214	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				2200.740	.000		
					1.000	\$.00	\$2,200.74
		INSTALL MANHOLE AT PARCEL 152					
		ITEM ADDED BY CO # 37					
Category Amount:						\$386,480.11	\$19,930,339.44
Project Total Amount:						\$841,487.79	\$79,044,234.16