

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: 01135378

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0059

Pay Period: 10/22/2025
to 11/21/2025

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed: 2025 Days

Elapsed Calender Days: 1991 Days

Percent Time: 98.32

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 06/08/2020

Date Notice to Proceed: 06/10/2020

Date Work Began: 06/25/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/25/2025

NORCROSS GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$81,206,576.10

Original Contract Amount \$58,210,181.50

Funds Available \$1,333,447.54

Percent Complete 97.94%

Counties:

Cobb Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$81,206,576.11	\$58,210,181.50	\$1,333,447.53	98.36%	\$486,515.42

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: 01135378

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0059

Pay Period: 10/22/2025
to 11/21/2025

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$63,624,599.50	\$63,235,387.15	\$389,212.35
Non-Participating	\$15,906,150.08	\$15,808,847.01	\$97,303.07
Total Earnings	\$79,530,749.58	\$79,044,234.16	\$486,515.42
Stockpiled Materials	\$342,379.00	\$342,379.00	\$0.00
Gross Earnings	\$79,873,128.58	\$79,386,613.16	\$486,515.42
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$79,873,128.58	\$79,386,613.16	

Total Payable: **\$486,515.42**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: 01135378

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0059

Pay Period: 10/22/2025
to 11/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0026	700-9300	SOD	SY	.000 27.380	54,829.282 10,024.177 64,853.459	\$274,461.97	\$1,775,687.71
0035	402-1812	SOD INSTALLATION ITEM ADDED BY SA RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,466.000 128.000	922.330 .000 922.330	\$0.00	\$118,058.24
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		115,318.000 78.000	51,500.090 .000 51,500.090	\$0.00	\$4,017,007.02
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		32,250.000 81.000	9,291.350 .000 9,291.350	\$0.00	\$752,599.35
0090	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	8.000 1250.000	2.500 .000 2.500	\$0.00	\$3,125.00
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000 290.000	55.070 .000 55.070	\$0.00	\$15,970.30
Category Amount:						\$274,461.97	\$6,682,447.62
Category Number: 0030 CONCRETE							
0170	433-1000	REINF CONC APPROACH SLAB	SY	449.000 235.000	449.000 .000 449.000	\$0.00	\$105,515.00
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000 32.000	15,537.480 .000 15,537.480	\$0.00	\$497,199.36
Category Amount:						\$0.00	\$602,714.36

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: 01135378

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0059

Pay Period: 10/22/2025
to 11/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000 60.000	350.830 .000 350.830	\$0.00	\$21,049.80
Category Amount:						\$0.00	\$21,049.80
Category Number: 0030 CONCRETE							
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000 22.000	41,437.120 .000 41,437.120	\$0.00	\$911,616.64
Category Amount:						\$0.00	\$911,616.64
Category Number: 0040 DRAINAGE							
0220	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	213.000 58.000	51.000 .000 51.000	\$0.00	\$2,958.00
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000 1650.000	30.050 .000 30.050	\$0.00	\$49,582.50
Category Amount:						\$0.00	\$52,540.50
Category Number: 0050 CULVERTS							
0386	500-3002	CLASS AA CONCRETE	CY	.000 598.350	398.452 3.603 402.055	\$2,155.86	\$240,569.61
Class "AA"-Missing pay item per specification. Plan quantity lists class "A" but specs call for class "AA"							
Category Amount:						\$2,155.86	\$240,569.61
Category Number: 0040 DRAINAGE							
0390	668-1100	CATCH BASIN, GP 1	EA	320.000 3050.000	208.750 .000 208.750	\$0.00	\$636,687.50

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: 01135378

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0059

Pay Period: 10/22/2025
to 11/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0040		DRAINAGE					
0400	668-2100	DROP INLET, GP 1	EA	55.000	29.000		
				2300.000	.000		
					29.000	\$.00	\$66,700.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000	22.500		
				2200.000	.000		
					22.500	\$.00	\$49,500.00
0420	668-5000	JUNCTION BOX	EA	5.000	4.000		
				1720.000	.000		
					4.000	\$.00	\$6,880.00
Category Amount:						\$0.00	\$759,767.50
Category Number: 0080		EROSION CONTROL					
0685	163-0240	MULCH	TN	1,755.000	1,235.102		
				100.000	.805		
					1,235.907	\$80.50	\$123,590.70
Category Amount:						\$80.50	\$123,590.70
Category Number: 0090		BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK					
0915	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				972545.000	.000		
					1.000	\$.00	\$972,545.00
		1					
0920	500-3002	CLASS AA CONCRETE	CY	154.000	154.000		
				1400.000	.000		
					154.000	\$.00	\$215,600.00
0925	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	574.000	574.010		
				212.000	.000		
					574.010	\$.00	\$121,690.12
		1					

Date: 11/25/2025

Page 6 of 12

Pay Period: 10/22/2025
to 11/21/2025

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		Amount This Period	Cumulative Amount
		Supplemental Description 1	Units	Unit Price	Qty To Date			
		Supplemental Description 2						
	Category Number:	0090	BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK					
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO 1	LF	892.000	891.840			
				330.000	.000			
					891.840		\$0.00	\$294,307.20
	1							
Category Amount:							\$0.00	\$1,604,142.32
	Category Number:	0010	ROADWAY					
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	80.000	95.920			
				580.000	.000			
					95.920		\$0.00	\$55,633.60
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	303.000	287.170			
				640.000	.000			
					287.170		\$0.00	\$183,788.80
0990	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL	LF	244.000	245.340			
				790.000	.000			
					245.340		\$0.00	\$193,818.60
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000	69.670			
				700.000	.000			
					69.670		\$0.00	\$48,769.00
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C	TN	1,815.000	342.760			
		MATL & H LIME		121.000	.000			
					342.760		\$0.00	\$41,473.96
Category Amount:							\$0.00	\$523,483.96
	Category Number:	0040	DRAINAGE					
1491	668-6000	SPRING BOX	EA	.000	2.000			
				4891.660	.000			
					2.000		\$0.00	\$9,783.32
		Spring Boxes for Sta 153 RT						
		Continous water flow after long dry weather						
Category Amount:							\$0.00	\$9,783.32

Rpt-ID: RCPEsprj

Georgia

Date: 11/25/2025

User: 01135378

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0059

Pay Period: 10/22/2025
to 11/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
6033	167-1500	WATER QUALITY INSPECTIONS	MO	.000	23.000		
				825.000	1.000		
					24.000	\$825.00	\$19,800.00
		WATER QUALITY INSPECTIONS					
		ESCALATION DUE TO UTILITY & CO DELAY					
6040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	102,210.172		
				50.250	195.660		
					102,405.832	\$9,831.92	\$5,145,893.06
		GR AGGR BASE CRS, INCL MATL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6043	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	4,381.700		
				185.000	.000		
					4,381.700	\$0.00	\$810,614.50
		RECYL AC LEVELING,INC BM&HL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6044	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	59,377.670		
		TL & H LIME		121.000	.000		
					59,377.670	\$0.00	\$7,184,698.07
		RECYL AC 25 MM SP,GP1/2,BM&HLTL & H LIME					
		ESCALATION DUE TO UTILITY & CO DELAY					
6045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	433.800		
		MATL & H LIME		168.250	.000		
					433.800	\$0.00	\$72,986.85
		RECYL AC 12.5MM SP,GP2,BM&HL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6046	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	25,237.580		
		L & H LIME		120.000	.000		
					25,237.580	\$0.00	\$3,028,509.60
		RECYL AC 19MM SP,GP 1 OR 2, INC BM&HL L&H LIME					
		ESCALATION DUE TO UTILITY & CO DELAY					
6052	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	.000	6,165.074		
				94.500	119.778		
					6,284.852	\$11,319.02	\$593,918.51
		DRIVEWAY CONCRETE, 6 IN TK					
		ESCALATION DUE TO UTILITY & CO DELAY					
6053	441-0104	CONC SIDEWALK, 4 IN	SY	.000	21,180.277		
				74.500	373.889		
					21,554.166	\$27,854.73	\$1,605,785.37
		CONC SIDEWALK, 4 IN					
		ESCALATION DUE TO UTILITY & CO DELAY					
6054	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	230.000		
				85.020	.000		
					230.000	\$0.00	\$19,554.60
		PLAIN CONC DITCH PAVING, 4 IN					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: 01135378

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0059

Pay Period: 10/22/2025
to 11/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6055	441-0300	CONC SPILLWAY, SPCL DES	EA	.000 6449.560	2.000 .000 2.000	\$0.00	\$12,899.12
6056	441-0303	CONC SPILLWAY, SPCL DES ESCALATION DUE TO UTILITY & CO DELAY CONC SPILLWAY, TP 3	EA	.000 3125.000	14.000 1.000 15.000	\$3,125.00	\$46,875.00
6058	441-0754	CONC SPILLWAY,TP 3 ESCALATION DUE TO UTILITY & CO DELAY CONCRETE MEDIAN, 7 1/2 IN	SY	.000 133.850	1,900.470 74.000 1,974.470	\$9,904.90	\$264,282.81
6059	441-4020	CONC MEDIAN, 7 1/2 IN ESCALATION DUE TO UTILITY & CO DELAY CONC VALLEY GUTTER, 6 IN	SY	.000 87.500	2,143.434 100.380 2,243.814	\$8,783.25	\$196,333.73
6061	441-5002	CONC VALLEY GUTTER, 6 IN ESCALATION DUE TO UTILITY & CO DELAY CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 31.000	107.000 .000 107.000	\$0.00	\$3,317.00
6062	441-6222	CONC HEADER CURB,6, TP 2 ESCALATION DUE TO UTILITY & CO DELAY CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 34.350	38,021.270 60.000 38,081.270	\$2,061.00	\$1,308,091.62
6067	500-3002	CONC CURB & GUTTER/ 8X30TP2 ESCALATION DUE TO UTILITY & CO DELAY CLASS AA CONCRETE	CY	.000 775.000	621.220 .000 621.220	\$0.00	\$481,445.50
6072	500-3200	CL AA CONCRETE ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONCRETE	CY	.000 1454.750	7.320 .000 7.320	\$0.00	\$10,648.77
6074	500-3800	CL B CONC ESCALATION DUE TO UTILITY & CO DELAY CLASS A CONCRETE, INCL REINF STEEL	CY	.000 2475.000	10.670 .000 10.670	\$0.00	\$26,408.25
		CL A CONC, INCL REINF STEEL ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: 01135378

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0059

Pay Period: 10/22/2025

to 11/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6075	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	.000 1640.000	3.000 .000 3.000	\$0.00	\$4,920.00
6076	500-9999	CL B CONC, INCL REINF STEEL ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 460.000	457.230 .000 457.230	\$0.00	\$210,325.80
6099	603-2181	CL B CONC, BASE OR PVMT WIDEN ESCALATION DUE TO UTILITY & CO DELAY STN DUMPED RIP RAP, TP 3, 18 IN	SY	.000 103.570	476.598 21.491 498.089	\$2,225.82	\$51,587.08
6120	611-8050	STN DUMPED RIP RAP, TP 3, 18 ESCALATION DUE TO UTILITY & CO DELAY ADJUST MANHOLE TO GRADE	EA	.000 1295.000	5.000 1.000 6.000	\$1,295.00	\$7,770.00
6122	611-8120	ADJUST MANHOLE TO GRADE (COBB CNTY SEWER) ESCALATION DUE TO UTILITY & CO DELAY ADJUST WATER METER BOX TO GRADE	EA	.000 920.000	7.000 5.000 12.000	\$4,600.00	\$11,040.00
6125	611-8140	ADJUST WATER METER BX TO GRADE (COBB CNTY WATER & SEWER) ESCALATION DUE TO UTILITY & CO DELAY ADJUST WATER VALVE BOX TO GRADE	EA	.000 745.000	14.000 21.000 35.000	\$15,645.00	\$26,075.00
6130	634-1200	ADJUST WATER VALVE BX TO GRADE (COBB CNTY WATER & SEWER) ESCALATION DUE TO UTILITY & CO DELAY RIGHT OF WAY MARKERS	EA	.000 165.000	416.000 251.000 667.000	\$41,415.00	\$110,055.00
6142	641-1100	RIGHT OF WAY MARKERS ESCALATION DUE TO UTILITY & CO DELAY GUARDRAIL, TP T	LF	.000 103.150	162.500 89.000 251.500	\$9,180.35	\$25,942.23
6144	641-5001	GUARDRAIL, TP T ESCALATION DUE TO UTILITY & CO DELAY GUARDRAIL ANCHORAGE, TP 1	EA	.000 2050.000	31.000 1.000 32.000	\$2,050.00	\$65,600.00
		GUARDRAIL ANCHORAGE, TP 1 ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: 01135378

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0059

Pay Period: 10/22/2025

to 11/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0010 ROADWAY							
6145	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		.000	29.000		
				3700.000	1.000		
					30.000	\$3,700.00	\$111,000.00
		GUARDRAIL TERM, TP 12A,31 IN, TANG, E/A					
		ESCALATION DUE TO UTILITY & CO DELAY					
6162	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		.000	348.000		
				106.000	16.000		
					364.000	\$1,696.00	\$38,584.00
		THERM PVMT MARK,ARROW,TP 2					
		ESCALATION DUE TO UTILITY & CO DELAY					
6164	653-0170	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		.000	48.000		
				245.000	4.000		
					52.000	\$980.00	\$12,740.00
		THERM PVMT MARK,ARROW,TP 7					
		ESCALATION DUE TO UTILITY & CO DELAY					
6166	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		.000	104,970.000		
				0.750	2,805.000		
					107,775.000	\$2,103.75	\$80,831.25
		THERMO SOLID TRAF ST 5 IN, WHI					
		ESCALATION DUE TO UTILITY & CO DELAY					
6167	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEL LF		.000	74,680.000		
				0.750	6,472.000		
					81,152.000	\$4,854.00	\$60,864.00
		THERMO SOLID TRAF ST 5 IN, YEL					
		ESCALATION DUE TO UTILITY & CO DELAY					
6168	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		.000	1,612.000		
				10.500	48.000		
					1,660.000	\$504.00	\$17,430.00
		THERMO SOLID TRAF STRIPE,24 WH					
		ESCALATION DUE TO UTILITY & CO DELAY					
6169	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LF		.000	20,477.000		
				3.150	1,045.000		
					21,522.000	\$3,291.75	\$67,794.30
		THERMO SOLID TRAF STRIPE,8 WH					
		ESCALATION DUE TO UTILITY & CO DELAY					
6170	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		.000	85,823.000		
				0.550	4,155.000		
					89,978.000	\$2,285.25	\$49,487.90
		THERMO SKIP TRAF ST, 5 IN WHI					
		ESCALATION DUE TO UTILITY & CO DELAY					
6171	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE SY		.000	10,427.000		
				5.800	608.000		
					11,035.000	\$3,526.40	\$64,003.00
		THERM TRAF STRIPING, WHITE					
		ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: 01135378

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0059

Pay Period: 10/22/2025
to 11/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6173	654-1001	RAISED PVMT MARKERS TP 1	EA	.000 5.800	.000 976.000 976.000	\$5,660.80	\$5,660.80
6174	654-1003	RAISED PVMT MARKERS TP 1 ESCALATION DUE TO UTILITY & CO DELAY RAISED PVMT MARKERS TP 3	EA	.000 5.800	.000 4,020.000 4,020.000	\$23,316.00	\$23,316.00
6179	668-1100	RAISED PVMT MARKERS TP 3 ESCALATION DUE TO UTILITY & CO DELAY CATCH BASIN, GP 1	EA	.000 4652.010	112.250 .000 112.250	\$0.00	\$522,188.12
6181	668-2100	CATCH BASIN,GP 1 ESCALATION DUE TO UTILITY & CO DELAY DROP INLET, GP 1	EA	.000 3850.000	22.000 .000 22.000	\$0.00	\$84,700.00
6183	668-4300	DROP INLET, GP 1 ESCALATION DUE TO UTILITY & CO DELAY STORM SEWER MANHOLE, TP 1	EA	.000 3900.000	10.000 .000 10.000	\$0.00	\$39,000.00
6185	668-5000	STORM SEW MANHOLE, TP 1 ESCALATION DUE TO UTILITY & CO DELAY JUNCTION BOX	EA	.000 3400.000	1.500 .000 1.500	\$0.00	\$5,100.00
6208	670-2700	JUNCTION BOX ESCALATION DUE TO UTILITY & CO DELAY ABANDONMENT OF WATER VALVES	EA	.000 363.500	35.000 3.000 38.000	\$1,090.50	\$13,813.00
6234	670-9920	ABANDONMENT OF WATER VALVES (COBB) ESCALATION DUE TO UTILITY & CO DELAY REMOVE EXISTING FIRE HYDRANT	EA	.000 765.000	17.000 2.000 19.000	\$1,530.00	\$14,535.00
6257	441-0108	REMOVE EXIST FIRE HYDRANT (COBB) ESCALATION DUE TO UTILITY & CO DELAY CONC SIDEWALK, 8 IN	SY	.000 132.000	1,627.369 39.111 1,666.480	\$5,162.65	\$219,975.36
		CONC SIDEWALK, 8 IN ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 11/25/2025

User: 01135378

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0059

Pay Period: 10/22/2025
to 11/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	581.890		
				114.910	.000		
					581.890	\$.00	\$66,864.98
		8 IN DRIVEWAY CONC @ STA 321+25 LT & 171+05 LT					
		ITEM ADDED BY CO # 37					
9203	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	18.400		
				1553.420	.000		
					18.400	\$.00	\$28,582.93
		CLASS B RETAINING WALL @ PARCEL 35					
		ITEM ADDED BY CO # 37					
9214	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				2200.740	.000		
					1.000	\$.00	\$2,200.74
		INSTALL MANHOLE AT PARCEL 152					
		ITEM ADDED BY CO # 37					
Category Amount:						\$209,817.09	\$22,874,048.85
Project Total Amount:						\$486,515.42	\$79,530,749.58