

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: 01135378

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0060

Pay Period: 11/22/2025
to 12/21/2025

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed: 2025 Days

Elapsed Calender Days: 2021 Days

Percent Time: 99.80

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 06/08/2020

Date Notice to Proceed: 06/10/2020

Date Work Began: 06/25/2020

Date Time Stopped: 12/25/2025

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/25/2025

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$81,206,576.10

Original Contract Amount \$58,210,181.50

Funds Available \$1,236,096.90

Percent Complete 98.06%

Counties:

Cobb Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$81,206,576.11	\$58,210,181.50	\$1,236,096.89	98.48%	\$97,350.64

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: 01135378

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0060

Pay Period: 11/22/2025
to 12/21/2025

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$63,702,480.01	\$63,624,599.50	\$77,880.51
Non-Participating	\$15,925,620.21	\$15,906,150.08	\$19,470.13
Total Earnings	\$79,628,100.22	\$79,530,749.58	\$97,350.64
Stockpiled Materials	\$342,379.00	\$342,379.00	\$0.00
Gross Earnings	\$79,970,479.22	\$79,873,128.58	\$97,350.64
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$79,970,479.22	\$79,873,128.58	

Total Payable: **\$97,350.64**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: 01135378

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0060

Pay Period: 11/22/2025

to 12/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	225,880.000 27.500	118,778.490 -380.310 118,398.180	\$-10,458.53	\$3,255,949.95
0026	700-9300	SOD	SY	.000 27.380	64,853.459 616.728 65,470.187	\$16,886.01	\$1,792,573.72
		SOD INSTALLATION					
		ITEM ADDED BY SA					
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,466.000 128.000	922.330 .000 922.330	\$0.00	\$118,058.24
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		115,318.000 78.000	51,500.090 .000 51,500.090	\$0.00	\$4,017,007.02
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		32,250.000 81.000	9,291.350 .000 9,291.350	\$0.00	\$752,599.35
0090	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	8.000 1250.000	2.500 .000 2.500	\$0.00	\$3,125.00
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000 290.000	55.070 .000 55.070	\$0.00	\$15,970.30
Category Amount:						\$6,427.48	\$9,955,283.58
Category Number: 0030 CONCRETE							
0170	433-1000	REINF CONC APPROACH SLAB	SY	449.000 235.000	449.000 .000 449.000	\$0.00	\$105,515.00

Estimate Summary By Project

Pay Period: 11/22/2025

to 12/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0030 CONCRETE					
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000	15,537.480		
				32.000	.000		
					15,537.480	\$.00	\$497,199.36
Category Amount:						\$0.00	\$602,714.36
Category Number:		0010 ROADWAY					
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000	350.830		
				60.000	.000		
					350.830	\$.00	\$21,049.80
Category Amount:						\$0.00	\$21,049.80
Category Number:		0030 CONCRETE					
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000	41,437.120		
				22.000	.000		
					41,437.120	\$.00	\$911,616.64
Category Amount:						\$0.00	\$911,616.64
Category Number:		0040 DRAINAGE					
0220	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	213.000	51.000		
				58.000	.000		
					51.000	\$.00	\$2,958.00
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000	30.050		
				1650.000	.000		
					30.050	\$.00	\$49,582.50
Category Amount:						\$0.00	\$52,540.50
Category Number:		0050 CULVERTS					
0386	500-3002	CLASS AA CONCRETE	CY	.000	402.060		
				598.350	.000		
					402.060	\$.00	\$240,572.60
		Class "AA"-Missing pay item per specification. Plan quantitiy lists class "A" but specs call for class "AA"					
Category Amount:						\$0.00	\$240,572.60

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: 01135378

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0060

Pay Period: 11/22/2025
to 12/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0040		DRAINAGE					
0390	668-1100	CATCH BASIN, GP 1	EA	320.000	208.750		
				3050.000	.000		
					208.750	\$.00	\$636,687.50
0400	668-2100	DROP INLET, GP 1	EA	55.000	29.000		
				2300.000	.000		
					29.000	\$.00	\$66,700.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000	22.500		
				2200.000	.000		
					22.500	\$.00	\$49,500.00
0420	668-5000	JUNCTION BOX	EA	5.000	4.000		
				1720.000	.000		
					4.000	\$.00	\$6,880.00
Category Amount:						\$0.00	\$759,767.50
Category Number: 0060		SIGNING AND MARKING					
0455	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		4.000	14.000		
				12000.000	-5.000		
					9.000	\$-60,000.00	\$108,000.00
Category Amount:						\$-60,000.00	\$108,000.00
Category Number: 0080		EROSION CONTROL					
0685	163-0240	MULCH	TN	1,755.000	1,235.907		
				100.000	-20.993		
					1,214.914	\$-2,099.30	\$121,491.40
Category Amount:						\$-2,099.30	\$121,491.40
Category Number: 0090		BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK					
0910	500-0100	GROOVED CONCRETE	SY	867.000	-121.000		
				24.000	121.000		
					.000	\$2,904.00	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: 01135378

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0060

Pay Period: 11/22/2025
to 12/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
0915	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 972545.000	1.000 .000 1.000	\$0.00	\$972,545.00
		1					
0920	500-3002	CLASS AA CONCRETE	CY	154.000 1400.000	154.000 .000 154.000	\$0.00	\$215,600.00
0925	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	574.000 212.000	574.010 .000 574.010	\$0.00	\$121,690.12
		1					
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	892.000 330.000	891.840 .000 891.840	\$0.00	\$294,307.20
		1					
Category Amount:						\$2,904.00	\$1,604,142.32
Category Number: 0010 ROADWAY							
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	80.000 580.000	95.920 .000 95.920	\$0.00	\$55,633.60
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	303.000 640.000	287.170 .000 287.170	\$0.00	\$183,788.80
0990	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL	LF	244.000 790.000	245.340 .000 245.340	\$0.00	\$193,818.60
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000 700.000	69.670 .000 69.670	\$0.00	\$48,769.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: 01135378

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0060

Pay Period: 11/22/2025
to 12/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,815.000 121.000	342.760 .000 342.760	\$0.00	\$41,473.96
1205	600-0001	FLOWABLE FILL	CY	1,320.000 155.000	-218.923 218.923 .000	\$33,933.07	\$0.00
Category Amount:						\$33,933.07	\$523,483.96
Category Number: 0040 DRAINAGE							
1491	668-6000	SPRING BOX	EA	.000 4891.660	2.000 .000 2.000	\$0.00	\$9,783.32
		Spring Boxes for Sta 153 RT Continuous water flow after long dry weather					
Category Amount:						\$0.00	\$9,783.32
Category Number: 0010 ROADWAY							
6033	167-1500	WATER QUALITY INSPECTIONS	MO	.000 825.000	24.000 1.000 25.000	\$825.00	\$20,625.00
6037	207-0203	WATER QUALITY INSPECTIONS ESCALATION DUE TO UTILITY & CO DELAY FOUND BKFILL MATL, TP II	CY	.000 98.930	3,623.509 -23.413 3,600.096	\$-2,316.25	\$356,157.50
6040	310-1101	FOUND BKFILL MATL,TP II ESCALATION DUE TO UTILITY & CO DELAY GR AGGR BASE CRS, INCL MATL	TN	.000 50.250	102,405.832 35.670 102,441.502	\$1,792.42	\$5,147,685.48
6041	318-3000	GR AGGR BASE CRS, INCL MATL ESCALATION DUE TO UTILITY & CO DELAY AGGR SURF CRS	TN	.000 55.000	2,154.280 -17.140 2,137.140	\$-942.70	\$117,542.70
6043	402-1812	AGG SURF CRS ESCALATION DUE TO UTILITY & CO DELAY RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 185.000	4,381.700 -25.520 4,356.180	\$-4,721.20	\$805,893.30
		RECYL AC LEVELING,INC BM&HL ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: 01135378

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0060

Pay Period: 11/22/2025
to 12/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6044	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 121.000	59,377.670 397.380 59,775.050	\$48,082.98	\$7,232,781.05
		RECYL AC 25 MM SP,GP1/2,BM&HL TL & H LIME ESCALATION DUE TO UTILITY & CO DELAY					
6045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 168.250	433.800 .000 433.800	\$0.00	\$72,986.85
		RECYL AC 12.5MM SP,GP2,BM&HL ESCALATION DUE TO UTILITY & CO DELAY					
6046	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 120.000	25,237.576 87.130 25,324.706	\$10,455.60	\$3,038,964.72
		RECYL AC 19MM SP,GP 1 OR 2, INC BM&HL L&H LIME ESCALATION DUE TO UTILITY & CO DELAY					
6047	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		.000 151.250	26,007.378 82.220 26,089.598	\$12,435.78	\$3,946,051.70
		RECYL AC 12.5 MM SP,GP2ONLY,INC P-MBM&HL ESCALATION DUE TO UTILITY & CO DELAY					
6052	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	.000 94.500	6,284.852 -2.534 6,282.318	\$-239.46	\$593,679.05
		DRIVEWAY CONCRETE, 6 IN TK ESCALATION DUE TO UTILITY & CO DELAY					
6053	441-0104	CONC SIDEWALK, 4 IN	SY	.000 74.500	21,554.166 6.667 21,560.833	\$496.69	\$1,606,282.06
		CONC SIDEWALK, 4 IN ESCALATION DUE TO UTILITY & CO DELAY					
6054	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000 85.020	230.000 .000 230.000	\$0.00	\$19,554.60
		PLAIN CONC DITCH PAVING, 4 IN ESCALATION DUE TO UTILITY & CO DELAY					
6055	441-0300	CONC SPILLWAY, SPCL DES	EA	.000 6449.560	2.000 .000 2.000	\$0.00	\$12,899.12
		CONC SPILLWAY, SPCL DES ESCALATION DUE TO UTILITY & CO DELAY					
6056	441-0303	CONC SPILLWAY, TP 3	EA	.000 3125.000	15.000 .000 15.000	\$0.00	\$46,875.00
		CONC SPILLWAY,TP 3 ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: 01135378

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0060

Pay Period: 11/22/2025
to 12/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6057	441-0740	CONCRETE MEDIAN, 4 IN	SY	.000 94.850	7,873.866 -100.000 7,773.866	\$-9,485.00	\$737,351.19
6059	441-4020	CONC MEDIAN, 4 IN ESCALATION DUE TO UTILITY & CO DELAY CONC VALLEY GUTTER, 6 IN	SY	.000 87.500	2,243.814 3.467 2,247.281	\$303.36	\$196,637.09
6061	441-5002	CONC VALLEY GUTTER, 6 IN ESCALATION DUE TO UTILITY & CO DELAY CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 31.000	107.000 .000 107.000	\$0.00	\$3,317.00
6062	441-6222	CONC HEADER CURB,6, TP 2 ESCALATION DUE TO UTILITY & CO DELAY CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 34.350	38,081.270 30.000 38,111.270	\$1,030.50	\$1,309,122.12
6067	500-3002	CONC CURB & GUTTER/ 8X30TP2 ESCALATION DUE TO UTILITY & CO DELAY CLASS AA CONCRETE	CY	.000 775.000	621.220 .000 621.220	\$0.00	\$481,445.50
6072	500-3200	CL AA CONCRETE ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONCRETE	CY	.000 1454.750	7.320 .000 7.320	\$0.00	\$10,648.77
6074	500-3800	CL B CONC ESCALATION DUE TO UTILITY & CO DELAY CLASS A CONCRETE, INCL REINF STEEL	CY	.000 2475.000	10.670 .000 10.670	\$0.00	\$26,408.25
6075	500-3900	CL A CONC, INCL REINF STEEL ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONCRETE, INCL REINF STEEL	CY	.000 1640.000	3.000 .000 3.000	\$0.00	\$4,920.00
6076	500-9999	CL B CONC, INCL REINF STEEL ESCALATION DUE TO UTILITY & CO DELAY CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 460.000	457.230 .000 457.230	\$0.00	\$210,325.80
		CL B CONC, BASE OR PVMT WIDEN ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: 01135378

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0060

Pay Period: 11/22/2025
to 12/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
6099	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	.000 103.570	498.089 15.183 513.272	\$1,572.50	\$53,159.58
6121	611-8050	STN DUMPED RIP RAP, TP 3, 18 ESCALATION DUE TO UTILITY & CO DELAY ADJUST MANHOLE TO GRADE	EA	.000 1295.000	5.000 1.000 6.000	\$1,295.00	\$7,770.00
6130	634-1200	ADJUST MANHOLE TO GRADE (PAULDING CNTY WATER & SEWER) ESCALATION DUE TO UTILITY & CO DELAY RIGHT OF WAY MARKERS	EA	.000 165.000	667.000 29.000 696.000	\$4,785.00	\$114,840.00
6179	668-1100	RIGHT OF WAY MARKERS ESCALATION DUE TO UTILITY & CO DELAY CATCH BASIN, GP 1	EA	.000 4652.010	112.250 .000 112.250	\$0.00	\$522,188.12
6181	668-2100	CATCH BASIN,GP 1 ESCALATION DUE TO UTILITY & CO DELAY DROP INLET, GP 1	EA	.000 3850.000	22.000 .000 22.000	\$0.00	\$84,700.00
6183	668-4300	DROP INLET, GP 1 ESCALATION DUE TO UTILITY & CO DELAY STORM SEWER MANHOLE, TP 1	EA	.000 3900.000	10.000 .000 10.000	\$0.00	\$39,000.00
6185	668-5000	STORM SEW MANHOLE, TP 1 ESCALATION DUE TO UTILITY & CO DELAY JUNCTION BOX	EA	.000 3400.000	1.500 .000 1.500	\$0.00	\$5,100.00
6227	670-9710	JUNCTION BOX ESCALATION DUE TO UTILITY & CO DELAY RELOCATE EXIST FIRE HYDRANT	EA	.000 2205.000	2.000 -1.000 1.000	\$-2,205.00	\$2,205.00
6248	716-2000	RELOCATE EXIST FIRE HYDRANT ESCALATION DUE TO UTILITY & CO DELAY EROSION CONTROL MATS, SLOPES	SY	.000 1.250	20,814.098 -358.806 20,455.292	\$-448.51	\$25,569.12
		EROSION CONTROL MATS, SLOPES ESCALATION DUE TO UTILITY & CO DELAY					

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: 01135378

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0060

Pay Period: 11/22/2025
to 12/21/2025

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
6257	441-0108	CONC SIDEWALK, 8 IN	SY	.000	1,666.480		
				132.000	.000		
					1,666.480	\$.00	\$219,975.36
		CONC SIDEWALK, 8 IN					
		ESCALATION DUE TO UTILITY & CO DELAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	1,208,358.370		
				1.000	53,468.680		
					1,261,827.050	\$53,468.68	\$1,261,827.05
		(#IN)					
9200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	581.890		
				114.910	.000		
					581.890	\$.00	\$66,864.98
		8 IN DRIVEWAY CONC @ STA 321+25 LT & 171+05 LT					
		ITEM ADDED BY CO # 37					
9203	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000	18.400		
				1553.420	.000		
					18.400	\$.00	\$28,582.93
		CLASS B RETAINING WALL @ PARCEL 35					
		ITEM ADDED BY CO # 37					
9214	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				2200.740	.000		
					1.000	\$.00	\$2,200.74
		INSTALL MANHOLE AT PARCEL 152					
		ITEM ADDED BY CO # 37					
Category Amount:						\$116,185.39	\$28,432,136.73
Project Total Amount:						\$97,350.64	\$79,628,100.22