

Rpt-ID: RCPEsprj

Georgia

Date: 05/11/2022

User: c0006322

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2001610-0

Estimate Number: 0016

Pay Period: 03/05/2022

to 05/11/2022

Contract Location:

SR 332 OVER WALNUT CREEK AND OVERFLOW. (E)

Time Allowed: 426 Days

Elapsed Calender Days: 611 Days

Percent Time: 143.43

District: 1

Area: 02

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
P.O. BOX 327

Date Let: 05/22/2020

Date Awarded: 05/22/2020

Date Contract Executed: 07/01/2020

Date Notice to Proceed: 07/02/2020

TUCKER GA 30085

Date Work Began: 08/26/2020

Phone: (770)934-1839

Date Time Stopped: 03/04/2022

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/31/2021

Surety Co: ARCH REINSURANCE COMPANY/NEBRASKA

Current Contract Amount \$3,720,210.12

Original Contract Amount \$3,679,000.00

Funds Available \$178,263.58

Percent Complete 95.78%

Counties:

Jackson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013609	\$3,720,210.12	\$3,679,000.00	\$178,263.58	95.21%	\$812.50

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2001610-0

Estimate Number: 0016

Pay Period: 03/05/2022

to 05/11/2022

Project Number: 0013609 SR 332 - BRDGE REPLS

Federal State Project Number: 0013609

	Total to Date	Prev to Date	This Estimate
Participating	\$2,850,495.67	\$2,849,845.67	\$650.00
Non-Participating	\$712,623.87	\$712,461.37	\$162.50
Total Earnings	\$3,563,119.54	\$3,562,307.04	\$812.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,563,119.54	\$3,562,307.04	\$812.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$71,162.00	\$71,162.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$92,335.00)	(\$92,335.00)	\$0.00
Total:	\$3,541,946.54	\$3,541,134.04	

Total Payable:	\$812.50
-----------------------	-----------------

Estimate Summary By Project

Contract ID: B1CBA2001610-0

Estimate Number: 0016

Pay Period: 03/05/2022
to 05/11/2022

Project Number 0013609

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\TN L BITUM MATL & H LIME		669.000 96.000	761.120 .000 761.120	\$0.00	\$73,067.52
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,144.000 82.000	996.080 .000 996.080	\$0.00	\$81,678.56
0030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,015.000 85.000	1,014.040 .000 1,014.040	\$0.00	\$86,193.40
0040	433-1000	REINF CONC APPROACH SLAB	SY	570.000 212.000	552.970 .000 552.970	\$0.00	\$117,229.64
0070	641-1200	GUARDRAIL, TP W	LF	2,228.000 17.000	2,235.000 42.500 2,277.500	\$722.50	\$38,717.50

Category Amount: \$722.50 \$396,886.62

Category Number: 0020 DRAINAGE							
0335	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2500.000	3.000 .000 3.000	\$0.00	\$7,500.00
0340	441-0302	CONC SPILLWAY, TP 2	EA	2.000 2500.000	3.000 .000 3.000	\$0.00	\$7,500.00
0385	500-3101	CLASS A CONCRETE	CY	1.190 3800.000	1.190 .000 1.190	\$0.00	\$4,522.00

Category Amount: \$0.00 \$19,522.00

Estimate Summary By Project

Contract ID: B1CBA2001610-0

Estimate Number: 0016

Pay Period: 03/05/2022
to 05/11/2022

Project Number 0013609

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0390	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	320.000 70.000	592.180 .000 592.180	\$0.00	\$41,452.60
Category Amount:						\$0.00	\$41,452.60
Category Number: 0020 DRAINAGE							
0395	500-3002	CLASS AA CONCRETE	CY	80.940 685.000	80.930 .000 80.930	\$0.00	\$55,437.05
Category Amount:						\$0.00	\$55,437.05
Category Number: 0050 BRIDGES - OVER WALNUT CREEK AND OVERFLOW							
0575	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 181000.000	1.000 .000 1.000	\$0.00	\$181,000.00
Category Amount:						\$0.00	\$181,000.00
Category Number: 0060 BRIDGES - OVER WALNUT CREEK AND OVERFLOW							
0583	500-2100	CONCRETE BARRIER	LF	208.000 65.000	208.000 .000 208.000	\$0.00	\$13,520.00
0584	500-2100	CONCRETE BARRIER	LF	315.000 65.000	315.000 .000 315.000	\$0.00	\$20,475.00
0585	500-3002	CLASS AA CONCRETE	CY	158.000 955.000	157.800 .000 157.800	\$0.00	\$150,699.00
Category Amount:						\$0.00	\$184,694.00

Estimate Summary By Project

Contract ID: B1CBA2001610-0

Estimate Number: 0016

Pay Period: 03/05/2022

to 05/11/2022

Project Number 0013609

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES - OVER WALNUT CREEK AND OVERFLOW							
0590	500-3101	CLASS A CONCRETE	CY	51.000 1100.000	51.400 .000 51.400	\$0.00	\$56,540.00
0595	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	287.000 175.000	287.000 .000 287.000	\$0.00	\$50,225.00
		1					
Category Amount:						\$0.00	\$106,765.00
Category Number: 0060 BRIDGES - OVER WALNUT CREEK AND OVERFLOW							
0599	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	284.000 178.000	284.000 .000 284.000	\$0.00	\$50,552.00
		2					
Category Amount:						\$0.00	\$50,552.00
Category Number: 0050 BRIDGES - OVER WALNUT CREEK AND OVERFLOW							
0600	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	247.000 289.000	247.000 .000 247.000	\$0.00	\$71,383.00
		1					
Category Amount:						\$0.00	\$71,383.00
Category Number: 0060 BRIDGES - OVER WALNUT CREEK AND OVERFLOW							
0605	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	513.000 366.000	513.000 .000 513.000	\$0.00	\$187,758.00
		2					
Category Amount:						\$0.00	\$187,758.00
Category Number: 0050 BRIDGES - OVER WALNUT CREEK AND OVERFLOW							
0670	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	89.000 295.000	86.310 .000 86.310	\$0.00	\$25,461.45
Category Amount:						\$0.00	\$25,461.45

Estimate Summary By Project

Contract ID: B1CBA2001610-0

Estimate Number: 0016

Pay Period: 03/05/2022
to 05/11/2022

Project Number 0013609

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0700	441-0050	CONC SLOPE DRAIN	SY	28.000 65.000	27.500 .000 27.500	\$0.00	\$1,787.50
Category Amount:						\$0.00	\$1,787.50
Category Number: 0040 SIGNING AND MARKING							
0710	611-5360	RESET HIGHWAY SIGN	EA	1.000 90.000	.000 1.000 1.000	\$90.00	\$90.00
Category Amount:						\$90.00	\$90.00
Category Number: 0020 DRAINAGE							
0715	668-2100	DROP INLET, GP 1	EA	1.000 4000.000	1.000 .000 1.000	\$0.00	\$4,000.00
Category Amount:						\$0.00	\$4,000.00
Category Number: 0050 BRIDGES - OVER WALNUT CREEK AND OVERFLOW							
0795	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 256000.000	1.000 .000 1.000	\$0.00	\$256,000.00
Category Amount:						\$0.00	\$256,000.00
Project Total Amount:						\$812.50	\$3,563,119.54