

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2021

User: 01092718

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2001612-0

Estimate Number: 0004

Pay Period: 04/01/2021
to 04/30/2021

Contract Location:

SR 150 BEGINNING SOUTH OF STERLING WELLS RD (CR 14)
WEST OF SR 47. (E)

Time Allowed: 299 Days

Elapsed Calender Days: 299 Days

Percent Time: 100.00

District: 2

Area: 04

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 05/22/2020

Date Awarded: 05/22/2020

Date Contract Executed: 07/01/2020

Date Notice to Proceed: 07/06/2020

Date Work Began: 11/17/2020

Date Time Stopped: 04/30/2021

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2021

THOMSON

GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$2,371,542.79

Original Contract Amount \$2,371,542.79

Funds Available \$230,271.67

Percent Complete 90.29%

Counties:

Columbia

McDuffie

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005256	\$2,371,542.79	\$2,371,542.79	\$230,271.67	90.29%	\$272,709.72

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2021

User: 01092718

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2001612-0

Estimate Number: 0004

Pay Period: 04/01/2021
to 04/30/2021

Project Number: M005256 SR 150 - MILLING, PLMX RSRF, SHLDR REHAB

Federal State Project Number: M005256

	Total to Date	Prev to Date	This Estimate
Participating	\$1,713,016.89	\$1,494,849.12	\$218,167.77
Non-Participating	\$428,254.23	\$373,712.28	\$54,541.95
Total Earnings	\$2,141,271.12	\$1,868,561.40	\$272,709.72
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,141,271.12	\$1,868,561.40	\$272,709.72
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,141,271.12	\$1,868,561.40	

Total Payable: **\$272,709.72**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2021

User: 01092718

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2001612-0

Estimate Number: 0004

Pay Period: 04/01/2021
to 04/30/2021

Project Number M005256

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ALT 1 - RECYCLED ASPH CONC LEVELING							
0005	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		9,551.000	7,808.300		
				67.910	.000		
					7,808.300	\$0.00	\$530,261.65
Category Amount:						\$0.00	\$530,261.65
Category Number: 0030 ROADWAY							
0025	150-1000	TRAFFIC CONTROL -	LS	1.000	.279		
				139602.500	.721		
					1.000	\$100,653.40	\$139,602.50
		M005256					
0035	210-0200	GRADING PER MILE	LM	14.300	8.575		
				7500.000	5.725		
					14.300	\$42,937.50	\$107,250.00
0040	231-1250	MISCELLANEOUS CONSTRUCTION, UNPAVED R EA EWAYS		215.000	82.000		
				60.000	56.000		
					138.000	\$3,360.00	\$8,280.00
0045	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		500.000	557.180		
				60.000	.000		
					557.180	\$0.00	\$33,430.80
0050	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		16,849.000	14,296.110		
				63.760	-1,646.630		
					12,649.480	\$-104,989.13	\$806,530.84
0051	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		.000	1,862.650		
				51.008	2,283.660		
					4,146.310	\$116,484.93	\$211,494.98
		Asphalt 80% Pay Factor					
0055	413-0750	TACK COAT	GL	15,732.000	11,503.000		
				2.000	681.000		
					12,184.000	\$1,362.00	\$24,368.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/05/2021

User: 01092718

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2001612-0

Estimate Number: 0004

Pay Period: 04/01/2021
to 04/30/2021

Project Number M005256

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0065	456-2022	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM		14.300 475.000	.000 14.300 14.300	\$6,792.50	\$6,792.50
0070	456-2025	INDENTATION CENTERLINE RUMBLE STRIPS-GF GLM UOUS)		14.300 475.000	.000 14.300 14.300	\$6,792.50	\$6,792.50
0075	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		794.000 7.500	.000 410.330 410.330	\$3,077.48	\$3,077.48
0080	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LM		30.000 10.000	.000 28.844 28.844	\$288.44	\$288.44
0085	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LM		18.900 2200.000	.000 18.155 18.155	\$39,941.00	\$39,941.00
0090	653-4502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLM		8.800 2200.000	.000 8.399 8.399	\$18,477.80	\$18,477.80
0100	654-1001	RAISED PVMT MARKERS TP 1	EA	3,669.000 3.500	.000 2,751.000 2,751.000	\$9,628.50	\$9,628.50
0105	654-1002	RAISED PVMT MARKERS TP 2	EA	1,166.000 3.500	.000 854.000 854.000	\$2,989.00	\$2,989.00
0110	654-1010	RAISED PVMT MARKERS TP 10	EA	80.000 29.000	.000 50.000 50.000	\$1,450.00	\$1,450.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2021

User: 01092718

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2001612-0

Estimate Number: 0004

Pay Period: 04/01/2021
to 04/30/2021

Project Number M005256

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0030 ROADWAY					
0115	700-6910	PERMANENT GRASSING	AC	13.800	.000		
				400.000	13.867		
					13.867	\$5,546.80	\$5,546.80
0125	700-8000	FERTILIZER MIXED GRADE	TN	8.300	.000		
				700.000	2.772		
					2.772	\$1,940.40	\$1,940.40
0140	713-3012	WOOD FIBER BLANKET, TP II, SHOULDERS	SY	67,114.000	20,124.000		
				0.340	46,990.000		
					67,114.000	\$15,976.60	\$22,818.76
Category Amount:						\$272,709.72	\$1,450,700.30
Project Total Amount:						\$272,709.72	\$2,141,271.12