

Rpt-ID: RCPESPRJ

Georgia

Date: 10/24/2022

User: tonsmith

Department of Transportation

Page 1 of 2

Estimate Summary By Project

Contract ID: B1CBA2001654-0

Estimate Number: 0009

Pay Period: 05/07/2022

to 10/24/2022

**Contract Location:**

BRIDGE REHAB@ VAR. LOC. ON I-16/SR 404 IN BRYAN & CHATHAM

**Time Allowed:** 330 **Days**  
**Elapsed Calender Days:** 670 **Days**  
**Percent Time:** 203.03

**District:** 5

**Area:** 05

**Contractor:**

S & D INDUSTRIAL PAINTING, INC.  
1575 RAINVILLE RD.

**Date Let:** 05/22/2020  
**Date Awarded:** 05/22/2020  
**Date Contract Executed:** 07/02/2020  
**Date Notice to Proceed:** 07/06/2020  
**Date Work Began:** 04/10/2021  
**Date Time Stopped:** 05/06/2022  
**Date Accepted:** 09/28/2022  
**Adjusted Completion Date:** 05/31/2021

TARPON SPRINGS FL 34689-6805

**Phone:** (727)937-2080

**Escrow Agent:**

**Surety Co:** OLD REPUBLIC SURETY COMPANY

**Current Contract Amount** \$1,110,824.82  
**Original Contract Amount** \$1,110,824.82  
**Funds Available** \$150,055.38  
**Percent Complete** 94.05%

**Counties:**

Bryan Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005725	\$1,110,824.82	\$1,110,824.82	\$150,055.38	86.49%	\$0.00

Chief Engineer

## Estimate Summary By Project

Contract ID: B1CBA2001654-0

Estimate Number: 0009

Pay Period: 05/07/2022

to 10/24/2022

Project Number: M005725 I-16/SR 404 - BRIDGE REHAB

Federal State Project Number: M005725

	Total to Date	Prev to Date	This Estimate
Participating	\$835,799.55	\$835,799.55	\$0.00
Non-Participating	\$208,949.89	\$208,949.89	\$0.00
<b>Total Earnings</b>	<b>\$1,044,749.44</b>	<b>\$1,044,749.44</b>	<b>\$0.00</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$1,044,749.44</b>	<b>\$1,044,749.44</b>	<b>\$0.00</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$83,980.00)	(\$83,980.00)	\$0.00
<b>Total:</b>	<b>\$960,769.44</b>	<b>\$960,769.44</b>	

<b>Total Payable:</b>	<b>\$0.00</b>
-----------------------	---------------