

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2021

User: 01071088

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0004

Pay Period: 05/01/2021
to 05/31/2021

Contract Location:

5.96MI.WIDE&CONSTUCT@SR113 TO PAGA MINE RD;CONS

Time Allowed: 1431 Days

Elapsed Calender Days: 182 Days

Percent Time: 12.72

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 11/20/2020

Date Notice to Proceed: 12/01/2020

Date Work Began: 12/03/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/31/2024

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$72,368,886.88

Original Contract Amount \$71,859,321.92

Funds Available \$58,908,522.77

Percent Complete 18.49%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621410-	\$72,368,886.88	\$71,859,321.92	\$58,908,522.77	18.60%	\$345,858.77

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2021

User: 01071088

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0004

Pay Period: 05/01/2021
to 05/31/2021

Project Number: 621410- OLD ALABAMA RD - WIDENING & RECONSTR

Federal State Project Number: 621410-

	Total to Date	Prev to Date	This Estimate
Participating	\$10,702,379.25	\$10,491,604.25	\$210,775.00
Non-Participating	\$2,675,594.86	\$2,622,901.09	\$52,693.77
Total Earnings	\$13,377,974.11	\$13,114,505.34	\$263,468.77
Stockpiled Materials	\$82,390.00	\$0.00	\$82,390.00
Gross Earnings	\$13,460,364.11	\$13,114,505.34	\$345,858.77
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,460,364.11	\$13,114,505.34	

Total Payable: **\$345,858.77**

Rpt-ID: RCPEsprj

Georgia

Date: 06/07/2021

User: 01071088

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0004

Pay Period: 05/01/2021
to 05/31/2021

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	205-0001	UNCLASS EXCAV	CY	,622,600.000 5.360	38,409.371 28,552.067 66,961.438	\$153,039.08	\$358,913.31
0024	205-0210	EXCAVATION - ROCK	CY	12,000.000 10.690	.000 .050 .050	\$.53	\$0.53
0025	207-0203	FOUND BKFILL MATL, TP II	CY	1,077.000 72.960	.000 6.343 6.343	\$462.79	\$462.79
0040	318-3000	AGGR SURF CRS	TN	10,000.000 29.590	720.520 241.860 962.380	\$7,156.64	\$28,476.82
0179	550-1721	STORM DRAIN PIPE, 72 IN, H 10-15	LF	155.000 360.700	.000 24.000 24.000	\$8,656.80	\$8,656.80
0400	643-0105	FIELD FENCE BARBED WIRE, 5 STRANDS	LF	4,340.000 5.750	3,045.000 693.000 3,738.000	\$3,984.75	\$21,493.50
0410	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	2,720.000 14.000	.000 215.000 215.000	\$3,010.00	\$3,010.00
0570	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1,021.000 465.130	8.250 16.500 24.750	\$7,674.65	\$11,511.97
0585	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 14782.950	.000 .750 .750	\$11,087.21	\$11,087.21
		207+20 RT					

Rpt-ID: RCPEsprj

Georgia

Date: 06/07/2021

User: 01071088

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0004

Pay Period: 05/01/2021
to 05/31/2021

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0625	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		12.000 1118.400	4.500 1.500 6.000	\$1,677.60	\$6,710.40
0630	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		1,500.000 54.080	6.000 .750 6.750	\$40.56	\$365.04
0645	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		61,749.000 0.500	1,670.000 1,334.000 3,004.000	\$667.00	\$1,502.00
0650	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		27,950.000 0.500	322.000 648.000 970.000	\$324.00	\$485.00
0715	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	30.000 1715.590	24.000 24.000 48.000	\$41,174.16	\$82,348.32
0725	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	12.000 377.230	1.000 3.000 4.000	\$1,131.69	\$1,508.92
0740	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 400.000	.000 7.000 7.000	\$2,800.00	\$2,800.00
0755	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	55,900.000 2.350	17,450.250 390.000 17,840.250	\$916.50	\$41,924.59
0770	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	4,087.000 43.630	143.950 99.500 243.450	\$4,341.19	\$10,621.72

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2021

User: 01071088

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0004

Pay Period: 05/01/2021
to 05/31/2021

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0780	603-7000	PLASTIC FILTER FABRIC	SY	11,123.000 5.110	213.950 29.450 243.400	\$150.49	\$1,243.77
0945	639-4003	STRAIN POLE, TP III	EA	8.000 7000.000	.000 .000 .000	\$0.00	\$0.00
Category Amount:						\$248,295.64	\$593,122.69
Category Number: 0020 BRIDGES							
1190	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF 1		1,909.000 229.950	1,909.000 .000 1,909.000	\$0.00	\$438,974.55
1220	524-0350	TEST CORING	LF	323.000 63.770	.000 188.000 188.000	\$11,988.76	\$11,988.76
1260	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 2 LT	LF	337.000 120.770	234.660 .000 234.660	\$0.00	\$28,339.89
1265	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2 LT	LF	271.000 149.530	81.130 .000 81.130	\$0.00	\$12,131.37
1345	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 2 RT	LF	337.000 120.770	154.140 .000 154.140	\$0.00	\$18,615.49
1350	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2 RT	LF	271.000 149.530	81.560 .000 81.560	\$0.00	\$12,195.67

Rpt-ID: RCPEsprj

Georgia

Date: 06/07/2021

User: 01071088

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0004

Pay Period: 05/01/2021
to 05/31/2021

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1425	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,371.000 211.820	1,371.000 .000 1,371.000	\$.00	\$290,405.22
		3 LT					
1430	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		598.000 280.490	598.000 .000 598.000	\$.00	\$167,733.02
		3 LT					
1435	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,115.000 290.020	1,115.000 .000 1,115.000	\$.00	\$323,372.30
		3 LT					
1515	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,371.000 211.820	1,371.000 .000 1,371.000	\$.00	\$290,405.22
		3 RT					
1520	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		598.000 280.820	598.000 .000 598.000	\$.00	\$167,930.36
		3 RT					
1525	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,115.000 290.020	1,115.000 .000 1,115.000	\$.00	\$323,372.30
		3 RT					
1565	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	701.000 51.600	124.887 58.423 183.310	\$3,014.63	\$9,458.80
Category Amount:						\$15,003.39	\$2,094,922.95
Category Number: 0010 ROADWAY							
1595	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	1,500.000 18.860	.000 9.000 9.000	\$169.74	\$169.74

Rpt-ID: RCPEsprj

Georgia

Date: 06/07/2021

User: 01071088

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0004

Pay Period: 05/01/2021
to 05/31/2021

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
1660	500-3101	CLASS A CONCRETE	CY	86.000	3.000		
				1090.000	.000		
					3.000	\$.00	\$3,270.00
1680	639-3004	STEEL STRAIN POLE, TP IV	EA	8.000	.000		
				9000.000	.000		
					.000	\$.00	\$0.00
Category Amount:						\$169.74	\$3,439.74
Project Total Amount:						\$263,468.77	\$13,377,974.11