

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0011620

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0042

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

5.96MI.WIDE&CONSTUCT@SR113 TO PAGA MINE RD;CONS

Time Allowed: 1621 Days

Elapsed Calender Days: 1339 Days

Percent Time: 82.60

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 11/20/2020

Date Notice to Proceed: 12/01/2020

Date Work Began: 12/03/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/09/2025

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$77,246,293.21

Original Contract Amount \$71,859,321.92

Funds Available \$25,524,794.83

Percent Complete 66.82%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621410-	\$77,246,293.21	\$71,859,321.92	\$25,524,794.83	66.96%	\$2,125,572.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0011620

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0042

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 621410- OLD ALABAMA RD - WIDENING & RECONSTR

Federal State Project Number: 621410-

	Total to Date	Prev to Date	This Estimate
Participating	\$41,292,967.85	\$39,592,509.98	\$1,700,457.87
Non-Participating	\$10,323,242.22	\$9,898,127.75	\$425,114.47
Total Earnings	\$51,616,210.07	\$49,490,637.73	\$2,125,572.34
Stockpiled Materials	\$105,288.31	\$105,288.31	\$0.00
Gross Earnings	\$51,721,498.38	\$49,595,926.04	\$2,125,572.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$51,721,498.38	\$49,595,926.04	

Total Payable: **\$2,125,572.34**

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0011620

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0042

Pay Period: 07/01/2024

to 07/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0010	ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.868		
				1314747.860	.024		
					.892	\$31,553.95	\$1,172,755.09
		621410-					
0020	205-0001	UNCLASS EXCAV	CY	1,622,600.000	1,397,752.066		
				5.360	9,458.100		
					1,407,210.166	\$50,695.42	\$7,542,646.49
0025	207-0203	FOUND BKFILL MATL, TP II	CY	1,077.000	523.043		
				72.960	17.900		
					540.943	\$1,305.98	\$39,467.20
0029	225-4840	SOIL-LIME TREATED, SUBBASE, CL B, 8 IN	SY	290,482.000	144,032.824		
				3.370	17,561.330		
					161,594.154	\$59,181.68	\$544,572.30
0034	225-9001	LIME	TN	6,537.000	1,305.590		
				212.000	163.250		
					1,468.840	\$34,609.00	\$311,394.08
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	153,151.000	80,345.841		
				29.890	9,838.620		
					90,184.461	\$294,076.35	\$2,695,613.54
0040	318-3000	AGGR SURF CRS	TN	10,000.000	8,658.660		
				29.590	37.100		
					8,695.760	\$1,097.79	\$257,307.54
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,665.000	642.610		
				89.650	.000		
					642.610	\$.00	\$57,609.99
0046	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	.000		
				88.900	520.960		
					520.960	\$46,313.34	\$46,313.34
		RECYCLED ASPH LEVELING TEMPORARY ASPHALT					

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0011620

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0042

Pay Period: 07/01/2024
to 07/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		20,343.000	1,475.280		
		TL & H LIME		77.320	386.330		
					1,861.610	\$29,871.04	\$143,939.69
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		10,773.000	779.120		
		L & H LIME		82.530	174.510		
					953.630	\$14,402.31	\$78,703.08
0065	413-0750	TACK COAT	GL	8,530.000	3,592.000		
				1.910	270.000		
					3,862.000	\$515.70	\$7,376.42
0068	430-0190	PLAIN PC CONC PVMT, CL 1 CONC, 9 INCH THK SY		274,036.000	105,732.786		
				55.720	4,269.500		
					110,002.286	\$237,896.54	\$6,129,327.38
0070	433-1000	REINF CONC APPROACH SLAB	SY	1,790.000	796.930		
				201.320	.000		
					796.930	\$.00	\$160,437.95
0094	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,090.000	1,837.700		
				24.720	494.500		
					2,332.200	\$12,224.04	\$57,651.98
0095	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	6,065.000	511.700		
				22.190	80.000		
					591.700	\$1,775.20	\$13,129.82
0120	500-3200	CLASS B CONCRETE	CY	383.270	377.600		
				703.500	.000		
					377.600	\$.00	\$265,641.60
0125	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	133.050	22.270		
				851.080	14.500		
					36.770	\$12,340.66	\$31,294.21

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0011620

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0042

Pay Period: 07/01/2024

to 07/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	12,900.000	6,158.000		
				44.160	372.600		
					6,530.600	\$16,454.02	\$288,391.30
0177	550-1664	STORM DRAIN PIPE, 66 IN, H 25-30	LF	187.000	152.000		
				235.340	48.000		
					200.000	\$11,296.32	\$47,068.00
0179	550-1721	STORM DRAIN PIPE, 72 IN, H 10-15	LF	155.000	96.000		
				360.700	8.000		
					104.000	\$2,885.60	\$37,512.80
0185	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,189.000	520.500		
				40.990	40.000		
					560.500	\$1,639.60	\$22,974.90
0220	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 S EA		22.000	4.000		
				791.720	1.000		
					5.000	\$791.72	\$3,958.60
0311	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	6,644.990		
				76.570	703.380		
					7,348.370	\$53,857.81	\$562,664.69
		RECYL AC 25MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0321	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	4,222.390		
				81.780	307.110		
					4,529.500	\$25,115.46	\$370,422.51
		RECYL AC 19MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0430	668-1100	CATCH BASIN, GP 1	EA	9.000	1.500		
				3690.750	.000		
					1.500	\$.00	\$5,536.13
0440	668-1200	CATCH BASIN, GP 2	EA	1.000	.750		
				4326.000	.000		
					.750	\$.00	\$3,244.50

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0011620

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0042

Pay Period: 07/01/2024
to 07/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0450	668-2100	DROP INLET, GP 1	EA	93.000	16.500		
				1732.500	1.000		
					17.500	\$1,732.50	\$30,318.75
0460	668-2200	DROP INLET, GP 2	EA	11.000	3.250		
				2539.950	1.000		
					4.250	\$2,539.95	\$10,794.79
0470	668-4300	STORM SEWER MANHOLE, TP 1	EA	16.000	10.000		
				2115.750	.000		
					10.000	\$0.00	\$21,157.50
0480	668-4400	STORM SEWER MANHOLE, TP 2	EA	11.000	1.000		
				3480.750	.500		
					1.500	\$1,740.38	\$5,221.13
0490	668-5000	JUNCTION BOX	EA	5.000	1.000		
				2415.000	.750		
					1.750	\$1,811.25	\$4,226.25
0515	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	673.000	.000		
				866.780	265.600		
					265.600	\$230,216.77	\$230,216.77
		WALL 1					
0540	163-0232	TEMPORARY GRASSING	AC	60.000	119.652		
				375.000	.206		
					119.858	\$77.25	\$44,946.75
0550	163-0300	CONSTRUCTION EXIT	EA	15.000	38.750		
				2707.690	1.500		
					40.250	\$4,061.54	\$108,984.52
0570	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA	EA	1,021.000	301.000		
		/SAND BAGS		465.130	8.500		
					309.500	\$3,953.61	\$143,957.74

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0011620

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0042

Pay Period: 07/01/2024
to 07/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0635	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		161.000	45.250		
				140.000	.250		
					45.500	\$35.00	\$6,370.00
0640	163-1915	CONSTRUCT AND REMOVE COMPOST FILTER S LF		1,372.000	337.000		
				5.000	3.000		
					340.000	\$15.00	\$1,700.00
0650	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		27,950.000	11,731.000		
				0.500	310.350		
					12,041.350	\$155.18	\$6,020.68
0720	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA	EA	161.000	33.000		
				40.000	1.000		
					34.000	\$40.00	\$1,360.00
0740	167-1500	WATER QUALITY INSPECTIONS MO	MO	36.000	40.000		
				400.000	1.000		
					41.000	\$400.00	\$16,400.00
0750	171-0010	TEMPORARY SILT FENCE, TYPE A LF	LF	123,498.000	56,830.250		
				1.400	366.750		
					57,197.000	\$513.45	\$80,075.80
0755	171-0030	TEMPORARY SILT FENCE, TYPE C LF	LF	55,900.000	34,118.790		
				2.350	574.000		
					34,692.790	\$1,348.90	\$81,528.06
0785	700-6910	PERMANENT GRASSING AC	AC	119.000	26.540		
				750.000	2.129		
					28.669	\$1,596.75	\$21,501.75
0795	700-8000	FERTILIZER MIXED GRADE TN	TN	84.000	34.061		
				475.000	.300		
					34.361	\$142.50	\$16,321.48

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0011620

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0042

Pay Period: 07/01/2024
to 07/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0810	711-0200	TURF REINFORCING MATTING, TP 2	SY	10,651.000	13,323.220		
				2.500	3,041.770		
					16,364.990	\$7,604.43	\$40,912.48
0825	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	76,598.000	267.467		
				1.150	194.400		
					461.867	\$223.56	\$531.15
0830	716-2000	EROSION CONTROL MATS, SLOPES	SY	229,694.000	173,434.130		
				0.600	12,982.002		
					186,416.132	\$7,789.20	\$111,849.68
1125	700-9400	NATIVE RESTORATION AND RIPARIAN SEEDING AC		.250	.000		
				2800.000	.402		
					.402	\$1,125.60	\$1,125.60
Category Amount:						\$1,207,022.35	\$21,882,476.01
Category Number: 0020		BRIDGES					
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.500		
				404728.250	.000		
					.500	\$.00	\$202,364.13
	1						
1180	500-2100	CONCRETE BARRIER	LF	232.000	116.000		
				59.800	.000		
					116.000	\$.00	\$6,936.80
1185	500-3002	CLASS AA CONCRETE	CY	251.000	125.600		
				658.460	.000		
					125.600	\$.00	\$82,702.58
1190	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	1,909.000	1,909.000		
				229.950	.000		
					1,909.000	\$.00	\$438,974.55
	1						

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0011620

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0042

Pay Period: 07/01/2024
to 07/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1260	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	234.660		
				120.770	.000		
		2 LT			234.660	\$.00	\$28,339.89
1265	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	81.130		
				149.530	.000		
		2 LT			81.130	\$.00	\$12,131.37
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				186056.650	.000		
		2 RT			1.000	\$.00	\$186,056.65
1335	500-2100	CONCRETE BARRIER	LF	238.000	237.700		
				59.800	.000		
					237.700	\$.00	\$14,214.46
1340	500-3002	CLASS AA CONCRETE	CY	196.000	196.960		
				658.460	.000		
					196.960	\$.00	\$129,690.28
1345	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	337.000		
				120.770	.000		
		2 RT			337.000	\$.00	\$40,699.49
1350	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	271.000		
				149.530	.000		
		2 RT			271.000	\$.00	\$40,522.63
1400	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	763.000	11.770		
				28.980	74.155		
					85.925	\$2,149.01	\$2,490.11
1420	500-3002	CLASS AA CONCRETE	CY	430.000	24.080		
				658.460	36.990		
					61.070	\$24,356.44	\$40,212.15

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0011620

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0042

Pay Period: 07/01/2024
to 07/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1425	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		1,371.000	1,371.000		
				211.820	.000		
		3 LT			1,371.000	\$.00	\$290,405.22
1430	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		598.000	598.000		
				280.490	.000		
		3 LT			598.000	\$.00	\$167,733.02
1435	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		1,115.000	1,115.000		
				290.020	.000		
		3 LT			1,115.000	\$.00	\$323,372.30
1440	511-1000	BAR REINF STEEL	LB	85,687.000	4,548.339		
				0.920	8,133.403		
					12,681.742	\$7,482.73	\$11,667.20
1455	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	2,260.000	181.240		
				68.990	162.740		
		.			343.980	\$11,227.43	\$23,731.18
1470	525-1000	COFFERDAM	EA	8.000	1.000		
				15469.640	1.000		
					2.000	\$15,469.64	\$30,939.28
1475	540-1102	REMOVAL OF EXISTING BR, BR NO -	LS	1.000	.930		
				287878.790	.070		
		3 LT			1.000	\$20,151.52	\$287,878.79
1500	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				585374.210	.000		
		BRIDGE 3 RT			1.000	\$.00	\$585,374.21
1505	500-2100	CONCRETE BARRIER	LF	1,106.000	1,110.000		
				59.800	.000		
					1,110.000	\$.00	\$66,378.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0011620

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0042

Pay Period: 07/01/2024
to 07/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1510	500-3002	CLASS AA CONCRETE	CY	433.000	432.640		
				658.460	.000		
					432.640	\$.00	\$284,876.13
1515	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,371.000	1,371.000		
				211.820	.000		
					1,371.000	\$.00	\$290,405.22
		3 RT					
1520	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		598.000	598.000		
				280.820	.000		
					598.000	\$.00	\$167,930.36
		3 RT					
1525	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,115.000	1,115.000		
				290.020	.000		
					1,115.000	\$.00	\$323,372.30
		3 RT					
Category Amount:						\$80,836.77	\$4,079,398.30
Category Number: 0010 ROADWAY							
1660	500-3101	CLASS A CONCRETE	CY	86.000	6.350		
				1090.000	.000		
					6.350	\$.00	\$6,921.50
1661	500-3002	CLASS AA CONCRETE	CY	.000	88.370		
				1090.000	.000		
					88.370	\$.00	\$96,323.30
		ADD PAY ITEM 500-3002 CLASS AA CONCRETE (CULVERT)					
		SA TO ADD PAY ITEM 500-3002 TO CONTRACT					
1670	610-9008	REM PORTIONS OF EXISTING CLVT, INCL WING' LS		1.000	.000		
		A -		53343.500	1.000		
					1.000	\$53,343.50	\$53,343.50
		STA-279+00					
5002	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		.000	2,355.250		
				15.390	195.000		
					2,550.250	\$3,001.05	\$39,248.35
		ETC - Fabric Check Dams					

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0011620

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0042

Pay Period: 07/01/2024
to 07/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9901	004-0018	EXTRA WORK -	LF	.000	14,995.500		
				40.690	1,435.000		
					16,430.500	\$58,390.15	\$668,557.05
		ADD 004-0018 EXTRA WORK, INJECTION PIPES ADDED BY SUPPLEMENTAL AGREEMENT					
9902	004-0008	EXTRA WORK -	CY	.000	11,605.290		
				533.170	1,356.000		
					12,961.290	\$722,978.52	\$6,910,570.99
		ADD 004-0008 EXTRA WORK, COMPACTION GROUT ADDED BY SUPPLEMENTAL AGREEMENT					
9940	441-0050	CONC SLOPE DRAIN	SY	.000	19.470		
				294.080	.000		
					19.470	\$.00	\$5,725.74
		ADD 441-0050 CONCRETE SLOPE DRAIN					
9945	441-0303	CONC SPILLWAY, TP 3	EA	.000	2.000		
				8894.300	.000		
					2.000	\$.00	\$17,788.60
		ADD 441-0303 CONCRETE SPILLWAY, TP 3					
9968	433-1000	REINF CONC APPROACH SLAB	SY	.000	190.830		
				542.530	.000		
					190.830	\$.00	\$103,531.00
		ADD 433-1000 APPROACH SLAB,STA 98+44 PAY ITEM ADDED BY UOC16 ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$837,713.22	\$7,902,010.03
Project Total Amount:						\$2,125,572.34	\$51,616,210.07