

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0011620

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0044

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

5.96MI.WIDE&CONSTUCT@SR113 TO PAGA MINE RD;CONS

Time Allowed:

1648 Days

Elapsed Calender Days:

1400 Days

Percent Time:

84.95

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

06/19/2020

Date Awarded:

06/19/2020

Date Contract Executed:

11/20/2020

Date Notice to Proceed:

12/01/2020

Date Work Began:

12/03/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/05/2025

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$77,875,412.23

Original Contract Amount \$71,859,321.92

Funds Available \$23,134,131.20

Percent Complete 70.16%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621410-	\$77,875,412.23	\$71,859,321.92	\$23,134,131.20	70.29%	\$1,170,445.93

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0011620

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0044

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 621410- OLD ALABAMA RD - WIDENING & RECONSTR

Federal State Project Number: 621410-

	Total to Date	Prev to Date	This Estimate
Participating	\$43,708,793.96	\$42,772,437.23	\$936,356.73
Non-Participating	\$10,927,198.76	\$10,693,109.56	\$234,089.20
Total Earnings	\$54,635,992.72	\$53,465,546.79	\$1,170,445.93
Stockpiled Materials	\$105,288.31	\$105,288.31	\$0.00
Gross Earnings	\$54,741,281.03	\$53,570,835.10	\$1,170,445.93
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$54,741,281.03	\$53,570,835.10	

Total Payable: **\$1,170,445.93**

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0011620

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0044

Pay Period: 09/01/2024
to 09/30/2024

Project Number 621410-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount	Cumulative Amount
		Supplemental Description 1		Unit Price	Qty To Date	This Period	
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.914		
				1314747.860	.024		
					.938	\$31,553.95	\$1,233,233.49
		621410-					
0009	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTEN	EA	10.000	6.000		
				6600.000	1.000		
					7.000	\$6,600.00	\$46,200.00
0020	205-0001	UNCLASS EXCAV	CY	1,622,600.000	1,423,692.545		
				5.360	9,656.296		
					1,433,348.841	\$51,757.75	\$7,682,749.79
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	153,151.000	91,409.501		
				29.890	147.430		
					91,556.931	\$4,406.68	\$2,736,636.67
0040	318-3000	AGGR SURF CRS	TN	10,000.000	9,068.600		
				29.590	792.690		
					9,861.290	\$23,455.70	\$291,795.57
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM	TN	3,665.000	642.610		
				89.650	.000		
					642.610	\$.00	\$57,609.99
0046	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM	TN	.000	520.960		
				88.900	100.750		
					621.710	\$8,956.68	\$55,270.02
		RECYCLED ASPH LEVELING TEMPORARY ASPHALT					
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF	TN	20,343.000	1,861.610		
		TL & H LIME		77.320	.000		
					1,861.610	\$.00	\$143,939.69
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF	TN	10,773.000	973.400		
		L & H LIME		82.530	.000		
					973.400	\$.00	\$80,334.70

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0011620

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0044

Pay Period: 09/01/2024
to 09/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0065	413-0750	TACK COAT	GL	8,530.000	3,862.000		
				1.910	315.000		
					4,177.000	\$601.65	\$7,978.07
0068	430-0190	PLAIN PC CONC PVMT, CL 1 CONC, 9 INCH THK	SY	274,036.000	110,002.290		
				55.720	.000		
					110,002.290	\$.00	\$6,129,327.60
0070	433-1000	REINF CONC APPROACH SLAB	SY	1,790.000	796.930		
				201.320	.000		
					796.930	\$.00	\$160,437.95
0079	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,200.000	219.880		
				58.810	455.790		
					675.670	\$26,805.01	\$39,736.15
0080	441-0104	CONC SIDEWALK, 4 IN	SY	548.000	417.180		
				32.670	.000		
					417.180	\$.00	\$13,629.27
0084	441-0108	CONC SIDEWALK, 8 IN	SY	189.000	131.960		
				60.970	.000		
					131.960	\$.00	\$8,045.60
0089	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,995.000	.000		
				61.100	82.540		
					82.540	\$5,043.19	\$5,043.19
0094	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,090.000	2,332.200		
				24.720	31.000		
					2,363.200	\$766.32	\$58,418.30
0095	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	6,065.000	591.700		
				22.190	14.000		
					605.700	\$310.66	\$13,440.48

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0011620

Department of Transportation

Page 5 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0044

Pay Period: 09/01/2024
to 09/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0120	500-3200	CLASS B CONCRETE	CY	383.270	377.600		
				703.500	.000		
					377.600	\$.00	\$265,641.60
0125	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	133.050	36.770		
				851.080	.000		
					36.770	\$.00	\$31,294.21
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	12,900.000	7,597.600		
				44.160	669.000		
					8,266.600	\$29,543.04	\$365,053.06
0145	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,083.000	1,619.700		
				56.690	168.000		
					1,787.700	\$9,523.92	\$101,344.71
0180	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,025.000	1,121.000		
				35.660	100.000		
					1,221.000	\$3,566.00	\$43,540.86
0185	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,189.000	560.500		
				40.990	220.000		
					780.500	\$9,017.80	\$31,992.70
0260	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	30.000	16.000		
				786.560	3.000		
					19.000	\$2,359.68	\$14,944.64
0311	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	7,348.370		
		TL & H LIME		76.570	1,173.410		
					8,521.780	\$89,848.00	\$652,512.69
		RECYL AC 25MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0321	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	4,529.500		
		L & H LIME		81.780	698.190		
					5,227.690	\$57,097.98	\$427,520.49
		RECYL AC 19MM SP, GP 1 OR 2 TEMPORARY ASPHALT					

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0011620

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0044

Pay Period: 09/01/2024
to 09/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0010 ROADWAY							
0335	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	15,600.000	9,281.250		
				20.310	760.000		
					10,041.250	\$15,435.60	\$203,937.79
0430	668-1100	CATCH BASIN, GP 1	EA	9.000	7.500		
				3690.750	.000		
					7.500	\$0.00	\$27,680.63
0440	668-1200	CATCH BASIN, GP 2	EA	1.000	.750		
				4326.000	.000		
					.750	\$0.00	\$3,244.50
0450	668-2100	DROP INLET, GP 1	EA	93.000	18.750		
				1732.500	1.500		
					20.250	\$2,598.75	\$35,083.13
0460	668-2200	DROP INLET, GP 2	EA	11.000	5.000		
				2539.950	.000		
					5.000	\$0.00	\$12,699.75
0470	668-4300	STORM SEWER MANHOLE, TP 1	EA	16.000	9.500		
				2115.750	1.500		
					11.000	\$3,173.63	\$23,273.25
0480	668-4400	STORM SEWER MANHOLE, TP 2	EA	11.000	2.250		
				3480.750	.000		
					2.250	\$0.00	\$7,831.69
0490	668-5000	JUNCTION BOX	EA	5.000	1.750		
				2415.000	.000		
					1.750	\$0.00	\$4,226.25

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0011620

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0044

Pay Period: 09/01/2024
to 09/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0515	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	673.000	531.200		
				866.780	.000		
					531.200	\$.00	\$460,433.54
		WALL 1					
Category Amount:						\$382,421.99	\$21,476,082.02
Category Number:		0030 MSE WALLS					
0525	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	657.000	211.150		
				70.950	195.530		
					406.680	\$13,872.85	\$28,853.95
		1					
0530	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	5,771.000	1,950.350		
				70.950	1,534.560		
					3,484.910	\$108,877.03	\$247,254.36
		1					
Category Amount:						\$122,749.88	\$276,108.31
Category Number:		0010 ROADWAY					
0540	163-0232	TEMPORARY GRASSING	AC	60.000	121.910		
				375.000	2.511		
					124.421	\$941.63	\$46,657.88
0550	163-0300	CONSTRUCTION EXIT	EA	15.000	41.250		
				2707.690	.750		
					42.000	\$2,030.77	\$113,722.98
0560	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	103.000	27.000		
				575.000	4.500		
					31.500	\$2,587.50	\$18,112.50
0565	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,750.000	3,190.500		
				14.850	150.000		
					3,340.500	\$2,227.50	\$49,606.43
0570	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA	EA	1,021.000	320.250		
		/SAND BAGS		465.130	3.750		
					324.000	\$1,744.24	\$150,702.12

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0011620

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0044

Pay Period: 09/01/2024
to 09/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0645	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		61,749.000	19,623.000		
				0.500	170.000		
					19,793.000	\$85.00	\$9,896.50
0650	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		27,950.000	12,241.350		
				0.500	50.000		
					12,291.350	\$25.00	\$6,145.68
0705	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	103.000	52.000		
				100.000	2.000		
					54.000	\$200.00	\$5,400.00
0715	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	30.000	97.000		
				1715.590	1.000		
					98.000	\$1,715.59	\$168,127.82
0720	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	161.000	34.000		
				40.000	8.000		
					42.000	\$320.00	\$1,680.00
0740	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	42.000		
				400.000	1.000		
					43.000	\$400.00	\$17,200.00
0755	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	55,900.000	35,582.790		
				2.350	722.000		
					36,304.790	\$1,696.70	\$85,316.26
0770	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	4,087.000	6,422.256		
				43.630	59.691		
					6,481.947	\$2,604.32	\$282,807.35
0780	603-7000	PLASTIC FILTER FABRIC	SY	11,123.000	56,585.978		
				5.110	189.580		
					56,775.558	\$968.75	\$290,123.10

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0011620

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0044

Pay Period: 09/01/2024
to 09/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0785	700-6910	PERMANENT GRASSING	AC	119.000	31.581		
				750.000	6.130		
					37.711	\$4,597.50	\$28,283.25
0795	700-8000	FERTILIZER MIXED GRADE	TN	84.000	35.011		
				475.000	.950		
					35.961	\$451.25	\$17,081.48
0830	716-2000	EROSION CONTROL MATS, SLOPES	SY	229,694.000	203,187.188		
				0.600	10,012.083		
					213,199.271	\$6,007.25	\$127,919.56
087	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				44420.220	1.000		
					1.000	\$44,420.22	\$44,420.22
		150-1000 EXTRA WORK TRAFFIC CONTROL ADD LEFT TURN LANES SA					
088	004-0022	EXTRA WORK -	LS	.000	.000		
				525605.780	1.000		
					1.000	\$525,605.78	\$525,605.78
		004-0022 EXTRA WORK GRADING COMPLETE ADD LEFT TURN LANES					
Category Amount:						\$598,629.00	\$1,988,808.91
Category Number: 0020		BRIDGES					
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.500		
				404728.250	.000		
					.500	\$0.00	\$202,364.13
	1						
1180	500-2100	CONCRETE BARRIER	LF	232.000	116.000		
				59.800	.000		
					116.000	\$0.00	\$6,936.80
1185	500-3002	CLASS AA CONCRETE	CY	251.000	125.600		
				658.460	.000		
					125.600	\$0.00	\$82,702.58

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0011620

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0044

Pay Period: 09/01/2024
to 09/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1190	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		1,909.000 229.950	1,909.000 1,909.000		
		1				\$.00	\$438,974.55
1220	524-0350	TEST CORING LF		323.000 63.770	481.000 263.000 744.000		
						\$16,771.51	\$47,444.88
1260	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - LF		337.000 120.770	234.660 234.660		
		2 LT				\$.00	\$28,339.89
1265	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - LF		271.000 149.530	81.130 81.130		
		2 LT				\$.00	\$12,131.37
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS		1.000 186056.650	1.000 1.000		
		2 RT				\$.00	\$186,056.65
1335	500-2100	CONCRETE BARRIER LF		238.000 59.800	237.700 237.700		
						\$.00	\$14,214.46
1340	500-3002	CLASS AA CONCRETE CY		196.000 658.460	196.960 196.960		
						\$.00	\$129,690.28
1345	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - LF		337.000 120.770	337.000 337.000		
		2 RT				\$.00	\$40,699.49
1350	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - LF		271.000 149.530	271.000 271.000		
		2 RT				\$.00	\$40,522.63

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0011620

Department of Transportation

Page 11 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0044

Pay Period: 09/01/2024
to 09/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1420	500-3002	CLASS AA CONCRETE	CY	430.000	151.784		
				658.460	56.080		
					207.864	\$36,926.44	\$136,870.13
1425	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,371.000	1,371.000		
				211.820	.000		
		3 LT			1,371.000	\$.00	\$290,405.22
1430	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		598.000	598.000		
				280.490	.000		
		3 LT			598.000	\$.00	\$167,733.02
1435	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,115.000	1,115.000		
				290.020	.000		
		3 LT			1,115.000	\$.00	\$323,372.30
1440	511-1000	BAR REINF STEEL	LB	85,687.000	32,911.914		
				0.920	13,471.353		
					46,383.267	\$12,393.64	\$42,672.61
1450	520-0573	H-PILE POINTS, HP 14 X 73	EA	31.000	16.000		
				217.630	8.000		
					24.000	\$1,741.04	\$5,223.12
1455	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	2,260.000	798.740		
				68.990	187.210		
					985.950	\$12,915.62	\$68,020.69
1500	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				585374.210	.000		
		BRIDGE 3 RT			1.000	\$.00	\$585,374.21
1505	500-2100	CONCRETE BARRIER	LF	1,106.000	1,110.000		
				59.800	.000		
					1,110.000	\$.00	\$66,378.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0011620

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0044

Pay Period: 09/01/2024
to 09/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0020 BRIDGES					
1510	500-3002	CLASS AA CONCRETE	CY	433.000	432.640		
				658.460	.000		
					432.640	\$.00	\$284,876.13
1515	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,371.000	1,371.000		
				211.820	.000		
					1,371.000	\$.00	\$290,405.22
		3 RT					
1520	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		598.000	598.000		
				280.820	.000		
					598.000	\$.00	\$167,930.36
		3 RT					
1525	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,115.000	1,115.000		
				290.020	.000		
					1,115.000	\$.00	\$323,372.30
		3 RT					
Category Amount:						\$80,748.25	\$3,982,711.02
Category Number:		0010 ROADWAY					
1660	500-3101	CLASS A CONCRETE	CY	86.000	6.350		
				1090.000	.000		
					6.350	\$.00	\$6,921.50
1661	500-3002	CLASS AA CONCRETE	CY	.000	88.370		
				1090.000	.000		
					88.370	\$.00	\$96,323.30
		ADD PAY ITEM 500-3002 CLASS AA CONCRETE (CULVERT)					
		SA TO ADD PAY ITEM 500-3002 TO CONTRACT					
1700	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.250		
				107019.070	-.250		
					.000	\$-26,754.77	\$0.00
		1					
9940	441-0050	CONC SLOPE DRAIN	SY	.000	19.470		
				294.080	.000		
					19.470	\$.00	\$5,725.74
		ADD 441-0050 CONCRETE SLOPE DRAIN					

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0011620

Department of Transportation

Page 13 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0044

Pay Period: 09/01/2024
to 09/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9945	441-0303	CONC SPILLWAY, TP 3	EA	.000	2.000		
				8894.300	.000		
					2.000	\$.00	\$17,788.60
		ADD 441-0303 CONCRETE SPILLWAY, TP 3					
9959	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		.000	1.000		
				702.880	4.000		
					5.000	\$2,811.52	\$3,514.40
		ADD 550-3618 SAFETY END SECTION 18IN,SIDE DRAIN,6:1 PAY ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9960	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		.000	.000		
				1093.340	9.000		
					9.000	\$9,840.06	\$9,840.06
		ADD 550-3624 SAFETY END SECTION 24IN,SIDE DRAIN,6:1 PAY ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9968	433-1000	REINF CONC APPROACH SLAB	SY	.000	190.830		
				542.530	.000		
					190.830	\$.00	\$103,531.00
		ADD 433-1000 APPROACH SLAB,STA 98+44 PAY ITEM ADDED BY UOC16 ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$-14,103.19	\$243,644.60
Project Total Amount:						\$1,170,445.93	\$54,635,992.72