

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: C0011620

Department of Transportation

Page 1 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0045

Pay Period: 10/01/2024
to 10/31/2024

Contract Location:

5.96MI.WIDE&CONSTUCT@SR113 TO PAGA MINE RD;CONS

Time Allowed:

1648 Days

Elapsed Calender Days:

1431 Days

Percent Time:

86.83

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

06/19/2020

Date Awarded:

06/19/2020

Date Contract Executed:

11/20/2020

Date Notice to Proceed:

12/01/2020

Date Work Began:

12/03/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/05/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$77,875,412.23

Original Contract Amount \$71,859,321.92

Funds Available \$21,353,887.90

Percent Complete 72.44%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621410-	\$77,875,412.23	\$71,859,321.92	\$21,353,887.90	72.58%	\$1,780,243.30

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: C0011620

Department of Transportation

Page 2 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0045

Pay Period: 10/01/2024
to 10/31/2024

Project Number: 621410- OLD ALABAMA RD - WIDENING & RECONSTR

Federal State Project Number: 621410-

	Total to Date	Prev to Date	This Estimate
Participating	\$45,132,988.61	\$43,708,793.96	\$1,424,194.65
Non-Participating	\$11,283,247.41	\$10,927,198.76	\$356,048.65
Total Earnings	\$56,416,236.02	\$54,635,992.72	\$1,780,243.30
Stockpiled Materials	\$105,288.31	\$105,288.31	\$0.00
Gross Earnings	\$56,521,524.33	\$54,741,281.03	\$1,780,243.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$56,521,524.33	\$54,741,281.03	

Total Payable: **\$1,780,243.30**

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: C0011620

Department of Transportation

Page 3 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0045

Pay Period: 10/01/2024
to 10/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.938		
				1314747.860	.015		
					.953	\$19,721.22	\$1,252,954.71
		621410-					
0020	205-0001	UNCLASS EXCAV	CY	1,622,600.000	1,433,348.841		
				5.360	30,992.000		
					1,464,340.841	\$166,117.12	\$7,848,866.91
0025	207-0203	FOUND BKFILL MATL, TP II	CY	1,077.000	610.363		
				72.960	24.880		
					635.243	\$1,815.24	\$46,347.33
0029	225-4840	SOIL-LIME TREATED, SUBBASE, CL B, 8 IN	SY	290,482.000	161,594.154		
				3.370	34,403.628		
					195,997.782	\$115,940.23	\$660,512.53
0034	225-9001	LIME	TN	6,537.000	1,468.840		
				212.000	290.670		
					1,759.510	\$61,622.04	\$373,016.12
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	153,151.000	91,556.931		
				29.890	17,636.390		
					109,193.321	\$527,151.70	\$3,263,788.36
0040	318-3000	AGGR SURF CRS	TN	10,000.000	9,861.290		
				29.590	861.600		
					10,722.890	\$25,494.74	\$317,290.32
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,665.000	642.610		
				89.650	.000		
					642.610	\$.00	\$57,609.99
0046	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	621.710		
				88.900	.000		
					621.710	\$.00	\$55,270.02
		RECYCLED ASPH LEVELING TEMPORARY ASPHALT					

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: C0011620

Department of Transportation

Page 4 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0045

Pay Period: 10/01/2024
to 10/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		20,343.000	1,861.610		
		TL & H LIME		77.320	.000		
					1,861.610	\$.00	\$143,939.69
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		10,773.000	973.400		
		L & H LIME		82.530	.000		
					973.400	\$.00	\$80,334.70
0068	430-0190	PLAIN PC CONC PVMT, CL 1 CONC, 9 INCH THK SY		274,036.000	110,002.290		
				55.720	.000		
					110,002.290	\$.00	\$6,129,327.60
0070	433-1000	REINF CONC APPROACH SLAB	SY	1,790.000	796.930		
				201.320	.000		
					796.930	\$.00	\$160,437.95
0079	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,200.000	675.670		
				58.810	.000		
					675.670	\$.00	\$39,736.15
0080	441-0104	CONC SIDEWALK, 4 IN	SY	548.000	417.180		
				32.670	.000		
					417.180	\$.00	\$13,629.27
0084	441-0108	CONC SIDEWALK, 8 IN	SY	189.000	131.960		
				60.970	.000		
					131.960	\$.00	\$8,045.60
0089	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,995.000	82.540		
				61.100	.000		
					82.540	\$.00	\$5,043.19
0094	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,090.000	2,363.200		
				24.720	.000		
					2,363.200	\$.00	\$58,418.30

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: C0011620

Department of Transportation

Page 5 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0045

Pay Period: 10/01/2024
to 10/31/2024

Project Number 621410-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1		Unit Price	Qty To Date	This	
		Supplemental Description 2				Period	
Category Number:		0010 ROADWAY					
0120	500-3200	CLASS B CONCRETE	CY	383.270	377.600		
				703.500	.000		
					377.600	\$.00	\$265,641.60
0125	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	133.050	36.770		
				851.080	.000		
					36.770	\$.00	\$31,294.21
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	12,900.000	8,266.600		
				44.160	568.000		
					8,834.600	\$25,082.88	\$390,135.94
0159	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	802.000	866.000		
				92.090	164.000		
					1,030.000	\$15,102.76	\$94,852.70
0180	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,025.000	1,221.000		
				35.660	30.000		
					1,251.000	\$1,069.80	\$44,610.66
0311	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	8,521.780		
		TL & H LIME		76.570	.000		
					8,521.780	\$.00	\$652,512.69
		RECYL AC 25MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0321	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	5,227.690		
		L & H LIME		81.780	.000		
					5,227.690	\$.00	\$427,520.49
		RECYL AC 19MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0370	641-1200	GUARDRAIL, TP W	LF	21,377.000	7,079.300		
				16.500	1,804.380		
					8,883.680	\$29,772.27	\$146,580.72
0375	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	67.000	16.000		
				1050.000	5.000		
					21.000	\$5,250.00	\$22,050.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: C0011620

Department of Transportation

Page 6 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0045

Pay Period: 10/01/2024
to 10/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0010 ROADWAY							
0380	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	37.000	7.000		
				2400.000	1.000		
					8.000	\$2,400.00	\$19,200.00
0430	668-1100	CATCH BASIN, GP 1	EA	9.000	7.500		
				3690.750	.000		
					7.500	\$0.00	\$27,680.63
0440	668-1200	CATCH BASIN, GP 2	EA	1.000	.750		
				4326.000	.000		
					.750	\$0.00	\$3,244.50
0450	668-2100	DROP INLET, GP 1	EA	93.000	20.250		
				1732.500	3.500		
					23.750	\$6,063.75	\$41,146.88
0460	668-2200	DROP INLET, GP 2	EA	11.000	5.000		
				2539.950	.000		
					5.000	\$0.00	\$12,699.75
0470	668-4300	STORM SEWER MANHOLE, TP 1	EA	16.000	11.000		
				2115.750	.000		
					11.000	\$0.00	\$23,273.25
0480	668-4400	STORM SEWER MANHOLE, TP 2	EA	11.000	2.250		
				3480.750	.000		
					2.250	\$0.00	\$7,831.69
0490	668-5000	JUNCTION BOX	EA	5.000	1.750		
				2415.000	.000		
					1.750	\$0.00	\$4,226.25

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: C0011620

Department of Transportation

Page 7 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0045

Pay Period: 10/01/2024
to 10/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0515	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	673.000	531.200		
				866.780	.000		
					531.200	\$.00	\$460,433.54
		WALL 1					
Category Amount:						\$1,002,603.75	\$23,189,504.24
Category Number: 0030 MSE WALLS							
0525	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	657.000	406.680		
				70.950	.000		
					406.680	\$.00	\$28,853.95
		1					
0530	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	5,771.000	3,484.910		
				70.950	.000		
					3,484.910	\$.00	\$247,254.36
		1					
Category Amount:						\$0.00	\$276,108.31
Category Number: 0010 ROADWAY							
0540	163-0232	TEMPORARY GRASSING	AC	60.000	124.421		
				375.000	1.989		
					126.410	\$745.88	\$47,403.75
0545	163-0240	MULCH	TN	10,000.000	5,073.350		
				150.000	1,870.000		
					6,943.350	\$280,500.00	\$1,041,502.50
0550	163-0300	CONSTRUCTION EXIT	EA	15.000	42.000		
				2707.690	.750		
					42.750	\$2,030.77	\$115,753.75
0560	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	103.000	31.500		
				575.000	.750		
					32.250	\$431.25	\$18,543.75
0565	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF	LF	1,750.000	3,340.500		
				14.850	15.000		
					3,355.500	\$222.75	\$49,829.18

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: C0011620

Department of Transportation

Page 8 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0045

Pay Period: 10/01/2024
to 10/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0635	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		161.000	52.000		
				140.000	.750		
					52.750	\$105.00	\$7,385.00
0645	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		61,749.000	19,793.000		
				0.500	358.000		
					20,151.000	\$179.00	\$10,075.50
0650	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		27,950.000	12,291.350		
				0.500	746.000		
					13,037.350	\$373.00	\$6,518.68
0655	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,372.000	4,316.000		
				7.430	294.000		
					4,610.000	\$2,184.42	\$34,252.30
0705	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		103.000	54.000		
				100.000	4.000		
					58.000	\$400.00	\$5,800.00
0720	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		161.000	42.000		
				40.000	5.000		
					47.000	\$200.00	\$1,880.00
0740	167-1500	WATER QUALITY INSPECTIONS MO		36.000	43.000		
				400.000	1.000		
					44.000	\$400.00	\$17,600.00
0745	170-1000	FLOATING SILT RETENTION BARRIER LF		316.000	200.000		
				15.000	37.500		
					237.500	\$562.50	\$3,562.50
0750	171-0010	TEMPORARY SILT FENCE, TYPE A LF		123,498.000	57,979.500		
				1.400	402.000		
					58,381.500	\$562.80	\$81,734.10

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: C0011620

Department of Transportation

Page 9 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0045

Pay Period: 10/01/2024
to 10/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0755	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	55,900.000	36,304.790		
				2.350	842.000		
					37,146.790	\$1,978.70	\$87,294.96
0770	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	4,087.000	6,481.947		
				43.630	13.333		
					6,495.280	\$581.72	\$283,389.07
0780	603-7000	PLASTIC FILTER FABRIC	SY	11,123.000	56,775.558		
				5.110	13.333		
					56,788.891	\$68.13	\$290,191.23
0825	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	76,598.000	461.867		
				1.150	141.111		
					602.978	\$162.28	\$693.42
Category Amount:						\$291,688.20	\$2,103,409.69
Category Number: 0020		BRIDGES					
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.500		
				404728.250	.000		
					.500	\$.00	\$202,364.13
	1						
1180	500-2100	CONCRETE BARRIER	LF	232.000	116.000		
				59.800	.000		
					116.000	\$.00	\$6,936.80
1185	500-3002	CLASS AA CONCRETE	CY	251.000	125.600		
				658.460	.000		
					125.600	\$.00	\$82,702.58
1190	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	1,909.000	1,909.000		
				229.950	.000		
					1,909.000	\$.00	\$438,974.55
	1						

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: C0011620

Department of Transportation

Page 10 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0045

Pay Period: 10/01/2024
to 10/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1225	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	948.000	349.976		
				51.600	361.930		
					711.906	\$18,675.59	\$36,734.35
1230	603-7000	PLASTIC FILTER FABRIC	SY	948.000	349.980		
				5.270	361.930		
					711.910	\$1,907.37	\$3,751.77
1235	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	197.000	.000		
				28.980	258.720		
					258.720	\$7,497.71	\$7,497.71
1255	500-3002	CLASS AA CONCRETE	CY	196.000	.000		
				658.460	83.140		
					83.140	\$54,744.36	\$54,744.36
1260	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	234.660		
				120.770	.000		
					234.660	\$0.00	\$28,339.89
		2 LT					
1265	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	81.130		
				149.530	.000		
					81.130	\$0.00	\$12,131.37
		2 LT					
1270	511-1000	BAR REINF STEEL	LB	29,533.000	.000		
				0.920	11,688.300		
					11,688.300	\$10,753.24	\$10,753.24
1280	520-0242	H-PILE POINTS, HP 10 X 42	EA	19.000	.000		
				185.730	19.000		
					19.000	\$3,528.87	\$3,528.87
1285	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	1,135.000	.000		
				54.140	800.770		
					800.770	\$43,353.69	\$43,353.69

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: C0011620

Department of Transportation

Page 11 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0045

Pay Period: 10/01/2024
to 10/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0020	BRIDGES					
1300	525-1000	COFFERDAM	EA	2.000	.000		
				15469.640	1.000		
					1.000	\$15,469.64	\$15,469.64
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				186056.650	.000		
					1.000	\$.00	\$186,056.65
		2 RT					
1335	500-2100	CONCRETE BARRIER	LF	238.000	237.700		
				59.800	.000		
					237.700	\$.00	\$14,214.46
1340	500-3002	CLASS AA CONCRETE	CY	196.000	196.960		
				658.460	.000		
					196.960	\$.00	\$129,690.28
1345	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	337.000		
				120.770	.000		
					337.000	\$.00	\$40,699.49
		2 RT					
1350	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	271.000		
				149.530	.000		
					271.000	\$.00	\$40,522.63
		2 RT					
1400	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	763.000	343.225		
				28.980	309.700		
					652.925	\$8,975.11	\$18,921.77
1420	500-3002	CLASS AA CONCRETE	CY	430.000	207.864		
				658.460	177.850		
					385.714	\$117,107.11	\$253,977.24
1425	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	1,371.000	1,371.000		
				211.820	.000		
					1,371.000	\$.00	\$290,405.22
		3 LT					

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: C0011620

Department of Transportation

Page 12 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0045

Pay Period: 10/01/2024

to 10/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1430	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		598.000	598.000		
				280.490	.000		
					598.000	\$.00	\$167,733.02
		3 LT					
1435	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		1,115.000	1,115.000		
				290.020	.000		
					1,115.000	\$.00	\$323,372.30
		3 LT					
1440	511-1000	BAR REINF STEEL	LB	85,687.000	46,383.267		
				0.920	36,503.100		
					82,886.367	\$33,582.85	\$76,255.46
1450	520-0573	H-PILE POINTS, HP 14 X 73	EA	31.000	24.000		
				217.630	8.000		
					32.000	\$1,741.04	\$6,964.16
		.					
1455	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	2,260.000	985.950		
				68.990	965.090		
					1,951.040	\$66,581.56	\$134,602.25
		.					
1470	525-1000	COFFERDAM	EA	8.000	2.000		
				15469.640	3.000		
					5.000	\$46,408.92	\$77,348.20
1500	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				585374.210	.000		
					1.000	\$.00	\$585,374.21
		BRIDGE 3 RT					
1505	500-2100	CONCRETE BARRIER	LF	1,106.000	1,110.000		
				59.800	.000		
					1,110.000	\$.00	\$66,378.00
1510	500-3002	CLASS AA CONCRETE	CY	433.000	432.640		
				658.460	.000		
					432.640	\$.00	\$284,876.13

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: C0011620

Department of Transportation

Page 13 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0045

Pay Period: 10/01/2024
to 10/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1515	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,371.000 211.820	1,371.000 .000 1,371.000	\$.00	\$290,405.22
		3 RT					
1520	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		598.000 280.820	598.000 .000 598.000	\$.00	\$167,930.36
		3 RT					
1525	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,115.000 290.020	1,115.000 .000 1,115.000	\$.00	\$323,372.30
		3 RT					
Category Amount:						\$430,327.06	\$4,426,382.30
Category Number: 0010 ROADWAY							
1660	500-3101	CLASS A CONCRETE	CY	86.000 1090.000	6.350 .000 6.350	\$.00	\$6,921.50
1661	500-3002	CLASS AA CONCRETE	CY	.000 1090.000	88.370 .000 88.370	\$.00	\$96,323.30
		ADD PAY ITEM 500-3002 CLASS AA CONCRETE (CULVERT) SA TO ADD PAY ITEM 500-3002 TO CONTRACT					
9901	004-0018	EXTRA WORK -	LF	.000 40.690	17,884.500 151.000 18,035.500	\$6,144.19	\$733,864.50
		ADD 004-0018 EXTRA WORK, INJECTION PIPES ADDED BY SUPPLEMENTAL AGREEMENT					
9902	004-0008	EXTRA WORK -	CY	.000 533.170	14,304.790 48.000 14,352.790	\$25,592.16	\$7,652,477.04
		ADD 004-0008 EXTRA WORK, COMPACTION GROUT ADDED BY SUPPLEMENTAL AGREEMENT					
9940	441-0050	CONC SLOPE DRAIN	SY	.000 294.080	19.470 .000 19.470	\$.00	\$5,725.74
		ADD 441-0050 CONCRETE SLOPE DRAIN					

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: C0011620

Department of Transportation

Page 14 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0045

Pay Period: 10/01/2024
to 10/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9945	441-0303	CONC SPILLWAY, TP 3	EA	.000	2.000		
				8894.300	2.000		
					4.000	\$17,788.60	\$35,577.20
		ADD 441-0303 CONCRETE SPILLWAY, TP 3					
9959	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		.000	5.000		
				702.880	2.000		
					7.000	\$1,405.76	\$4,920.16
		ADD 550-3618 SAFETY END SECTION 18IN,SIDE DRAIN,6:1 PAY ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9968	433-1000	REINF CONC APPROACH SLAB	SY	.000	190.830		
				542.530	.000		
					190.830	\$.00	\$103,531.00
		ADD 433-1000 APPROACH SLAB,STA 98+44 PAY ITEM ADDED BY UOC16 ADDED BY SUPPLEMENTAL AGREEMENT					
9981	203-1000	SOIL TEST BORING	LF	.000	492.500		
				28.360	165.500		
					658.000	\$4,693.58	\$18,660.88
		203-1000 AS NEEDED SOIL TEST BORING EXCEEDING 375 LF PAYITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$55,624.29	\$8,658,001.32
Project Total Amount:						\$1,780,243.30	\$56,416,236.02