

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: C0011620

Department of Transportation

Page 1 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0046

Pay Period: 11/01/2024
to 11/30/2024

Contract Location:

5.96MI.WIDE&CONSTUCT@SR113 TO PAGA MINE RD;CONS

Time Allowed:

1648 Days

Elapsed Calender Days:

1461 Days

Percent Time:

88.65

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

06/19/2020

Date Awarded:

06/19/2020

Date Contract Executed:

11/20/2020

Date Notice to Proceed:

12/01/2020

Date Work Began:

12/03/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/05/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$77,875,412.23

Original Contract Amount \$71,859,321.92

Funds Available \$20,329,219.68

Percent Complete 73.76%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621410-	\$77,875,412.23	\$71,859,321.92	\$20,329,219.68	73.90%	\$1,024,668.22

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: C0011620

Department of Transportation

Page 2 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0046

Pay Period: 11/01/2024
to 11/30/2024

Project Number: 621410- OLD ALABAMA RD - WIDENING & RECONSTR

Federal State Project Number: 621410-

	Total to Date	Prev to Date	This Estimate
Participating	\$45,952,723.18	\$45,132,988.61	\$819,734.57
Non-Participating	\$11,488,181.06	\$11,283,247.41	\$204,933.65
Total Earnings	\$57,440,904.24	\$56,416,236.02	\$1,024,668.22
Stockpiled Materials	\$105,288.31	\$105,288.31	\$0.00
Gross Earnings	\$57,546,192.55	\$56,521,524.33	\$1,024,668.22
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$57,546,192.55	\$56,521,524.33	

Total Payable: **\$1,024,668.22**

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: C0011620

Department of Transportation

Page 3 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0046

Pay Period: 11/01/2024
to 11/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.953		
				1314747.860	.023		
					.976	\$30,239.20	\$1,283,193.91
		621410-					
0020	205-0001	UNCLASS EXCAV	CY	1,622,600.000	1,464,340.841		
				5.360	25,394.000		
					1,489,734.841	\$136,111.84	\$7,984,978.75
0040	318-3000	AGGR SURF CRS	TN	10,000.000	10,722.890		
				29.590	822.430		
					11,545.320	\$24,335.70	\$341,626.02
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,665.000	642.610		
				89.650	.000		
					642.610	\$.00	\$57,609.99
0046	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	621.710		
				88.900	.000		
					621.710	\$.00	\$55,270.02
		RECYCLED ASPH LEVELING TEMPORARY ASPHALT					
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		20,343.000	1,861.610		
		TL & H LIME		77.320	.000		
					1,861.610	\$.00	\$143,939.69
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		10,773.000	973.400		
		L & H LIME		82.530	.000		
					973.400	\$.00	\$80,334.70
0068	430-0190	PLAIN PC CONC PVMT, CL 1 CONC, 9 INCH THK	SY	274,036.000	110,002.290		
				55.720	.000		
					110,002.290	\$.00	\$6,129,327.60
0070	433-1000	REINF CONC APPROACH SLAB	SY	1,790.000	796.930		
				201.320	.000		
					796.930	\$.00	\$160,437.95

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: C0011620

Department of Transportation

Page 4 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0046

Pay Period: 11/01/2024
to 11/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0079	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,200.000	675.670		
				58.810	.000		
					675.670	\$.00	\$39,736.15
0080	441-0104	CONC SIDEWALK, 4 IN	SY	548.000	417.180		
				32.670	.000		
					417.180	\$.00	\$13,629.27
0084	441-0108	CONC SIDEWALK, 8 IN	SY	189.000	131.960		
				60.970	.000		
					131.960	\$.00	\$8,045.60
0089	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,995.000	82.540		
				61.100	.000		
					82.540	\$.00	\$5,043.19
0094	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,090.000	2,363.200		
				24.720	.000		
					2,363.200	\$.00	\$58,418.30
0120	500-3200	CLASS B CONCRETE	CY	383.270	377.600		
				703.500	.000		
					377.600	\$.00	\$265,641.60
0125	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	133.050	36.770		
				851.080	.000		
					36.770	\$.00	\$31,294.21
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	12,900.000	8,834.600		
				44.160	8.000		
					8,842.600	\$353.28	\$390,489.22
0145	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,083.000	1,787.700		
				56.690	24.000		
					1,811.700	\$1,360.56	\$102,705.27

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: C0011620

Department of Transportation

Page 5 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0046

Pay Period: 11/01/2024
to 11/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0160	550-1421	STORM DRAIN PIPE, 42 IN, H 10-15	LF	165.000	96.000		
				83.470	165.000		
					261.000	\$13,772.55	\$21,785.67
0180	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,025.000	1,251.000		
				35.660	30.000		
					1,281.000	\$1,069.80	\$45,680.46
0185	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,189.000	780.500		
				40.990	150.000		
					930.500	\$6,148.50	\$38,141.20
0260	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	30.000	19.000		
				786.560	3.000		
					22.000	\$2,359.68	\$17,304.32
0311	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	8,521.780		
		TL & H LIME		76.570	.000		
					8,521.780	\$.00	\$652,512.69
		RECYL AC 25MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0321	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	5,227.690		
		L & H LIME		81.780	.000		
					5,227.690	\$.00	\$427,520.49
		RECYL AC 19MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0430	668-1100	CATCH BASIN, GP 1	EA	9.000	7.500		
				3690.750	.000		
					7.500	\$.00	\$27,680.63
0440	668-1200	CATCH BASIN, GP 2	EA	1.000	.750		
				4326.000	.000		
					.750	\$.00	\$3,244.50
0450	668-2100	DROP INLET, GP 1	EA	93.000	23.750		
				1732.500	3.750		
					27.500	\$6,496.88	\$47,643.75

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: C0011620

Department of Transportation

Page 6 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0046

Pay Period: 11/01/2024
to 11/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0460	668-2200	DROP INLET, GP 2	EA	11.000	5.000		
				2539.950	.000		
					5.000	\$.00	\$12,699.75
0470	668-4300	STORM SEWER MANHOLE, TP 1	EA	16.000	11.000		
				2115.750	.000		
					11.000	\$.00	\$23,273.25
0480	668-4400	STORM SEWER MANHOLE, TP 2	EA	11.000	2.250		
				3480.750	1.000		
					3.250	\$3,480.75	\$11,312.44
0490	668-5000	JUNCTION BOX	EA	5.000	1.750		
				2415.000	.750		
					2.500	\$1,811.25	\$6,037.50
0495	668-8011	SAFETY GRATE, TP 1	SF	196.000	.000		
				46.730	84.000		
					84.000	\$3,925.32	\$3,925.32
0515	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	673.000	531.200		
				866.780	.000		
					531.200	\$.00	\$460,433.54
		WALL 1					
Category Amount:						\$231,465.31	\$18,950,916.95
Category Number:		0030 MSE WALLS					
0520	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	144.000	.000		
				70.950	171.000		
					171.000	\$12,132.45	\$12,132.45
		1					
0525	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	657.000	406.680		
				70.950	250.320		
					657.000	\$17,760.20	\$46,614.15
		1					

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: C0011620

Department of Transportation

Page 7 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0046

Pay Period: 11/01/2024

to 11/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0030 MSE WALLS							
0530	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	5,771.000	3,484.910		
				70.950	2,286.090		
					5,771.000	\$162,198.09	\$409,452.45
		1					
0535	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	312.000	.000		
				323.360	156.000		
					156.000	\$50,444.16	\$50,444.16
		1					
Category Amount:						\$242,534.90	\$518,643.21
Category Number: 0010 ROADWAY							
0540	163-0232	TEMPORARY GRASSING	AC	60.000	126.410		
				375.000	9.163		
					135.573	\$3,436.13	\$50,839.88
0545	163-0240	MULCH	TN	10,000.000	6,943.350		
				150.000	64.660		
					7,008.010	\$9,699.00	\$1,051,201.50
0550	163-0300	CONSTRUCTION EXIT	EA	15.000	42.750		
				2707.690	.750		
					43.500	\$2,030.77	\$117,784.52
0565	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,750.000	3,355.500		
				14.850	30.000		
					3,385.500	\$445.50	\$50,274.68
0570	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		1,021.000	324.000		
	/SAND BAGS			465.130	.750		
					324.750	\$348.85	\$151,050.97
0635	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		161.000	52.750		
				140.000	5.250		
					58.000	\$735.00	\$8,120.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: C0011620

Department of Transportation

Page 8 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0046

Pay Period: 11/01/2024
to 11/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0645	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		61,749.000	20,151.000		
				0.500	84.000		
					20,235.000	\$42.00	\$10,117.50
0650	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		27,950.000	13,037.350		
				0.500	65.000		
					13,102.350	\$32.50	\$6,551.18
0655	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,372.000	4,610.000		
				7.430	63.000		
					4,673.000	\$468.09	\$34,720.39
0705	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		103.000	58.000		
				100.000	1.000		
					59.000	\$100.00	\$5,900.00
0720	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		161.000	47.000		
				40.000	4.000		
					51.000	\$160.00	\$2,040.00
0740	167-1500	WATER QUALITY INSPECTIONS MO		36.000	44.000		
				400.000	1.000		
					45.000	\$400.00	\$18,000.00
0750	171-0010	TEMPORARY SILT FENCE, TYPE A LF		123,498.000	58,381.500		
				1.400	455.000		
					58,836.500	\$637.00	\$82,371.10
0755	171-0030	TEMPORARY SILT FENCE, TYPE C LF		55,900.000	37,146.790		
				2.350	378.750		
					37,525.540	\$890.06	\$88,185.02
0765	603-2036	STN DUMPED RIP RAP, TP 1, 36 IN SY		880.000	634.860		
				73.970	581.111		
					1,215.971	\$42,984.78	\$89,945.37

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: C0011620

Department of Transportation

Page 9 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0046

Pay Period: 11/01/2024
to 11/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0770	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	4,087.000	6,495.280		
				43.630	11.110		
					6,506.390	\$484.73	\$283,873.80
0780	603-7000	PLASTIC FILTER FABRIC	SY	11,123.000	56,788.891		
				5.110	592.221		
					57,381.112	\$3,026.25	\$293,217.48
0795	700-8000	FERTILIZER MIXED GRADE	TN	84.000	35.961		
				475.000	.575		
					36.536	\$273.13	\$17,354.60
Category Amount:						\$66,193.79	\$2,361,547.99
Category Number:		0020 BRIDGES					
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.500		
				404728.250	.000		
					.500	\$.00	\$202,364.13
		1					
1180	500-2100	CONCRETE BARRIER	LF	232.000	116.000		
				59.800	.000		
					116.000	\$.00	\$6,936.80
1185	500-3002	CLASS AA CONCRETE	CY	251.000	125.600		
				658.460	.000		
					125.600	\$.00	\$82,702.58
1190	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	1,909.000	1,909.000		
				229.950	.000		
					1,909.000	\$.00	\$438,974.55
		1					
1215	524-0010	DRILLED CAISSON -	LF	455.000	211.680		
				918.560	63.000		
					274.680	\$57,869.28	\$252,310.06
		60 IN					

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: C0011620

Department of Transportation

Page 10 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0046

Pay Period: 11/01/2024
to 11/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0020	BRIDGES					
1255	500-3002	CLASS AA CONCRETE	CY	196.000	83.140		
				658.460	74.130		
					157.270	\$48,811.64	\$103,556.00
1260	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	234.660		
				120.770	.000		
		2 LT			234.660	\$.00	\$28,339.89
1265	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	81.130		
				149.530	.000		
		2 LT			81.130	\$.00	\$12,131.37
1270	511-1000	BAR REINF STEEL	LB	29,533.000	11,688.300		
				0.920	17,844.700		
					29,533.000	\$16,417.12	\$27,170.36
1280	520-0242	H-PILE POINTS, HP 10 X 42	EA	19.000	19.000		
				185.730	14.000		
					33.000	\$2,600.22	\$6,129.09
1285	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	1,135.000	800.770		
				54.140	513.650		
					1,314.420	\$27,809.01	\$71,162.70
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				186056.650	.000		
		2 RT			1.000	\$.00	\$186,056.65
1335	500-2100	CONCRETE BARRIER	LF	238.000	237.700		
				59.800	.000		
					237.700	\$.00	\$14,214.46
1340	500-3002	CLASS AA CONCRETE	CY	196.000	196.960		
				658.460	.000		
					196.960	\$.00	\$129,690.28

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: C0011620

Department of Transportation

Page 11 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0046

Pay Period: 11/01/2024
to 11/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1345	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	337.000		
				120.770	.000		
		2 RT			337.000	\$.00	\$40,699.49
1350	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	271.000		
				149.530	.000		
		2 RT			271.000	\$.00	\$40,522.63
1390	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	267.000	353.918		
				51.600	263.333		
					617.251	\$13,587.98	\$31,850.15
1395	603-7000	PLASTIC FILTER FABRIC	SY	267.000	353.918		
				5.270	263.333		
					617.251	\$1,387.76	\$3,252.91
1420	500-3002	CLASS AA CONCRETE	CY	430.000	385.710		
				658.460	.000		
					385.710	\$.00	\$253,974.61
1425	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	1,371.000	1,371.000		
				211.820	.000		
		3 LT			1,371.000	\$.00	\$290,405.22
1430	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	598.000	598.000		
				280.490	.000		
		3 LT			598.000	\$.00	\$167,733.02
1435	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,115.000	1,115.000		
				290.020	.000		
		3 LT			1,115.000	\$.00	\$323,372.30
1440	511-1000	BAR REINF STEEL	LB	85,687.000	82,886.367		
				0.920	2,800.633		
					85,687.000	\$2,576.58	\$78,832.04

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: C0011620

Department of Transportation

Page 12 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0046

Pay Period: 11/01/2024

to 11/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0020 BRIDGES					
1450	520-0573	H-PILE POINTS, HP 14 X 73	EA	31.000	32.000		
				217.630	14.000		
					46.000	\$3,046.82	\$10,010.98
		.					
1455	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	2,260.000	1,951.040		
				68.990	630.180		
					2,581.220	\$43,476.12	\$178,078.37
		.					
1500	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				585374.210	.000		
					1.000	\$.00	\$585,374.21
		BRIDGE 3 RT					
1505	500-2100	CONCRETE BARRIER	LF	1,106.000	1,110.000		
				59.800	.000		
					1,110.000	\$.00	\$66,378.00
1510	500-3002	CLASS AA CONCRETE	CY	433.000	432.640		
				658.460	.000		
					432.640	\$.00	\$284,876.13
1515	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	1,371.000	1,371.000		
				211.820	.000		
					1,371.000	\$.00	\$290,405.22
		3 RT					
1520	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	598.000	598.000		
				280.820	.000		
					598.000	\$.00	\$167,930.36
		3 RT					
1525	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,115.000	1,115.000		
				290.020	.000		
					1,115.000	\$.00	\$323,372.30
		3 RT					
Category Amount:						\$217,582.53	\$4,698,806.86

Estimate Summary By Project

Pay Period: 11/01/2024
to 11/30/2024

Project Number 621410-

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1660	500-3101	CLASS A CONCRETE	CY	86.000	6.350		
				1090.000	.000		
					6.350	\$.00	\$6,921.50
1661	500-3002	CLASS AA CONCRETE	CY	.000	88.370		
				1090.000	.000		
					88.370	\$.00	\$96,323.30
ADD PAY ITEM 500-3002 CLASS AA CONCRETE (CULVERT)							
SA TO ADD PAY ITEM 500-3002 TO CONTRACT							
1665	610-9008	REM PORTIONS OF EXISTING CLVT, INCL WING'LS		1.000	.000		
		A -		48144.400	1.000		
					1.000	\$48,144.40	\$48,144.40
STA-210+50							
9158	158-1000	TRAINING HOURS	HR	.000	13,203.000		
				0.800	720.000		
					13,923.000	\$576.00	\$11,138.40
SA TO ADD PAY ITEM 158-1000 AND SP FOR TRAINING HOURS							
SA TO ADD PAY ITEM AND SP							
9901	004-0018	EXTRA WORK -	LF	.000	18,035.500		
				40.690	435.000		
					18,470.500	\$17,700.15	\$751,564.65
ADD 004-0018 EXTRA WORK, INJECTION PIPES							
ADDED BY SUPPLEMENTAL AGREEMENT							
9902	004-0008	EXTRA WORK -	CY	.000	14,352.790		
				533.170	367.210		
					14,720.000	\$195,785.36	\$7,848,262.40
ADD 004-0008 EXTRA WORK, COMPACTION GROUT							
ADDED BY SUPPLEMENTAL AGREEMENT							
9940	441-0050	CONC SLOPE DRAIN	SY	.000	19.470		
				294.080	.000		
					19.470	\$.00	\$5,725.74
ADD 441-0050 CONCRETE SLOPE DRAIN							
9945	441-0303	CONC SPILLWAY, TP 3	EA	.000	4.000		
				8894.300	.000		
					4.000	\$.00	\$35,577.20
ADD 441-0303 CONCRETE SPILLWAY, TP 3							
9959	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		.000	7.000		
				702.880	2.000		
					9.000	\$1,405.76	\$6,325.92
ADD 550-3618 SAFETY END SECTION 18IN,SIDE DRAIN,6:1 PAY ITEM							
ADDED BY SUPPLEMENTAL AGREEMENT							

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0046

Pay Period: 11/01/2024
to 11/30/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9960	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		.000	9.000		
				1093.340	3.000		
					12.000	\$3,280.02	\$13,120.08
		ADD 550-3624 SAFETY END SECTION 24IN,SIDE DRAIN,6:1 PAY ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9968	433-1000	REINF CONC APPROACH SLAB	SY	.000	190.830		
				542.530	.000		
					190.830	\$.00	\$103,531.00
		ADD 433-1000 APPROACH SLAB,STA 98+44 PAY ITEM ADDED BY UOC16 ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$266,891.69	\$8,926,634.59
Project Total Amount:						\$1,024,668.22	\$57,440,904.24