

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0011620

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0047

Pay Period: 12/01/2024
to 12/31/2024

Contract Location:

5.96MI.WIDE&CONSTUCT@SR113 TO PAGA MINE RD;CONS

Time Allowed:

1648 Days

Elapsed Calender Days:

1492 Days

Percent Time:

90.53

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

06/19/2020

Date Awarded:

06/19/2020

Date Contract Executed:

11/20/2020

Date Notice to Proceed:

12/01/2020

Date Work Began:

12/03/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/05/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$77,875,412.23

Original Contract Amount \$71,859,321.92

Funds Available \$20,194,048.92

Percent Complete 73.93%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621410-	\$77,875,412.23	\$71,859,321.92	\$20,194,048.92	74.07%	\$135,170.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0011620

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0047

Pay Period: 12/01/2024
to 12/31/2024

Project Number: 621410- OLD ALABAMA RD - WIDENING & RECONSTR

Federal State Project Number: 621410-

	Total to Date	Prev to Date	This Estimate
Participating	\$46,060,859.78	\$45,952,723.18	\$108,136.60
Non-Participating	\$11,515,215.22	\$11,488,181.06	\$27,034.16
Total Earnings	\$57,576,075.00	\$57,440,904.24	\$135,170.76
Stockpiled Materials	\$105,288.31	\$105,288.31	\$0.00
Gross Earnings	\$57,681,363.31	\$57,546,192.55	\$135,170.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$57,681,363.31	\$57,546,192.55	

Total Payable: **\$135,170.76**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0011620

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0047

Pay Period: 12/01/2024
to 12/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.976		
				1314747.860	.013		
					.989	\$17,091.72	\$1,300,285.63
		621410-					
0020	205-0001	UNCLASS EXCAV	CY	1,622,600.000	1,489,734.841		
				5.360	28,457.000		
					1,518,191.841	\$152,529.52	\$8,137,508.27
0025	207-0203	FOUND BKFILL MATL, TP II	CY	1,077.000	635.243		
				72.960	51.852		
					687.095	\$3,783.12	\$50,130.45
0040	318-3000	AGGR SURF CRS	TN	10,000.000	11,545.320		
				29.590	753.000		
					12,298.320	\$22,281.27	\$363,907.29
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,665.000	642.610		
				89.650	.000		
					642.610	\$0.00	\$57,609.99
0046	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	621.710		
				88.900	.000		
					621.710	\$0.00	\$55,270.02
		RECYCLED ASPH LEVELING TEMPORARY ASPHALT					
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		20,343.000	1,861.610		
		TL & H LIME		77.320	.000		
					1,861.610	\$0.00	\$143,939.69
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		10,773.000	973.400		
		L & H LIME		82.530	.000		
					973.400	\$0.00	\$80,334.70
0068	430-0190	PLAIN PC CONC PVMT, CL 1 CONC, 9 INCH THK	SY	274,036.000	110,002.290		
				55.720	.000		
					110,002.290	\$0.00	\$6,129,327.60

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2025

User: C0011620

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0047

Pay Period: 12/01/2024
to 12/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0070	433-1000	REINF CONC APPROACH SLAB	SY	1,790.000	796.930		
				201.320	.000		
					796.930	\$.00	\$160,437.95
0079	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,200.000	675.670		
				58.810	.000		
					675.670	\$.00	\$39,736.15
0080	441-0104	CONC SIDEWALK, 4 IN	SY	548.000	417.180		
				32.670	.000		
					417.180	\$.00	\$13,629.27
0084	441-0108	CONC SIDEWALK, 8 IN	SY	189.000	131.960		
				60.970	.000		
					131.960	\$.00	\$8,045.60
0089	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,995.000	82.540		
				61.100	.000		
					82.540	\$.00	\$5,043.19
0094	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,090.000	2,363.200		
				24.720	.000		
					2,363.200	\$.00	\$58,418.30
0120	500-3200	CLASS B CONCRETE	CY	383.270	377.600		
				703.500	.000		
					377.600	\$.00	\$265,641.60
0125	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	133.050	36.770		
				851.080	.000		
					36.770	\$.00	\$31,294.21
0311	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	8,521.780		
		TL & H LIME		76.570	.000		
					8,521.780	\$.00	\$652,512.69
		RECYL AC 25MM SP, GP 1 OR 2 TEMPORARY ASPHALT					

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2025

User: C0011620

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0047

Pay Period: 12/01/2024
to 12/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0321	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	5,227.690		
		L & H LIME		81.780	.000		
					5,227.690	\$.00	\$427,520.49
		RECYL AC 19MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0430	668-1100	CATCH BASIN, GP 1	EA	9.000	7.500		
				3690.750	.000		
					7.500	\$.00	\$27,680.63
0440	668-1200	CATCH BASIN, GP 2	EA	1.000	.750		
				4326.000	.000		
					.750	\$.00	\$3,244.50
0450	668-2100	DROP INLET, GP 1	EA	93.000	27.500		
				1732.500	3.000		
					30.500	\$5,197.50	\$52,841.25
0460	668-2200	DROP INLET, GP 2	EA	11.000	5.000		
				2539.950	.500		
					5.500	\$1,269.98	\$13,969.73
0470	668-4300	STORM SEWER MANHOLE, TP 1	EA	16.000	11.000		
				2115.750	1.000		
					12.000	\$2,115.75	\$25,389.00
0480	668-4400	STORM SEWER MANHOLE, TP 2	EA	11.000	3.250		
				3480.750	.000		
					3.250	\$.00	\$11,312.44
0490	668-5000	JUNCTION BOX	EA	5.000	2.500		
				2415.000	.000		
					2.500	\$.00	\$6,037.50

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0011620

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0047

Pay Period: 12/01/2024
to 12/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0515	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	673.000	531.200		
				866.780	.000		
					531.200	\$.00	\$460,433.54
		WALL 1					
Category Amount:						\$204,268.86	\$18,581,501.68
Category Number: 0030 MSE WALLS							
0520	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	144.000	171.000		
				70.950	.000		
					171.000	\$.00	\$12,132.45
		1					
0525	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	657.000	657.000		
				70.950	.000		
					657.000	\$.00	\$46,614.15
		1					
0530	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	5,771.000	5,771.000		
				70.950	.000		
					5,771.000	\$.00	\$409,452.45
		1					
0535	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	312.000	156.000		
				323.360	.000		
					156.000	\$.00	\$50,444.16
		1					
Category Amount:						\$0.00	\$518,643.21
Category Number: 0010 ROADWAY							
0540	163-0232	TEMPORARY GRASSING	AC	60.000	135.573		
				375.000	3.748		
					139.321	\$1,405.50	\$52,245.38
0545	163-0240	MULCH	TN	10,000.000	7,008.010		
				150.000	-1,732.610		
					5,275.400	\$-259,891.50	\$791,310.00
0625	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		12.000	13.750		
				1118.400	.750		
					14.500	\$838.80	\$16,216.80

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2025

User: C0011620

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0047

Pay Period: 12/01/2024
to 12/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010	ROADWAY				
0635	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		161.000	58.000		
				140.000	12.000		
					70.000	\$1,680.00	\$9,800.00
0645	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		61,749.000	20,235.000		
				0.500	323.000		
					20,558.000	\$161.50	\$10,279.00
0650	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		27,950.000	13,102.350		
				0.500	153.000		
					13,255.350	\$76.50	\$6,627.68
0655	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,372.000	4,673.000		
				7.430	13.000		
					4,686.000	\$96.59	\$34,816.98
0705	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		103.000	59.000		
				100.000	2.000		
					61.000	\$200.00	\$6,100.00
0715	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA		30.000	98.000		
				1715.590	1.000		
					99.000	\$1,715.59	\$169,843.41
0720	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		161.000	51.000		
				40.000	5.000		
					56.000	\$200.00	\$2,240.00
0725	165-0110	MAINTENANCE OF ROCK FILTER DAM EA		12.000	7.000		
				377.230	1.000		
					8.000	\$377.23	\$3,017.84
0740	167-1500	WATER QUALITY INSPECTIONS MO		36.000	45.000		
				400.000	1.000		
					46.000	\$400.00	\$18,400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0011620

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0047

Pay Period: 12/01/2024
to 12/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0750	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	123,498.000	58,836.500		
				1.400	230.500		
					59,067.000	\$322.70	\$82,693.80
0755	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	55,900.000	37,525.540		
				2.350	200.000		
					37,725.540	\$470.00	\$88,655.02
0770	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	4,087.000	6,506.390		
				43.630	386.889		
					6,893.279	\$16,879.97	\$300,753.76
0780	603-7000	PLASTIC FILTER FABRIC	SY	11,123.000	57,381.112		
				5.110	386.889		
					57,768.001	\$1,977.00	\$295,194.49
0795	700-8000	FERTILIZER MIXED GRADE	TN	84.000	36.536		
				475.000	.425		
					36.961	\$201.88	\$17,556.48
Category Amount:						\$-232,888.24	\$1,905,750.64
Category Number: 0020		BRIDGES					
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.500		
				404728.250	.000		
					.500	\$.00	\$202,364.13
	1						
1180	500-2100	CONCRETE BARRIER	LF	232.000	116.000		
				59.800	.000		
					116.000	\$.00	\$6,936.80
1185	500-3002	CLASS AA CONCRETE	CY	251.000	125.600		
				658.460	.000		
					125.600	\$.00	\$82,702.58

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2025

User: C0011620

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0047

Pay Period: 12/01/2024
to 12/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0020	BRIDGES				
1190	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		1,909.000	1,909.000		
				229.950	.000		
					1,909.000	\$.00	\$438,974.55
		1					
1205	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	305.000	214.180		
				54.140	100.000		
					314.180	\$5,414.00	\$17,009.71
1245	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				187038.910	.200		
					.200	\$37,407.78	\$37,407.78
		2 LT					
1255	500-3002	CLASS AA CONCRETE	CY	196.000	157.270		
				658.460	14.390		
					171.660	\$9,475.24	\$113,031.24
1260	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	234.660		
				120.770	.000		
					234.660	\$.00	\$28,339.89
		2 LT					
1265	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	81.130		
				149.530	.000		
					81.130	\$.00	\$12,131.37
		2 LT					
1275	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				46568.910	.200		
					.200	\$9,313.78	\$9,313.78
		2 LT					
1280	520-0242	H-PILE POINTS, HP 10 X 42	EA	19.000	33.000		
				185.730	5.000		
					38.000	\$928.65	\$7,057.74
1285	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	1,135.000	1,314.420		
				54.140	178.010		
					1,492.430	\$9,637.46	\$80,800.16

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2025

User: C0011620

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0047

Pay Period: 12/01/2024
to 12/31/2024

Project Number 621410-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount This Period	Cumulative Amount
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0020 BRIDGES					
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				186056.650	.000		
		2 RT			1.000	\$.00	\$186,056.65
1335	500-2100	CONCRETE BARRIER	LF	238.000	237.700		
				59.800	.000		
					237.700	\$.00	\$14,214.46
1340	500-3002	CLASS AA CONCRETE	CY	196.000	196.960		
				658.460	.000		
					196.960	\$.00	\$129,690.28
1345	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	337.000		
				120.770	.000		
		2 RT			337.000	\$.00	\$40,699.49
1350	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	271.000		
				149.530	.000		
		2 RT			271.000	\$.00	\$40,522.63
1390	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	267.000	617.251		
				51.600	248.889		
					866.140	\$12,842.67	\$44,692.82
1395	603-7000	PLASTIC FILTER FABRIC	SY	267.000	617.251		
				5.270	248.889		
					866.140	\$1,311.65	\$4,564.56
1410	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				589730.820	.100		
		3 LT			.100	\$58,973.08	\$58,973.08
1420	500-3002	CLASS AA CONCRETE	CY	430.000	385.710		
				658.460	.000		
					385.710	\$.00	\$253,974.61

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2025

User: C0011620

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0047

Pay Period: 12/01/2024
to 12/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1425	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,371.000 211.820	1,371.000 .000 1,371.000	\$.00	\$290,405.22
		3 LT					
1430	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		598.000 280.490	598.000 .000 598.000	\$.00	\$167,733.02
		3 LT					
1435	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,115.000 290.020	1,115.000 .000 1,115.000	\$.00	\$323,372.30
		3 LT					
1445	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 184858.260	.000 .100 .100	\$18,485.83	\$18,485.83
		3 LT					
1500	500-1006	SUPERSTR CONCRETE, CLAA, BR NO -	LS	1.000 585374.210	1.000 .000 1.000	\$.00	\$585,374.21
		BRIDGE 3 RT					
1505	500-2100	CONCRETE BARRIER	LF	1,106.000 59.800	1,110.000 .000 1,110.000	\$.00	\$66,378.00
1510	500-3002	CLASS AA CONCRETE	CY	433.000 658.460	432.640 .000 432.640	\$.00	\$284,876.13
1515	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,371.000 211.820	1,371.000 .000 1,371.000	\$.00	\$290,405.22
		3 RT					
1520	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		598.000 280.820	598.000 .000 598.000	\$.00	\$167,930.36
		3 RT					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0011620

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0047

Pay Period: 12/01/2024
to 12/31/2024

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0020 BRIDGES					
1525	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,115.000	1,115.000		
				290.020	.000		
					1,115.000	\$.00	\$323,372.30
		3 RT					
Category Amount:						\$163,790.14	\$4,327,790.90
Category Number:		0010 ROADWAY					
1660	500-3101	CLASS A CONCRETE	CY	86.000	6.350		
				1090.000	.000		
					6.350	\$.00	\$6,921.50
1661	500-3002	CLASS AA CONCRETE	CY	.000	88.370		
				1090.000	.000		
					88.370	\$.00	\$96,323.30
		ADD PAY ITEM 500-3002 CLASS AA CONCRETE (CULVERT)					
		SA TO ADD PAY ITEM 500-3002 TO CONTRACT					
9940	441-0050	CONC SLOPE DRAIN	SY	.000	19.470		
				294.080	.000		
					19.470	\$.00	\$5,725.74
		ADD 441-0050 CONCRETE SLOPE DRAIN					
9945	441-0303	CONC SPILLWAY, TP 3	EA	.000	4.000		
				8894.300	.000		
					4.000	\$.00	\$35,577.20
		ADD 441-0303 CONCRETE SPILLWAY, TP 3					
9968	433-1000	REINF CONC APPROACH SLAB	SY	.000	190.830		
				542.530	.000		
					190.830	\$.00	\$103,531.00
		ADD 433-1000 APPROACH SLAB,STA 98+44 PAY ITEM ADDED BY UOC16					
		ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$0.00	\$248,078.74
Project Total Amount:						\$135,170.76	\$57,576,075.00