

Rpt-ID: RCPESPRJ

Georgia

Date: 03/10/2025

User: C0011620

Department of Transportation

Page 1 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0049

Pay Period: 02/01/2025
to 03/07/2025

Contract Location:

5.96MI.WIDE&CONSTUCT@SR113 TO PAGA MINE RD;CONS

Time Allowed: 1668 Days

Elapsed Calender Days: 1558 Days

Percent Time: 93.41

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 11/20/2020

Date Notice to Proceed: 12/01/2020

Date Work Began: 12/03/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/25/2025

MARIETTA GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$77,953,388.81

Original Contract Amount \$71,859,321.92

Funds Available \$17,581,166.14

Percent Complete 77.33%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621410-	\$77,953,388.81	\$71,859,321.92	\$17,581,166.14	77.45%	\$2,077,991.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/10/2025

User: C0011620

Department of Transportation

Page 2 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0049

Pay Period: 02/01/2025
to 03/07/2025

Project Number: 621410- OLD ALABAMA RD - WIDENING & RECONSTR

Federal State Project Number: 621410-

	Total to Date	Prev to Date	This Estimate
Participating	\$48,222,990.24	\$46,560,596.82	\$1,662,393.42
Non-Participating	\$12,055,747.86	\$11,640,149.48	\$415,598.38
Total Earnings	\$60,278,738.10	\$58,200,746.30	\$2,077,991.80
Stockpiled Materials	\$93,484.57	\$93,484.57	\$0.00
Gross Earnings	\$60,372,222.67	\$58,294,230.87	\$2,077,991.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$60,372,222.67	\$58,294,230.87	

Total Payable: **\$2,077,991.80**

Rpt-ID: RCPEsprj

Georgia

Date: 03/10/2025

User: C0011620

Department of Transportation

Page 3 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0049

Pay Period: 02/01/2025

to 03/07/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0010	ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.990		
				1314747.860	.008		
					.998	\$10,517.98	\$1,312,118.36
		621410-					
0009	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTEN	EA	10.000	7.000		
				6600.000	1.000		
					8.000	\$6,600.00	\$52,800.00
0015	201-1500	CLEARING & GRUBBING -	LS	1.000	.940		
				0657746.060	.050		
					.990	\$532,887.30	\$10,551,168.60
		621410-					
0020	205-0001	UNCLASS EXCAV	CY	1,622,600.000	1,529,561.841		
				5.360	4,788.000		
					1,534,349.841	\$25,663.68	\$8,224,115.15
0025	207-0203	FOUND BK FILL MATL, TP II	CY	1,077.000	738.945		
				72.960	440.000		
					1,178.945	\$32,102.40	\$86,015.83
0029	225-4840	SOIL-LIME TREATED, SUBBASE, CL B, 8 IN	SY	290,482.000	195,997.782		
				3.370	16,026.060		
					212,023.842	\$54,007.82	\$714,520.35
0034	225-9001	LIME	TN	6,537.000	1,759.510		
				212.000	186.000		
					1,945.510	\$39,432.00	\$412,448.12
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	153,151.000	109,824.311		
				29.890	3,233.600		
					113,057.911	\$96,652.30	\$3,379,300.96
0040	318-3000	AGGR SURF CRS	TN	10,000.000	12,556.960		
				29.590	197.670		
					12,754.630	\$5,849.06	\$377,409.50

Rpt-ID: RCPEsprj

Georgia

Date: 03/10/2025

User: C0011620

Department of Transportation

Page 4 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0049

Pay Period: 02/01/2025

to 03/07/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,665.000 89.650	642.610 .000 642.610	\$0.00	\$57,609.99
0046	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 88.900	621.710 .000 621.710	\$0.00	\$55,270.02
		RECYCLED ASPH LEVELING TEMPORARY ASPHALT					
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		20,343.000 77.320	1,861.610 .000 1,861.610	\$0.00	\$143,939.69
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		10,773.000 82.530	973.400 .000 973.400	\$0.00	\$80,334.70
0068	430-0190	PLAIN PC CONC PVMT, CL 1 CONC, 9 INCH THK SY		274,036.000 55.720	110,002.286 10,452.210 120,454.496	\$582,397.14	\$6,711,724.52
0070	433-1000	REINF CONC APPROACH SLAB	SY	1,790.000 201.320	796.930 .000 796.930	\$0.00	\$160,437.95
0079	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,200.000 58.810	675.670 .000 675.670	\$0.00	\$39,736.15
0080	441-0104	CONC SIDEWALK, 4 IN	SY	548.000 32.670	417.180 .000 417.180	\$0.00	\$13,629.27
0084	441-0108	CONC SIDEWALK, 8 IN	SY	189.000 60.970	131.960 .000 131.960	\$0.00	\$8,045.60

Rpt-ID: RCPEsprj

Georgia

Date: 03/10/2025

User: C0011620

Department of Transportation

Page 5 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0049

Pay Period: 02/01/2025

to 03/07/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0089	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,995.000	82.540		
				61.100	.000		
					82.540	\$.00	\$5,043.19
0094	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,090.000	2,363.200		
				24.720	.000		
					2,363.200	\$.00	\$58,418.30
0120	500-3200	CLASS B CONCRETE	CY	383.270	377.600		
				703.500	.000		
					377.600	\$.00	\$265,641.60
0125	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	133.050	36.770		
				851.080	.000		
					36.770	\$.00	\$31,294.21
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	12,900.000	8,970.600		
				44.160	562.000		
					9,532.600	\$24,817.92	\$420,959.62
0145	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,083.000	1,811.700		
				56.690	56.000		
					1,867.700	\$3,174.64	\$105,879.91
0155	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	1,933.000	1,454.000		
				83.220	124.000		
					1,578.000	\$10,319.28	\$131,321.16
0194	550-2480	SIDE DRAIN PIPE, 48 IN, H 1-10	LF	32.000	40.000		
				87.270	40.000		
					80.000	\$3,490.80	\$6,981.60
0240	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	26.000	15.000		
				246.650	1.000		
					16.000	\$246.65	\$3,946.40

Rpt-ID: RCPEsprj

Georgia

Date: 03/10/2025

User: C0011620

Department of Transportation

Page 6 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0049

Pay Period: 02/01/2025
to 03/07/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0311	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	8,521.780		
		TL & H LIME		76.570	.000		
					8,521.780	\$.00	\$652,512.69
		RECYL AC 25MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0321	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	5,227.690		
		L & H LIME		81.780	.000		
					5,227.690	\$.00	\$427,520.49
		RECYL AC 19MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0335	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	15,600.000	10,041.250		
				20.310	125.000		
					10,166.250	\$2,538.75	\$206,476.54
0385	643-0010	FIELD FENCE WOVEN WIRE	LF	2,351.000	4,939.667		
				7.500	728.000		
					5,667.667	\$5,460.00	\$42,507.50
0430	668-1100	CATCH BASIN, GP 1	EA	9.000	7.500		
				3690.750	.000		
					7.500	\$.00	\$27,680.63
0440	668-1200	CATCH BASIN, GP 2	EA	1.000	.750		
				4326.000	.000		
					.750	\$.00	\$3,244.50
0450	668-2100	DROP INLET, GP 1	EA	93.000	30.500		
				1732.500	1.750		
					32.250	\$3,031.88	\$55,873.13
0460	668-2200	DROP INLET, GP 2	EA	11.000	5.500		
				2539.950	.000		
					5.500	\$.00	\$13,969.73
0470	668-4300	STORM SEWER MANHOLE, TP 1	EA	16.000	12.000		
				2115.750	.250		
					12.250	\$528.94	\$25,917.94

Rpt-ID: RCPESPRJ

Georgia

Date: 03/10/2025

User: C0011620

Department of Transportation

Page 7 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0049

Pay Period: 02/01/2025
to 03/07/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0480	668-4400	STORM SEWER MANHOLE, TP 2	EA	11.000 3480.750	3.250 .000 3.250	\$0.00	\$11,312.44
0490	668-5000	JUNCTION BOX	EA	5.000 2415.000	2.500 .250 2.750	\$603.75	\$6,641.25
Category Amount:						\$1,440,322.29	\$34,883,767.59
Category Number: 0030 MSE WALLS							
0505	207-0203	FOUND BKFILL MATL, TP II	CY	335.000 98.210	860.080 -440.000 420.080	\$-43,212.40	\$41,256.06
Category Amount:						\$-43,212.40	\$41,256.06
Category Number: 0010 ROADWAY							
0515	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	673.000 866.780	611.200 163.800 775.000	\$141,978.56	\$671,754.50
		WALL 1					
Category Amount:						\$141,978.56	\$671,754.50
Category Number: 0030 MSE WALLS							
0520	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	144.000 70.950	171.000 .000 171.000	\$0.00	\$12,132.45
		1					
0525	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	657.000 70.950	657.000 .000 657.000	\$0.00	\$46,614.15
		1					
0530	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	5,771.000 70.950	5,771.000 .000 5,771.000	\$0.00	\$409,452.45
		1					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/10/2025

User: C0011620

Department of Transportation

Page 8 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0049

Pay Period: 02/01/2025
to 03/07/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0030 MSE WALLS					
0535	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	312.000 323.360	156.000 .000 156.000	\$0.00	\$50,444.16
		1					
Category Amount:						\$0.00	\$518,643.21
Category Number:		0010 ROADWAY					
0540	163-0232	TEMPORARY GRASSING	AC	60.000 375.000	141.546 .981 142.527	\$367.88	\$53,447.63
0545	163-0240	MULCH	TN	10,000.000 150.000	5,275.400 17.960 5,293.360	\$2,694.00	\$794,004.00
0550	163-0300	CONSTRUCTION EXIT	EA	15.000 2707.690	44.500 .250 44.750	\$676.92	\$121,169.13
0560	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	103.000 575.000	32.250 6.750 39.000	\$3,881.25	\$22,425.00
0570	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	1,021.000 465.130	402.000 .750 402.750	\$348.85	\$187,331.11
0580	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM RAW CHECK DAM	LF	1,310.000 5.200	363.750 242.625 606.375	\$1,261.65	\$3,153.15
0645	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	61,749.000 0.500	20,653.000 275.000 20,928.000	\$137.50	\$10,464.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/10/2025

User: C0011620

Department of Transportation

Page 9 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0049

Pay Period: 02/01/2025
to 03/07/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0650	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		27,950.000	13,370.350		
				0.500	248.000		
					13,618.350	\$124.00	\$6,809.18
0655	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,372.000	4,686.000		
				7.430	262.000		
					4,948.000	\$1,946.66	\$36,763.64
0705	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		103.000	64.000		
				100.000	7.000		
					71.000	\$700.00	\$7,100.00
0715	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA		30.000	100.000		
				1715.590	2.000		
					102.000	\$3,431.18	\$174,990.18
0720	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		161.000	64.000		
				40.000	16.000		
					80.000	\$640.00	\$3,200.00
0740	167-1500	WATER QUALITY INSPECTIONS MO		36.000	47.000		
				400.000	1.000		
					48.000	\$400.00	\$19,200.00
0750	171-0010	TEMPORARY SILT FENCE, TYPE A LF		123,498.000	59,067.000		
				1.400	60.000		
					59,127.000	\$84.00	\$82,777.80
0755	171-0030	TEMPORARY SILT FENCE, TYPE C LF		55,900.000	38,330.540		
				2.350	238.000		
					38,568.540	\$559.30	\$90,636.07
Category Amount:						\$17,253.19	\$1,613,470.89

Rpt-ID: RCPEsprj

Georgia

Date: 03/10/2025

User: C0011620

Department of Transportation

Page 10 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0049

Pay Period: 02/01/2025

to 03/07/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.500		
				404728.250	.100		
					.600	\$40,472.83	\$242,836.95
	1						
1180	500-2100	CONCRETE BARRIER	LF	232.000	116.000		
				59.800	.000		
					116.000	\$0.00	\$6,936.80
1185	500-3002	CLASS AA CONCRETE	CY	251.000	251.510		
				658.460	.000		
					251.510	\$0.00	\$165,609.27
1190	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		1,909.000	1,909.000		
				229.950	.000		
					1,909.000	\$0.00	\$438,974.55
	1						
1200	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.500		
				97520.750	.100		
					.600	\$9,752.08	\$58,512.45
	1						
1205	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	305.000	373.180		
				54.140	13.040		
					386.220	\$705.99	\$20,909.95
1245	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.200		
				187038.910	.700		
					.900	\$130,927.24	\$168,335.02
	2 LT						
1255	500-3002	CLASS AA CONCRETE	CY	196.000	171.660		
				658.460	24.340		
					196.000	\$16,026.92	\$129,058.16
1260	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	234.659		
				120.770	102.341		
					337.000	\$12,359.72	\$40,699.49
	2 LT						

Rpt-ID: RCPEsprj

Georgia

Date: 03/10/2025

User: C0011620

Department of Transportation

Page 11 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0049

Pay Period: 02/01/2025
to 03/07/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1265	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2 LT	LF	271.000 149.530	81.134 189.866 271.000	\$28,390.66	\$40,522.63
1280	520-0242	H-PILE POINTS, HP 10 X 42	EA	19.000 185.730	38.000 -19.000 19.000	\$-3,528.87	\$3,528.87
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2 RT	LS	1.000 186056.650	1.000 .000 1.000	\$0.00	\$186,056.65
1335	500-2100	CONCRETE BARRIER	LF	238.000 59.800	237.700 .000 237.700	\$0.00	\$14,214.46
1340	500-3002	CLASS AA CONCRETE	CY	196.000 658.460	196.960 .000 196.960	\$0.00	\$129,690.28
1345	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 2 RT	LF	337.000 120.770	337.000 .000 337.000	\$0.00	\$40,699.49
1350	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2 RT	LF	271.000 149.530	271.000 .000 271.000	\$0.00	\$40,522.63
1400	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	763.000 28.980	652.925 182.680 835.605	\$5,294.07	\$24,215.83
1410	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 3 LT	LS	1.000 589730.820	.300 .300 .600	\$176,919.25	\$353,838.49

Rpt-ID: RCPEsprj

Georgia

Date: 03/10/2025

User: C0011620

Department of Transportation

Page 12 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0049

Pay Period: 02/01/2025
to 03/07/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1420	500-3002	CLASS AA CONCRETE	CY	430.000	385.714		
				658.460	44.290		
					430.004	\$29,163.19	\$283,140.43
1425	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		1,371.000	1,371.000		
				211.820	.000		
					1,371.000	\$.00	\$290,405.22
		3 LT					
1430	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		598.000	598.000		
				280.490	.000		
					598.000	\$.00	\$167,733.02
		3 LT					
1435	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		1,115.000	1,115.000		
				290.020	.000		
					1,115.000	\$.00	\$323,372.30
		3 LT					
1445	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.300		
				184858.260	.300		
					.600	\$55,457.48	\$110,914.96
		3 LT					
1450	520-0573	H-PILE POINTS, HP 14 X 73	EA	31.000	46.000		
				217.630	-15.000		
					31.000	\$-3,264.45	\$6,746.53
		.					
1500	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				585374.210	.000		
					1.000	\$.00	\$585,374.21
		BRIDGE 3 RT					
1505	500-2100	CONCRETE BARRIER	LF	1,106.000	1,110.000		
				59.800	.000		
					1,110.000	\$.00	\$66,378.00
1510	500-3002	CLASS AA CONCRETE	CY	433.000	432.640		
				658.460	.000		
					432.640	\$.00	\$284,876.13

Rpt-ID: RCPESPRJ

Georgia

Date: 03/10/2025

User: C0011620

Department of Transportation

Page 13 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0049

Pay Period: 02/01/2025
to 03/07/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1515	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,371.000	1,371.000		
				211.820	.000		
		3 RT			1,371.000	\$.00	\$290,405.22
1520	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		598.000	598.000		
				280.820	.000		
		3 RT			598.000	\$.00	\$167,930.36
1525	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,115.000	1,115.000		
				290.020	.000		
		3 RT			1,115.000	\$.00	\$323,372.30
Category Amount:						\$498,676.11	\$5,005,810.65
Category Number: 0010 ROADWAY							
1660	500-3101	CLASS A CONCRETE	CY	86.000	6.350		
				1090.000	.000		
					6.350	\$.00	\$6,921.50
1661	500-3002	CLASS AA CONCRETE	CY	.000	88.370		
				1090.000	.000		
					88.370	\$.00	\$96,323.30
		ADD PAY ITEM 500-3002 CLASS AA CONCRETE (CULVERT)					
		SA TO ADD PAY ITEM 500-3002 TO CONTRACT					
5002	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		.000	3,532.000		
				15.390	424.500		
					3,956.500	\$6,533.06	\$60,890.54
		ECTC - Fabric Check Dams					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	154,731.200		
				1.000	15,738.110		
					170,469.310	\$15,738.11	\$170,469.31
		(IN#1)					
9940	441-0050	CONC SLOPE DRAIN	SY	.000	19.470		
				294.080	.000		
					19.470	\$.00	\$5,725.74
		ADD 441-0050 CONCRETE SLOPE DRAIN					

Rpt-ID: RCPEsprj

Georgia

Date: 03/10/2025

User: C0011620

Department of Transportation

Page 14 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0049

Pay Period: 02/01/2025
to 03/07/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
9945	441-0303	CONC SPILLWAY, TP 3	EA	.000	4.000		
				8894.300	.000		
					4.000	\$.00	\$35,577.20
		ADD 441-0303 CONCRETE SPILLWAY, TP 3					
9959	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		.000	9.000		
				702.880	1.000		
					10.000	\$702.88	\$7,028.80
		ADD 550-3618 SAFETY END SECTION 18IN,SIDE DRAIN,6:1 PAY ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9968	433-1000	REINF CONC APPROACH SLAB	SY	.000	190.830		
				542.530	.000		
					190.830	\$.00	\$103,531.00
		ADD 433-1000 APPROACH SLAB,STA 98+44 PAY ITEM ADDED BY UOC16 ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$22,974.05	\$486,467.39
Project Total Amount:						\$2,077,991.80	\$60,278,738.10