

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: C0011620

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0052

Pay Period: 05/01/2025
to 05/31/2025

Contract Location:

5.96MI.WIDE&CONSTUCT@SR113 TO PAGA MINE RD;CONS

Time Allowed:

1953 Days

Elapsed Calender Days:

1643 Days

Percent Time:

84.13

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

06/19/2020

Date Awarded:

06/19/2020

Date Contract Executed:

11/20/2020

Date Notice to Proceed:

12/01/2020

Date Work Began:

12/03/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/06/2026

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$80,097,020.47

Original Contract Amount \$71,859,321.92

Funds Available \$14,139,682.08

Percent Complete 82.23%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621410-	\$80,097,020.47	\$71,859,321.92	\$14,139,682.08	82.35%	\$1,227,649.19

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: C0011620

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0052

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 621410- OLD ALABAMA RD - WIDENING & RECONSTR

Federal State Project Number: 621410-

	Total to Date	Prev to Date	This Estimate
Participating	\$52,691,082.76	\$51,708,963.42	\$982,119.34
Non-Participating	\$13,172,771.06	\$12,927,241.21	\$245,529.85
Total Earnings	\$65,863,853.82	\$64,636,204.63	\$1,227,649.19
Stockpiled Materials	\$93,484.57	\$93,484.57	\$0.00
Gross Earnings	\$65,957,338.39	\$64,729,689.20	\$1,227,649.19
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$65,957,338.39	\$64,729,689.20	

Total Payable: **\$1,227,649.19**

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2025

User: C0011620

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0052

Pay Period: 05/01/2025

to 05/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0020	205-0001	UNCLASS EXCAV	CY	1,622,600.000	1,545,661.619		
				5.360	4,813.000		
					1,550,474.619	\$25,797.68	\$8,310,543.96
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	153,151.000	144,735.621		
				29.890	4,250.240		
					148,985.861	\$127,039.67	\$4,453,187.39
0040	318-3000	AGGR SURF CRS	TN	10,000.000	13,949.320		
				29.590	381.750		
					14,331.070	\$11,295.98	\$424,056.36
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,665.000	694.600		
				89.650	.000		
					694.600	\$.00	\$62,270.89
0046	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	621.710		
				88.900	.000		
					621.710	\$.00	\$55,270.02
		RECYCLED ASPH LEVELING TEMPORARY ASPHALT					
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		20,343.000	1,861.610		
		TL & H LIME		77.320	1,859.350		
					3,720.960	\$143,764.94	\$287,704.63
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		10,773.000	973.400		
		L & H LIME		82.530	904.340		
					1,877.740	\$74,635.18	\$154,969.88
0065	413-0750	TACK COAT	GL	8,530.000	4,245.000		
				1.910	473.000		
					4,718.000	\$903.43	\$9,011.38
0068	430-0190	PLAIN PC CONC PVMT, CL 1 CONC, 9 INCH THK	SY	274,036.000	156,624.586		
				55.720	9,317.230		
					165,941.816	\$519,156.06	\$9,246,277.99

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2025

User: C0011620

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0052

Pay Period: 05/01/2025
to 05/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0070	433-1000	REINF CONC APPROACH SLAB	SY	1,790.000 201.320	1,053.600 .000 1,053.600	\$.00	\$212,110.75
0075	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	7,453.000 44.190	1,046.360 223.811 1,270.171	\$9,890.21	\$56,128.86
0079	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,200.000 58.810	892.230 .000 892.230	\$.00	\$52,472.05
0080	441-0104	CONC SIDEWALK, 4 IN	SY	548.000 32.670	420.690 .000 420.690	\$.00	\$13,743.94
0084	441-0108	CONC SIDEWALK, 8 IN	SY	189.000 60.970	131.960 .000 131.960	\$.00	\$8,045.60
0089	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,995.000 61.100	82.540 .000 82.540	\$.00	\$5,043.19
0090	441-3999	CONCRETE V GUTTER	LF	780.000 28.190	182.000 .000 182.000	\$.00	\$5,130.58
0094	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,090.000 24.720	3,003.450 .000 3,003.450	\$.00	\$74,245.28
0120	500-3200	CLASS B CONCRETE	CY	383.270 703.500	377.600 .000 377.600	\$.00	\$265,641.60

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2025

User: C0011620

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0052

Pay Period: 05/01/2025
to 05/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0125	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	133.050 851.080	36.770 .000 36.770	\$.00	\$31,294.21
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	12,900.000 44.160	9,884.600 298.000 10,182.600	\$13,159.68	\$449,663.62
0145	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,083.000 56.690	2,069.700 56.000 2,125.700	\$3,174.64	\$120,505.93
0260	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	30.000 786.560	23.000 2.000 25.000	\$1,573.12	\$19,664.00
0284	550-4242	FLARED END SECTION 42 IN, STORM DRAIN	EA	4.000 2043.010	.000 2.000 2.000	\$4,086.02	\$4,086.02
0311	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME RECYL AC 25MM SP, GP 1 OR 2 TEMPORARY ASPHALT		.000 76.570	8,778.990 251.240 9,030.230	\$19,237.45	\$691,444.71
0321	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME RECYL AC 19MM SP, GP 1 OR 2 TEMPORARY ASPHALT		.000 81.780	5,345.600 193.840 5,539.440	\$15,852.24	\$453,015.40
0430	668-1100	CATCH BASIN, GP 1	EA	9.000 3690.750	9.000 .000 9.000	\$.00	\$33,216.75
0440	668-1200	CATCH BASIN, GP 2	EA	1.000 4326.000	.750 .000 .750	\$.00	\$3,244.50

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2025

User: C0011620

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0052

Pay Period: 05/01/2025
to 05/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0450	668-2100	DROP INLET, GP 1	EA	93.000	36.000		
				1732.500	2.250		
					38.250	\$3,898.13	\$66,268.13
0460	668-2200	DROP INLET, GP 2	EA	11.000	5.500		
				2539.950	.000		
					5.500	\$0.00	\$13,969.73
0470	668-4300	STORM SEWER MANHOLE, TP 1	EA	16.000	13.000		
				2115.750	.000		
					13.000	\$0.00	\$27,504.75
0480	668-4400	STORM SEWER MANHOLE, TP 2	EA	11.000	3.250		
				3480.750	.000		
					3.250	\$0.00	\$11,312.44
0490	668-5000	JUNCTION BOX	EA	5.000	2.750		
				2415.000	.000		
					2.750	\$0.00	\$6,641.25
0515	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	673.000	775.000		
				866.780	.000		
					775.000	\$0.00	\$671,754.50
		WALL 1					
Category Amount:						\$973,464.43	\$26,299,440.29
Category Number: 0030		MSE WALLS					
0520	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	144.000	171.000		
				70.950	.000		
					171.000	\$0.00	\$12,132.45
		1					
0525	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	657.000	657.000		
				70.950	.000		
					657.000	\$0.00	\$46,614.15
		1					

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2025

User: C0011620

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0052

Pay Period: 05/01/2025
to 05/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price		This Period	Amount
	Category Number:	0030 MSE WALLS					
0530	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	5,771.000	5,771.000		
				70.950	.000		
					5,771.000	\$.00	\$409,452.45
		1					
0535	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	312.000	312.000		
				323.360	.000		
					312.000	\$.00	\$100,888.32
		1					
Category Amount:						\$0.00	\$569,087.37
	Category Number:	0010 ROADWAY					
0635	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		161.000	78.000		
				140.000	11.750		
					89.750	\$1,645.00	\$12,565.00
0645	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		61,749.000	21,898.000		
				0.500	430.200		
					22,328.200	\$215.10	\$11,164.10
0650	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		27,950.000	14,660.350		
				0.500	352.900		
					15,013.250	\$176.45	\$7,506.63
0655	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,372.000	5,598.000		
				7.430	495.000		
					6,093.000	\$3,677.85	\$45,270.99
0700	165-0086	MAINTENANCE OF SILT CONTROL GATE, TP 2 EA		2.000	16.000		
				100.000	1.000		
					17.000	\$100.00	\$1,700.00
0705	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		103.000	76.000		
				100.000	3.000		
					79.000	\$300.00	\$7,900.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2025

User: C0011620

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0052

Pay Period: 05/01/2025
to 05/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0720	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	161.000	102.000		
				40.000	26.000		
					128.000	\$1,040.00	\$5,120.00
0740	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	49.000		
				400.000	1.000		
					50.000	\$400.00	\$20,000.00
0750	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	123,498.000	62,938.062		
				1.400	99.225		
					63,037.287	\$138.92	\$88,252.20
0755	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	55,900.000	40,349.540		
				2.350	115.600		
					40,465.140	\$271.66	\$95,093.08
0785	700-6910	PERMANENT GRASSING	AC	119.000	39.113		
				750.000	1.320		
					40.433	\$990.00	\$30,324.75
0795	700-8000	FERTILIZER MIXED GRADE	TN	84.000	37.011		
				475.000	.475		
					37.486	\$225.63	\$17,805.85
0805	711-0100	TURF REINFORCING MATTING, TP 1	SY	75,158.000	6,697.424		
				2.500	667.555		
					7,364.979	\$1,668.89	\$18,412.45
0830	716-2000	EROSION CONTROL MATS, SLOPES	SY	229,694.000	219,058.968		
				0.600	3,271.361		
					222,330.329	\$1,962.82	\$133,398.20
Category Amount:						\$12,812.32	\$494,513.25

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2025

User: C0011620

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0052

Pay Period: 05/01/2025
to 05/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.700		
				404728.250	.290		
					.990	\$117,371.19	\$400,680.97
		1					
1180	500-2100	CONCRETE BARRIER	LF	232.000	116.000		
				59.800	.000		
					116.000	\$0.00	\$6,936.80
1185	500-3002	CLASS AA CONCRETE	CY	251.000	251.510		
				658.460	.000		
					251.510	\$0.00	\$165,609.27
1190	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		1,909.000	1,909.000		
				229.950	.000		
					1,909.000	\$0.00	\$438,974.55
		1					
1245	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				187038.910	.000		
					1.000	\$0.00	\$187,038.91
		2 LT					
1250	500-2100	CONCRETE BARRIER	LF	238.000	237.500		
				59.800	.000		
					237.500	\$0.00	\$14,202.50
1255	500-3002	CLASS AA CONCRETE	CY	196.000	196.000		
				658.460	.000		
					196.000	\$0.00	\$129,058.16
1260	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	337.000		
				120.770	.000		
					337.000	\$0.00	\$40,699.49
		2 LT					
1265	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	271.000		
				149.530	.000		
					271.000	\$0.00	\$40,522.63
		2 LT					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: C0011620

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0052

Pay Period: 05/01/2025
to 05/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 186056.650	1.000 .000 1.000	\$0.00	\$186,056.65
		2 RT					
1335	500-2100	CONCRETE BARRIER	LF	238.000 59.800	237.700 .000 237.700	\$0.00	\$14,214.46
1340	500-3002	CLASS AA CONCRETE	CY	196.000 658.460	196.960 .000 196.960	\$0.00	\$129,690.28
1345	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000 120.770	337.000 .000 337.000	\$0.00	\$40,699.49
		2 RT					
1350	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000 149.530	271.000 .000 271.000	\$0.00	\$40,522.63
		2 RT					
1410	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 589730.820	.800 .180 .980	\$106,151.55	\$577,936.20
		3 LT					
1420	500-3002	CLASS AA CONCRETE	CY	430.000 658.460	430.000 .000 430.000	\$0.00	\$283,137.80
1425	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	1,371.000 211.820	1,371.000 .000 1,371.000	\$0.00	\$290,405.22
		3 LT					
1430	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	598.000 280.490	598.000 .000 598.000	\$0.00	\$167,733.02
		3 LT					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: C0011620

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0052

Pay Period: 05/01/2025
to 05/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1435	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,115.000 290.020	1,115.000 .000 1,115.000	\$0.00	\$323,372.30
		3 LT					
1500	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 585374.210	1.000 .000 1.000	\$0.00	\$585,374.21
		BRIDGE 3 RT					
1505	500-2100	CONCRETE BARRIER	LF	1,106.000 59.800	1,110.000 .000 1,110.000	\$0.00	\$66,378.00
1510	500-3002	CLASS AA CONCRETE	CY	433.000 658.460	432.640 .000 432.640	\$0.00	\$284,876.13
1515	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,371.000 211.820	1,371.000 .000 1,371.000	\$0.00	\$290,405.22
		3 RT					
1520	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		598.000 280.820	598.000 .000 598.000	\$0.00	\$167,930.36
		3 RT					
1525	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,115.000 290.020	1,115.000 .000 1,115.000	\$0.00	\$323,372.30
		3 RT					
Category Amount:						\$223,522.74	\$5,195,827.55
Category Number: 0010 ROADWAY							
1660	500-3101	CLASS A CONCRETE	CY	86.000 1090.000	6.350 .000 6.350	\$0.00	\$6,921.50

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: C0011620

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0052

Pay Period: 05/01/2025
to 05/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1661	500-3002	CLASS AA CONCRETE	CY	.000	88.370		
				1090.000	.000		
					88.370	\$.00	\$96,323.30
		ADD PAY ITEM 500-3002 CLASS AA CONCRETE (CULVERT)					
		SA TO ADD PAY ITEM 500-3002 TO CONTRACT					
5002	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		.000	3,956.500		
				15.390	437.250		
					4,393.750	\$6,729.28	\$67,619.81
		ECTC - Fabric Check Dams					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	177,925.500		
				1.000	8,903.800		
					186,829.300	\$8,903.80	\$186,829.30
		(IN#1)					
9940	441-0050	CONC SLOPE DRAIN	SY	.000	19.470		
				294.080	.000		
					19.470	\$.00	\$5,725.74
		ADD 441-0050 CONCRETE SLOPE DRAIN					
9945	441-0303	CONC SPILLWAY, TP 3	EA	.000	4.000		
				8894.300	.000		
					4.000	\$.00	\$35,577.20
		ADD 441-0303 CONCRETE SPILLWAY, TP 3					
9962	550-3636	SAFETY END SECTION 36 IN, SIDE DRAIN, 6:1 S EA		.000	2.000		
				2216.620	1.000		
					3.000	\$2,216.62	\$6,649.86
		ADD 550-3636 SAFETY END SECTION 36IN,SIDE DRAIN,6:1 PAY ITEM					
		ADDED BY SUPPLEMENTAL AGREEMENT					
9968	433-1000	REINF CONC APPROACH SLAB	SY	.000	190.830		
				542.530	.000		
					190.830	\$.00	\$103,531.00
		ADD 433-1000 APPROACH SLAB,STA 98+44 PAY ITEM ADDED BY UOC16					
		ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$17,849.70	\$509,177.71
Project Total Amount:						\$1,227,649.19	\$65,863,853.82