

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2025

User: C0011620

Department of Transportation

Page 1 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0053

Pay Period: 06/01/2025
to 06/30/2025

Contract Location:

5.96MI.WIDE&CONSTUCT@SR113 TO PAGA MINE RD;CONS

Time Allowed:

1953 Days

Elapsed Calender Days:

1673 Days

Percent Time:

85.66

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

06/19/2020

Date Awarded:

06/19/2020

Date Contract Executed:

11/20/2020

Date Notice to Proceed:

12/01/2020

Date Work Began:

12/03/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/06/2026

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$80,097,020.47

Original Contract Amount \$71,859,321.92

Funds Available \$11,367,298.00

Percent Complete 85.71%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621410-	\$80,097,020.47	\$71,859,321.92	\$11,367,298.00	85.81%	\$2,772,384.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2025

User: C0011620

Department of Transportation

Page 2 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0053

Pay Period: 06/01/2025
to 06/30/2025

Project Number: 621410- OLD ALABAMA RD - WIDENING & RECONSTR

Federal State Project Number: 621410-

	Total to Date	Prev to Date	This Estimate
Participating	\$54,917,857.12	\$52,691,082.76	\$2,226,774.36
Non-Participating	\$13,729,464.68	\$13,172,771.06	\$556,693.62
Total Earnings	\$68,647,321.80	\$65,863,853.82	\$2,783,467.98
Stockpiled Materials	\$82,400.67	\$93,484.57	(\$11,083.90)
Gross Earnings	\$68,729,722.47	\$65,957,338.39	\$2,772,384.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$68,729,722.47	\$65,957,338.39	

Total Payable: **\$2,772,384.08**

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2025

User: C0011620

Department of Transportation

Page 3 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0053

Pay Period: 06/01/2025
to 06/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0020	205-0001	UNCLASS EXCAV	CY	1,622,600.000	1,550,474.619		
				5.360	4,975.000		
					1,555,449.619	\$26,666.00	\$8,337,209.96
0029	225-4840	SOIL-LIME TREATED, SUBBASE, CL B, 8 IN	SY	290,482.000	256,861.142		
				3.370	16,717.070		
					273,578.212	\$56,336.53	\$921,958.57
0034	225-9001	LIME	TN	6,537.000	2,462.510		
				212.000	188.740		
					2,651.250	\$40,012.88	\$562,065.00
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	153,151.000	148,985.861		
				29.890	10,931.560		
					159,917.421	\$326,744.33	\$4,779,931.71
0040	318-3000	AGGR SURF CRS	TN	10,000.000	14,331.070		
				29.590	338.490		
					14,669.560	\$10,015.92	\$434,072.28
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,665.000	694.600		
				89.650	.000		
					694.600	\$.00	\$62,270.89
0046	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	621.710		
				88.900	.000		
					621.710	\$.00	\$55,270.02
		RECYCLED ASPH LEVELING TEMPORARY ASPHALT					
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		20,343.000	3,720.960		
		TL & H LIME		77.320	.000		
					3,720.960	\$.00	\$287,704.63
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		10,773.000	1,877.740		
		L & H LIME		82.530	.000		
					1,877.740	\$.00	\$154,969.88

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2025

User: C0011620

Department of Transportation

Page 4 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0053

Pay Period: 06/01/2025
to 06/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0068	430-0190	PLAIN PC CONC PVMT, CL 1 CONC, 9 INCH THK	SY	274,036.000	165,941.816		
				55.720	35,715.340		
					201,657.156	\$1,990,058.74	\$11,236,336.73
0070	433-1000	REINF CONC APPROACH SLAB	SY	1,790.000	1,053.599		
				201.320	644.433		
					1,698.032	\$129,737.25	\$341,847.80
0075	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	7,453.000	1,270.171		
				44.190	567.335		
					1,837.506	\$25,070.53	\$81,199.39
0079	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,200.000	892.230		
				58.810	.000		
					892.230	\$0.00	\$52,472.05
0080	441-0104	CONC SIDEWALK, 4 IN	SY	548.000	420.690		
				32.670	.000		
					420.690	\$0.00	\$13,743.94
0084	441-0108	CONC SIDEWALK, 8 IN	SY	189.000	131.960		
				60.970	.000		
					131.960	\$0.00	\$8,045.60
0089	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,995.000	82.540		
				61.100	.000		
					82.540	\$0.00	\$5,043.19
0090	441-3999	CONCRETE V GUTTER	LF	780.000	182.000		
				28.190	310.000		
					492.000	\$8,738.90	\$13,869.48
0093	441-4020	CONC VALLEY GUTTER, 6 IN	SY	150.000	142.615		
				60.720	89.926		
					232.541	\$5,460.31	\$14,119.89

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2025

User: C0011620

Department of Transportation

Page 5 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0053

Pay Period: 06/01/2025
to 06/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0094	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,090.000 24.720	3,003.450 82.200 3,085.650	\$2,031.98	\$76,277.27
0095	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	6,065.000 22.190	605.700 293.000 898.700	\$6,501.67	\$19,942.15
0120	500-3200	CLASS B CONCRETE	CY	383.270 703.500	377.600 .000 377.600	\$0.00	\$265,641.60
0125	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	133.050 851.080	36.770 .000 36.770	\$0.00	\$31,294.21
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	12,900.000 44.160	10,182.600 40.000 10,222.600	\$1,766.40	\$451,430.02
0159	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	802.000 92.090	1,094.000 8.000 1,102.000	\$736.72	\$101,483.18
0180	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,025.000 35.660	1,453.000 40.000 1,493.000	\$1,426.40	\$53,240.38
0215	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		52.000 465.060	29.000 1.000 30.000	\$465.06	\$13,951.80
0260	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	30.000 786.560	25.000 2.000 27.000	\$1,573.12	\$21,237.12

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2025

User: C0011620

Department of Transportation

Page 6 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0053

Pay Period: 06/01/2025

to 06/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0275	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	4.000 1530.900	1.000 1.000 2.000	\$1,530.90	\$3,061.80
0300	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	1,725.000 30.130	209.000 30.000 239.000	\$903.90	\$7,201.07
0305	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	333.000 45.760	130.000 86.000 216.000	\$3,935.36	\$9,884.16
0311	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 76.570	9,030.230 .000 9,030.230	\$0.00	\$691,444.71
		RECYL AC 25MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0321	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 81.780	5,539.440 .000 5,539.440	\$0.00	\$453,015.40
		RECYL AC 19MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0430	668-1100	CATCH BASIN, GP 1	EA	9.000 3690.750	9.000 .000 9.000	\$0.00	\$33,216.75
0440	668-1200	CATCH BASIN, GP 2	EA	1.000 4326.000	.750 .000 .750	\$0.00	\$3,244.50
0450	668-2100	DROP INLET, GP 1	EA	93.000 1732.500	38.250 2.250 40.500	\$3,898.13	\$70,166.25
0460	668-2200	DROP INLET, GP 2	EA	11.000 2539.950	5.500 .000 5.500	\$0.00	\$13,969.73

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2025

User: C0011620

Department of Transportation

Page 7 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0053

Pay Period: 06/01/2025
to 06/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0470	668-4300	STORM SEWER MANHOLE, TP 1	EA	16.000 2115.750	13.000 .000 13.000	\$0.00	\$27,504.75
0480	668-4400	STORM SEWER MANHOLE, TP 2	EA	11.000 3480.750	3.250 .000 3.250	\$0.00	\$11,312.44
0490	668-5000	JUNCTION BOX	EA	5.000 2415.000	2.750 .000 2.750	\$0.00	\$6,641.25
0515	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	673.000 866.780	775.000 .000 775.000	\$0.00	\$671,754.50
		WALL 1					
Category Amount:						\$2,643,611.03	\$30,399,046.05
Category Number: 0030 MSE WALLS							
0520	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	144.000 70.950	171.000 .000 171.000	\$0.00	\$12,132.45
		1					
0525	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	657.000 70.950	657.000 .000 657.000	\$0.00	\$46,614.15
		1					
0530	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	5,771.000 70.950	5,771.000 .000 5,771.000	\$0.00	\$409,452.45
		1					
0535	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	312.000 323.360	312.000 .000 312.000	\$0.00	\$100,888.32
		1					
Category Amount:						\$0.00	\$569,087.37

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2025

User: C0011620

Department of Transportation

Page 8 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0053

Pay Period: 06/01/2025

to 06/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0565	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,750.000	3,385.500		
				14.850	67.500		
					3,453.000	\$1,002.38	\$51,277.05
0635	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		161.000	89.750		
				140.000	5.250		
					95.000	\$735.00	\$13,300.00
0645	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TR LF		61,749.000	22,328.200		
				0.500	385.000		
					22,713.200	\$192.50	\$11,356.60
0650	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TR LF		27,950.000	15,013.250		
				0.500	475.000		
					15,488.250	\$237.50	\$7,744.13
0655	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,372.000	6,093.000		
				7.430	303.000		
					6,396.000	\$2,251.29	\$47,522.28
0705	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		103.000	79.000		
				100.000	3.000		
					82.000	\$300.00	\$8,200.00
0720	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		161.000	128.000		
				40.000	6.000		
					134.000	\$240.00	\$5,360.00
0725	165-0110	MAINTENANCE OF ROCK FILTER DAM EA		12.000	8.000		
				377.230	1.000		
					9.000	\$377.23	\$3,395.07
0740	167-1500	WATER QUALITY INSPECTIONS MO		36.000	50.000		
				400.000	1.000		
					51.000	\$400.00	\$20,400.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2025

User: C0011620

Department of Transportation

Page 9 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0053

Pay Period: 06/01/2025

to 06/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0750	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	123,498.000	63,037.287		
				1.400	100.000		
					63,137.287	\$140.00	\$88,392.20
0755	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	55,900.000	40,465.140		
				2.350	130.000		
					40,595.140	\$305.50	\$95,398.58
0770	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	4,087.000	6,523.968		
				43.630	62.036		
					6,586.004	\$2,706.63	\$287,347.35
0780	603-7000	PLASTIC FILTER FABRIC	SY	11,123.000	57,940.274		
				5.110	450.222		
					58,390.496	\$2,300.63	\$298,375.43
0785	700-6910	PERMANENT GRASSING	AC	119.000	40.433		
				750.000	1.086		
					41.519	\$814.50	\$31,139.25
0795	700-8000	FERTILIZER MIXED GRADE	TN	84.000	37.486		
				475.000	.625		
					38.111	\$296.88	\$18,102.73
1070	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				80000.000	.500		
					.500	\$40,000.00	\$40,000.00
	2						
Category Amount:						\$52,300.04	\$1,027,310.67
Category Number: 0020 BRIDGES							
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.990		
				404728.250	.000		
					.990	\$.00	\$400,680.97
	1						

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2025

User: C0011620

Department of Transportation

Page 10 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0053

Pay Period: 06/01/2025
to 06/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0020	BRIDGES					
1180	500-2100	CONCRETE BARRIER	LF	232.000	116.000		
				59.800	.000		
					116.000	\$.00	\$6,936.80
1185	500-3002	CLASS AA CONCRETE	CY	251.000	251.510		
				658.460	.000		
					251.510	\$.00	\$165,609.27
1190	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	1,909.000	1,909.000		
				229.950	.000		
					1,909.000	\$.00	\$438,974.55
		1					
1245	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				187038.910	.000		
					1.000	\$.00	\$187,038.91
		2 LT					
1250	500-2100	CONCRETE BARRIER	LF	238.000	237.500		
				59.800	.000		
					237.500	\$.00	\$14,202.50
1255	500-3002	CLASS AA CONCRETE	CY	196.000	196.000		
				658.460	.000		
					196.000	\$.00	\$129,058.16
1260	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	337.000		
				120.770	.000		
					337.000	\$.00	\$40,699.49
		2 LT					
1265	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	271.000		
				149.530	.000		
					271.000	\$.00	\$40,522.63
		2 LT					
1310	603-7000	PLASTIC FILTER FABRIC	SY	267.000	192.660		
				5.270	-192.660		
					.000	\$ -1,015.32	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2025

User: C0011620

Department of Transportation

Page 11 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0053

Pay Period: 06/01/2025
to 06/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 186056.650	1.000 .000 1.000	\$0.00	\$186,056.65
		2 RT					
1335	500-2100	CONCRETE BARRIER	LF	238.000 59.800	237.700 .000 237.700	\$0.00	\$14,214.46
1340	500-3002	CLASS AA CONCRETE	CY	196.000 658.460	196.960 .000 196.960	\$0.00	\$129,690.28
1345	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000 120.770	337.000 .000 337.000	\$0.00	\$40,699.49
		2 RT					
1350	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000 149.530	271.000 .000 271.000	\$0.00	\$40,522.63
		2 RT					
1410	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 589730.820	.980 .000 .980	\$0.00	\$577,936.20
		3 LT					
1420	500-3002	CLASS AA CONCRETE	CY	430.000 658.460	430.000 .000 430.000	\$0.00	\$283,137.80
1425	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	1,371.000 211.820	1,371.000 .000 1,371.000	\$0.00	\$290,405.22
		3 LT					
1430	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	598.000 280.490	598.000 .000 598.000	\$0.00	\$167,733.02
		3 LT					

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2025

User: C0011620

Department of Transportation

Page 12 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0053

Pay Period: 06/01/2025
to 06/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1435	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,115.000	1,115.000		
				290.020	.000		
		3 LT			1,115.000	\$.00	\$323,372.30
1480	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	695.000	448.158		
				51.600	286.277		
					734.435	\$14,771.89	\$37,896.85
1485	603-7000	PLASTIC FILTER FABRIC	SY	695.000	448.158		
				5.270	359.388		
					807.546	\$1,893.97	\$4,255.77
1500	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				585374.210	.000		
		BRIDGE 3 RT			1.000	\$.00	\$585,374.21
1505	500-2100	CONCRETE BARRIER	LF	1,106.000	1,110.000		
				59.800	.000		
					1,110.000	\$.00	\$66,378.00
1510	500-3002	CLASS AA CONCRETE	CY	433.000	432.640		
				658.460	.000		
					432.640	\$.00	\$284,876.13
1515	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,371.000	1,371.000		
				211.820	.000		
		3 RT			1,371.000	\$.00	\$290,405.22
1520	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		598.000	598.000		
				280.820	.000		
		3 RT			598.000	\$.00	\$167,930.36
1525	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,115.000	1,115.000		
				290.020	.000		
		3 RT			1,115.000	\$.00	\$323,372.30

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2025

User: C0011620

Department of Transportation

Page 13 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0053

Pay Period: 06/01/2025
to 06/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1570	603-7000	PLASTIC FILTER FABRIC	SY	701.000 5.270	881.618 192.660 1,074.278	\$1,015.32	\$5,661.45
Category Amount:						\$16,665.86	\$5,243,641.62
Category Number: 0010 ROADWAY							
1660	500-3101	CLASS A CONCRETE	CY	86.000 1090.000	6.350 .000 6.350	\$0.00	\$6,921.50
1661	500-3002	CLASS AA CONCRETE	CY	.000 1090.000	88.370 .000 88.370	\$0.00	\$96,323.30
		ADD PAY ITEM 500-3002 CLASS AA CONCRETE (CULVERT)					
		SA TO ADD PAY ITEM 500-3002 TO CONTRACT					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	186,829.300 17,776.370 204,605.670	\$17,776.37	\$204,605.67
		(IN#1)					
9940	441-0050	CONC SLOPE DRAIN	SY	.000 294.080	19.470 .000 19.470	\$0.00	\$5,725.74
		ADD 441-0050 CONCRETE SLOPE DRAIN					
9945	441-0303	CONC SPILLWAY, TP 3	EA	.000 8894.300	4.000 .000 4.000	\$0.00	\$35,577.20
		ADD 441-0303 CONCRETE SPILLWAY, TP 3					
9959	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		.000 702.880	10.000 1.000 11.000	\$702.88	\$7,731.68
		ADD 550-3618 SAFETY END SECTION 18IN,SIDE DRAIN,6:1 PAY ITEM					
		ADDED BY SUPPLEMENTAL AGREEMENT					
9968	433-1000	REINF CONC APPROACH SLAB	SY	.000 542.530	190.830 .000 190.830	\$0.00	\$103,531.00
		ADD 433-1000 APPROACH SLAB,STA 98+44 PAY ITEM ADDED BY UOC16					
		ADDED BY SUPPLEMENTAL AGREEMENT					

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2025

User: C0011620

Department of Transportation

Page 14 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0053

Pay Period: 06/01/2025
to 06/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0010 ROADWAY							
9989	603-1300	ROCK RIP RAP	TN	.000	295.210		
				92.760	324.670		
					619.880	\$30,116.39	\$57,500.07
		603-1300 SINKHOLE REPAIR TYPE 3 RIP RAP					
		ADDED BY SUPPLEMENTAL AGREEMENT					
9991	603-1300	ROCK RIP RAP	TN	.000	269.440		
				93.690	237.970		
					507.410	\$22,295.41	\$47,539.24
		603-1300 SINKHOLE REPAIR TYPE 1 RIP RAP					
		ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$70,891.05	\$565,455.40
Project Total Amount:						\$2,783,467.98	\$68,647,321.80