

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0011620

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0054

Pay Period: 07/01/2025
to 07/31/2025

Contract Location:

5.96MI.WIDE&CONSTUCT@SR113 TO PAGA MINE RD;CONS

Time Allowed:

1957 Days

Elapsed Calender Days:

1704 Days

Percent Time:

87.07

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

06/19/2020

Date Awarded:

06/19/2020

Date Contract Executed:

11/20/2020

Date Notice to Proceed:

12/01/2020

Date Work Began:

12/03/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/10/2026

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$80,152,125.08

Original Contract Amount \$71,859,321.92

Funds Available \$8,490,006.64

Percent Complete 89.30%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621410-	\$80,152,125.08	\$71,859,321.92	\$8,490,006.64	89.41%	\$2,932,395.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0011620

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0054

Pay Period: 07/01/2025
to 07/31/2025

Project Number: 621410- OLD ALABAMA RD - WIDENING & RECONSTR

Federal State Project Number: 621410-

	Total to Date	Prev to Date	This Estimate
Participating	\$57,263,773.89	\$54,917,857.12	\$2,345,916.77
Non-Participating	\$14,315,943.88	\$13,729,464.68	\$586,479.20
Total Earnings	\$71,579,717.77	\$68,647,321.80	\$2,932,395.97
Stockpiled Materials	\$82,400.67	\$82,400.67	\$0.00
Gross Earnings	\$71,662,118.44	\$68,729,722.47	\$2,932,395.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$71,662,118.44	\$68,729,722.47	

Total Payable: **\$2,932,395.97**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0011620

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0054

Pay Period: 07/01/2025

to 07/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0007	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				6344.360	1.000		
					1.000	\$6,344.36	\$6,344.36
		150-1000 UOC 19 EXTRA WORK TRAFFIC CONTROL					
0020	205-0001	UNCLASS EXCAV	CY	,622,600.000	1,555,449.619		
				5.360	5,040.250		
					1,560,489.869	\$27,015.74	\$8,364,225.70
0029	225-4840	SOIL-LIME TREATED, SUBBASE, CL B, 8 IN	SY	290,482.000	273,578.212		
				3.370	7,806.548		
					281,384.760	\$26,308.07	\$948,266.64
0034	225-9001	LIME	TN	6,537.000	2,651.250		
				212.000	142.200		
					2,793.450	\$30,146.40	\$592,211.40
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	153,151.000	159,917.421		
				29.890	5,476.800		
					165,394.221	\$163,701.55	\$4,943,633.27
0040	318-3000	AGGR SURF CRS	TN	10,000.000	14,669.560		
				29.590	116.680		
					14,786.240	\$3,452.56	\$437,524.84
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,665.000	694.600		
				89.650	.000		
					694.600	\$.00	\$62,270.89
0046	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	621.710		
				88.900	.000		
					621.710	\$.00	\$55,270.02
		RECYCLED ASPH LEVELING TEMPORARY ASPHALT					
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		20,343.000	3,720.960		
		TL & H LIME		77.320	4,017.610		
					7,738.570	\$310,641.61	\$598,346.23

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2025

User: C0011620

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0054

Pay Period: 07/01/2025
to 07/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price		This Period	Amount
Category Number: 0010 ROADWAY							
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		10,773.000	1,877.740		
		L & H LIME		82.530	2,029.280		
					3,907.020	\$167,476.48	\$322,446.36
0065	413-0750	TACK COAT	GL	8,530.000	4,718.000		
				1.910	1,193.000		
					5,911.000	\$2,278.63	\$11,290.01
0068	430-0190	PLAIN PC CONC PVMT, CL 1 CONC, 9 INCH THK	SY	274,036.000	201,657.156		
				55.720	23,676.130		
					225,333.286	\$1,319,233.96	\$12,555,570.70
0070	433-1000	REINF CONC APPROACH SLAB	SY	1,790.000	1,698.030		
				201.320	.000		
					1,698.030	\$0.00	\$341,847.40
0075	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	7,453.000	1,837.506		
				44.190	441.916		
					2,279.422	\$19,528.27	\$100,727.66
0079	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,200.000	892.226		
				58.810	188.667		
					1,080.893	\$11,095.51	\$63,567.32
0080	441-0104	CONC SIDEWALK, 4 IN	SY	548.000	420.690		
				32.670	.000		
					420.690	\$0.00	\$13,743.94
0084	441-0108	CONC SIDEWALK, 8 IN	SY	189.000	131.960		
				60.970	.000		
					131.960	\$0.00	\$8,045.60
0089	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,995.000	82.540		
				61.100	.000		
					82.540	\$0.00	\$5,043.19

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2025

User: C0011620

Department of Transportation

Page 5 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0054

Pay Period: 07/01/2025
to 07/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0090	441-3999	CONCRETE V GUTTER	LF	780.000	492.000		
				28.190	.000		
					492.000	\$.00	\$13,869.48
0094	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,090.000	3,085.650		
				24.720	.000		
					3,085.650	\$.00	\$76,277.27
0120	500-3200	CLASS B CONCRETE	CY	383.270	377.600		
				703.500	.000		
					377.600	\$.00	\$265,641.60
0125	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	133.050	36.770		
				851.080	.000		
					36.770	\$.00	\$31,294.21
0180	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,025.000	1,493.000		
				35.660	40.000		
					1,533.000	\$1,426.40	\$54,666.78
0185	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,189.000	840.500		
				40.990	20.000		
					860.500	\$819.80	\$35,271.90
0200	550-3318	SAFETY END SECTION 18 IN, STORM DRAIN, 4:1EA		8.000	.000		
				583.580	1.000		
					1.000	\$583.58	\$583.58
0311	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	9,030.230		
		TL & H LIME		76.570	2,218.790		
					11,249.020	\$169,892.75	\$861,337.46
		RECYL AC 25MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0321	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	5,539.440		
		L & H LIME		81.780	1,067.280		
					6,606.720	\$87,282.16	\$540,297.56
		RECYL AC 19MM SP, GP 1 OR 2 TEMPORARY ASPHALT					

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2025

User: C0011620

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0054

Pay Period: 07/01/2025
to 07/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0365	641-1100	GUARDRAIL, TP T	LF	338.000	208.000		
				65.000	20.000		
					228.000	\$1,300.00	\$14,820.00
0370	641-1200	GUARDRAIL, TP W	LF	21,377.000	8,883.680		
				16.500	3,740.925		
					12,624.605	\$61,725.26	\$208,305.98
0375	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	67.000	21.000		
				1050.000	4.000		
					25.000	\$4,200.00	\$26,250.00
0380	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	37.000	8.000		
				2400.000	3.000		
					11.000	\$7,200.00	\$26,400.00
0430	668-1100	CATCH BASIN, GP 1	EA	9.000	9.000		
				3690.750	.000		
					9.000	\$.00	\$33,216.75
0440	668-1200	CATCH BASIN, GP 2	EA	1.000	.750		
				4326.000	.000		
					.750	\$.00	\$3,244.50
0450	668-2100	DROP INLET, GP 1	EA	93.000	40.500		
				1732.500	1.000		
					41.500	\$1,732.50	\$71,898.75
0460	668-2200	DROP INLET, GP 2	EA	11.000	5.500		
				2539.950	.000		
					5.500	\$.00	\$13,969.73
0470	668-4300	STORM SEWER MANHOLE, TP 1	EA	16.000	13.000		
				2115.750	.000		
					13.000	\$.00	\$27,504.75

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0011620

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0054

Pay Period: 07/01/2025
to 07/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0480	668-4400	STORM SEWER MANHOLE, TP 2	EA	11.000 3480.750	3.250 .250 3.500	\$870.19	\$12,182.63
0490	668-5000	JUNCTION BOX	EA	5.000 2415.000	2.750 .000 2.750	\$0.00	\$6,641.25
0515	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	673.000 866.780	775.000 .000 775.000	\$0.00	\$671,754.50
		WALL 1					
Category Amount:						\$2,424,255.78	\$32,425,804.21
Category Number: 0030 MSE WALLS							
0520	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	144.000 70.950	171.000 .000 171.000	\$0.00	\$12,132.45
		1					
0525	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	657.000 70.950	657.000 .000 657.000	\$0.00	\$46,614.15
		1					
0530	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	5,771.000 70.950	5,771.000 .000 5,771.000	\$0.00	\$409,452.45
		1					
0535	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	312.000 323.360	312.000 .000 312.000	\$0.00	\$100,888.32
		1					
Category Amount:						\$0.00	\$569,087.37
Category Number: 0010 ROADWAY							
0645	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		61,749.000 0.500	22,713.200 207.000 22,920.200	\$103.50	\$11,460.10

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2025

User: C0011620

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0054

Pay Period: 07/01/2025
to 07/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0650	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		27,950.000	15,488.250		
				0.500	115.000		
					15,603.250	\$57.50	\$7,801.63
0655	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,372.000	6,396.000		
				7.430	198.000		
					6,594.000	\$1,471.14	\$48,993.42
0720	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	161.000	134.000		
				40.000	12.000		
					146.000	\$480.00	\$5,840.00
0740	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	51.000		
				400.000	1.000		
					52.000	\$400.00	\$20,800.00
0775	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	2,722.000	959.674		
				57.930	162.709		
					1,122.383	\$9,425.73	\$65,019.65
0780	603-7000	PLASTIC FILTER FABRIC	SY	11,123.000	58,390.496		
				5.110	162.709		
					58,553.205	\$831.44	\$299,206.88
0785	700-6910	PERMANENT GRASSING	AC	119.000	41.519		
				750.000	2.402		
					43.921	\$1,801.50	\$32,940.75
0795	700-8000	FERTILIZER MIXED GRADE	TN	84.000	38.111		
				475.000	.450		
					38.561	\$213.75	\$18,316.48

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0011620

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0054

Pay Period: 07/01/2025
to 07/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0805	711-0100	TURF REINFORCING MATTING, TP 1	SY	75,158.000	7,364.979		
				2.500	1,001.778		
					8,366.757	\$2,504.45	\$20,916.89
Category Amount:						\$17,289.01	\$531,295.80
Category Number: 0020 BRIDGES							
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.990		
				404728.250	.000		
					.990	\$.00	\$400,680.97
		1					
1180	500-2100	CONCRETE BARRIER	LF	232.000	116.000		
				59.800	117.000		
					233.000	\$6,996.60	\$13,933.40
1185	500-3002	CLASS AA CONCRETE	CY	251.000	251.510		
				658.460	.000		
					251.510	\$.00	\$165,609.27
1190	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		1,909.000	1,909.000		
				229.950	.000		
					1,909.000	\$.00	\$438,974.55
		1					
1245	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				187038.910	.000		
					1.000	\$.00	\$187,038.91
		2 LT					
1250	500-2100	CONCRETE BARRIER	LF	238.000	237.500		
				59.800	.000		
					237.500	\$.00	\$14,202.50
1255	500-3002	CLASS AA CONCRETE	CY	196.000	196.000		
				658.460	.000		
					196.000	\$.00	\$129,058.16

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2025

User: C0011620

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0054

Pay Period: 07/01/2025
to 07/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1260	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	337.000		
				120.770	.000		
		2 LT			337.000	\$.00	\$40,699.49
1265	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	271.000		
				149.530	.000		
		2 LT			271.000	\$.00	\$40,522.63
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				186056.650	.000		
		2 RT			1.000	\$.00	\$186,056.65
1335	500-2100	CONCRETE BARRIER	LF	238.000	237.700		
				59.800	.000		
					237.700	\$.00	\$14,214.46
1340	500-3002	CLASS AA CONCRETE	CY	196.000	196.960		
				658.460	.000		
					196.960	\$.00	\$129,690.28
1345	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	337.000		
				120.770	.000		
		2 RT			337.000	\$.00	\$40,699.49
1350	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	271.000		
				149.530	.000		
		2 RT			271.000	\$.00	\$40,522.63
1410	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.980		
				589730.820	.000		
		3 LT			.980	\$.00	\$577,936.20
1415	500-2100	CONCRETE BARRIER	LF	1,106.000	.000		
				59.800	1,111.000		
					1,111.000	\$66,437.80	\$66,437.80

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0011620

Department of Transportation

Page 11 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0054

Pay Period: 07/01/2025

to 07/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1420	500-3002	CLASS AA CONCRETE	CY	430.000 658.460	430.000 .000 430.000	\$0.00	\$283,137.80
1425	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF 3 LT		1,371.000 211.820	1,371.000 .000 1,371.000	\$0.00	\$290,405.22
1430	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF 3 LT		598.000 280.490	598.000 .000 598.000	\$0.00	\$167,733.02
1435	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF 3 LT		1,115.000 290.020	1,115.000 .000 1,115.000	\$0.00	\$323,372.30
1500	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - BRIDGE 3 RT	LS	1.000 585374.210	1.000 .000 1.000	\$0.00	\$585,374.21
1505	500-2100	CONCRETE BARRIER	LF	1,106.000 59.800	1,110.000 .000 1,110.000	\$0.00	\$66,378.00
1510	500-3002	CLASS AA CONCRETE	CY	433.000 658.460	432.640 .000 432.640	\$0.00	\$284,876.13
1515	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF 3 RT		1,371.000 211.820	1,371.000 .000 1,371.000	\$0.00	\$290,405.22
1520	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF 3 RT		598.000 280.820	598.000 .000 598.000	\$0.00	\$167,930.36

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0011620

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0054

Pay Period: 07/01/2025
to 07/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1525	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,115.000	1,115.000		
				290.020	.000		
		3 RT			1,115.000	\$.00	\$323,372.30
Category Amount:						\$73,434.40	\$5,269,261.95
Category Number: 0010 ROADWAY							
1660	500-3101	CLASS A CONCRETE	CY	86.000	6.350		
				1090.000	.000		
					6.350	\$.00	\$6,921.50
1661	500-3002	CLASS AA CONCRETE	CY	.000	88.370		
				1090.000	.000		
					88.370	\$.00	\$96,323.30
		ADD PAY ITEM 500-3002 CLASS AA CONCRETE (CULVERT)					
		SA TO ADD PAY ITEM 500-3002 TO CONTRACT					
9904	004-0022	EXTRA WORK -	LS	.000	.000		
				13131.980	1.000		
					1.000	\$13,131.98	\$13,131.98
		004-0022 UOC 19 EXTRA WORK - GRADING COMPLETE					
9912	600-0001	FLOWABLE FILL	CY	.000	.000		
				330.020	15.500		
					15.500	\$5,115.31	\$5,115.31
		600-0001 FLOWABLE FILL SINKHOLES EXTRA WORK					
		ADDED BY SUPPLEMENTAL AGREEMENT					
9914	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				12912.880	1.000		
					1.000	\$12,912.88	\$12,912.88
		150-1000 TRAFFIC CONTROL SINKHOLES EXTRA WORK					
		ADDED BY SUPPLEMENTAL AGREEMENT					
9929	210-0100	GRADING COMPLETE -	LS	.000	.000		
				756107.510	.500		
					.500	\$378,053.76	\$378,053.76
		210-0100 ROUNDABOUT UOC GRADING COMPLETE					
		ADDED BY SUPPLEMENTAL AGREEMENT					
9930	429-1000	RUMBLE STRIPS	EA	.000	.000		
				833.330	9.000		
					9.000	\$7,499.97	\$7,499.97
		429-1000 RUMBLE STRIPS					
		ADDED BY SUPPLEMENTAL AGREEMENT					

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2025

User: C0011620

Department of Transportation

Page 13 of 13

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0054

Pay Period: 07/01/2025
to 07/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9940	441-0050	CONC SLOPE DRAIN	SY	.000	19.470		
				294.080	.000		
					19.470	\$.00	\$5,725.74
		ADD 441-0050 CONCRETE SLOPE DRAIN					
9945	441-0303	CONC SPILLWAY, TP 3	EA	.000	4.000		
				8894.300	.000		
					4.000	\$.00	\$35,577.20
		ADD 441-0303 CONCRETE SPILLWAY, TP 3					
9959	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		.000	11.000		
				702.880	1.000		
					12.000	\$702.88	\$8,434.56
		ADD 550-3618 SAFETY END SECTION 18IN,SIDE DRAIN,6:1 PAY ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9968	433-1000	REINF CONC APPROACH SLAB	SY	.000	190.830		
				542.530	.000		
					190.830	\$.00	\$103,531.00
		ADD 433-1000 APPROACH SLAB,STA 98+44 PAY ITEM ADDED BY UOC16 ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$417,416.78	\$673,227.20
Project Total Amount:						\$2,932,395.97	\$71,579,717.77