

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2025

User: C0011620

Department of Transportation

Page 1 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0057

Pay Period: 10/01/2025
to 10/31/2025

Contract Location:

5.96MI.WIDE&CONSTUCT@SR113 TO PAGA MINE RD;CONS

Time Allowed:

1961 Days

Elapsed Calender Days:

1796 Days

Percent Time:

91.59

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

06/19/2020

Date Awarded:

06/19/2020

Date Contract Executed:

11/20/2020

Date Notice to Proceed:

12/01/2020

Date Work Began:

12/03/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/14/2026

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$80,152,125.08

Original Contract Amount \$71,859,321.92

Funds Available \$7,318,314.65

Percent Complete 90.80%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621410-	\$80,152,125.08	\$71,859,321.92	\$7,318,314.65	90.87%	\$669,930.61

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2025

User: C0011620

Department of Transportation

Page 2 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0057

Pay Period: 10/01/2025
to 10/31/2025

Project Number: 621410- OLD ALABAMA RD - WIDENING & RECONSTR

Federal State Project Number: 621410-

	Total to Date	Prev to Date	This Estimate
Participating	\$58,219,918.94	\$57,683,974.49	\$535,944.45
Non-Participating	\$14,554,980.21	\$14,420,994.05	\$133,986.16
Total Earnings	\$72,774,899.15	\$72,104,968.54	\$669,930.61
Stockpiled Materials	\$58,911.28	\$58,911.28	\$0.00
Gross Earnings	\$72,833,810.43	\$72,163,879.82	\$669,930.61
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$72,833,810.43	\$72,163,879.82	

Total Payable: **\$669,930.61**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2025

User: C0011620

Department of Transportation

Page 3 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0057

Pay Period: 10/01/2025
to 10/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	205-0001	UNCLASS EXCAV	CY	,622,600.000 5.360	1,570,843.162 4,788.000 1,575,631.162	\$25,663.68	\$8,445,383.03
0025	207-0203	FOUND BKFILL MATL, TP II	CY	1,077.000 72.960	1,188.426 16.370 1,204.796	\$1,194.36	\$87,901.92
0029	225-4840	SOIL-LIME TREATED, SUBBASE, CL B, 8 IN	SY	290,482.000 3.370	283,985.482 12,976.247 296,961.729	\$43,729.95	\$1,000,761.03
0034	225-9001	LIME	TN	6,537.000 212.000	2,948.690 187.610 3,136.300	\$39,773.32	\$664,895.60
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	153,151.000 29.890	166,742.921 5,204.700 171,947.621	\$155,568.48	\$5,139,514.39
0040	318-3000	AGGR SURF CRS	TN	10,000.000 29.590	15,230.650 347.920 15,578.570	\$10,294.95	\$460,969.89
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,665.000 89.650	694.600 59.480 754.080	\$5,332.38	\$67,603.27
0046	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 88.900	621.710 .000 621.710	\$.00	\$55,270.02
		RECYCLED ASPH LEVELING TEMPORARY ASPHALT					
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		20,343.000 77.320	7,738.570 1,299.250 9,037.820	\$100,458.01	\$698,804.24

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2025

User: C0011620

Department of Transportation

Page 4 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0057

Pay Period: 10/01/2025
to 10/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		10,773.000	3,907.020		
		L & H LIME		82.530	674.180		
					4,581.200	\$55,640.08	\$378,086.44
0065	413-0750	TACK COAT	GL	8,530.000	5,911.000		
				1.910	563.000		
					6,474.000	\$1,075.33	\$12,365.34
0068	430-0190	PLAIN PC CONC PVMT, CL 1 CONC, 9 INCH THK	SY	274,036.000	225,333.290		
				55.720	.000		
					225,333.290	\$0.00	\$12,555,570.92
0070	433-1000	REINF CONC APPROACH SLAB	SY	1,790.000	1,698.032		
				201.320	59.750		
					1,757.782	\$12,028.87	\$353,876.67
0075	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	7,453.000	3,852.899		
				44.190	652.525		
					4,505.424	\$28,835.08	\$199,094.69
0079	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,200.000	1,080.893		
				58.810	88.666		
					1,169.559	\$5,214.45	\$68,781.76
0080	441-0104	CONC SIDEWALK, 4 IN	SY	548.000	420.690		
				32.670	.000		
					420.690	\$0.00	\$13,743.94
0084	441-0108	CONC SIDEWALK, 8 IN	SY	189.000	131.960		
				60.970	.000		
					131.960	\$0.00	\$8,045.60
0089	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,995.000	82.540		
				61.100	.000		
					82.540	\$0.00	\$5,043.19

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2025

User: C0011620

Department of Transportation

Page 5 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0057

Pay Period: 10/01/2025
to 10/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0090	441-3999	CONCRETE V GUTTER	LF	780.000	492.000		
				28.190	417.500		
					909.500	\$11,769.33	\$25,638.81
0094	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,090.000	3,085.650		
				24.720	.000		
					3,085.650	\$.00	\$76,277.27
0120	500-3200	CLASS B CONCRETE	CY	383.270	377.600		
				703.500	.000		
					377.600	\$.00	\$265,641.60
0125	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	133.050	36.770		
				851.080	4.620		
					41.390	\$3,931.99	\$35,226.20
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	12,900.000	10,376.600		
				44.160	104.000		
					10,480.600	\$4,592.64	\$462,823.30
0145	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,083.000	2,165.700		
				56.690	24.000		
					2,189.700	\$1,360.56	\$124,134.09
0180	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,025.000	1,793.000		
				35.660	170.000		
					1,963.000	\$6,062.20	\$70,000.58
0185	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,189.000	890.500		
				40.990	340.000		
					1,230.500	\$13,936.60	\$50,438.20
0270	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	3.000	4.000		
				1096.530	1.000		
					5.000	\$1,096.53	\$5,482.65

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2025

User: C0011620

Department of Transportation

Page 6 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0057

Pay Period: 10/01/2025
to 10/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0311	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 76.570	11,249.020 .000 11,249.020	\$0.00	\$861,337.46
		RECYL AC 25MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0321	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 81.780	6,606.720 .000 6,606.720	\$0.00	\$540,297.56
		RECYL AC 19MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0365	641-1100	GUARDRAIL, TP T	LF	338.000 65.000	270.000 57.000 327.000	\$3,705.00	\$21,255.00
0370	641-1200	GUARDRAIL, TP W	LF	21,377.000 16.500	13,548.505 1,498.900 15,047.405	\$24,731.85	\$248,282.18
0375	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	67.000 1050.000	29.000 8.000 37.000	\$8,400.00	\$38,850.00
0380	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	37.000 2400.000	12.000 4.000 16.000	\$9,600.00	\$38,400.00
0430	668-1100	CATCH BASIN, GP 1	EA	9.000 3690.750	9.250 .000 9.250	\$0.00	\$34,139.44
0440	668-1200	CATCH BASIN, GP 2	EA	1.000 4326.000	.750 .000 .750	\$0.00	\$3,244.50
0450	668-2100	DROP INLET, GP 1	EA	93.000 1732.500	47.000 .500 47.500	\$866.25	\$82,293.75

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2025

User: C0011620

Department of Transportation

Page 7 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0057

Pay Period: 10/01/2025
to 10/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0460	668-2200	DROP INLET, GP 2	EA	11.000 2539.950	6.000 .000 6.000	\$0.00	\$15,239.70
0470	668-4300	STORM SEWER MANHOLE, TP 1	EA	16.000 2115.750	13.250 .500 13.750	\$1,057.88	\$29,091.56
0480	668-4400	STORM SEWER MANHOLE, TP 2	EA	11.000 3480.750	3.500 .000 3.500	\$0.00	\$12,182.63
0490	668-5000	JUNCTION BOX	EA	5.000 2415.000	2.750 .000 2.750	\$0.00	\$6,641.25
0515	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	673.000 866.780	775.000 .000 775.000	\$0.00	\$671,754.50
		WALL 1					
Category Amount:						\$575,919.77	\$33,934,384.17
Category Number: 0030 MSE WALLS							
0520	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	144.000 70.950	171.000 .000 171.000	\$0.00	\$12,132.45
		1					
0525	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	657.000 70.950	657.000 .000 657.000	\$0.00	\$46,614.15
		1					
0530	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	5,771.000 70.950	5,771.000 .000 5,771.000	\$0.00	\$409,452.45
		1					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2025

User: C0011620

Department of Transportation

Page 8 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0057

Pay Period: 10/01/2025
to 10/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0030 MSE WALLS					
0535	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	312.000 323.360	312.000 .000 312.000	\$0.00	\$100,888.32
		1					
Category Amount:						\$0.00	\$569,087.37
Category Number:		0010 ROADWAY					
0540	163-0232	TEMPORARY GRASSING	AC	60.000 375.000	144.224 .499 144.723	\$187.13	\$54,271.13
0545	163-0240	MULCH	TN	10,000.000 150.000	5,371.930 13.260 5,385.190	\$1,989.00	\$807,778.50
0560	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	103.000 575.000	39.500 4.500 44.000	\$2,587.50	\$25,300.00
0570	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	1,021.000 465.130	431.500 19.500 451.000	\$9,070.04	\$209,773.63
0635	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	161.000 140.000	99.500 1.500 101.000	\$210.00	\$14,140.00
0645	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	61,749.000 0.500	23,480.200 15.000 23,495.200	\$7.50	\$11,747.60
0650	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	27,950.000 0.500	15,880.250 10.000 15,890.250	\$5.00	\$7,945.13

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2025

User: C0011620

Department of Transportation

Page 9 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0057

Pay Period: 10/01/2025
to 10/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0655	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	17,372.000	6,932.120		
				7.430	65.000		
					6,997.120	\$482.95	\$51,988.60
0705	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	103.000	82.000		
				100.000	5.000		
					87.000	\$500.00	\$8,700.00
0720	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	161.000	175.000		
				40.000	3.000		
					178.000	\$120.00	\$7,120.00
0740	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	54.000		
				400.000	1.000		
					55.000	\$400.00	\$22,000.00
0750	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	123,498.000	63,503.287		
				1.400	52.000		
					63,555.287	\$72.80	\$88,977.40
0755	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	55,900.000	40,878.890		
				2.350	25.000		
					40,903.890	\$58.75	\$96,124.14
0770	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	4,087.000	6,735.393		
				43.630	20.000		
					6,755.393	\$872.60	\$294,737.80
0780	603-7000	PLASTIC FILTER FABRIC	SY	11,123.000	59,810.044		
				5.110	20.000		
					59,830.044	\$102.20	\$305,731.52
0785	700-6910	PERMANENT GRASSING	AC	119.000	50.545		
				750.000	3.695		
					54.240	\$2,771.25	\$40,680.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2025

User: C0011620

Department of Transportation

Page 10 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0057

Pay Period: 10/01/2025
to 10/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0795	700-8000	FERTILIZER MIXED GRADE	TN	84.000	40.586		
				475.000	1.425		
					42.011	\$676.88	\$19,955.23
0805	711-0100	TURF REINFORCING MATTING, TP 1	SY	75,158.000	10,376.534		
				2.500	894.224		
					11,270.758	\$2,235.56	\$28,176.90
0830	716-2000	EROSION CONTROL MATS, SLOPES	SY	229,694.000	248,311.330		
				0.600	14,703.920		
					263,015.250	\$8,822.35	\$157,809.15
Category Amount:						\$31,171.51	\$2,252,956.73
Category Number: 0020		BRIDGES					
1170	500-0100	GROOVED CONCRETE	SY	1,425.000	940.906		
				4.730	1,190.874		
					2,131.780	\$5,632.83	\$10,083.32
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				404728.250	.000		
					1.000	\$.00	\$404,728.25
		1					
1180	500-2100	CONCRETE BARRIER	LF	232.000	233.000		
				59.800	.000		
					233.000	\$.00	\$13,933.40
1185	500-3002	CLASS AA CONCRETE	CY	251.000	251.510		
				658.460	.000		
					251.510	\$.00	\$165,609.27
1190	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		1,909.000	1,909.000		
				229.950	.000		
					1,909.000	\$.00	\$438,974.55
		1					

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2025

User: C0011620

Department of Transportation

Page 11 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0057

Pay Period: 10/01/2025
to 10/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0020	BRIDGES					
1240	500-0100	GROOVED CONCRETE	SY	472.000	.000		
				4.730	698.890		
					698.890	\$3,305.75	\$3,305.75
1245	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				187038.910	.000		
					1.000	\$.00	\$187,038.91
		2 LT					
1250	500-2100	CONCRETE BARRIER	LF	238.000	237.500		
				59.800	.000		
					237.500	\$.00	\$14,202.50
1255	500-3002	CLASS AA CONCRETE	CY	196.000	196.000		
				658.460	.000		
					196.000	\$.00	\$129,058.16
1260	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	337.000		
				120.770	.000		
					337.000	\$.00	\$40,699.49
		2 LT					
1265	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	271.000		
				149.530	.000		
					271.000	\$.00	\$40,522.63
		2 LT					
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				186056.650	.000		
					1.000	\$.00	\$186,056.65
		2 RT					
1335	500-2100	CONCRETE BARRIER	LF	238.000	237.700		
				59.800	.000		
					237.700	\$.00	\$14,214.46
1340	500-3002	CLASS AA CONCRETE	CY	196.000	196.960		
				658.460	.000		
					196.960	\$.00	\$129,690.28

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2025

User: C0011620

Department of Transportation

Page 12 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0057

Pay Period: 10/01/2025
to 10/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1345	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	337.000		
				120.770	.000		
		2 RT			337.000	\$.00	\$40,699.49
1350	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	271.000		
				149.530	.000		
		2 RT			271.000	\$.00	\$40,522.63
1405	500-0100	GROOVED CONCRETE	SY	2,116.000	.000		
				4.730	2,342.220		
					2,342.220	\$11,078.70	\$11,078.70
1410	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				589730.820	.000		
		3 LT			1.000	\$.00	\$589,730.82
1415	500-2100	CONCRETE BARRIER	LF	1,106.000	1,111.000		
				59.800	.000		
					1,111.000	\$.00	\$66,437.80
1420	500-3002	CLASS AA CONCRETE	CY	430.000	430.000		
				658.460	.000		
					430.000	\$.00	\$283,137.80
1425	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	1,371.000	1,371.000		
				211.820	.000		
		3 LT			1,371.000	\$.00	\$290,405.22
1430	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	598.000	598.000		
				280.490	.000		
		3 LT			598.000	\$.00	\$167,733.02
1435	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,115.000	1,115.000		
				290.020	.000		
		3 LT			1,115.000	\$.00	\$323,372.30

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2025

User: C0011620

Department of Transportation

Page 13 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0057

Pay Period: 10/01/2025
to 10/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1500	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				585374.210	.000		
					1.000	\$.00	\$585,374.21
		BRIDGE 3 RT					
1505	500-2100	CONCRETE BARRIER	LF	1,106.000	1,110.000		
				59.800	.000		
					1,110.000	\$.00	\$66,378.00
1510	500-3002	CLASS AA CONCRETE	CY	433.000	432.640		
				658.460	.000		
					432.640	\$.00	\$284,876.13
1515	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		1,371.000	1,371.000		
				211.820	.000		
					1,371.000	\$.00	\$290,405.22
		3 RT					
1520	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		598.000	598.000		
				280.820	.000		
					598.000	\$.00	\$167,930.36
		3 RT					
1525	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		1,115.000	1,115.000		
				290.020	.000		
					1,115.000	\$.00	\$323,372.30
		3 RT					
Category Amount:						\$20,017.28	\$5,309,571.62
Category Number: 0010 ROADWAY							
1650	208-0200	ROCK EMBANKMENT	CY	1,550.000	18,763.276		
				55.070	777.593		
					19,540.869	\$42,822.05	\$1,076,115.66
1660	500-3101	CLASS A CONCRETE	CY	86.000	6.350		
				1090.000	.000		
					6.350	\$.00	\$6,921.50

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2025

User: C0011620

Department of Transportation

Page 14 of 14

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0057

Pay Period: 10/01/2025
to 10/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1661	500-3002	CLASS AA CONCRETE	CY	.000	88.370		
				1090.000	.000		
					88.370	\$.00	\$96,323.30
		ADD PAY ITEM 500-3002 CLASS AA CONCRETE (CULVERT)					
		SA TO ADD PAY ITEM 500-3002 TO CONTRACT					
9940	441-0050	CONC SLOPE DRAIN	SY	.000	19.470		
				294.080	.000		
					19.470	\$.00	\$5,725.74
		ADD 441-0050 CONCRETE SLOPE DRAIN					
9945	441-0303	CONC SPILLWAY, TP 3	EA	.000	4.000		
				8894.300	.000		
					4.000	\$.00	\$35,577.20
		ADD 441-0303 CONCRETE SPILLWAY, TP 3					
9968	433-1000	REINF CONC APPROACH SLAB	SY	.000	190.830		
				542.530	.000		
					190.830	\$.00	\$103,531.00
		ADD 433-1000 APPROACH SLAB,STA 98+44 PAY ITEM ADDED BY UOC16					
		ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$42,822.05	\$1,324,194.40
Project Total Amount:						\$669,930.61	\$72,774,899.15