

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0011620

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0058

Pay Period: 11/01/2025
to 11/30/2025

Contract Location:

5.96MI.WIDE&CONSTUCT@SR113 TO PAGA MINE RD;CONS

Time Allowed:

1961 Days

Elapsed Calender Days:

1826 Days

Percent Time:

93.12

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

06/19/2020

Date Awarded:

06/19/2020

Date Contract Executed:

11/20/2020

Date Notice to Proceed:

12/01/2020

Date Work Began:

12/03/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/14/2026

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$80,152,125.08

Original Contract Amount \$71,859,321.92

Funds Available \$7,247,772.50

Percent Complete 90.88%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621410-	\$80,152,125.08	\$71,859,321.92	\$7,247,772.50	90.96%	\$70,542.15

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0011620

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0058

Pay Period: 11/01/2025
to 11/30/2025

Project Number: 621410- OLD ALABAMA RD - WIDENING & RECONSTR

Federal State Project Number: 621410-

	Total to Date	Prev to Date	This Estimate
Participating	\$58,276,352.64	\$58,219,918.94	\$56,433.70
Non-Participating	\$14,569,088.66	\$14,554,980.21	\$14,108.45
Total Earnings	\$72,845,441.30	\$72,774,899.15	\$70,542.15
Stockpiled Materials	\$58,911.28	\$58,911.28	\$0.00
Gross Earnings	\$72,904,352.58	\$72,833,810.43	\$70,542.15
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$72,904,352.58	\$72,833,810.43	

Total Payable: **\$70,542.15**

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: C0011620

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0058

Pay Period: 11/01/2025
to 11/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0020	205-0001	UNCLASS EXCAV	CY	1,622,600.000	1,575,631.162		
				5.360	4,788.000		
					1,580,419.162	\$25,663.68	\$8,471,046.71
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	153,151.000	171,947.621		
				29.890	2,421.150		
					174,368.771	\$72,368.17	\$5,211,882.57
0040	318-3000	AGGR SURF CRS	TN	10,000.000	15,578.570		
				29.590	19.440		
					15,598.010	\$575.23	\$461,545.12
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,665.000	754.080		
				89.650	.000		
					754.080	\$.00	\$67,603.27
0046	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	621.710		
				88.900	.000		
					621.710	\$.00	\$55,270.02
		RECYCLED ASPH LEVELING TEMPORARY ASPHALT					
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		20,343.000	9,037.820		
		TL & H LIME		77.320	.000		
					9,037.820	\$.00	\$698,804.24
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		10,773.000	4,581.200		
		L & H LIME		82.530	.000		
					4,581.200	\$.00	\$378,086.44
0068	430-0190	PLAIN PC CONC PVMT, CL 1 CONC, 9 INCH THK	SY	274,036.000	225,333.290		
				55.720	.000		
					225,333.290	\$.00	\$12,555,570.92
0070	433-1000	REINF CONC APPROACH SLAB	SY	1,790.000	1,757.780		
				201.320	.000		
					1,757.780	\$.00	\$353,876.27

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: C0011620

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0058

Pay Period: 11/01/2025
to 11/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0075	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	7,453.000 44.190	4,505.424 795.897 5,301.321	\$35,170.69	\$234,265.37
0079	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,200.000 58.810	1,169.560 .000 1,169.560	\$0.00	\$68,781.82
0080	441-0104	CONC SIDEWALK, 4 IN	SY	548.000 32.670	420.690 .000 420.690	\$0.00	\$13,743.94
0084	441-0108	CONC SIDEWALK, 8 IN	SY	189.000 60.970	131.960 .000 131.960	\$0.00	\$8,045.60
0089	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,995.000 61.100	82.540 .000 82.540	\$0.00	\$5,043.19
0090	441-3999	CONCRETE V GUTTER	LF	780.000 28.190	909.500 .000 909.500	\$0.00	\$25,638.81
0094	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,090.000 24.720	3,085.650 .000 3,085.650	\$0.00	\$76,277.27
0120	500-3200	CLASS B CONCRETE	CY	383.270 703.500	377.600 .000 377.600	\$0.00	\$265,641.60
0125	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	133.050 851.080	41.390 .000 41.390	\$0.00	\$35,226.20

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: C0011620

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0058

Pay Period: 11/01/2025
to 11/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0180	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,025.000 35.660	1,963.000 120.000 2,083.000	\$4,279.20	\$74,279.78
0215	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		52.000 465.060	30.000 2.000 32.000	\$930.12	\$14,881.92
0260	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	30.000 786.560	30.000 -2.000 28.000	\$-1,573.12	\$22,023.68
0285	550-4418	FLARED END SECTION, 18 IN, SLOPE DRAIN	EA	2.000 282.740	.000 2.000 2.000	\$565.48	\$565.48
0311	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 76.570	11,249.020 .000 11,249.020	\$0.00	\$861,337.46
		RECYL AC 25MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0321	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 81.780	6,606.720 .000 6,606.720	\$0.00	\$540,297.56
		RECYL AC 19MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0360	634-1200	RIGHT OF WAY MARKERS	EA	140.000 117.540	.000 39.000 39.000	\$4,584.06	\$4,584.06
0430	668-1100	CATCH BASIN, GP 1	EA	9.000 3690.750	9.250 .000 9.250	\$0.00	\$34,139.44
0440	668-1200	CATCH BASIN, GP 2	EA	1.000 4326.000	.750 .000 .750	\$0.00	\$3,244.50

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: C0011620

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0058

Pay Period: 11/01/2025
to 11/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0450	668-2100	DROP INLET, GP 1	EA	93.000	47.500		
				1732.500	1.750		
					49.250	\$3,031.88	\$85,325.63
0460	668-2200	DROP INLET, GP 2	EA	11.000	6.000		
				2539.950	.000		
					6.000	\$.00	\$15,239.70
0470	668-4300	STORM SEWER MANHOLE, TP 1	EA	16.000	13.750		
				2115.750	.000		
					13.750	\$.00	\$29,091.56
0480	668-4400	STORM SEWER MANHOLE, TP 2	EA	11.000	3.500		
				3480.750	.000		
					3.500	\$.00	\$12,182.63
0490	668-5000	JUNCTION BOX	EA	5.000	2.750		
				2415.000	.000		
					2.750	\$.00	\$6,641.25
0515	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	673.000	775.000		
				866.780	.000		
					775.000	\$.00	\$671,754.50
		WALL 1					
Category Amount:						\$145,595.39	\$31,361,938.51
Category Number: 0030		MSE WALLS					
0520	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	144.000	171.000		
				70.950	.000		
					171.000	\$.00	\$12,132.45
		1					
0525	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	657.000	657.000		
				70.950	.000		
					657.000	\$.00	\$46,614.15
		1					

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: C0011620

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0058

Pay Period: 11/01/2025
to 11/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0030		MSE WALLS					
0530	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	5,771.000	5,771.000		
				70.950	.000		
					5,771.000	\$.00	\$409,452.45
		1					
0535	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	312.000	312.000		
				323.360	.000		
					312.000	\$.00	\$100,888.32
		1					
Category Amount:						\$0.00	\$569,087.37
Category Number: 0010		ROADWAY					
0560	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	103.000	44.000		
				575.000	.750		
					44.750	\$431.25	\$25,731.25
0565	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE	LF	1,750.000	3,560.000		
				14.850	52.500		
					3,612.500	\$779.63	\$53,645.63
0615	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000	.750		
				14782.950	.250		
		283+88 RT			1.000	\$3,695.74	\$14,782.95
0635	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT T	EA	161.000	101.000		
				140.000	.750		
					101.750	\$105.00	\$14,245.00
0645	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, T	LF	61,749.000	23,495.200		
				0.500	25.000		
					23,520.200	\$12.50	\$11,760.10
0650	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, T	LF	27,950.000	15,890.250		
				0.500	30.000		
					15,920.250	\$15.00	\$7,960.13

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0011620

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0058

Pay Period: 11/01/2025

to 11/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0655	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	17,372.000	6,997.120		
				7.430	109.000		
					7,106.120	\$809.87	\$52,798.47
0720	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	161.000	178.000		
				40.000	3.000		
					181.000	\$120.00	\$7,240.00
0740	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	55.000		
				400.000	1.000		
					56.000	\$400.00	\$22,400.00
0750	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	123,498.000	63,555.287		
				1.400	375.000		
					63,930.287	\$525.00	\$89,502.40
0785	700-6910	PERMANENT GRASSING	AC	119.000	54.240		
				750.000	1.158		
					55.398	\$868.50	\$41,548.50
0830	716-2000	EROSION CONTROL MATS, SLOPES	SY	229,694.000	263,015.250		
				0.600	4,451.220		
					267,466.470	\$2,670.73	\$160,479.88
Category Amount:						\$10,433.22	\$502,094.31
Category Number: 0020 BRIDGES							
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				404728.250	.000		
					1.000	\$.00	\$404,728.25
	1						
1180	500-2100	CONCRETE BARRIER	LF	232.000	233.000		
				59.800	.000		
					233.000	\$.00	\$13,933.40

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: C0011620

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0058

Pay Period: 11/01/2025
to 11/30/2025

Project Number 621410-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount This Period	Cumulative Amount
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0020 BRIDGES					
1185	500-3002	CLASS AA CONCRETE	CY	251.000	251.510		
				658.460	.000		
					251.510	\$.00	\$165,609.27
1190	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		1,909.000	1,909.000		
				229.950	.000		
					1,909.000	\$.00	\$438,974.55
		1					
1245	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				187038.910	.000		
					1.000	\$.00	\$187,038.91
		2 LT					
1250	500-2100	CONCRETE BARRIER	LF	238.000	237.500		
				59.800	.000		
					237.500	\$.00	\$14,202.50
1255	500-3002	CLASS AA CONCRETE	CY	196.000	196.000		
				658.460	.000		
					196.000	\$.00	\$129,058.16
1260	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	337.000		
				120.770	.000		
					337.000	\$.00	\$40,699.49
		2 LT					
1265	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	271.000		
				149.530	.000		
					271.000	\$.00	\$40,522.63
		2 LT					
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				186056.650	.000		
					1.000	\$.00	\$186,056.65
		2 RT					
1335	500-2100	CONCRETE BARRIER	LF	238.000	237.700		
				59.800	.000		
					237.700	\$.00	\$14,214.46

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0011620

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0058

Pay Period: 11/01/2025
to 11/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1340	500-3002	CLASS AA CONCRETE	CY	196.000 658.460	196.960 .000 196.960	\$0.00	\$129,690.28
1345	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 2 RT	LF	337.000 120.770	337.000 .000 337.000	\$0.00	\$40,699.49
1350	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2 RT	LF	271.000 149.530	271.000 .000 271.000	\$0.00	\$40,522.63
1410	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 3 LT	LS	1.000 589730.820	1.000 .000 1.000	\$0.00	\$589,730.82
1415	500-2100	CONCRETE BARRIER	LF	1,106.000 59.800	1,111.000 .000 1,111.000	\$0.00	\$66,437.80
1420	500-3002	CLASS AA CONCRETE	CY	430.000 658.460	430.000 .000 430.000	\$0.00	\$283,137.80
1425	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 3 LT	LF	1,371.000 211.820	1,371.000 .000 1,371.000	\$0.00	\$290,405.22
1430	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - 3 LT	LF	598.000 280.490	598.000 .000 598.000	\$0.00	\$167,733.02
1435	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - 3 LT	LF	1,115.000 290.020	1,115.000 .000 1,115.000	\$0.00	\$323,372.30

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0011620

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0058

Pay Period: 11/01/2025
to 11/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1500	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 585374.210	1.000 .000 1.000	\$0.00	\$585,374.21
		BRIDGE 3 RT					
1505	500-2100	CONCRETE BARRIER	LF	1,106.000 59.800	1,110.000 .000 1,110.000	\$0.00	\$66,378.00
1510	500-3002	CLASS AA CONCRETE	CY	433.000 658.460	432.640 .000 432.640	\$0.00	\$284,876.13
1515	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		1,371.000 211.820	1,371.000 .000 1,371.000	\$0.00	\$290,405.22
		3 RT					
1520	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		598.000 280.820	598.000 .000 598.000	\$0.00	\$167,930.36
		3 RT					
1525	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		1,115.000 290.020	1,115.000 .000 1,115.000	\$0.00	\$323,372.30
		3 RT					
Category Amount:						\$0.00	\$5,285,103.85
Category Number: 0010 ROADWAY							
1645	169-0005	BIORETENTION BASIN, NO. -	EA	1.000 368811.340	1.000 -.250 .750	\$-92,202.84	\$276,608.51
		11, STA-283+00 TO 284+88 RT					
1660	500-3101	CLASS A CONCRETE	CY	86.000 1090.000	6.350 .000 6.350	\$0.00	\$6,921.50

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0011620

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0058

Pay Period: 11/01/2025
to 11/30/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1661	500-3002	CLASS AA CONCRETE	CY	.000 1090.000	88.370 .000 88.370	\$0.00	\$96,323.30
		ADD PAY ITEM 500-3002 CLASS AA CONCRETE (CULVERT) SA TO ADD PAY ITEM 500-3002 TO CONTRACT					
9940	441-0050	CONC SLOPE DRAIN	SY	.000 294.080	19.470 .000 19.470	\$0.00	\$5,725.74
		ADD 441-0050 CONCRETE SLOPE DRAIN					
9945	441-0303	CONC SPILLWAY, TP 3	EA	.000 8894.300	4.000 .000 4.000	\$0.00	\$35,577.20
		ADD 441-0303 CONCRETE SPILLWAY, TP 3					
9959	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		.000 702.880	12.000 8.000 20.000	\$5,623.04	\$14,057.60
		ADD 550-3618 SAFETY END SECTION 18IN,SIDE DRAIN,6:1 PAY ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9960	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		.000 1093.340	12.000 1.000 13.000	\$1,093.34	\$14,213.42
		ADD 550-3624 SAFETY END SECTION 24IN,SIDE DRAIN,6:1 PAY ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9968	433-1000	REINF CONC APPROACH SLAB	SY	.000 542.530	190.830 .000 190.830	\$0.00	\$103,531.00
		ADD 433-1000 APPROACH SLAB,STA 98+44 PAY ITEM ADDED BY UOC16 ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$-85,486.46	\$552,958.27
Project Total Amount:						\$70,542.15	\$72,845,441.30