

Rpt-ID: RCPESPRJ

Georgia

Date: 01/12/2026

User: C0011620

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0059

Pay Period: 12/01/2025
to 12/31/2025

Contract Location:

5.96MI.WIDE&CONSTUCT@SR113 TO PAGA MINE RD;CONS

Time Allowed: 2136 Days

Elapsed Calender Days: 1857 Days

Percent Time: 86.94

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 11/20/2020

Date Notice to Proceed: 12/01/2020

Date Work Began: 12/03/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/06/2026

MARIETTA GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$90,810,022.27

Original Contract Amount \$71,859,321.92

Funds Available \$11,290,581.11

Percent Complete 87.50%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621410-	\$90,810,022.27	\$71,859,321.92	\$11,290,581.11	87.57%	\$6,615,088.58

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/12/2026

User: C0011620

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0059

Pay Period: 12/01/2025
to 12/31/2025

Project Number: 621410- OLD ALABAMA RD - WIDENING & RECONSTR

Federal State Project Number: 621410-

	Total to Date	Prev to Date	This Estimate
Participating	\$63,568,423.50	\$58,276,352.64	\$5,292,070.86
Non-Participating	\$15,892,106.38	\$14,569,088.66	\$1,323,017.72
Total Earnings	\$79,460,529.88	\$72,845,441.30	\$6,615,088.58
Stockpiled Materials	\$58,911.28	\$58,911.28	\$0.00
Gross Earnings	\$79,519,441.16	\$72,904,352.58	\$6,615,088.58
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$79,519,441.16	\$72,904,352.58	

Total Payable: **\$6,615,088.58**

Rpt-ID: RCPEsprj

Georgia

Date: 01/12/2026

User: C0011620

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0059

Pay Period: 12/01/2025
to 12/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0020	205-0001	UNCLASS EXCAV	CY	1,622,600.000	1,580,419.162		
				5.360	4,910.222		
					1,585,329.384	\$26,318.79	\$8,497,365.50
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	153,151.000	174,368.771		
				29.890	654.920		
					175,023.691	\$19,575.56	\$5,231,458.12
0040	318-3000	AGGR SURF CRS	TN	10,000.000	15,598.010		
				29.590	299.490		
					15,897.500	\$8,861.91	\$470,407.03
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,665.000	754.080		
				89.650	.000		
					754.080	\$.00	\$67,603.27
0046	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	621.710		
				88.900	.000		
					621.710	\$.00	\$55,270.02
		RECYCLED ASPH LEVELING TEMPORARY ASPHALT					
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		20,343.000	9,037.820		
		TL & H LIME		77.320	.000		
					9,037.820	\$.00	\$698,804.24
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		10,773.000	4,581.200		
		L & H LIME		82.530	.000		
					4,581.200	\$.00	\$378,086.44
0068	430-0190	PLAIN PC CONC PVMT, CL 1 CONC, 9 INCH THK	SY	274,036.000	225,333.286		
				55.720	8,157.840		
					233,491.126	\$454,554.84	\$13,010,125.54
0070	433-1000	REINF CONC APPROACH SLAB	SY	1,790.000	1,757.780		
				201.320	.000		
					1,757.780	\$.00	\$353,876.27

Rpt-ID: RCPEsprj

Georgia

Date: 01/12/2026

User: C0011620

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0059

Pay Period: 12/01/2025
to 12/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0079	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,200.000	1,169.560		
				58.810	.000		
					1,169.560	\$.00	\$68,781.82
0080	441-0104	CONC SIDEWALK, 4 IN	SY	548.000	420.690		
				32.670	.000		
					420.690	\$.00	\$13,743.94
0084	441-0108	CONC SIDEWALK, 8 IN	SY	189.000	131.960		
				60.970	.000		
					131.960	\$.00	\$8,045.60
0089	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,995.000	82.540		
				61.100	.000		
					82.540	\$.00	\$5,043.19
0090	441-3999	CONCRETE V GUTTER	LF	780.000	909.500		
				28.190	.000		
					909.500	\$.00	\$25,638.81
0094	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,090.000	3,085.650		
				24.720	.000		
					3,085.650	\$.00	\$76,277.27
0120	500-3200	CLASS B CONCRETE	CY	383.270	377.600		
				703.500	.000		
					377.600	\$.00	\$265,641.60
0125	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	133.050	41.390		
				851.080	.000		
					41.390	\$.00	\$35,226.20
0180	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,025.000	2,083.000		
				35.660	10.000		
					2,093.000	\$356.60	\$74,636.38

Rpt-ID: RCPEsprj

Georgia

Date: 01/12/2026

User: C0011620

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0059

Pay Period: 12/01/2025
to 12/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0311	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	11,249.020		
		TL & H LIME		76.570	.000		
					11,249.020	\$.00	\$861,337.46
		RECYL AC 25MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0321	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	6,606.720		
		L & H LIME		81.780	.000		
					6,606.720	\$.00	\$540,297.56
		RECYL AC 19MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0360	634-1200	RIGHT OF WAY MARKERS	EA	140.000	39.000		
				117.540	28.000		
					67.000	\$3,291.12	\$7,875.18
0430	668-1100	CATCH BASIN, GP 1	EA	9.000	9.250		
				3690.750	.000		
					9.250	\$.00	\$34,139.44
0440	668-1200	CATCH BASIN, GP 2	EA	1.000	.750		
				4326.000	.000		
					.750	\$.00	\$3,244.50
0450	668-2100	DROP INLET, GP 1	EA	93.000	49.250		
				1732.500	2.250		
					51.500	\$3,898.13	\$89,223.75
0460	668-2200	DROP INLET, GP 2	EA	11.000	6.000		
				2539.950	.000		
					6.000	\$.00	\$15,239.70
0470	668-4300	STORM SEWER MANHOLE, TP 1	EA	16.000	13.750		
				2115.750	.000		
					13.750	\$.00	\$29,091.56
0480	668-4400	STORM SEWER MANHOLE, TP 2	EA	11.000	3.500		
				3480.750	.000		
					3.500	\$.00	\$12,182.63

Rpt-ID: RCPESPRJ

Georgia

Date: 01/12/2026

User: C0011620

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0059

Pay Period: 12/01/2025
to 12/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0490	668-5000	JUNCTION BOX	EA	5.000 2415.000	2.750 .000 2.750	\$0.00	\$6,641.25
0515	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	673.000 866.780	775.000 .000 775.000	\$0.00	\$671,754.50
		WALL 1					
Category Amount:						\$516,856.95	\$31,607,058.77
Category Number: 0030 MSE WALLS							
0520	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	144.000 70.950	171.000 .000 171.000	\$0.00	\$12,132.45
		1					
0525	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	657.000 70.950	657.000 .000 657.000	\$0.00	\$46,614.15
		1					
0530	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	5,771.000 70.950	5,771.000 .000 5,771.000	\$0.00	\$409,452.45
		1					
0535	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	312.000 323.360	312.000 .000 312.000	\$0.00	\$100,888.32
		1					
Category Amount:						\$0.00	\$569,087.37
Category Number: 0010 ROADWAY							
0540	163-0232	TEMPORARY GRASSING	AC	60.000 375.000	144.723 1.593 146.316	\$597.38	\$54,868.50
0545	163-0240	MULCH	TN	10,000.000 150.000	5,385.190 21.660 5,406.850	\$3,249.00	\$811,027.50

Rpt-ID: RCPEsprj

Georgia

Date: 01/12/2026

User: C0011620

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0059

Pay Period: 12/01/2025
to 12/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0570	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		1,021.000	451.000		
		/SAND BAGS		465.130	9.750		
					460.750	\$4,535.02	\$214,308.65
0635	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		161.000	101.750		
				140.000	1.000		
					102.750	\$140.00	\$14,385.00
0645	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		61,749.000	23,520.200		
				0.500	220.000		
					23,740.200	\$110.00	\$11,870.10
0650	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		27,950.000	15,920.250		
				0.500	130.000		
					16,050.250	\$65.00	\$8,025.13
0655	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,372.000	7,106.120		
				7.430	32.000		
					7,138.120	\$237.76	\$53,036.23
0720	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		161.000	181.000		
				40.000	2.000		
					183.000	\$80.00	\$7,320.00
0725	165-0110	MAINTENANCE OF ROCK FILTER DAM EA		12.000	19.000		
				377.230	1.000		
					20.000	\$377.23	\$7,544.60
0740	167-1500	WATER QUALITY INSPECTIONS MO		36.000	56.000		
				400.000	1.000		
					57.000	\$400.00	\$22,800.00
0750	171-0010	TEMPORARY SILT FENCE, TYPE A LF		123,498.000	63,930.287		
				1.400	569.000		
					64,499.287	\$796.60	\$90,299.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/12/2026

User: C0011620

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0059

Pay Period: 12/01/2025
to 12/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0785	700-6910	PERMANENT GRASSING	AC	119.000 750.000	55.398 2.191 57.589	\$1,643.25	\$43,191.75
0795	700-8000	FERTILIZER MIXED GRADE	TN	84.000 475.000	42.011 2.225 44.236	\$1,056.88	\$21,012.10
0805	711-0100	TURF REINFORCING MATTING, TP 1	SY	75,158.000 2.500	11,270.758 1,940.443 13,211.201	\$4,851.11	\$33,028.00
0830	716-2000	EROSION CONTROL MATS, SLOPES	SY	229,694.000 0.600	267,466.470 10,603.970 278,070.440	\$6,362.38	\$166,842.26
Category Amount:						\$24,501.61	\$1,559,558.82
Category Number: 0020 BRIDGES							
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 404728.250	1.000 .000 1.000	\$.00	\$404,728.25
1180	500-2100	CONCRETE BARRIER	LF	232.000 59.800	233.000 .000 233.000	\$.00	\$13,933.40
1185	500-3002	CLASS AA CONCRETE	CY	251.000 658.460	251.510 .000 251.510	\$.00	\$165,609.27
1190	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - 1	LF	1,909.000 229.950	1,909.000 .000 1,909.000	\$.00	\$438,974.55

Rpt-ID: RCPEsprj

Georgia

Date: 01/12/2026

User: C0011620

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0059

Pay Period: 12/01/2025
to 12/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1245	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				187038.910	.000		
		2 LT			1.000	\$.00	\$187,038.91
1250	500-2100	CONCRETE BARRIER	LF	238.000	237.500		
				59.800	.000		
					237.500	\$.00	\$14,202.50
1255	500-3002	CLASS AA CONCRETE	CY	196.000	196.000		
				658.460	.000		
					196.000	\$.00	\$129,058.16
1260	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	337.000		
				120.770	.000		
		2 LT			337.000	\$.00	\$40,699.49
1265	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	271.000		
				149.530	.000		
		2 LT			271.000	\$.00	\$40,522.63
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				186056.650	.000		
		2 RT			1.000	\$.00	\$186,056.65
1335	500-2100	CONCRETE BARRIER	LF	238.000	237.700		
				59.800	.000		
					237.700	\$.00	\$14,214.46
1340	500-3002	CLASS AA CONCRETE	CY	196.000	196.960		
				658.460	.000		
					196.960	\$.00	\$129,690.28
1345	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000	337.000		
				120.770	.000		
		2 RT			337.000	\$.00	\$40,699.49

Rpt-ID: RCPEsprj

Georgia

Date: 01/12/2026

User: C0011620

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0059

Pay Period: 12/01/2025
to 12/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1350	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000	271.000		
				149.530	.000		
		2 RT			271.000	\$.00	\$40,522.63
1410	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				589730.820	.000		
		3 LT			1.000	\$.00	\$589,730.82
1415	500-2100	CONCRETE BARRIER	LF	1,106.000	1,111.000		
				59.800	.000		
					1,111.000	\$.00	\$66,437.80
1420	500-3002	CLASS AA CONCRETE	CY	430.000	430.000		
				658.460	.000		
					430.000	\$.00	\$283,137.80
1425	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	1,371.000	1,371.000		
				211.820	.000		
		3 LT			1,371.000	\$.00	\$290,405.22
1430	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	598.000	598.000		
				280.490	.000		
		3 LT			598.000	\$.00	\$167,733.02
1435	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,115.000	1,115.000		
				290.020	.000		
		3 LT			1,115.000	\$.00	\$323,372.30
1500	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				585374.210	.000		
		BRIDGE 3 RT			1.000	\$.00	\$585,374.21
1505	500-2100	CONCRETE BARRIER	LF	1,106.000	1,110.000		
				59.800	.000		
					1,110.000	\$.00	\$66,378.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/12/2026

User: C0011620

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0059

Pay Period: 12/01/2025
to 12/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1510	500-3002	CLASS AA CONCRETE	CY	433.000 658.460	432.640 .000 432.640	\$0.00	\$284,876.13
1515	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF 3 RT		1,371.000 211.820	1,371.000 .000 1,371.000	\$0.00	\$290,405.22
1520	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF 3 RT		598.000 280.820	598.000 .000 598.000	\$0.00	\$167,930.36
1525	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF 3 RT		1,115.000 290.020	1,115.000 .000 1,115.000	\$0.00	\$323,372.30
Category Amount:						\$0.00	\$5,285,103.85
Category Number: 0010 ROADWAY							
1605	169-0005	BIORETENTION BASIN, NO. - 3, STA-205+46 TO 208+54 RT	EA	1.000 507310.100	.000 .250 .250	\$126,827.53	\$126,827.53
1615	169-0005	BIORETENTION BASIN, NO. - 5, STA-212+46 TO 214+04 RT	EA	1.000 332293.290	.000 .250 .250	\$83,073.32	\$83,073.32
1625	169-0005	BIORETENTION BASIN, NO. - 7, STA-272+96 TO 276+54 RT	EA	1.000 222658.680	.000 .250 .250	\$55,664.67	\$55,664.67
1635	169-0005	BIORETENTION BASIN, NO. - 9, STA-280+36 TO 281+14 RT	EA	1.000 85804.490	.000 .250 .250	\$21,451.12	\$21,451.12

Rpt-ID: RCPESPRJ

Georgia

Date: 01/12/2026

User: C0011620

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0059

Pay Period: 12/01/2025
to 12/31/2025

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1660	500-3101	CLASS A CONCRETE	CY	86.000 1090.000	6.350 .000 6.350	\$0.00	\$6,921.50
1661	500-3002	CLASS AA CONCRETE	CY	.000 1090.000	88.370 .000 88.370	\$0.00	\$96,323.30
ADD PAY ITEM 500-3002 CLASS AA CONCRETE (CULVERT) SA TO ADD PAY ITEM 500-3002 TO CONTRACT							
9925	004-0049	EXTRA WORK -	MO	.000 58921.110	.000 14.000 14.000	\$824,895.54	\$824,895.54
004-0049 EXTRA WORK EXTENDED MONTHLY OVERHEAD ADDED BY SA.							
9926	004-0098	EXTRA WORK -	*	.000 1.000	.000 4,961,817.840 4,961,817.840	\$4,961,817.84	\$4,961,817.84
004-0098 EXTRA WORK ESCALATED PAY ITEMS SA FOR ESCALATION PAYMENTS.							
9940	441-0050	CONC SLOPE DRAIN	SY	.000 294.080	19.470 .000 19.470	\$0.00	\$5,725.74
ADD 441-0050 CONCRETE SLOPE DRAIN							
9945	441-0303	CONC SPILLWAY, TP 3	EA	.000 8894.300	4.000 .000 4.000	\$0.00	\$35,577.20
ADD 441-0303 CONCRETE SPILLWAY, TP 3							
9968	433-1000	REINF CONC APPROACH SLAB	SY	.000 542.530	190.830 .000 190.830	\$0.00	\$103,531.00
ADD 433-1000 APPROACH SLAB, STA 98+44 PAY ITEM ADDED BY UOC16 ADDED BY SUPPLEMENTAL AGREEMENT							
Category Amount:						\$6,073,730.02	\$6,321,808.76
Project Total Amount:						\$6,615,088.58	\$79,460,529.88