

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2021

User: 01092860

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2001809-0

Estimate Number: 0006

Pay Period: 06/01/2021
to 06/30/2021

Contract Location:

BRIDGE AND APPROACHES ON ARCOLA RD (CR 582) OVER
BLACK CREEK

Time Allowed: 338 Days

Elapsed Calendar Days: 276 Days

Percent Time: 81.66

District: 5

Area: 04

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let: 08/21/2020

Date Awarded: 08/21/2020

Date Contract Executed: 09/27/2020

Date Notice to Proceed: 09/28/2020

ALBANY GA 31703-0157

Date Work Began: 03/01/2021

Phone: (229)435-0786

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/31/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,298,717.23

Original Contract Amount \$1,298,717.23

Funds Available \$142,736.40

Percent Complete 89.01%

Counties:

Bulloch

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016650	\$1,298,717.23	\$1,298,717.23	\$142,736.40	89.01%	\$286,366.95

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2021

User: 01092860

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2001809-0

Estimate Number: 0006

Pay Period: 06/01/2021
to 06/30/2021

Project Number: 0016650 ARCOLA RD(CR 582)- CNST OF A BRIDGE

Federal State Project Number: 0016650

	Total to Date	Prev to Date	This Estimate
Participating	\$924,784.66	\$695,691.10	\$229,093.56
Non-Participating	\$231,196.17	\$173,922.78	\$57,273.39
Total Earnings	\$1,155,980.83	\$869,613.88	\$286,366.95
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,155,980.83	\$869,613.88	\$286,366.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,155,980.83	\$869,613.88	

Total Payable: **\$286,366.95**

Rpt-ID: RCPEsprj

Georgia

Date: 07/06/2021

User: 01092860

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2001809-0

Estimate Number: 0006

Pay Period: 06/01/2021
to 06/30/2021

Project Number 0016650

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0009	210-0100	GRADING COMPLETE -	LS	1.000 125000.000	.000 1.000 1.000	\$125,000.00	\$125,000.00
		0016650					
0010	150-1000	TRAFFIC CONTROL -	LS	1.000 25000.000	.805 .115 .920	\$2,875.00	\$23,000.00
		0016650					
0015	433-1000	REINF CONC APPROACH SLAB	SY	220.000 180.000	220.000 .000 220.000	\$0.00	\$39,600.00
0039	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	1,648.000 30.000	.000 980.444 980.444	\$29,413.32	\$29,413.32
0059	441-0303	CONC SPILLWAY, TP 3	EA	4.000 2750.000	.000 4.000 4.000	\$11,000.00	\$11,000.00
0064	500-3200	CLASS B CONCRETE	CY	20.000 475.000	.000 20.000 20.000	\$9,500.00	\$9,500.00
0065	641-1100	GUARDRAIL, TP T	LF	84.000 80.000	.000 84.000 84.000	\$6,720.00	\$6,720.00
0070	641-1200	GUARDRAIL, TP W	LF	248.000 22.000	.000 248.000 248.000	\$5,456.00	\$5,456.00
0075	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA	EA	4.000 2500.000	.000 4.000 4.000	\$10,000.00	\$10,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2021

User: 01092860

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2001809-0

Estimate Number: 0006

Pay Period: 06/01/2021
to 06/30/2021

Project Number 0016650

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0095	700-6910	PERMANENT GRASSING	AC	2.000 0.010	.000 .576 .576	\$0.01	\$0.01
0120	716-2000	EROSION CONTROL MATS, SLOPES	SY	638.000 0.010	.000 648.889 648.889	\$6.49	\$6.49
0140	654-1001	RAISED PVMT MARKERS TP 1	EA	22.000 7.500	.000 38.000 38.000	\$285.00	\$285.00
Category Amount:						\$200,255.82	\$259,980.82
Category Number: 0020 BRIDGE NO. 1 - OVER UPPER BLACK CREEK							
0220	500-2100	CONCRETE BARRIER	LF	356.000 80.000	.000 356.000 356.000	\$28,480.00	\$28,480.00
0225	500-3101	CLASS A CONCRETE	CY	56.000 1200.000	56.000 .000 56.000	\$0.00	\$67,200.00
0240	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 7500.000	.000 1.000 1.000	\$7,500.00	\$7,500.00
0245	520-2216	PILING, PSC, 16 IN SQ	LF	580.000 75.000	175.450 .000 175.450	\$0.00	\$13,158.75
0246	520-2216	PILING, PSC, 16 IN SQ Pile Cutoff, PSC, 16 IN SQ	LF	.000 56.250	122.320 .000 122.320	\$0.00	\$6,880.50

Rpt-ID: RCPEsprj

Georgia

Date: 07/06/2021

User: 01092860

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2001809-0

Estimate Number: 0006

Pay Period: 06/01/2021
to 06/30/2021

Project Number 0016650

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0020	BRIDGE NO. 1 - OVER UPPER BLACK CREEK				
0249	520-2220	PILING, PSC, 20 IN SQ	LF	.000	146.030		
				66.000	.000		
					146.030	\$.00	\$9,637.98
		Pile Cutoff, PSC, 20 IN SQ					
0250	520-2220	PILING, PSC, 20 IN SQ	LF	850.000	781.890		
				88.000	.000		
					781.890	\$.00	\$68,806.32
0295	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	767.000	177.778		
				80.000	589.778		
					767.556	\$47,182.24	\$61,404.48
0300	603-7000	PLASTIC FILTER FABRIC	SY	767.000	177.778		
				5.000	589.778		
					767.556	\$2,948.89	\$3,837.78
Category Amount:						\$86,111.13	\$266,905.81
Project Total Amount:						\$286,366.95	\$1,155,980.83