

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: mpressle

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA2001829-0

Estimate Number: 0013

Pay Period: 07/27/2024
to 07/27/2024

Contract Location:

I-75/SR 401 BEGINNING AT THE FLORIDA STATE LINE AND
EXTENDING TO FARMERS MARKET RD (CR 361)

Time Allowed: 913 Days

Elapsed Calender Days: 1397 Days

Percent Time: 153.01

District: 4

Area: 04

Contractor:

OZARK STRIPING COMPANY, INC.
334-774-9073

Date Let: 08/21/2020

Date Awarded: 08/21/2020

Date Contract Executed: 09/25/2020

Date Notice to Proceed: 09/30/2020

OZARK AL 36360-8582

Date Work Began: 02/22/2021

Phone: (334)774-9073

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/31/2023

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$7,082,516.55

Original Contract Amount \$7,042,226.55

Funds Available \$4,073,780.92

Percent Complete 19.46%

Counties:

All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014086	\$7,082,516.55	\$7,042,226.55	\$4,073,780.92	42.48%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: mpressle

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B1CBA2001829-0

Estimate Number: 0013

Pay Period: 07/27/2024
to 07/27/2024

Project Number: 0014086 VARIOUS LOCS - SIGNING

Federal State Project Number: 0014086

	Total to Date	Prev to Date	This Estimate
Participating	\$1,240,518.32	\$1,529,424.62	(\$288,906.30)
Non-Participating	\$137,835.31	\$169,936.01	(\$32,100.70)
Total Earnings	\$1,378,353.63	\$1,699,360.63	(\$321,007.00)
Stockpiled Materials	\$2,176,468.10	\$1,653,754.00	\$522,714.10
Gross Earnings	\$3,554,821.73	\$3,353,114.63	\$201,707.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$200,994.10)	\$0.00	(\$200,994.10)
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$345,092.00)	(\$344,379.00)	(\$713.00)
Total:	\$3,008,735.63	\$3,008,735.63	

Total Payable: **\$0.00**

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: mpressle

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA2001829-0

Estimate Number: 0013

Pay Period: 07/27/2024

to 07/27/2024

Project Number 0014086

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0223	638-1011	STR SUPPORT FOR OVERHEAD SIGN, TP I, MP · LS		1.000	.721		
				132000.000	-.721		
					.000	\$-95,172.00	\$0.00
		C0104					
0224	638-1011	STR SUPPORT FOR OVERHEAD SIGN, TP I, MP · LS		1.000	.714		
				138000.000	-.714		
					.000	\$-98,532.00	\$0.00
		C0125					
0280	638-1013	STR SUPPORT FOR OVERHEAD SIGN, TP III, MF LS		1.000	.496		
				63000.000	-.496		
					.000	\$-31,248.00	\$0.00
		C0094					
0285	638-1013	STR SUPPORT FOR OVERHEAD SIGN, TP III, MF LS		1.000	.502		
				64000.000	-.502		
					.000	\$-32,128.00	\$0.00
		C0099					
0290	638-1013	STR SUPPORT FOR OVERHEAD SIGN, TP III, MF LS		1.000	.505		
				64000.000	-.505		
					.000	\$-32,320.00	\$0.00
		C0116					
0295	638-1013	STR SUPPORT FOR OVERHEAD SIGN, TP III, MF LS		1.000	.505		
				64000.000	-.505		
					.000	\$-32,320.00	\$0.00
		C0120					
0500	500-3104	CLASS A CONCRETE, SIGNS	CY	127.000	127.880		
				765.000	.000		
					127.880	\$.00	\$97,828.20
9000	002-0210	CREDIT ITEM -	EA	.000	483.000		
				713.000	1.000		
					484.000	\$713.00	\$345,092.00
		Pay item to offset LD's					
Category Amount:						\$-321,007.00	\$442,920.20
Project Total Amount:						(\$321,007.00)	\$1,378,353.63