

Rpt-ID: RCPESPRJ

Georgia

Date: 12/09/2020

User: 01092857

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2001831-0

Estimate Number: 0002

Pay Period: 10/31/2020
to 11/30/2020

Contract Location:

SR 169 BEGINNING NORTH OF SR 129 AND EXTENDING SO
US 25/SR 73

Time Allowed: 314 Days

Elapsed Calender Days: 102 Days

Percent Time: 32.48

District: 5

Area: 04

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 07/17/2020

Date Awarded: 07/17/2020

Date Contract Executed: 08/20/2020

Date Notice to Proceed: 08/21/2020

VIDALIA GA 30474-9064

Date Work Began: 10/05/2020

Phone: (912)537-7887

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/30/2021

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$1,127,721.97

Original Contract Amount \$1,127,721.97

Funds Available \$172,138.33

Percent Complete 84.74%

Counties:

Evans

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005925	\$1,127,721.97	\$1,127,721.97	\$172,138.33	84.74%	\$58,689.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/09/2020

User: 01092857

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2001831-0

Estimate Number: 0002

Pay Period: 10/31/2020
to 11/30/2020

Project Number: M005925 SR 169 - MILL, PLMX RESF & SHLDR REHAB

Federal State Project Number: M005925

	Total to Date	Prev to Date	This Estimate
Participating	\$764,466.92	\$717,515.03	\$46,951.89
Non-Participating	\$191,116.72	\$179,378.75	\$11,737.97
Total Earnings	\$955,583.64	\$896,893.78	\$58,689.86
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$955,583.64	\$896,893.78	\$58,689.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$955,583.64	\$896,893.78	

Total Payable: **\$58,689.86**

Rpt-ID: RCPEsprj

Georgia

Date: 12/09/2020

User: 01092857

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2001831-0

Estimate Number: 0002

Pay Period: 10/31/2020
to 11/30/2020

Project Number M005925

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 62373.700	.000 .500 .500	\$31,186.85	\$31,186.85
		M005925					
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,191.000 67.030	3,185.980 .000 3,185.980	\$0.00	\$213,556.24
0035	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		10,199.000 66.820	9,420.410 .000 9,420.410	\$0.00	\$629,471.80
0055	456-2022	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM		11.540 550.000	.000 11.540 11.540	\$6,347.00	\$6,347.00
0060	456-2025	INDENTATION CENTERLINE RUMBLE STRIPS-GF GLM UOUS)		5.770 550.000	.000 5.770 5.770	\$3,173.50	\$3,173.50
0085	654-1001	RAISED PVMT MARKERS TP 1	EA	1,062.000 4.000	.000 1,062.000 1,062.000	\$4,248.00	\$4,248.00
0090	654-1002	RAISED PVMT MARKERS TP 2	EA	412.000 4.000	.000 412.000 412.000	\$1,648.00	\$1,648.00
0095	700-6910	PERMANENT GRASSING	AC	5.410 400.000	.000 5.410 5.410	\$2,164.00	\$2,164.00
0105	700-8000	FERTILIZER MIXED GRADE	TN	1.080 700.010	.000 1.080 1.080	\$756.01	\$756.01

Rpt-ID: RCPEsprj

Georgia

Date: 12/09/2020

User: 01092857

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2001831-0

Estimate Number: 0002

Pay Period: 10/31/2020
to 11/30/2020

Project Number M005925

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0110	700-8100	FERTILIZER NITROGEN CONTENT	LB	270.550	.000		
				3.000	.000		
					.000	\$.00	\$0.00
0120	713-3012	WOOD FIBER BLANKET, TP II, SHOULDERS	SY	26,189.000	.000		
				0.350	26,190.000		
					26,190.000	\$9,166.50	\$9,166.50
Category Amount:						\$58,689.86	\$901,717.90
Project Total Amount:						\$58,689.86	\$955,583.64