

Estimate Summary By Project

Contract ID: B1CBA2001832-1

Estimate Number: 0004

Pay Period: 05/01/2021

to 05/31/2021

Contract Location:

VARIOUS LOCATIONS IN CLARKE, ELBERT, FRANKLIN, GWINNETT, HARTWELL, HENRY, JACKSON AND OCONEE COUNTIES. (I

Time Allowed: 316 **Days**
Elapsed Calendar Days: 133 **Days**
Percent Time: 42.09

District: 1

Area: 03

Contractor:

JHC CORPORATION
 1029 PEACHTREE PKWY. NORTH, #359

Date Let: 11/20/2020
Date Awarded: 11/20/2020
Date Contract Executed: 01/12/2021
Date Notice to Proceed: 01/19/2021
Date Work Began: 02/08/2021
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 11/30/2021

PEACHTREE CITY GA 30269-4210

Phone: (770)487-3258

Escrow Agent:

Surety Co: NGM INSURANCE COMPANY

Current Contract Amount \$677,556.00
Original Contract Amount \$677,556.00
Funds Available \$329,485.50
Percent Complete 51.37%

Counties:

All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015786	\$677,556.00	\$677,556.00	\$329,485.50	51.37%	\$112,920.00

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2001832-1

Estimate Number: 0004

Pay Period: 05/01/2021

to 05/31/2021

Project Number: 0015786 VARIOUS LOCATIONS - SIGN IMPROV

Federal State Project Number: 0015786

	Total to Date	Prev to Date	This Estimate
Participating	\$313,263.45	\$211,635.45	\$101,628.00
Non-Participating	\$34,807.05	\$23,515.05	\$11,292.00
Total Earnings	\$348,070.50	\$235,150.50	\$112,920.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$348,070.50	\$235,150.50	\$112,920.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$348,070.50	\$235,150.50	

Total Payable: \$112,920.00

Estimate Summary By Project

Contract ID: B1CBA2001832-1

Estimate Number: 0004

Pay Period: 05/01/2021

to 05/31/2021

Project Number 0015786

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0105	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,100.000 75.000	658.500 .000 658.500	\$0.00	\$49,387.50
0110	648-1350	IMPACT ATTENUATOR UNIT, TYPE P - 3-B-28	EA	1.000 28000.000	.000 1.000 1.000	\$28,000.00	\$28,000.00
0120	621-6001	CONCRETE BARRIER, TP S-1	LF	155.000 500.000	.000 148.000 148.000	\$74,000.00	\$74,000.00
0155	441-0303	CONC SPILLWAY, TP 3	EA	1.000 2000.000	1.000 .000 1.000	\$0.00	\$2,000.00
0165	150-1000	TRAFFIC CONTROL - 0015786	LS	1.000 65000.000	.429 .168 .597	\$10,920.00	\$38,805.00

Category Amount:	\$112,920.00	\$192,192.50
Project Total Amount:	\$112,920.00	\$348,070.50