

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2021

User: 01069965

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA2001860-0

Estimate Number: 0006

Pay Period: 05/06/2021
to 06/03/2021

Contract Location:

FORTUNE HOLE RD (CR 215) OVER WILLIAMS CREEK. (E)

Time Allowed:

296 Days

Elapsed Calender Days:

269 Days

Percent Time:

90.88

District: 3

Area: 02

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let:

06/19/2020

Date Awarded:

06/19/2020

Date Contract Executed:

08/06/2020

Date Notice to Proceed:

09/08/2020

Date Work Began:

12/14/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2021

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$1,209,220.26

Original Contract Amount \$1,201,324.82

Funds Available \$888,220.62

Percent Complete 26.55%

Counties:

Harris

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
371150-	\$1,209,220.26	\$1,201,324.82	\$888,220.62	26.55%	\$24,142.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2021

User: 01069965

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B1CBA2001860-0

Estimate Number: 0006

Pay Period: 05/06/2021
to 06/03/2021

Project Number: 371150- FORTUNE HOLE RD (CR 215) - CNST OF A BRIDGE

Federal State Project Number: 371150-

	Total to Date	Prev to Date	This Estimate
Participating	\$256,799.68	\$237,485.70	\$19,313.98
Non-Participating	\$64,199.96	\$59,371.46	\$4,828.50
Total Earnings	\$320,999.64	\$296,857.16	\$24,142.48
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$320,999.64	\$296,857.16	\$24,142.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$320,999.64	\$296,857.16	

Total Payable: **\$24,142.48**

Rpt-ID: RCPEsprj

Georgia

Date: 06/03/2021

User: 01069965

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA2001860-0

Estimate Number: 0006

Pay Period: 05/06/2021
to 06/03/2021

Project Number 371150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.288		
				26699.700	.208		
					.496	\$5,553.54	\$13,243.05
		371150-					
0045	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		878.000	30.000		
				1.830	30.000		
					60.000	\$54.90	\$109.80
Category Amount:						\$5,608.44	\$13,352.85
Category Number: 0020 BRIDGE NO. 1 - OVER WILLIAMS CREEK							
0155	500-3101	CLASS A CONCRETE	CY	43.000	33.300		
				1769.880	.000		
					33.300	\$0.00	\$58,937.00
0160	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	232.000	232.000		
				223.780	.000		
					232.000	\$0.00	\$51,916.96
		1					
0165	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	212.000	212.000		
				196.380	.000		
					212.000	\$0.00	\$41,632.56
		1					
0175	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				37068.070	.500		
					.500	\$18,534.04	\$18,534.04
		1					
0210	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	77.000	47.000		
				172.790	.000		
					47.000	\$0.00	\$8,121.13
Category Amount:						\$18,534.04	\$179,141.69
Project Total Amount:						\$24,142.48	\$320,999.64