

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2021

User: arichard

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2001970-0

Estimate Number: 0010

Pay Period: 09/02/2021
to 10/31/2021

Contract Location:

BOB SAVEL RD (CR 99) OVER LANAHASSEE CREEK TRIBUT

Time Allowed:

329 Days

Elapsed Calender Days:

329 Days

Percent Time:

100.00

District: 3

Area: 02

Contractor:

MCCOY GRADING, INC.
450 CALLAWAY RD.

Date Let:

07/17/2020

Date Awarded:

07/17/2020

Date Contract Executed:

08/13/2020

Date Notice to Proceed:

08/13/2020

Date Work Began:

12/01/2020

Date Time Stopped:

07/07/2021

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/07/2021

GREENVILLE

GA 30222-3388

Phone: (706)672-2690

Escrow Agent:

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$1,024,098.77

Original Contract Amount \$1,011,311.30

Funds Available \$23,039.16

Percent Complete 97.75%

Counties:

Marion

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008647	\$1,024,098.77	\$1,011,311.30	\$23,039.16	97.75%	\$1,421.61

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2021

User: arichard

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2001970-0

Estimate Number: 0010

Pay Period: 09/02/2021
to 10/31/2021

Project Number: 0008647 BOB SAVEL RD (CR 99) - CNST OF A BRIDGE

Federal State Project Number: 0008647

	Total to Date	Prev to Date	This Estimate
Participating	\$800,847.67	\$799,710.38	\$1,137.29
Non-Participating	\$200,211.94	\$199,927.62	\$284.32
Total Earnings	\$1,001,059.61	\$999,638.00	\$1,421.61
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,001,059.61	\$999,638.00	\$1,421.61
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,001,059.61	\$999,638.00	

Total Payable: **\$1,421.61**

Rpt-ID: RCPEsprj

Georgia

Date: 11/02/2021

User: arichard

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2001970-0

Estimate Number: 0010

Pay Period: 09/02/2021
to 10/31/2021

Project Number 0008647

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0075	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	1,400.000 4.900	870.375 290.125 1,160.500	\$1,421.61	\$5,686.45
0095	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		78.000 116.900	110.870 .000 110.870	\$0.00	\$12,960.70
0100	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		143.000 116.900	115.430 .000 115.430	\$0.00	\$13,493.77
0105	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN BITUM MATL & H LIME		125.000 116.900	111.440 .000 111.440	\$0.00	\$13,027.34
0110	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		140.000 116.900	153.680 .000 153.680	\$0.00	\$17,965.19
0125	433-1000	REINF CONC APPROACH SLAB	SY	216.000 198.350	215.770 .000 215.770	\$0.00	\$42,797.98
0130	441-0050	CONC SLOPE DRAIN	SY	6.000 161.250	12.210 .000 12.210	\$0.00	\$1,968.86
0135	441-0303	CONC SPILLWAY, TP 3	EA	1.000 3075.000	2.000 .000 2.000	\$0.00	\$6,150.00

Category Amount:

\$1,421.61

\$114,050.29

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2021

User: arichard

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2001970-0

Estimate Number: 0010

Pay Period: 09/02/2021
to 10/31/2021

Project Number 0008647

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER LANAHASSEE CREEK TRIBUTARY							
0240	500-2100	CONCRETE BARRIER	LF	177.000 141.250	177.000 .000 177.000	\$0.00	\$25,001.25
0245	500-3101	CLASS A CONCRETE	CY	42.000 1216.900	41.200 .000 41.200	\$0.00	\$50,136.28
9020	500-3101	CLASS A CONCRETE	CY	.000 1216.900	7.000 .000 7.000	\$0.00	\$8,518.30
		ADDITIONAL CONCRETE FOR BACKWALLS					
Category Amount:						\$0.00	\$83,655.83
Project Total Amount:						\$1,421.61	\$1,001,059.61