

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2021

User: 01113207

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2001972-0

Estimate Number: 0007

Pay Period: 11/01/2021
to 11/30/2021

Contract Location:

COLUMBIA, MCDUFFIE, NEWTON, RICHMOND, TALIAFERRO
COUNTIES. (E)

Time Allowed: 614 Days

Elapsed Calendar Days: 463 Days

Percent Time: 75.41

District: 2

Area: 04

Contractor:

RMD HOLDINGS, LTD. D/B/A NATIONWIDE CONS
69951 LOWE PLANK ROAD

Date Let: 07/17/2020

Date Awarded: 07/17/2020

Date Contract Executed: 08/25/2020

Date Notice to Proceed: 08/25/2020

RICHMOND MI 48062-0458

Date Work Began: 06/01/2021

Phone: (586)270-2005

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/30/2022

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$8,048,366.03

Original Contract Amount \$8,048,366.03

Funds Available \$2,792,137.68

Percent Complete 65.31%

Counties:

All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017098	\$8,048,366.03	\$8,048,366.03	\$2,792,137.69	65.31%	\$751,982.46

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2021

User: 01113207

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2001972-0

Estimate Number: 0007

Pay Period: 11/01/2021
to 11/30/2021

Project Number: 0017098 VARIOUS LOCATIONS - CABLE BARRIER INSTALL/

Federal State Project Number: 0017098

	Total to Date	Prev to Date	This Estimate
Participating	\$4,730,605.53	\$4,053,821.31	\$676,784.22
Non-Participating	\$525,622.82	\$450,424.58	\$75,198.24
Total Earnings	\$5,256,228.35	\$4,504,245.89	\$751,982.46
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$5,256,228.34	\$4,504,245.88	\$751,982.46
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,256,228.34	\$4,504,245.88	

Total Payable: **\$751,982.46**

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2021

User: 01113207

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2001972-0

Estimate Number: 0007

Pay Period: 11/01/2021
to 11/30/2021

Project Number 0017098

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0004	150-1000	TRAFFIC CONTROL -	LS	1.000	.711		
				803577.780	.099		
					.810	\$79,554.20	\$650,898.00
		0017098					
0005	642-0300	CABLE TERMINAL (NCHRP 350 TL-3 COMPLIANT EA		104.000	41.000		
				2320.830	5.000		
					46.000	\$11,604.15	\$106,758.18
0010	642-0100	CABLE BARRIER	LF	299,600.000	161,283.891		
				21.340	28,019.290		
					189,303.181	\$597,931.65	\$4,039,729.88
0030	210-0100	GRADING COMPLETE -	LS	1.000	.683		
				290755.560	.137		
					.820	\$39,833.51	\$238,419.56
		0017098					
0035	163-0240	MULCH	TN	190.000	120.150		
				334.440	23.020		
					143.170	\$7,698.81	\$47,881.77
0040	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		29.000	23.250		
				223.330	2.750		
					26.000	\$614.16	\$5,806.58
0060	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	6,890.000	455.250		
				5.000	43.500		
					498.750	\$217.50	\$2,493.75
0075	163-0232	TEMPORARY GRASSING	AC	21.000	4.014		
				1000.000	7.732		
					11.746	\$7,732.00	\$11,746.00
0085	700-8000	FERTILIZER MIXED GRADE	TN	25.000	31.900		
				722.220	1.594		
					33.494	\$1,151.22	\$24,190.04

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2021

User: 01113207

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2001972-0

Estimate Number: 0007

Pay Period: 11/01/2021
to 11/30/2021

Project Number 0017098

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0095	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,034.000	2,255.550		
				8.890	214.250		
					2,469.800	\$1,904.68	\$21,956.52
0100	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		517.000	214.500		
				6.680	460.000		
					674.500	\$3,072.80	\$4,505.66
0105	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	5.000		
				667.780	1.000		
					6.000	\$667.78	\$4,006.68
Category Amount:						\$751,982.46	\$5,158,392.62
Project Total Amount:						\$751,982.46	\$5,256,228.35