

Rpt-ID: RCPESPRJ

Georgia

Date: 02/01/2022

User: c0004505

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2002009-0

Estimate Number: 0013

Pay Period: 01/01/2022
to 01/31/2022

Contract Location:

SR 169 OVER GOOSE CREEK

Time Allowed: 475 Days

Elapsed Calender Days: 468 Days

Percent Time: 98.53

District: 5

Area: 03

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let: 07/17/2020

Date Awarded: 07/17/2020

Date Contract Executed: 08/13/2020

Date Notice to Proceed: 10/21/2020

Date Work Began: 11/10/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 02/07/2022

NEWNAN GA 30263-2214

Phone: (678)423-7770

Escrow Agent:

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE
COMPANY

Current Contract Amount \$3,542,086.04

Original Contract Amount \$3,463,607.88

Funds Available \$513,761.54

Percent Complete 85.50%

Counties:

Wayne

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013944	\$3,542,086.03	\$3,463,607.87	\$513,761.54	85.50%	\$392,331.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/01/2022

User: c0004505

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2002009-0

Estimate Number: 0013

Pay Period: 01/01/2022
to 01/31/2022

Project Number: 0013944 SR 169 - CNST OF A BRIDGE

Federal State Project Number: 0013944

	Total to Date	Prev to Date	This Estimate
Participating	\$2,422,659.57	\$2,108,794.54	\$313,865.03
Non-Participating	\$605,664.93	\$527,198.67	\$78,466.26
Total Earnings	\$3,028,324.50	\$2,635,993.21	\$392,331.29
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$3,028,324.49	\$2,635,993.20	\$392,331.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,028,324.49	\$2,635,993.20	

Total Payable: **\$392,331.29**

Rpt-ID: RCPEsprj

Georgia

Date: 02/01/2022

User: c0004505

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2002009-0

Estimate Number: 0013

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0013944

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.842		
				109099.440	.058		
					.900	\$6,327.77	\$98,189.50
		0013944					
Category Amount:						\$6,327.77	\$98,189.50
Category Number: 0020 BRIDGE NO. 1 - OVER GOOSE CREEK							
0010	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.000		
				155844.900	.900		
					.900	\$140,260.41	\$140,260.41
		22+77					
Category Amount:						\$140,260.41	\$140,260.41
Category Number: 0010 ROADWAY							
0024	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	721.000	.000		
				23.000	472.662		
					472.662	\$10,871.23	\$10,871.23
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,029.000	673.729		
				91.000	120.460		
					794.189	\$10,961.86	\$72,271.20
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,572.000	1,969.810		
				80.000	.000		
					1,969.810	\$.00	\$157,584.80
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,406.000	917.120		
				95.000	1,023.970		
					1,941.090	\$97,277.15	\$184,403.55
0050	413-0750	TACK COAT	GL	3,042.000	426.000		
				3.250	644.000		
					1,070.000	\$2,093.00	\$3,477.50
0055	641-1100	GUARDRAIL, TP T	LF	83.000	.000		
				81.000	84.000		
					84.000	\$6,804.00	\$6,804.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/01/2022

User: c0004505

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2002009-0

Estimate Number: 0013

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0013944

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0060	641-1200	GUARDRAIL, TP W	LF	960.000 23.000	.000 977.000 977.000	\$22,471.00	\$22,471.00
0065	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	2.000 1550.000	.000 2.000 2.000	\$3,100.00	\$3,100.00
0070	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	2.000 2300.000	.000 2.000 2.000	\$4,600.00	\$4,600.00
0075	433-1000	REINF CONC APPROACH SLAB	SY	284.000 225.000	283.330 .000 283.330	\$.00	\$63,749.25
0080	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2350.000	1.000 .000 1.000	\$.00	\$2,350.00
0095	210-0100	GRADING COMPLETE -	LS	1.000 671139.750	.850 .080 .930	\$53,691.18	\$624,159.97
		0013944					
0209	163-0232	TEMPORARY GRASSING	AC	22.000 200.000	7.280 2.956 10.236	\$591.20	\$2,047.20
0214	163-0240	MULCH	TN	319.000 50.000	22.895 4.500 27.395	\$225.00	\$1,369.75
0239	167-1500	WATER QUALITY INSPECTIONS	MO	6.000 600.000	14.000 1.000 15.000	\$600.00	\$9,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/01/2022

User: c0004505

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2002009-0

Estimate Number: 0013

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0013944

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0254	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,928.000 43.000	1,144.444 615.556 1,760.000	\$26,468.91	\$75,680.00
Category Amount:						\$239,754.53	\$1,243,939.45
Category Number: 0020 BRIDGE NO. 1 - OVER GOOSE CREEK							
0385	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 342217.540	1.000 .000 1.000	\$0.00	\$342,217.54
0390	500-2100	CONCRETE BARRIER	LF	408.000 102.280	408.000 .000 408.000	\$0.00	\$41,730.24
0395	500-3002	CLASS AA CONCRETE	CY	103.000 1417.820	103.200 .000 103.200	\$0.00	\$146,319.02
0400	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF 1	LF	1,037.000 299.430	1,036.670 .000 1,036.670	\$0.00	\$310,410.10
0415	520-2216	PILING, PSC, 16 IN SQ	LF	1,330.000 81.350	896.380 .000 896.380	\$0.00	\$72,920.51
Category Amount:						\$0.00	\$913,597.41
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN #1)	*\$*	.000 1.000	18,943.910 5,988.580 24,932.490	\$5,988.58	\$24,932.49
Category Amount:						\$5,988.58	\$24,932.49
Project Total Amount:						\$392,331.29	\$3,028,324.50