

Rpt-ID: RCPESPRJ

Georgia

Date: 05/16/2022

User: 01032650

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2002190-0

Estimate Number: 0008

Pay Period: 09/09/2021
to 05/13/2022

Contract Location:

SR 56 OVER MILL CREEK. (E)

Time Allowed: 285 Days

Elapsed Calender Days: 519 Days

Percent Time: 182.11

District: 2

Area: 03

Contractor:

UNITED INFRASTRUCTURE GROUP INC.
5562 PENDERGRASS BLVD

Date Let: 08/21/2020

Date Awarded: 08/21/2020

Date Contract Executed: 09/27/2020

Date Notice to Proceed: 10/20/2020

Date Work Began: 02/02/2021

Date Time Stopped: 03/22/2022

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2021

GREAT FALLS SC 29055

Phone: (803)581-6000

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$2,429,509.88

Original Contract Amount \$2,418,959.88

Funds Available \$49,111.08

Percent Complete 98.47%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013736	\$2,429,509.88	\$2,418,959.88	\$49,111.08	97.98%	\$-45,946.64

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/16/2022

User: 01032650

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2002190-0

Estimate Number: 0008

Pay Period: 09/09/2021
to 05/13/2022

Project Number: 0013736 SR 56 - BRDG REPL

Federal State Project Number: 0013736

	Total to Date	Prev to Date	This Estimate
Participating	\$1,913,919.03	\$1,953,275.54	(\$39,356.51)
Non-Participating	\$478,479.77	\$488,318.90	(\$9,839.13)
Total Earnings	\$2,392,398.80	\$2,441,594.44	(\$49,195.64)
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,392,398.80	\$2,441,594.44	(\$49,195.64)
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$79,494.00	\$0.00	\$79,494.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$91,494.00)	(\$15,249.00)	(\$76,245.00)
Total:	\$2,380,398.80	\$2,426,345.44	
		Total Payable:	(\$45,946.64)

Rpt-ID: RCPEsprj

Georgia

Date: 05/16/2022

User: 01032650

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2002190-0

Estimate Number: 0008

Pay Period: 09/09/2021
to 05/13/2022

Project Number 0013736

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		170.000 100.040	135.860 .000 135.860	\$0.00	\$13,591.43
0020	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		543.000 93.680	617.150 .000 617.150	\$0.00	\$57,814.61
0029	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		351.000 102.570	447.530 .000 447.530	\$0.00	\$45,903.15
0030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		304.000 97.770	360.290 .000 360.290	\$0.00	\$35,225.55
0045	433-1000	REINF CONC APPROACH SLAB	SY	284.000 225.000	284.000 .000 284.000	\$0.00	\$63,900.00
0075	641-1200	GUARDRAIL, TP W	LF	725.000 17.850	644.620 106.250 750.870	\$1,896.56	\$13,403.03
0095	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2400.000	2.000 .000 2.000	\$0.00	\$4,800.00
0240	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	6,174.000 3.900	3,006.000 1,002.000 4,008.000	\$3,907.80	\$15,631.20
Category Amount:						\$5,804.36	\$250,268.97

Rpt-ID: RCPESPRJ

Georgia

Date: 05/16/2022

User: 01032650

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2002190-0

Estimate Number: 0008

Pay Period: 09/09/2021
to 05/13/2022

Project Number 0013736

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER MILL CREEK							
0290	500-2100	CONCRETE BARRIER	LF	226.000 110.000	226.100 .000 226.100	\$0.00	\$24,871.00
0296	002-0010	REDUCTION OF PAY FOR -	LS	.000 -55000.000	.000 1.000 1.000	\$-55,000.00	(\$55,000.00)
		REDUCTION OF PAY FOR UHPC COMPRESSIVE STRENGTH					
0300	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGTH		105.000 650.000	105.000 .000 105.000	\$0.00	\$68,250.00
0305	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		589.000 295.000	589.000 .000 589.000	\$0.00	\$173,755.00
		1					
Category Amount:						\$-55,000.00	\$211,876.00
Project Total Amount:						(\$49,195.64)	\$2,392,398.80