

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2021

User: 01104205

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2002213-0

Estimate Number: 0008

Pay Period: 08/04/2021
to 08/31/2021

Contract Location:

SIGN UP VAR.LOC.@ I-675/SR 413 @ CLAYTON, DEKALB & F

Time Allowed: 337 Days

Elapsed Calender Days: 338 Days

Percent Time: 100.30

District: 7

Area: 03

Contractor:

NORTH CHEROKEE ELECTRICAL, INC.
P.O. BOX 4098

Date Let: 08/21/2020

Date Awarded: 08/21/2020

Date Contract Executed: 09/25/2020

Date Notice to Proceed: 09/28/2020

Date Work Began: 11/09/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/30/2021

CANTON

GA 30114

Phone: (770)345-2667

Escrow Agent:

Surety Co: NORTH AMERICAN SPECIALTY INSURANCE COMPANY

Current Contract Amount \$2,260,687.92

Original Contract Amount \$2,206,406.82

Funds Available \$795,558.21

Percent Complete 64.83%

Counties:

Clayton

DeKalb

Henry

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014091	\$2,260,687.92	\$2,206,406.82	\$795,558.21	64.81%	\$306,076.66

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2021

User: 01104205

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2002213-0

Estimate Number: 0008

Pay Period: 08/04/2021
to 08/31/2021

Project Number: 0014091 I-675/SR 413 - SIGN UPGS

Federal State Project Number: 0014091

	Total to Date	Prev to Date	This Estimate
Participating	\$1,318,968.67	\$1,043,147.77	\$275,820.90
Non-Participating	\$146,552.04	\$115,905.28	\$30,646.76
Total Earnings	\$1,465,520.71	\$1,159,053.05	\$306,467.66
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,465,520.71	\$1,159,053.05	\$306,467.66
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$391.00)	\$0.00	(\$391.00)
Total:	\$1,465,129.71	\$1,159,053.05	

Total Payable: **\$306,076.66**

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2021

User: 01104205

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2002213-0

Estimate Number: 0008

Pay Period: 08/04/2021
to 08/31/2021

Project Number 0014091

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0002	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST ^A LS		.000 85479.550	.000 .540 .540	\$46,158.96	\$46,158.96
		Increasing original span length by 10' @ M.P. 7.445 SB Item added by SA					
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		300.000 68.600	99.500 .000 99.500	\$0.00	\$6,825.70
0044	500-3104	CLASS A CONCRETE, SIGNS	CY	47.380 776.000	57.140 .000 57.140	\$0.00	\$44,340.64
0060	610-6510	REM HWY SIGN, OVHD	EA	15.000 369.000	8.000 5.000 13.000	\$1,845.00	\$4,797.00
0065	610-6515	REM HIGHWAY SIGN, STD	EA	16.000 92.000	.000 16.000 16.000	\$1,472.00	\$1,472.00
0070	610-6520	REM HIGHWAY SIGN, SPCL ROADSIDE	EA	14.000 922.000	.000 14.000 14.000	\$12,908.00	\$12,908.00
0080	610-9310	REM STR SUPPORT, TP -	LS	1.000 622.850	.000 1.000 1.000	\$622.85	\$622.85
		1					
0085	610-9310	REM STR SUPPORT, TP -	LS	1.000 622.850	.000 1.000 1.000	\$622.85	\$622.85
		1					
0100	610-9310	REM STR SUPPORT, TP -	LS	1.000 932.670	.000 1.000 1.000	\$932.67	\$932.67
		2					

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2021

User: 01104205

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2002213-0

Estimate Number: 0008

Pay Period: 08/04/2021
to 08/31/2021

Project Number 0014091

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0104	610-9310	REM STR SUPPORT, TP -	LS	1.000 2798.000	.000 1.000 1.000	\$2,798.00	\$2,798.00
		3					
0130	636-1077	HIGHWAY SIGNS, ALUM EXTRUDED PANELS, RE SF		10,227.000 23.450	2,710.000 1,578.500 4,288.500	\$37,015.83	\$100,565.33
0140	636-2080	GALV STEEL POSTS, TP 8	LF	312.000 15.100	264.000 48.000 312.000	\$724.80	\$4,711.20
0155	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPO IEA		26.000 629.000	.000 26.000 26.000	\$16,354.00	\$16,354.00
0179	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000 61719.000	.000 .260 .260	\$16,046.94	\$16,046.94
		10.057 NB RAMP					
0180	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000 63268.000	.460 .540 1.000	\$34,164.72	\$63,268.00
		10.523 NB RAMP					
0181	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000 66792.000	.460 .540 1.000	\$36,067.68	\$66,792.00
		7.927 SBL					
0191	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000 88863.000	.000 .260 .260	\$23,104.38	\$23,104.38
		6.939 SBL					
0201	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000 87229.000	.460 .540 1.000	\$47,103.66	\$87,229.00
		5.331 SBL					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2021

User: 01104205

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2002213-0

Estimate Number: 0008

Pay Period: 08/04/2021
to 08/31/2021

Project Number 0014091

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0210	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS		1.000	.410		
				48348.000	.590		
					1.000	\$28,525.32	\$48,348.00
		6.150 SBL					
Category Amount:						\$306,467.66	\$547,897.52
Project Total Amount:						\$306,467.66	\$1,465,520.71