

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2021

User: 01067507

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2002248-0

Estimate Number: 0005

Pay Period: 04/03/2021
to 04/30/2021

Contract Location:

I-16/SR 404 BEGINNING WEST OF SR 67 AND EXTENDING V
SR 67 AND EXTENDING WEST OF SR 95/SR 405

Time Allowed: 300 Days

Elapsed Calender Days: 208 Days

Percent Time: 69.33

District: 5

Area: 05

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let: 08/21/2020

Date Awarded: 08/21/2020

Date Contract Executed: 10/05/2020

Date Notice to Proceed: 10/05/2020

Date Work Began: 12/07/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2021

DUNCAN SC 29334

Phone: (864)416-0200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$21,671,829.40

Original Contract Amount \$21,671,829.40

Funds Available \$14,219,512.88

Percent Complete 34.39%

Counties:

Bryan Bulloch Chatham
Effingham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005870	\$21,671,829.40	\$21,671,829.40	\$14,219,512.88	34.39%	\$3,350,163.23

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2021

User: 01067507

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2002248-0

Estimate Number: 0005

Pay Period: 04/03/2021
to 04/30/2021

Project Number: M005870 I-16/SR 404 - MILLING, PLMX RSRF

Federal State Project Number: M005870

	Total to Date	Prev to Date	This Estimate
Participating	\$5,961,853.23	\$3,281,722.64	\$2,680,130.59
Non-Participating	\$1,490,463.29	\$820,430.65	\$670,032.64
Total Earnings	\$7,452,316.52	\$4,102,153.29	\$3,350,163.23
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,452,316.52	\$4,102,153.29	\$3,350,163.23
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,452,316.52	\$4,102,153.29	

Total Payable: **\$3,350,163.23**

Rpt-ID: RCPEsprj

Georgia

Date: 05/05/2021

User: 01067507

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2002248-0

Estimate Number: 0005

Pay Period: 04/03/2021
to 04/30/2021

Project Number M005870

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.395		
				2415000.000	.044		
					.439	\$106,260.00	\$1,060,185.00
		M005870					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.000		
				511000.000	.250		
					.250	\$127,750.00	\$127,750.00
		M005870					
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		58,624.000 78.250	.000 18,814.690 18,814.690		
						\$1,472,249.49	\$1,472,249.49
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		15,018.000 75.400	482.490 5,589.790 6,072.280		
						\$421,470.17	\$457,849.91
0030	407-0020	ASPHALT-RUBBER JOINT AND CRACK SEAL, TP LF		772,000.000 1.000	.000 119,229.000 119,229.000		
						\$119,229.00	\$119,229.00
0035	413-0750	TACK COAT	GL	28,880.000 0.010	142.000 3,601.000 3,743.000		
						\$36.01	\$37.43
0040	431-1000	GRIND CONC PVMT	SY	842,500.000 3.050	792,567.421 8,759.333 801,326.754		
						\$26,715.97	\$2,444,046.60
0045	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	532,944.000 1.600	19,783.334 143,637.444 163,420.778		
						\$229,819.91	\$261,473.24
0055	451-1105	PATCHING PCC PAVEMENT	SY	100.000 950.000	14.300 85.700 100.000		
						\$81,415.00	\$95,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/05/2021

User: 01067507

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2002248-0

Estimate Number: 0005

Pay Period: 04/03/2021
to 04/30/2021

Project Number M005870

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0060	452-1000	FULL DEPTH SLAB REPLACEMENT	CY	1,860.000 531.000	807.337 775.332 1,582.669	\$411,701.29	\$840,397.24
0075	461-1000	RESEALING ROADWAY JOINTS AND CRACKS, T LF A		496,000.000 2.400	.000 83,000.000 83,000.000	\$199,200.00	\$199,200.00
0080	609-1000	REMOVE ROADWAY SLAB	SY	6,700.000 45.800	2,834.535 2,664.288 5,498.823	\$122,024.39	\$251,846.09
0150	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		3,000.000 46.000	1,101.750 702.000 1,803.750	\$32,292.00	\$82,972.50
Category Amount:						\$3,350,163.23	\$7,412,236.50
Project Total Amount:						\$3,350,163.23	\$7,452,316.52