

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2021

User: 00998217

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2002305-0

Estimate Number: 0004

Pay Period: 06/01/2021
to 06/30/2021

Contract Location:

CONSTRUCTION OF A ROUNDABOUT ON US 301/US 25/SR :

Time Allowed: 337 Days

Elapsed Calender Days: 142 Days

Percent Time: 42.14

District: 5

Area: 01

Contractor:

UNDERGROUND EXCAVATING, INC.
P.O. BOX 16

Date Let: 10/16/2020

Date Awarded: 10/16/2020

Date Contract Executed: 12/18/2020

Date Notice to Proceed: 02/09/2021

PATTERSON

GA 31557-0016

Date Work Began: 03/17/2021

Phone: (912)647-2222

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/11/2022

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$2,453,903.91

Original Contract Amount \$2,343,356.07

Funds Available \$2,151,188.80

Percent Complete 12.34%

Counties:

Tattnall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009880	\$2,453,903.91	\$2,343,356.07	\$2,151,188.80	12.34%	\$74,516.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2021

User: 00998217

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2002305-0

Estimate Number: 0004

Pay Period: 06/01/2021
to 06/30/2021

Project Number: 0009880 VARIOUS LOCATIONS - INTER IMPROV

Federal State Project Number: 0009880

	Total to Date	Prev to Date	This Estimate
Participating	\$272,443.62	\$205,378.48	\$67,065.14
Non-Participating	\$30,271.49	\$22,819.82	\$7,451.67
Total Earnings	\$302,715.11	\$228,198.30	\$74,516.81
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$302,715.11	\$228,198.30	\$74,516.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$302,715.11	\$228,198.30	

Total Payable: **\$74,516.81**

Rpt-ID: RCPEsprj

Georgia

Date: 07/07/2021

User: 00998217

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2002305-0

Estimate Number: 0004

Pay Period: 06/01/2021
to 06/30/2021

Project Number 0009880

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.286		
				173000.000	.057		
					.343	\$9,861.00	\$59,339.00
		0009880					
0010	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.343		
				45000.000	.090		
					.433	\$4,050.00	\$19,485.00
0025	163-0240	MULCH	TN	171.000	.000		
				100.000	.079		
					.079	\$7.90	\$7.90
0070	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	10.000	.000		
				500.000	1.000		
					1.000	\$500.00	\$500.00
0085	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	8.000	1.000		
				200.000	1.000		
					2.000	\$200.00	\$400.00
0090	167-1500	WATER QUALITY INSPECTIONS	MO	11.000	3.000		
				600.000	1.000		
					4.000	\$600.00	\$2,400.00
0105	207-0203	FOUND BKFill MATL, TP II	CY	101.000	12.205		
				120.000	3.667		
					15.872	\$440.04	\$1,904.64
0110	210-0100	GRADING COMPLETE -	LS	1.000	.200		
				285000.000	.200		
					.400	\$57,000.00	\$114,000.00
		0009880					
0390	668-2100	DROP INLET, GP 1	EA	2.000	2.000		
				3500.000	.000		
					2.000	\$0.00	\$7,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2021

User: 00998217

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2002305-0

Estimate Number: 0004

Pay Period: 06/01/2021
to 06/30/2021

Project Number 0009880

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0400	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	2.000		
				3500.000	.000		
					2.000	\$.00	\$7,000.00
0505	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX	EA	5.000	2.500		
				2500.000	.250		
					2.750	\$625.00	\$6,875.00
0510	603-7000	PLASTIC FILTER FABRIC	SY	61.700	10.000		
				6.000	16.222		
					26.222	\$97.33	\$157.33
0515	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	61.700	10.000		
				70.000	16.222		
					26.222	\$1,135.54	\$1,835.54
Category Amount:						\$74,516.81	\$220,904.41
Project Total Amount:						\$74,516.81	\$302,715.11