

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2021

User: C0005539

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2002305-0

Estimate Number: 0008

Pay Period: 10/01/2021
to 10/31/2021

Contract Location:

CONSTRUCTION OF A ROUNDABOUT ON US 301/US 25/SR :

Time Allowed: 337 Days

Elapsed Calender Days: 265 Days

Percent Time: 78.64

District: 5

Area: 01

Contractor:

UNDERGROUND EXCAVATING, INC.
P.O. BOX 16

Date Let: 10/16/2020

Date Awarded: 10/16/2020

Date Contract Executed: 12/18/2020

Date Notice to Proceed: 02/09/2021

PATTERSON

GA 31557-0016

Date Work Began: 03/17/2021

Phone: (912)647-2222

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/11/2022

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$2,453,903.91

Original Contract Amount \$2,343,356.07

Funds Available \$1,359,936.31

Percent Complete 44.58%

Counties:

Tattnall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009880	\$2,453,903.91	\$2,343,356.07	\$1,359,936.31	44.58%	\$448,018.85

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2021

User: C0005539

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2002305-0

Estimate Number: 0008

Pay Period: 10/01/2021
to 10/31/2021

Project Number: 0009880 VARIOUS LOCATIONS - INTER IMPROV

Federal State Project Number: 0009880

	Total to Date	Prev to Date	This Estimate
Participating	\$984,570.87	\$581,353.90	\$403,216.97
Non-Participating	\$109,396.73	\$64,594.85	\$44,801.88
Total Earnings	\$1,093,967.60	\$645,948.75	\$448,018.85
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,093,967.60	\$645,948.75	\$448,018.85
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,093,967.60	\$645,948.75	

Total Payable: **\$448,018.85**

Rpt-ID: RCPEsprj

Georgia

Date: 11/02/2021

User: C0005539

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2002305-0

Estimate Number: 0008

Pay Period: 10/01/2021
to 10/31/2021

Project Number 0009880

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.499		
				173000.000	.014		
					.513	\$2,422.00	\$88,749.00
		0009880					
0010	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.703		
				45000.000	.118		
					.821	\$5,310.00	\$36,945.00
0035	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		485.000	33.750		
				6.000	24.000		
					57.750	\$144.00	\$346.50
0090	167-1500	WATER QUALITY INSPECTIONS	MO	11.000	7.000		
				600.000	1.000		
					8.000	\$600.00	\$4,800.00
0110	210-0100	GRADING COMPLETE -	LS	1.000	.840		
				285000.000	.040		
					.880	\$11,400.00	\$250,800.00
		0009880					
0125	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	8,440.000	7,121.092		
				20.500	975.766		
					8,096.858	\$20,003.20	\$165,985.59
0135	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,615.000	.000		
				100.000	1,452.090		
					1,452.090	\$145,209.00	\$145,209.00
0140	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,810.000	.000		
				96.000	1,751.680		
					1,751.680	\$168,161.28	\$168,161.28
0150	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		3,651.000	.000		
				95.000	553.340		
					553.340	\$52,567.30	\$52,567.30

Rpt-ID: RCPEsprj

Georgia

Date: 11/02/2021

User: C0005539

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2002305-0

Estimate Number: 0008

Pay Period: 10/01/2021
to 10/31/2021

Project Number 0009880

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0155	413-0750	TACK COAT	GL	2,585.000 9.000	.000 2,060.000 2,060.000	\$18,540.00	\$18,540.00
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,386.000 24.000	585.000 361.000 946.000	\$8,664.00	\$22,704.00
0230	500-3200	CLASS B CONCRETE	CY	20.750 800.000	5.790 .000 5.790	\$0.00	\$4,632.00
0295	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		248.250 23.000	.000 11.250 11.250	\$258.75	\$258.75
0300	636-2070	GALV STEEL POSTS, TP 7	LF	522.000 9.000	.000 15.500 15.500	\$139.50	\$139.50
0390	668-2100	DROP INLET, GP 1	EA	2.000 3500.000	2.000 .000 2.000	\$0.00	\$7,000.00
0400	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 3500.000	2.000 .000 2.000	\$0.00	\$7,000.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	.000 14,599.820 14,599.820	\$14,599.82	\$14,599.82
		(IN #1)					
Category Amount:						\$448,018.85	\$988,437.74
Project Total Amount:						\$448,018.85	\$1,093,967.60