

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2021

User: jhines

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2002309-0

Estimate Number: 0007

Pay Period: 09/01/2021
to 09/30/2021

Contract Location:

SR 230 OVER BIG BRANCH CREEK. (E)

Time Allowed: 290 Days

Elapsed Calender Days: 259 Days

Percent Time: 89.31

District: 2

Area: 02

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let: 10/16/2020

Date Awarded: 10/16/2020

Date Contract Executed: 11/30/2020

Date Notice to Proceed: 01/15/2021

ALBANY GA 31703-0157

Date Work Began: 03/22/2021

Phone: (229)435-0786

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$2,425,481.30

Original Contract Amount \$2,395,419.11

Funds Available \$699,068.60

Percent Complete 71.18%

Counties:

Dodge

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013824	\$2,425,481.31	\$2,395,419.11	\$699,068.61	71.18%	\$93,035.60

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2021

User: jhines

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2002309-0

Estimate Number: 0007

Pay Period: 09/01/2021
to 09/30/2021

Project Number: 0013824 SR 230 (LOWER RIVER RD) - CNST OF A BRIDGE

Federal State Project Number: 0013824

	Total to Date	Prev to Date	This Estimate
Participating	\$1,381,130.16	\$1,306,701.68	\$74,428.48
Non-Participating	\$345,282.54	\$326,675.42	\$18,607.12
Total Earnings	\$1,726,412.70	\$1,633,377.10	\$93,035.60
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,726,412.70	\$1,633,377.10	\$93,035.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,726,412.70	\$1,633,377.10	

Total Payable: **\$93,035.60**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2021

User: jhines

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2002309-0

Estimate Number: 0007

Pay Period: 09/01/2021
to 09/30/2021

Project Number 0013824

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.890		
				80000.000	.033		
					.923	\$2,640.00	\$73,840.00
		0013824					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.650		
				275000.000	.200		
					.850	\$55,000.00	\$233,750.00
		0013824					
0060	433-1000	REINF CONC APPROACH SLAB	SY	258.000	258.000		
				185.000	.000		
					258.000	\$0.00	\$47,730.00
0080	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	60.000	.000		
				42.660	60.000		
					60.000	\$2,559.60	\$2,559.60
0089	441-0301	CONC SPILLWAY, TP 1	EA	4.000	4.000		
				2749.930	.000		
					4.000	\$0.00	\$10,999.72
Category Amount:						\$60,199.60	\$368,879.32
Category Number: 0801 BRIDGE NO. 1 - OVER BIG BRANCH CREEK							
0120	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				425000.000	.000		
					1.000	\$0.00	\$425,000.00
		1					
0124	500-2100	CONCRETE BARRIER	LF	251.000	.000		
				125.000	251.000		
					251.000	\$31,375.00	\$31,375.00
0125	500-3101	CLASS A CONCRETE	CY	66.000	65.800		
				1500.000	.000		
					65.800	\$0.00	\$98,700.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2021

User: jhines

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2002309-0

Estimate Number: 0007

Pay Period: 09/01/2021
to 09/30/2021

Project Number 0013824

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER BIG BRANCH CREEK							
0129	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	354.000 120.000	354.000 .000 354.000	\$0.00	\$42,480.00
		1					
0130	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	285.000 230.000	285.000 .000 285.000	\$0.00	\$65,550.00
		1					
Category Amount:						\$31,375.00	\$663,105.00
Category Number: 0100 ROADWAY							
0210	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	6,180.000 5.750	4,082.250 228.000 4,310.250	\$1,311.00	\$24,783.94
0270	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	7.000 50.000	1.000 1.000 2.000	\$50.00	\$100.00
0275	167-1500	WATER QUALITY INSPECTIONS	MO	10.000 100.000	6.000 1.000 7.000	\$100.00	\$700.00
Category Amount:						\$1,461.00	\$25,583.94
Project Total Amount:						\$93,035.60	\$1,726,412.70