

Rpt-ID: RCPESPRJ

Georgia

Date: 05/08/2023

User: prush

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0025

Pay Period: 04/01/2023
to 04/30/2023

Contract Location:

0.444 MI. CONSTRUCT A BRIDGE APPR. ON SR100 OVER TI

Time Allowed:

666 Days

Elapsed Calender Days:

809 Days

Percent Time:

121.47

District: 6

Area: 03

Contractor:

TIDWELL CONSTRUCTION COMPANY
P. O. DRAWER 1466

Date Let:

10/16/2020

Date Awarded:

10/16/2020

Date Contract Executed:

11/30/2020

Date Notice to Proceed:

02/11/2021

Date Work Began:

03/30/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/08/2022

DOUGLASVILLE

GA 30133-1466

Phone: (770)942-5121

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$3,606,964.48

Original Contract Amount \$3,497,384.40

Funds Available \$347,453.75

Percent Complete 91.92%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013936	\$3,606,964.48	\$3,497,384.40	\$347,453.76	90.37%	\$19,401.35

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/08/2023

User: prush

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0025

Pay Period: 04/01/2023
to 04/30/2023

Project Number: 0013936 SR 100 - CNST OF A BRIDGE

Federal State Project Number: 0013936

	Total to Date	Prev to Date	This Estimate
Participating	\$2,652,338.97	\$2,627,433.89	\$24,905.08
Non-Participating	\$663,084.75	\$656,858.48	\$6,226.27
Total Earnings	\$3,315,423.72	\$3,284,292.37	\$31,131.35
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,315,423.72	\$3,284,292.37	\$31,131.35
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$55,913.00)	(\$44,183.00)	(\$11,730.00)
Total:	\$3,259,510.72	\$3,240,109.37	

Total Payable: **\$19,401.35**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/08/2023

User: prush

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0025

Pay Period: 04/01/2023
to 04/30/2023

Project Number 0013936

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0020	210-0100	GRADING COMPLETE -	LS	1.000 475000.000	.987 .013 1.000	\$6,175.00	\$475,000.00
		0013936					
0025	433-1000	REINF CONC APPROACH SLAB	SY	284.000 175.000	281.100 .000 281.100	\$0.00	\$49,192.50
0040	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	43.000 500.000	43.000 .000 43.000	\$0.00	\$21,500.00
0045	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	20.000 545.000	20.000 .000 20.000	\$0.00	\$10,900.00
0050	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	15.000 600.000	15.000 .000 15.000	\$0.00	\$9,000.00
0055	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	38.000 725.000	38.000 .000 38.000	\$0.00	\$27,550.00
0080	634-1200	RIGHT OF WAY MARKERS	EA	19.000 140.050	.000 19.000 19.000	\$2,660.95	\$2,660.95
0115	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		694.000 110.000	749.590 .000 749.590	\$0.00	\$82,454.90
0120	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,907.000 98.000	928.140 .000 928.140	\$0.00	\$90,957.72

Rpt-ID: RCPEsprj

Georgia

Date: 05/08/2023

User: prush

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0025

Pay Period: 04/01/2023
to 04/30/2023

Project Number 0013936

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0125	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,636.000	1,179.050		
		TL & H LIME		94.750	.000		
					1,179.050	\$.00	\$111,714.99
0130	310-1101	GR AGGR BASE CRS, INCL MATL	TN	5,945.000	4,477.860		
				35.000	18.420		
					4,496.280	\$644.70	\$157,369.80
0135	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		51.000	341.720		
				103.000	.000		
					341.720	\$.00	\$35,197.16
0155	163-0240	MULCH	TN	78.000	39.790		
				253.450	7.980		
					47.770	\$2,022.53	\$12,107.31
0160	700-7000	AGRICULTURAL LIME	TN	12.000	4.000		
				94.950	4.010		
					8.010	\$380.75	\$760.55
0165	700-6910	PERMANENT GRASSING	AC	4.000	1.963		
				1690.250	3.908		
					5.871	\$6,605.50	\$9,923.46
0170	700-8000	FERTILIZER MIXED GRADE	TN	4.000	.650		
				644.300	1.025		
					1.675	\$660.41	\$1,079.20
0185	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	136.000	134.500		
				62.700	9.667		
					144.167	\$606.12	\$9,039.27
0190	603-7000	PLASTIC FILTER FABRIC	SY	414.000	277.111		
				3.000	9.667		
					286.778	\$29.00	\$860.33

Rpt-ID: RCPESPRJ

Georgia

Date: 05/08/2023

User: prush

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0025

Pay Period: 04/01/2023
to 04/30/2023

Project Number 0013936

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0245	716-2000	EROSION CONTROL MATS, SLOPES	SY	506.000 1.350	3,073.794 3,033.361 6,107.155	\$4,095.04	\$8,244.66
0255	167-1500	WATER QUALITY INSPECTIONS	MO	15.000 500.000	23.000 1.000 24.000	\$500.00	\$12,000.00
0265	711-0100	TURF REINFORCING MATTING, TP 1	SY	3,876.000 5.250	868.444 809.780 1,678.224	\$4,251.35	\$8,810.68
0270	441-0301	CONC SPILLWAY, TP 1	EA	1.000 2500.000	.000 1.000 1.000	\$2,500.00	\$2,500.00
Category Amount:						\$31,131.35	\$1,138,823.48
Category Number: 0801 BRIDGE NO. 1 - OVER TURKEY CREEK							
0355	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 400000.000	1.000 .000 1.000	\$0.00	\$400,000.00
0360	500-2100	CONCRETE BARRIER	LF	431.000 80.000	431.000 .000 431.000	\$0.00	\$34,480.00
0365	500-3002	CLASS AA CONCRETE	CY	104.000 1830.000	104.010 .000 104.010	\$0.00	\$190,338.30
0366	500-3002	CLASS AA CONCRETE Class AA, Seal Concrete @60%	CY	.000 1098.000	15.650 .000 15.650	\$0.00	\$17,183.70

Rpt-ID: RCPEsprj

Georgia

Date: 05/08/2023

User: prush

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0025

Pay Period: 04/01/2023
to 04/30/2023

Project Number 0013936

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801	BRIDGE NO. 1 - OVER TURKEY CREEK				
0370	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		444.000	443.750		
				295.000	.000		
					443.750	\$.00	\$130,906.25
		1					
0375	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		644.000	643.750		
				330.000	.000		
					643.750	\$.00	\$212,437.50
		1					
Category Amount:						\$0.00	\$985,345.75
Category Number:		0100	ROADWAY				
0470	500-3101	CLASS A CONCRETE	CY	36.000	9.000		
				180.000	.000		
					9.000	\$.00	\$1,620.00
Category Amount:						\$0.00	\$1,620.00
Project Total Amount:						\$31,131.35	\$3,315,423.72