

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2023

User: prush

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0027

Pay Period: 06/01/2023
to 07/31/2023

Contract Location:

0.444 MI. CONSTRUCT A BRIDGE APPR. ON SR100 OVER TI

Time Allowed:

666 Days

Elapsed Calender Days:

818 Days

Percent Time:

122.82

District: 6

Area: 03

Contractor:

TIDWELL CONSTRUCTION COMPANY
P. O. DRAWER 1466

Date Let:

10/16/2020

Date Awarded:

10/16/2020

Date Contract Executed:

11/30/2020

Date Notice to Proceed:

02/11/2021

Date Work Began:

03/30/2021

Date Time Stopped:

05/09/2023

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/08/2022

DOUGLASVILLE

GA 30133-1466

Phone: (770)942-5121

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$3,606,964.48

Original Contract Amount \$3,497,384.40

Funds Available \$276,295.39

Percent Complete 93.99%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013936	\$3,606,964.48	\$3,497,384.40	\$276,295.40	92.34%	\$30,642.56

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2023

User: prush

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0027

Pay Period: 06/01/2023
to 07/31/2023

Project Number: 0013936 SR 100 - CNST OF A BRIDGE

Federal State Project Number: 0013936

	Total to Date	Prev to Date	This Estimate
Participating	\$2,712,080.87	\$2,694,448.41	\$17,632.46
Non-Participating	\$678,020.22	\$673,612.11	\$4,408.11
Total Earnings	\$3,390,101.09	\$3,368,060.52	\$22,040.57
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,390,101.09	\$3,368,060.52	\$22,040.57
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$59,432.01)	(\$68,034.00)	\$8,601.99
Total:	\$3,330,669.08	\$3,300,026.52	

Total Payable: **\$30,642.56**

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2023

User: prush

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0027

Pay Period: 06/01/2023
to 07/31/2023

Project Number 0013936

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.961		
				25000.000	.039		
					1.000	\$975.00	\$25,000.00
		0013936					
0025	433-1000	REINF CONC APPROACH SLAB	SY	284.000	281.100		
				175.000	.000		
					281.100	\$0.00	\$49,192.50
0040	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	43.000	43.000		
				500.000	.000		
					43.000	\$0.00	\$21,500.00
0045	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	20.000	20.000		
				545.000	.000		
					20.000	\$0.00	\$10,900.00
0050	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	15.000	15.000		
				600.000	.000		
					15.000	\$0.00	\$9,000.00
0055	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	38.000	38.000		
				725.000	.000		
					38.000	\$0.00	\$27,550.00
0115	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		694.000	749.590		
				110.000	.000		
					749.590	\$0.00	\$82,454.90
0120	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,907.000	928.140		
				98.000	18.260		
					946.400	\$1,789.48	\$92,747.20
0125	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,636.000	1,179.050		
				94.750	.000		
					1,179.050	\$0.00	\$111,714.99

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2023

User: prush

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0027

Pay Period: 06/01/2023
to 07/31/2023

Project Number 0013936

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0135	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		51.000	341.720		
				103.000	.000		
					341.720	\$.00	\$35,197.16
0180	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	278.000	142.611		
				70.000	88.111		
					230.722	\$6,167.77	\$16,150.54
0185	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	136.000	144.167		
				62.700	39.444		
					183.611	\$2,473.14	\$11,512.41
0190	603-7000	PLASTIC FILTER FABRIC	SY	414.000	286.778		
				3.000	127.556		
					414.334	\$382.67	\$1,243.00
0215	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,500.000	3,860.625		
				4.700	1,286.875		
					5,147.500	\$6,048.31	\$24,193.25
0225	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		760.000	829.298		
				13.400	276.433		
					1,105.731	\$3,704.20	\$14,816.80
0255	167-1500	WATER QUALITY INSPECTIONS	MO	15.000	25.000		
				500.000	1.000		
					26.000	\$500.00	\$13,000.00
0270	441-0301	CONC SPILLWAY, TP 1	EA	1.000	1.000		
				2500.000	.000		
					1.000	\$.00	\$2,500.00

Category Amount:

\$22,040.57

\$548,672.75

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2023

User: prush

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0027

Pay Period: 06/01/2023
to 07/31/2023

Project Number 0013936

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER TURKEY CREEK							
0355	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 400000.000	1.000 .000 1.000	\$0.00	\$400,000.00
0360	500-2100	CONCRETE BARRIER	LF	431.000 80.000	431.000 .000 431.000	\$0.00	\$34,480.00
0365	500-3002	CLASS AA CONCRETE	CY	104.000 1830.000	104.010 .000 104.010	\$0.00	\$190,338.30
0366	500-3002	CLASS AA CONCRETE Class AA, Seal Concrete @60%	CY	.000 1098.000	15.650 .000 15.650	\$0.00	\$17,183.70
0370	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF 1		444.000 295.000	443.750 .000 443.750	\$0.00	\$130,906.25
0375	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF 1		644.000 330.000	643.750 .000 643.750	\$0.00	\$212,437.50
Category Amount:						\$0.00	\$985,345.75
Category Number: 0100 ROADWAY							
0470	500-3101	CLASS A CONCRETE	CY	36.000 180.000	9.000 .000 9.000	\$0.00	\$1,620.00
Category Amount:						\$0.00	\$1,620.00
Project Total Amount:						\$22,040.57	\$3,390,101.09