

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: wdemore

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0019

Pay Period: 03/01/2023
to 03/31/2023

Contract Location:

SR 10 LOOP (ATHENS PARIMETER) AT US 78/SR 10 (LEXING

Time Allowed: 1422 Days

Elapsed Calender Days: 547 Days

Percent Time: 38.47

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 10/16/2020

Date Awarded: 10/16/2020

Date Contract Executed: 02/22/2021

Date Notice to Proceed: 10/01/2021

SNELLVILLE GA 30078-0306

Date Work Began: 10/04/2021

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/22/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$22,991,390.33

Original Contract Amount \$20,517,480.36

Funds Available \$12,731,010.91

Percent Complete 44.19%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$22,991,390.33	\$20,517,480.36	\$12,731,010.91	44.63%	\$1,510,824.21

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: wdemore

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0019

Pay Period: 03/01/2023
to 03/31/2023

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$8,127,210.58	\$6,896,002.33	\$1,231,208.25
Non-Participating	\$2,031,802.67	\$1,724,000.62	\$307,802.05
Total Earnings	\$10,159,013.25	\$8,620,002.95	\$1,539,010.30
Stockpiled Materials	\$101,366.17	\$129,552.26	(\$28,186.09)
Gross Earnings	\$10,260,379.42	\$8,749,555.21	\$1,510,824.21
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,260,379.42	\$8,749,555.21	

Total Payable: **\$1,510,824.21**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: wdemore

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0019

Pay Period: 03/01/2023
to 03/31/2023

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0665	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	5.000 618.000	1.000 -1.000 .000	\$-618.00	\$0.00
0758	500-3002	CLASS AA CONCRETE	CY	594.000 584.000	428.560 .000 428.560	\$0.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000 683.000	3.080 .000 3.080	\$0.00	\$2,103.64
1869	660-0810	SAN SEWER PIPE, 10 IN, DUCTILE IRON	LF	230.000 192.000	180.000 -180.000 .000	\$-34,560.00	\$0.00
5005	150-1000	TRAFFIC CONTROL - Traffic Control	LS	.000 562021.000	.618 .013 .631	\$7,306.27	\$354,635.25
5035	163-0240	MULCH Mulch	TN	.000 117.700	116.943 1.819 118.762	\$214.10	\$13,978.29
5050	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF Constr And Remove Temp Pipe Slope Drain		.000 15.200	637.500 210.000 847.500	\$3,192.00	\$12,882.00
5055	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS Cnst/Rem Rip Rap CKDM,Stn P RipRap/SN BG/ Sand Bags		.000 445.000	9.000 9.750 18.750	\$4,338.75	\$8,343.75
5060	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF Constr And Rem Fab CK Dam- TP c Slit Fn		.000 13.390	.000 221.250 221.250	\$2,962.54	\$2,962.54

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2023

User: wdemore

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0019

Pay Period: 03/01/2023
to 03/31/2023

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5090	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	1,978.000		
				0.110	442.000		
		Maint Of Temp Silt Fence, TP C			2,420.000	\$48.62	\$266.20
5095	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		.000	36.000		
				0.100	14.000		
		Maint Of Check Dams- All Types			50.000	\$1.40	\$5.00
5115	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		.000	23.000		
				164.800	7.000		
		Maint Of Inlet Sediment Trap			30.000	\$1,153.60	\$4,944.00
5120	165-0110	MAINTENANCE OF ROCK FILTER DAM EA		.000	.000		
				636.540	4.000		
		Maint Of Rock Filter Dam			4.000	\$2,546.16	\$2,546.16
5130	165-0112	MAINTENANCE OF STONE FILTER BERM LF		.000	130.000		
				12.880	25.000		
		Maint Of Stone Filter Berm			155.000	\$322.00	\$1,996.40
5140	167-1500	WATER QUALITY INSPECTIONS MO		.000	10.000		
				2850.000	1.000		
		Water Quality Inspections			11.000	\$2,850.00	\$31,350.00
5145	171-0030	TEMPORARY SILT FENCE, TYPE C LF		.000	2,764.500		
				4.750	679.500		
		Temporary Silt Fence, Type C			3,444.000	\$3,227.63	\$16,359.00
5160	205-0001	UNCLASS EXCAV CY		.000	26,989.556		
				10.150	3,090.000		
		Unclass Excav			30,079.556	\$31,363.50	\$305,307.49
5165	205-0210	EXCAVATION - ROCK CY		.000	16,710.750		
				105.190	11,670.711		
		Excavation Rock			28,381.461	\$1,227,642.09	\$2,985,445.88

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2023

User: wdemore

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0019

Pay Period: 03/01/2023

to 03/31/2023

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	2,101.340		
				74.940	.000		
		Recyl AC Leveling, Inc BM&L			2,101.340	\$.00	\$157,474.42
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	41.000		
				51.260	.000		
		Conc Slope Pav, 4 In			41.000	\$.00	\$2,101.66
5315	500-3002	CLASS AA CONCRETE	CY	.000	259.850		
				631.090	.000		
		CL AA Concrete			259.850	\$.00	\$163,988.74
5375	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000	392.000		
				56.420	64.000		
		Stm Dr Pipe 18,H 1-10			456.000	\$3,610.88	\$25,727.52
5425	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	.000	3.000		
				1025.250	2.000		
		Flared End sect 18 In, ST DR			5.000	\$2,050.50	\$5,126.25
5440	600-0001	FLOWABLE FILL	CY	.000	11.991		
				546.420	16.000		
		Flowable Fill			27.991	\$8,742.72	\$15,294.84
5450	603-2036	STN DUMPED RIP RAP, TP 1, 36 IN	SY	.000	572.323		
				81.370	-32.000		
		Stn Dumped Rip Rap, TP 1, 36			540.323	\$-2,603.84	\$43,966.08
5465	603-2186	STN DUMPED RIP RAP, TP 3, 36 IN	SY	.000	.000		
				77.000	32.000		
		Stn Dumped Rip Rap, TP 3,36			32.000	\$2,464.00	\$2,464.00
5525	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	.000	956.000		
				19.630	675.000		
		Temp Barrier Method No. 1			1,631.000	\$13,250.25	\$32,016.53

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2023

User: wdemore

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0019

Pay Period: 03/01/2023

to 03/31/2023

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
5785	660-0810	SAN SEWER PIPE, 10 IN, DUCTILE IRON	LF	.000	.000		
				206.890	557.000		
					557.000	\$115,237.73	\$115,237.73
		San Sewer Pipe, 10 Ductible Iron					
5806	668-1100	CATCH BASIN, GP 1	EA	.000	5.600		
				4638.100	.000		
					5.600	\$.00	\$25,973.36
		Catch Basin, GP 1					
5816	668-2100	DROP INLET, GP 1	EA	.000	.900		
				3416.870	.000		
					.900	\$.00	\$3,075.18
		Drop Inlet, GP 1					
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				4619.840	.000		
					4.000	\$.00	\$18,479.36
		San Sewer Manhole, TP 1					
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				3232.290	.000		
					1.000	\$.00	\$3,232.29
		Storm Sew Manhole, TP 1					
5847	670-1080	WATER MAIN, 8 IN	LF	.000	689.000		
				102.670	2.000		
					691.000	\$205.34	\$70,944.97
		Water Main, 8 IN					
5850	670-1160	WATER MAIN, 16 IN	LF	.000	437.000		
				165.130	382.000		
					819.000	\$63,079.66	\$135,241.47
		Water Main, 16 IN					
5865	670-2080	GATE VALVE, 8 IN	EA	.000	3.000		
				2176.150	1.000		
					4.000	\$2,176.15	\$8,704.60
		Gate Valve, 8 IN					
5870	670-2160	GATE VALVE, 16 IN	EA	.000	1.000		
				9642.470	1.000		
					2.000	\$9,642.47	\$19,284.94
		Gate Valve, 16 IN					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: wdemore

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0019

Pay Period: 03/01/2023
to 03/31/2023

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5910	670-7220	INSERTION VALVE, 8 IN	EA	.000 13847.760	.000 2.000 2.000	\$27,695.52	\$27,695.52
		Insertion Valve, 8 In					
5955	700-6910	PERMANENT GRASSING	AC	.000 1059.300	.967 2.254 3.221	\$2,387.66	\$3,412.01
		Permanent Grassing					
5960	700-7000	AGRICULTURAL LIME	TN	.000 265.100	.001 .005 .006	\$1.33	\$1.59
		Agriculture Lime					
5965	700-8000	FERTILIZER MIXED GRADE	TN	.000 706.200	.350 .800 1.150	\$564.96	\$812.13
		Fertilizer Mixed Grade					
5990	716-2000	EROSION CONTROL MATS, SLOPES	SY	.000 1.070	2,038.889 8,922.756 10,961.645	\$9,547.35	\$11,728.96
		Erosion Control Mats, Slopes					
Category Amount:						\$1,510,043.34	\$4,885,388.79
Category Number: 0901 WALLS							
6090	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	.000 724174.000	.600 .040 .640	\$28,966.96	\$463,471.36
		Permanently Anchored Wall No. 1					
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000 70.340	135.930 .000 135.930	\$0.00	\$9,561.32
		MSE Wall Face, 0-10 FT HT, Wall No. 4					
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.340	4,210.810 .000 4,210.810	\$0.00	\$296,188.38
		MSE Wall Face, 10-20 FT HT, Wall No. 4					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: wdemore

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0019

Pay Period: 03/01/2023
to 03/31/2023

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.890	3,728.970 .000 3,728.970	\$0.00	\$264,346.68
		MSE Wall Face, 10-20 FT HT, Wall No. 6					
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.890	339.250 .000 339.250	\$0.00	\$24,049.43
		MSE Wall Face, 10-20 FT HT, Wall No. 8					
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.340	3,042.670 .000 3,042.670	\$0.00	\$214,021.41
		MSE Wall Face, 20-30 FT HT, Wall No. 4					
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.890	2,145.830 .000 2,145.830	\$0.00	\$152,117.89
		MSE Wall Face, 20-30 FT HT, Wall No. 8					
6145	627-1120	COPING B, WALL NO -	LF	.000 411.600	403.130 .000 403.130	\$0.00	\$165,928.31
		Coping B, Wall No. 4					
Category Amount:						\$28,966.96	\$1,589,684.78
Project Total Amount:						\$1,539,010.30	\$10,159,013.25