

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2023

User: wdemore

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0020

Pay Period: 04/01/2023
to 04/30/2023

Contract Location:

SR 10 LOOP (ATHENS PERIMETER) AT US 78/SR 10 (LEXING

Time Allowed: 1422 Days

Elapsed Calender Days: 577 Days

Percent Time: 40.58

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 10/16/2020

Date Awarded: 10/16/2020

Date Contract Executed: 02/22/2021

Date Notice to Proceed: 10/01/2021

SNELLVILLE GA 30078-0306

Date Work Began: 10/04/2021

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/22/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$22,991,390.33

Original Contract Amount \$20,517,480.36

Funds Available \$12,437,391.21

Percent Complete 45.46%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$22,991,390.33	\$20,517,480.36	\$12,437,391.21	45.90%	\$293,619.70

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2023

User: wdemore

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0020

Pay Period: 04/01/2023
to 04/30/2023

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$8,362,106.33	\$8,127,210.58	\$234,895.75
Non-Participating	\$2,090,526.62	\$2,031,802.67	\$58,723.95
Total Earnings	\$10,452,632.95	\$10,159,013.25	\$293,619.70
Stockpiled Materials	\$101,366.17	\$101,366.17	\$0.00
Gross Earnings	\$10,553,999.12	\$10,260,379.42	\$293,619.70
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,553,999.12	\$10,260,379.42	

Total Payable: **\$293,619.70**

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2023

User: wdemore

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0020

Pay Period: 04/01/2023
to 04/30/2023

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0758	500-3002	CLASS AA CONCRETE	CY	594.000 584.000	428.560 .000 428.560	\$.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000 683.000	3.080 .000 3.080	\$.00	\$2,103.64
1114	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 2760.000	7.000 -7.000 .000	\$-19,320.00	\$0.00
5005	150-1000	TRAFFIC CONTROL -	LS	.000 562021.000	.631 .065 .696	\$36,531.37	\$391,166.62
		Traffic Control					
5050	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE SLOPE DRAIN		.000 15.200	847.500 393.000 1,240.500	\$5,973.60	\$18,855.60
		Constr And Remove Temp Pipe Slope Drain					
5090	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP C		.000 0.110	2,420.000 72.000 2,492.000	\$7.92	\$274.12
		Maint Of Temp Silt Fence, TP C					
5095	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	.000 0.100	50.000 60.000 110.000	\$6.00	\$11.00
		Maint Of Check Dams- All Types					
5140	167-1500	WATER QUALITY INSPECTIONS	MO	.000 2850.000	11.000 8.000 19.000	\$22,800.00	\$54,150.00
		Water Quality Inspections					
5180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000 29.960	459.390 3,075.590 3,534.980	\$92,144.68	\$105,908.00
		Gr Aggr Base Crs, Inc Matl					

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2023

User: wdemore

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0020

Pay Period: 04/01/2023
to 04/30/2023

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	2,101.340		
				74.940	.000		
					2,101.340	\$.00	\$157,474.42
		Recyl AC Leveling, Inc BM&L					
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	41.000		
				51.260	.000		
					41.000	\$.00	\$2,101.66
		Conc Slope Pav, 4 In					
5315	500-3002	CLASS AA CONCRETE	CY	.000	259.850		
				631.090	.000		
					259.850	\$.00	\$163,988.74
		CL AA Concrete					
5375	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000	456.000		
				56.420	336.500		
					792.500	\$18,985.33	\$44,712.85
		Stm Dr Pipe 18,H 1-10					
5390	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	.000	88.000		
				70.150	426.500		
					514.500	\$29,918.98	\$36,092.18
		Stm Dr Pipe 24,H 1-10					
5806	668-1100	CATCH BASIN, GP 1	EA	.000	5.600		
				4638.100	5.250		
					10.850	\$24,350.03	\$50,323.39
		Catch Basin, GP 1					
5816	668-2100	DROP INLET, GP 1	EA	.000	.900		
				3416.870	.750		
					1.650	\$2,562.65	\$5,637.84
		Drop Inlet, GP 1					
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				4619.840	.000		
					4.000	\$.00	\$18,479.36
		San Sewer Manhole, TP 1					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2023

User: wdemore

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0020

Pay Period: 04/01/2023
to 04/30/2023

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				3232.290	.000		
		Storm Sew Manhole, TP 1			1.000	\$.00	\$3,232.29
Category Amount:						\$213,960.56	\$1,304,790.75
Category Number: 0901 WALLS							
6090	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	.000	.640		
				724174.000	.110		
		Permanently Anchored Wall No. 1			.750	\$79,659.14	\$543,130.50
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	135.930		
				70.340	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 4			135.930	\$.00	\$9,561.32
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	4,210.810		
				70.340	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 4			4,210.810	\$.00	\$296,188.38
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	3,728.970		
				70.890	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 6			3,728.970	\$.00	\$264,346.68
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	339.250		
				70.890	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 8			339.250	\$.00	\$24,049.43
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,042.670		
				70.340	.000		
		MSE Wall Face, 20-30 FT HT, Wall No. 4			3,042.670	\$.00	\$214,021.41
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	2,145.830		
				70.890	.000		
		MSE Wall Face, 20-30 FT HT, Wall No. 8			2,145.830	\$.00	\$152,117.89

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2023

User: wdemore

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0020

Pay Period: 04/01/2023
to 04/30/2023

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 WALLS							
6145	627-1120	COPING B, WALL NO -	LF	.000	403.130		
				411.600	.000		
					403.130	\$.00	\$165,928.31
		Coping B, Wall No. 4					
Category Amount:						\$79,659.14	\$1,669,343.92
Project Total Amount:						\$293,619.70	\$10,452,632.95