

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: wdemore

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 02/29/2024

Contract Location:

SR 10 LOOP (ATHENS PERIMETER) AT US 78/SR 10 (LEXING

Time Allowed:

1422 Days

Elapsed Calender Days:

882 Days

Percent Time:

62.03

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

10/16/2020

Date Awarded:

10/16/2020

Date Contract Executed:

02/22/2021

Date Notice to Proceed:

10/01/2021

Date Work Began:

10/04/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/22/2025

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$22,991,390.33

Original Contract Amount \$20,517,480.36

Funds Available \$9,308,726.85

Percent Complete 59.14%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$22,991,390.33	\$20,517,480.36	\$9,308,726.85	59.51%	\$168,338.88

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: wdemore

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 02/29/2024

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$10,877,653.30	\$10,742,982.20	\$134,671.10
Non-Participating	\$2,719,413.37	\$2,685,745.59	\$33,667.78
Total Earnings	\$13,597,066.67	\$13,428,727.79	\$168,338.88
Stockpiled Materials	\$85,596.81	\$85,596.81	\$0.00
Gross Earnings	\$13,682,663.48	\$13,514,324.60	\$168,338.88
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,682,663.48	\$13,514,324.60	

Total Payable: **\$168,338.88**

Rpt-ID: RCPEsprj

Georgia

Date: 03/07/2024

User: wdemore

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 02/29/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0758	500-3002	CLASS AA CONCRETE	CY	594.000	428.560		
				584.000	.000		
					428.560	\$.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000	3.080		
				683.000	.000		
					3.080	\$.00	\$2,103.64
5005	150-1000	TRAFFIC CONTROL -	LS	.000	.825		
				562021.000	.013		
		Traffic Control			.838	\$7,306.27	\$470,973.60
5050	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE SLOPE DRAIN	LF	.000	1,574.250		
				15.200	15.000		
		Constr And Remove Temp Pipe Slope Drain			1,589.250	\$228.00	\$24,156.60
5090	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TRAIL	LF	.000	4,451.000		
				0.110	272.000		
		Maint Of Temp Silt Fence, TP C			4,723.000	\$29.92	\$519.53
5095	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	.000	665.000		
				0.100	120.000		
		Maint Of Check Dams- All Types			785.000	\$12.00	\$78.50
5115	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	.000	67.000		
				164.800	9.000		
		Maint Of Inlet Sediment Trap			76.000	\$1,483.20	\$12,524.80
5120	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	.000	19.000		
				636.540	6.000		
		Maint Of Rock Filter Dam			25.000	\$3,819.24	\$15,913.50
5140	167-1500	WATER QUALITY INSPECTIONS	MO	.000	28.000		
				2850.000	1.000		
		Water Quality Inspections			29.000	\$2,850.00	\$82,650.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: wdemore

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0030

Pay Period: 02/01/2024

to 02/29/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
5160	205-0001	UNCLASS EXCAV	CY	.000	48,162.924		
				10.150	420.000		
					48,582.924	\$4,263.00	\$493,116.68
		Unclass Excav					
5180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	7,461.040		
				29.960	34.290		
					7,495.330	\$1,027.33	\$224,560.09
		Gr Aggr Base Crs, Inc Matl					
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	2,101.340		
				74.940	.000		
					2,101.340	\$0.00	\$157,474.42
		Recyl AC Leveling, Inc BM&L					
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	41.000		
				51.260	.000		
					41.000	\$0.00	\$2,101.66
		Conc Slope Pav, 4 In					
5250	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	133.750		
				59.620	.000		
					133.750	\$0.00	\$7,974.18
		Driveway Concrete, 8 IN TK					
5255	441-0104	CONC SIDEWALK, 4 IN	SY	.000	878.550		
				53.260	.000		
					878.550	\$0.00	\$46,791.57
		Conc Sidewalk, 4 In					
5260	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	516.920		
				58.980	.000		
					516.920	\$0.00	\$30,487.94
		Plain Conc Ditch Paving, 4 IN					
5295	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000	1,316.000		
				24.040	.000		
					1,316.000	\$0.00	\$31,636.64
		Conc Curb & Gutter/ 8X30 TP 2					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: wdemore

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 02/29/2024

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5315	500-3002	CLASS AA CONCRETE	CY	.000	259.850		
				631.090	.000		
					259.850	\$.00	\$163,988.74
		CL AA Concrete					
Category Amount:						\$21,018.96	\$2,017,331.13
Category Number: 0901 WALLS							
5321	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	29.210		
				1072.770	98.490		
					127.700	\$105,657.12	\$136,992.73
		CL A Conc, Ret Wall					
5324	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL F		.000	.000		
				810.900	20.000		
					20.000	\$16,218.00	\$16,218.00
		Class A Concrete, Type P1, retaining Wal					
5326	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL F		.000	136.000		
				1054.360	.000		
					136.000	\$.00	\$143,392.96
		Class A Concrete, Type P2, retaining Wal					
Category Amount:						\$121,875.12	\$296,603.69
Category Number: 0100 ROADWAY							
5400	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	.000	430.000		
				95.890	52.000		
					482.000	\$4,986.28	\$46,218.98
		Stm Dr Pipe 30, H 1-10					
5525	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	.000	1,944.000		
				19.630	135.000		
					2,079.000	\$2,650.05	\$40,810.77
		Temp Barrier Method No. 1					
5535	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	45.000		
				839.970	.000		
					45.000	\$.00	\$37,798.65
		Conc Side Barrier, TP 2-S					
5806	668-1100	CATCH BASIN, GP 1	EA	.000	25.850		
				4638.100	.750		
					26.600	\$3,478.58	\$123,373.46
		Catch Basin, GP 1					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: wdemore

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 02/29/2024

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5816	668-2100	DROP INLET, GP 1	EA	.000	4.650		
				3416.870	.000		
		Drop Inlet, GP 1			4.650	\$.00	\$15,888.45
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				4619.840	.000		
		San Sewer Manhole, TP 1			4.000	\$.00	\$18,479.36
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	4.750		
				3232.290	.000		
		Storm Sew Manhole, TP 1			4.750	\$.00	\$15,353.38
5920	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	.000	4.000		
				1158.690	1.000		
		Relocate X Water Meter, Inc Box			5.000	\$1,158.69	\$5,793.45
6050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	155.000		
				22.150	.000		
		Conc Header Curb, 6 TP 2			155.000	\$.00	\$3,433.25
Category Amount:						\$12,273.60	\$307,149.75
Category Number: 0901 WALLS							
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	135.930		
				70.340	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 4			135.930	\$.00	\$9,561.32
6107	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	302.790		
				102.520	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 7			302.790	\$.00	\$31,042.03
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	4,210.810		
				70.340	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 4			4,210.810	\$.00	\$296,188.38

Rpt-ID: RCPEsprj

Georgia

Date: 03/07/2024

User: wdemore

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 02/29/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 WALLS							
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	3,728.970		
				70.890	.000		
					3,728.970	\$.00	\$264,346.68
		MSE Wall Face, 10-20 FT HT, Wall No. 6					
6120	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	1,168.100		
				102.520	.000		
					1,168.100	\$.00	\$119,753.61
		MSE Wall Face, 10-20 FT HT, Wall No. 7					
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	420.580		
				70.890	.000		
					420.580	\$.00	\$29,814.92
		MSE Wall Face, 10-20 FT HT, Wall No. 8					
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,042.670		
				70.340	.000		
					3,042.670	\$.00	\$214,021.41
		MSE Wall Face, 20-30 FT HT, Wall No. 4					
6135	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,153.800		
				102.520	.000		
					3,153.800	\$.00	\$323,327.58
		MSE Wall Face, 20-30 FT HT, Wall No. 7					
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,187.730		
				70.890	.000		
					3,187.730	\$.00	\$225,978.18
		MSE Wall Face, 20-30 FT HT, Wall No. 8					
6145	627-1120	COPING B, WALL NO -	LF	.000	403.130		
				411.600	.000		
					403.130	\$.00	\$165,928.31
		Coping B, Wall No. 4					
6155	627-1120	COPING B, WALL NO -	LF	.000	210.000		
				411.600	32.000		
					242.000	\$13,171.20	\$99,607.20
		Coping B, Wall No. 7					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: wdemore

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 02/29/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 WALLS							
6160	627-1120	COPING B, WALL NO -	LF	.000	180.000		
				411.600	.000		
					180.000	\$.00	\$74,088.00
		Coping B, Wall No. 8					
Category Amount:						\$13,171.20	\$1,853,657.62
Project Total Amount:						\$168,338.88	\$13,597,066.67