

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: wdemore

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0035

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

SR 10 LOOP (ATHENS PARIMETER) AT US 78/SR 10 (LEXING

Time Allowed:

1553 Days

Elapsed Calender Days:

1035 Days

Percent Time:

66.65

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

10/16/2020

Date Awarded:

10/16/2020

Date Contract Executed:

02/22/2021

Date Notice to Proceed:

10/01/2021

Date Work Began:

10/04/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2025

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$22,991,390.33

Original Contract Amount \$20,517,480.36

Funds Available \$7,322,821.81

Percent Complete 67.78%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$22,991,390.33	\$20,517,480.36	\$7,322,821.81	68.15%	\$983,321.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: wdemore

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0035

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$12,466,377.32	\$11,679,719.87	\$786,657.45
Non-Participating	\$3,116,594.39	\$2,919,930.03	\$196,664.36
Total Earnings	\$15,582,971.71	\$14,599,649.90	\$983,321.81
Stockpiled Materials	\$85,596.81	\$85,596.81	\$0.00
Gross Earnings	\$15,668,568.52	\$14,685,246.71	\$983,321.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,668,568.52	\$14,685,246.71	

Total Payable: **\$983,321.81**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: wdemore

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0035

Pay Period: 07/01/2024
to 07/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0758	500-3002	CLASS AA CONCRETE	CY	594.000	428.560		
				584.000	.000		
					428.560	\$.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000	3.080		
				683.000	.000		
					3.080	\$.00	\$2,103.64
5005	150-1000	TRAFFIC CONTROL -	LS	.000	.865		
				562021.000	.024		
		Traffic Control			.889	\$13,488.50	\$499,636.67
5035	163-0240	MULCH	TN	.000	153.030		
				117.700	.611		
		Mulch			153.641	\$71.91	\$18,083.55
5090	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	5,035.000		
				0.110	112.000		
		Maint Of Temp Silt Fence, TP C			5,147.000	\$12.32	\$566.17
5120	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	.000	38.000		
				636.540	1.000		
		Maint Of Rock Filter Dam			39.000	\$636.54	\$24,825.06
5140	167-1500	WATER QUALITY INSPECTIONS	MO	.000	33.000		
				2850.000	1.000		
		Water Quality Inspections			34.000	\$2,850.00	\$96,900.00
5150	201-1500	CLEARING & GRUBBING -	LS	.000	.931		
				1848541.000	.005		
		Clearing And Grubbing			.936	\$9,242.71	\$1,730,234.38
5160	205-0001	UNCLASS EXCAV	CY	.000	55,159.657		
				10.150	477.000		
		Unclass Excav			55,636.657	\$4,841.55	\$564,712.07

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: wdemore

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0035

Pay Period: 07/01/2024

to 07/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
5180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	20,218.240		
				29.960	1,381.410		
					21,599.650	\$41,387.04	\$647,125.51
		Gr Aggr Base Crs, Inc Matl					
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	2,101.340		
				74.940	5,304.570		
					7,405.910	\$397,524.48	\$554,998.90
		Recyl AC Leveling, Inc BM&L					
5205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,798.000		
		TL & H LIME		72.620	3,175.150		
					4,973.150	\$230,579.39	\$361,150.15
		Recyl AC 25 MM SP, GP 1/2,BM&HL TL & H Lime					
5215	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	.000		
		L & H LIME		84.200	1,362.589		
					1,362.589	\$114,729.99	\$114,729.99
		Recyl AC 19 MM SP, GP 1 Or 2,Inc BM&HL L & H Lime					
5225	413-0750	TACK COAT	GL	.000	540.000		
				2.220	2,766.000		
					3,306.000	\$6,140.52	\$7,339.32
		Tack Coat					
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	41.000		
				51.260	.000		
					41.000	\$0.00	\$2,101.66
		Conc Slope Pav, 4 In					
5250	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	238.420		
				59.620	.000		
					238.420	\$0.00	\$14,214.60
		Driveway Concrete, 8 IN TK					
5255	441-0104	CONC SIDEWALK, 4 IN	SY	.000	1,500.660		
				53.260	242.670		
					1,743.330	\$12,924.60	\$92,849.76
		Conc Sidewalk, 4 In					
5260	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	530.667		
				58.980	686.667		
					1,217.334	\$40,499.62	\$71,798.36
		Plain Conc Ditch Paving, 4 IN					

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: wdemore

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0035

Pay Period: 07/01/2024
to 07/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
5295	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000	4,377.000		
				24.040	62.000		
					4,439.000	\$1,490.48	\$106,713.56
		Conc Curb & Gutter/ 8X30 TP 2					
5315	500-3002	CLASS AA CONCRETE	CY	.000	259.850		
				631.090	.000		
					259.850	\$.00	\$163,988.74
		CL AA Concrete					
Category Amount:						\$876,419.65	\$5,324,351.13
Category Number: 0901		WALLS					
5321	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	127.700		
				1072.770	.000		
					127.700	\$.00	\$136,992.73
		CL A Conc, Ret Wall					
5324	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL	LF	.000	142.000		
				810.900	.000		
					142.000	\$.00	\$115,147.80
		Class A Concrete, Type P1, retaining Wal					
5326	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL	LF	.000	136.000		
				1054.360	.000		
					136.000	\$.00	\$143,392.96
		Class A Concrete, Type P2, retaining Wal					
Category Amount:						\$0.00	\$395,533.49
Category Number: 0100		ROADWAY					
5345	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	20.694		
				230.720	10.420		
					31.114	\$2,404.10	\$7,178.62
		CL B Conc,Base OR Pavmt Widen					
5535	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	45.000		
				839.970	.000		
					45.000	\$.00	\$37,798.65
		Conc Side Barrier, TP 2-S					
5806	668-1100	CATCH BASIN, GP 1	EA	.000	29.900		
				4638.100	.000		
					29.900	\$.00	\$138,679.19
		Catch Basin, GP 1					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: wdemore

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0035

Pay Period: 07/01/2024
to 07/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
5816	668-2100	DROP INLET, GP 1	EA	.000	5.150		
				3416.870	.000		
					5.150	\$.00	\$17,596.88
		Drop Inlet, GP 1					
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				4619.840	.000		
					4.000	\$.00	\$18,479.36
		San Sewer Manhole, TP 1					
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	4.750		
				3232.290	.000		
					4.750	\$.00	\$15,353.38
		Storm Sew Manhole, TP 1					
5895	670-5620	WATER SERVICE LINE, 3/4 IN	LF	.000	70.000		
				59.470	164.000		
					234.000	\$9,753.08	\$13,915.98
		Water Service Line, 3/4 IN					
5920	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	.000	6.000		
				1158.690	4.000		
					10.000	\$4,634.76	\$11,586.90
		Relocate X Water Meter, Inc Box					
5955	700-6910	PERMANENT GRASSING	AC	.000	7.963		
				1059.300	.188		
					8.151	\$199.15	\$8,634.35
		Permanent Grassing					
5965	700-8000	FERTILIZER MIXED GRADE	TN	.000	3.325		
				706.200	.075		
					3.400	\$52.97	\$2,401.08
		Fertilizer Mixed Grade					
6050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	155.000		
				22.150	.000		
					155.000	\$.00	\$3,433.25
		Conc Header Curb, 6 TP 2					
Category Amount:						\$17,044.06	\$275,057.64

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: wdemore

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0035

Pay Period: 07/01/2024
to 07/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0901 WALLS							
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	135.930		
				70.340	.000		
					135.930	\$.00	\$9,561.32
		MSE Wall Face, 0-10 FT HT, Wall No. 4					
6107	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	302.790		
				102.520	.000		
					302.790	\$.00	\$31,042.03
		MSE Wall Face, 0-10 FT HT, Wall No. 7					
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	4,210.810		
				70.340	.000		
					4,210.810	\$.00	\$296,188.38
		MSE Wall Face, 10-20 FT HT, Wall No. 4					
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	3,728.970		
				70.890	110.000		
					3,838.970	\$7,797.90	\$272,144.58
		MSE Wall Face, 10-20 FT HT, Wall No. 6					
6120	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	1,168.100		
				102.520	.000		
					1,168.100	\$.00	\$119,753.61
		MSE Wall Face, 10-20 FT HT, Wall No. 7					
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	420.580		
				70.890	.000		
					420.580	\$.00	\$29,814.92
		MSE Wall Face, 10-20 FT HT, Wall No. 8					
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,042.670		
				70.340	.000		
					3,042.670	\$.00	\$214,021.41
		MSE Wall Face, 20-30 FT HT, Wall No. 4					
6135	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,153.800		
				102.520	.000		
					3,153.800	\$.00	\$323,327.58
		MSE Wall Face, 20-30 FT HT, Wall No. 7					
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,187.730		
				70.890	.000		
					3,187.730	\$.00	\$225,978.18
		MSE Wall Face, 20-30 FT HT, Wall No. 8					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: wdemore

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0035

Pay Period: 07/01/2024
to 07/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 WALLS					
6145	627-1120	COPING B, WALL NO -	LF	.000	403.130		
				411.600	.000		
					403.130	\$.00	\$165,928.31
		Coping B, Wall No. 4					
6155	627-1120	COPING B, WALL NO -	LF	.000	242.000		
				411.600	.000		
					242.000	\$.00	\$99,607.20
		Coping B, Wall No. 7					
6160	627-1120	COPING B, WALL NO -	LF	.000	180.000		
				411.600	.000		
					180.000	\$.00	\$74,088.00
		Coping B, Wall No. 8					
Category Amount:						\$7,797.90	\$1,861,455.52
Category Number:		0100 ROADWAY					
8000	108-2000	LIQUIDATED DAMAGES PER HOUR	HR	.000	.000		
				1000.000	-6.000		
					-6.000	\$-6,000.00	(\$6,000.00)
		MILESTONE 04 - FAIL TO REOPEN TRAVEL LANES - SEE SPEC PROV SEC 108					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	**\$	.000	15,466.400		
				1.000	88,060.200		
					103,526.600	\$88,060.20	\$103,526.60
		(IN#9)					
Category Amount:						\$82,060.20	\$97,526.60
Project Total Amount:						\$983,321.81	\$15,582,971.71