

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: wdemore

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0036

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

SR 10 LOOP (ATHENS PARIMETER) AT US 78/SR 10 (LEXING

Time Allowed:

1553 Days

Elapsed Calender Days:

1066 Days

Percent Time:

68.64

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

10/16/2020

Date Awarded:

10/16/2020

Date Contract Executed:

02/22/2021

Date Notice to Proceed:

10/01/2021

Date Work Began:

10/04/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2025

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$22,991,390.33

Original Contract Amount \$20,517,480.36

Funds Available \$6,798,124.61

Percent Complete 70.06%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$22,991,390.33	\$20,517,480.36	\$6,798,124.61	70.43%	\$524,697.20

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: wdemore

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0036

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$12,886,135.10	\$12,466,377.32	\$419,757.78
Non-Participating	\$3,221,533.81	\$3,116,594.39	\$104,939.42
Total Earnings	\$16,107,668.91	\$15,582,971.71	\$524,697.20
Stockpiled Materials	\$85,596.81	\$85,596.81	\$0.00
Gross Earnings	\$16,193,265.72	\$15,668,568.52	\$524,697.20
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,193,265.72	\$15,668,568.52	

Total Payable: **\$524,697.20**

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: wdemore

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0036

Pay Period: 08/01/2024
to 08/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0710	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		6,117.000	.000		
		L & H LIME		81.750	774.921		
					774.921	\$63,349.79	\$63,349.79
0758	500-3002	CLASS AA CONCRETE	CY	594.000	428.560		
				584.000	.000		
					428.560	\$0.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000	3.080		
				683.000	.000		
					3.080	\$0.00	\$2,103.64
2089	648-1550	IMPACT ATTENUATOR UNIT, TYPE S -	EA	2.000	.000		
				33600.000	1.000		
					1.000	\$33,600.00	\$33,600.00
		3-S 36					
5005	150-1000	TRAFFIC CONTROL -	LS	.000	.889		
				562021.000	.043		
					.932	\$24,166.90	\$523,803.57
		Traffic Control					
5035	163-0240	MULCH	TN	.000	153.641		
				117.700	4.683		
					158.324	\$551.19	\$18,634.73
		Mulch					
5090	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	5,147.000		
				0.110	121.000		
					5,268.000	\$13.31	\$579.48
		Maint Of Temp Silt Fence, TP C					
5115	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	.000	89.000		
				164.800	4.000		
					93.000	\$659.20	\$15,326.40
		Maint Of Inlet Sediment Trap					
5140	167-1500	WATER QUALITY INSPECTIONS	MO	.000	34.000		
				2850.000	1.000		
					35.000	\$2,850.00	\$99,750.00
		Water Quality Inspections					

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: wdemore

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0036

Pay Period: 08/01/2024
to 08/31/2024

Project Number 122600-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
5150	201-1500	CLEARING & GRUBBING -	LS	.000	.936		
				1848541.000	.003		
					.939	\$5,545.62	\$1,735,780.00
		Clearing And Grubbing					
5160	205-0001	UNCLASS EXCAV	CY	.000	55,636.657		
				10.150	1,987.189		
					57,623.846	\$20,169.97	\$584,882.04
		Unclass Excav					
5180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	21,599.650		
				29.960	2,062.860		
					23,662.510	\$61,803.29	\$708,928.80
		Gr Aggr Base Crs, Inc Matl					
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	7,405.910		
				74.940	713.370		
					8,119.280	\$53,459.95	\$608,458.84
		Recyl AC Leveling, Inc BM&L					
5205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	4,973.150		
		TL & H LIME		72.620	.000		
					4,973.150	\$0.00	\$361,150.15
		Recyl AC 25 MM SP, GP 1/2,BM&HL TL & H Lime					
5215	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,362.590		
		L & H LIME		84.200	.000		
					1,362.590	\$0.00	\$114,730.08
		Recyl AC 19 MM SP, GP 1 Or 2,Inc BM&HL L & H Lime					
5225	413-0750	TACK COAT	GL	.000	3,306.000		
				2.220	683.000		
					3,989.000	\$1,516.26	\$8,855.58
		Tack Coat					
5230	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	.000	.000		
				7.960	308.839		
					308.839	\$2,458.36	\$2,458.36
		Mill Asph Conc Pvmt/ 1.5 Dep					
5235	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	.000	.000		
				8.220	86.667		
					86.667	\$712.40	\$712.40
		Mill Asph Conc Pvmt, Varb Depth					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: wdemore

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0036

Pay Period: 08/01/2024
to 08/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000 51.260	41.000 .000 41.000	\$0.00	\$2,101.66
		Conc Slope Pav, 4 In					
5250	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000 59.620	238.420 .000 238.420	\$0.00	\$14,214.60
		Driveway Concrete, 8 IN TK					
5255	441-0104	CONC SIDEWALK, 4 IN	SY	.000 53.260	1,743.330 329.860 2,073.190	\$17,568.34	\$110,418.10
		Conc Sidewalk, 4 In					
5260	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000 58.980	1,217.334 529.070 1,746.404	\$31,204.55	\$103,002.91
		Plain Conc Ditch Paving, 4 IN					
5295	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 24.040	4,439.000 .000 4,439.000	\$0.00	\$106,713.56
		Conc Curb & Gutter/ 8X30 TP 2					
5315	500-3002	CLASS AA CONCRETE	CY	.000 631.090	259.850 .000 259.850	\$0.00	\$163,988.74
		CL AA Concrete					
Category Amount:						\$319,629.13	\$5,633,822.47
Category Number: 0901 WALLS							
5321	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000 1072.770	127.700 .000 127.700	\$0.00	\$136,992.73
		CL A Conc, Ret Wall					
5324	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000 810.900	142.000 .000 142.000	\$0.00	\$115,147.80
		Class A Concrete, Type P1, retaining Wal					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: wdemore

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0036

Pay Period: 08/01/2024
to 08/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
5326	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	136.000		
				1054.360	.000		
		Class A Concrete, Type P2, retaining Wal			136.000	\$.00	\$143,392.96
Category Amount:						\$0.00	\$395,533.49
Category Number: 0100 ROADWAY							
5345	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	31.114		
				230.720	2.000		
		CL B Conc,Base OR Pavmt Widen			33.114	\$461.44	\$7,640.06
5450	603-2036	STN DUMPED RIP RAP, TP 1, 36 IN	SY	.000	698.656		
				81.370	81.667		
		Stn Dumped Rip Rap, TP 1, 36			780.323	\$6,645.24	\$63,494.88
5470	603-7000	PLASTIC FILTER FABRIC	SY	.000	1,576.007		
				4.830	81.670		
		Plastic Filter Fabric			1,657.677	\$394.47	\$8,006.58
5535	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	45.000		
				839.970	.000		
		Conc Side Barrier, TP 2-S			45.000	\$.00	\$37,798.65
5595	641-1100	GUARDRAIL, TP T	LF	.000	.000		
				92.280	36.000		
		Guardrail, TP T			36.000	\$3,322.08	\$3,322.08
5600	641-1200	GUARDRAIL, TP W	LF	.000	.000		
				28.460	352.000		
		Guardrail, TP W			352.000	\$10,017.92	\$10,017.92
5605	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	.000	.000		
				1420.620	3.000		
		Guardrail Anchorage, TP 1			3.000	\$4,261.86	\$4,261.86

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: wdemore

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0036

Pay Period: 08/01/2024
to 08/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
5806	668-1100	CATCH BASIN, GP 1	EA	.000	29.900		
				4638.100	.000		
					29.900	\$.00	\$138,679.19
		Catch Basin, GP 1					
5816	668-2100	DROP INLET, GP 1	EA	.000	5.150		
				3416.870	.000		
					5.150	\$.00	\$17,596.88
		Drop Inlet, GP 1					
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				4619.840	.000		
					4.000	\$.00	\$18,479.36
		San Sewer Manhole, TP 1					
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	4.750		
				3232.290	.000		
					4.750	\$.00	\$15,353.38
		Storm Sew Manhole, TP 1					
5846	670-1060	WATER MAIN, 6 IN	LF	.000	20.000		
				145.390	33.000		
					53.000	\$4,797.87	\$7,705.67
		Water Main, 6 IN					
5851	670-1160	WATER MAIN, 16 IN	LF	.000	.000		
				167.380	69.000		
					69.000	\$11,549.22	\$11,549.22
		Water Main, 16 IN					
5855	670-1600	CUT & PLUG EXISTING WATER MAIN	EA	.000	1.000		
				4595.170	6.000		
					7.000	\$27,571.02	\$32,166.19
		Cut & Plug Exist Water Main					
5860	670-2060	GATE VALVE, 6 IN	EA	.000	.000		
				1951.410	1.000		
					1.000	\$1,951.41	\$1,951.41
		Gate Valve, 6 IN					
5875	670-2700	ABANDONMENT OF WATER VALVES	EA	.000	.000		
				570.910	3.000		
					3.000	\$1,712.73	\$1,712.73
		Abandoment Of Water Valves					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: wdemore

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0036

Pay Period: 08/01/2024

to 08/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
5876	670-3015	TAPPING SLEEVE & VALVE ASSEMBLY, -	EA	.000	.000		
				29969.010	1.000		
					1.000	\$29,969.01	\$29,969.01
		Tapping SLV/Valve ASMBLY,-20 IN x 16 IN					
5885	670-4500	CONCRETE THRUST COLLAR, 6 IN PIPE OR SM/ EA		.000	.000		
				2972.590	1.000		
					1.000	\$2,972.59	\$2,972.59
		Conc Thrust Collar, 6" Pipe Or Smaller					
5895	670-5620	WATER SERVICE LINE, 3/4 IN	LF	.000	234.000		
				59.470	155.000		
					389.000	\$9,217.85	\$23,133.83
		Water Service Line, 3/4 IN					
5915	670-9710	RELOCATE EXIST FIRE HYDRANT	EA	.000	.000		
				4956.580	1.000		
					1.000	\$4,956.58	\$4,956.58
		Relocate Existing Fire Hydrant					
5920	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	.000	10.000		
				1158.690	2.000		
					12.000	\$2,317.38	\$13,904.28
		Relocate X Water Meter, Inc Box					
5930	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	.000	2.000		
				749.320	3.000		
					5.000	\$2,247.96	\$3,746.60
		Remove Exist Fire Hydrant					
5955	700-6910	PERMANENT GRASSING	AC	.000	8.151		
				1059.300	1.404		
					9.555	\$1,487.26	\$10,121.61
		Permanent Grassing					
5965	700-8000	FERTILIZER MIXED GRADE	TN	.000	3.400		
				706.200	.700		
					4.100	\$494.34	\$2,895.42
		Fertilizer Mixed Grade					
5975	700-9300	SOD	SY	.000	448.661		
				10.450	340.000		
					788.661	\$3,553.00	\$8,241.51
		Sod					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: wdemore

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0036

Pay Period: 08/01/2024
to 08/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
5990	716-2000	EROSION CONTROL MATS, SLOPES	SY	.000	28,782.683		
				1.070	2,446.830		
		Erosion Control Mats, Slopes			31,229.513	\$2,618.11	\$33,415.58
6050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	155.000		
				22.150	.000		
		Conc Header Curb, 6 TP 2			155.000	\$.00	\$3,433.25
Category Amount:						\$132,519.34	\$516,526.32
Category Number:		0901 WALLS					
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	135.930		
				70.340	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 4			135.930	\$.00	\$9,561.32
6107	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	302.790		
				102.520	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 7			302.790	\$.00	\$31,042.03
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	4,210.810		
				70.340	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 4			4,210.810	\$.00	\$296,188.38
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	3,838.970		
				70.890	98.500		
		MSE Wall Face, 10-20 FT HT, Wall No. 6			3,937.470	\$6,982.67	\$279,127.25
6120	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	1,168.100		
				102.520	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 7			1,168.100	\$.00	\$119,753.61
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	420.580		
				70.890	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 8			420.580	\$.00	\$29,814.92

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: wdemore

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0036

Pay Period: 08/01/2024

to 08/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 WALLS					
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,042.670		
				70.340	.000		
		MSE Wall Face, 20-30 FT HT, Wall No. 4			3,042.670	\$.00	\$214,021.41
6135	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,153.800		
				102.520	.000		
		MSE Wall Face, 20-30 FT HT, Wall No. 7			3,153.800	\$.00	\$323,327.58
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,187.730		
				70.890	.000		
		MSE Wall Face, 20-30 FT HT, Wall No. 8			3,187.730	\$.00	\$225,978.18
6145	627-1120	COPING B, WALL NO -	LF	.000	403.130		
				411.600	.000		
		Coping B, Wall No. 4			403.130	\$.00	\$165,928.31
6150	627-1120	COPING B, WALL NO -	LF	.000	.000		
				411.600	122.000		
		Coping B, Wall No. 6			122.000	\$50,215.20	\$50,215.20
6155	627-1120	COPING B, WALL NO -	LF	.000	242.000		
				411.600	.000		
		Coping B, Wall No. 7			242.000	\$.00	\$99,607.20
6160	627-1120	COPING B, WALL NO -	LF	.000	180.000		
				411.600	.000		
		Coping B, Wall No. 8			180.000	\$.00	\$74,088.00
Category Amount:						\$57,197.87	\$1,918,653.39
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	103,526.600		
				1.000	15,350.860		
		(IN#9)			118,877.460	\$15,350.86	\$118,877.46
Category Amount:						\$15,350.86	\$118,877.46
Project Total Amount:						\$524,697.20	\$16,107,668.91

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: wdemore

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0036

Pay Period: 08/01/2024
to 08/31/2024
