

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: wdemore

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0037

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

SR 10 LOOP (ATHENS PARIMETER) AT US 78/SR 10 (LEXING

Time Allowed: 1553 Days

Elapsed Calender Days: 1096 Days

Percent Time: 70.57

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 10/16/2020

Date Awarded: 10/16/2020

Date Contract Executed: 02/22/2021

Date Notice to Proceed: 10/01/2021

Date Work Began: 10/04/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$22,991,390.33

Original Contract Amount \$20,517,480.36

Funds Available \$6,422,232.87

Percent Complete 71.75%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$22,991,390.33	\$20,517,480.36	\$6,422,232.87	72.07%	\$375,891.74

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: wdemore

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0037

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$13,197,473.62	\$12,886,135.10	\$311,338.52
Non-Participating	\$3,299,368.44	\$3,221,533.81	\$77,834.63
Total Earnings	\$16,496,842.06	\$16,107,668.91	\$389,173.15
Stockpiled Materials	\$72,315.40	\$85,596.81	(\$13,281.41)
Gross Earnings	\$16,569,157.46	\$16,193,265.72	\$375,891.74
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,569,157.46	\$16,193,265.72	

Total Payable: **\$375,891.74**

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2024

User: wdemore

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0037

Pay Period: 09/01/2024
to 09/30/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0710	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		6,117.000	774.921		
		L & H LIME		81.750	-774.921		
					.000	\$-63,349.79	\$0.00
0758	500-3002	CLASS AA CONCRETE	CY	594.000	428.560		
				584.000	.000		
					428.560	\$0.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000	3.080		
				683.000	.000		
					3.080	\$0.00	\$2,103.64
0882	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		6.000	.000		
				5200.000	4.000		
					4.000	\$20,800.00	\$20,800.00
2089	648-1550	IMPACT ATTENUATOR UNIT, TYPE S -	EA	2.000	1.000		
				33600.000	-1.000		
					.000	\$-33,600.00	\$0.00
		3-S 36					
5005	150-1000	TRAFFIC CONTROL -	LS	.000	.932		
				562021.000	.022		
					.954	\$12,364.46	\$536,168.03
		Traffic Control					
5010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		.000	.000		
				9366.310	1.000		
					1.000	\$9,366.31	\$9,366.31
		Traf Ctrl,Portable Impact Attn					
5035	163-0240	MULCH	TN	.000	158.324		
				117.700	2.500		
					160.824	\$294.25	\$18,928.98
		Mulch					
5085	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		.000	29.250		
				386.250	4.500		
					33.750	\$1,738.13	\$13,035.94
		Constr & Rem Inlet Sediment Trap					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: wdemore

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0037

Pay Period: 09/01/2024
to 09/30/2024

Project Number 122600-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
5090	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	5,268.000		
				0.110	24.000		
					5,292.000	\$2.64	\$582.12
		Maint Of Temp Silt Fence, TP C					
5140	167-1500	WATER QUALITY INSPECTIONS	MO	.000	35.000		
				2850.000	1.000		
					36.000	\$2,850.00	\$102,600.00
		Water Quality Inspections					
5150	201-1500	CLEARING & GRUBBING -	LS	.000	.939		
				1848541.000	.061		
					1.000	\$112,761.00	\$1,848,541.00
		Clearing And Grubbing					
5160	205-0001	UNCLASS EXCAV	CY	.000	57,623.846		
				10.150	90.000		
					57,713.846	\$913.50	\$585,795.54
		Unclass Excav					
5180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	23,662.510		
				29.960	128.720		
					23,791.230	\$3,856.45	\$712,785.25
		Gr Aggr Base Crs, Inc Matl					
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	8,119.280		
				74.940	.000		
					8,119.280	\$0.00	\$608,458.84
		Recyl AC Leveling, Inc BM&L					
5205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	4,973.150		
		TL & H LIME		72.620	.000		
					4,973.150	\$0.00	\$361,150.15
		Recyl AC 25 MM SP, GP 1/2,BM&HL TL & H Lime					
5215	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,362.589		
		L & H LIME		84.200	774.921		
					2,137.510	\$65,248.35	\$179,978.34
		Recyl AC 19 MM SP, GP 1 Or 2,Inc BM&HL L & H Lime					
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	41.000		
				51.260	.000		
					41.000	\$0.00	\$2,101.66
		Conc Slope Pav, 4 In					

Estimate Summary By Project

Pay Period: 09/01/2024
to 09/30/2024

Project Number 122600-

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0100 ROADWAY						
5250	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	238.420			
				59.620	.000			
					238.420	\$.00		\$14,214.60
		Driveway Concrete, 8 IN TK						
5255	441-0104	CONC SIDEWALK, 4 IN	SY	.000	2,073.190			
				53.260	321.500			
					2,394.690	\$17,123.09		\$127,541.19
		Conc Sidewalk, 4 In						
5260	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	1,746.400			
				58.980	.000			
					1,746.400	\$.00		\$103,002.67
		Plain Conc Ditch Paving, 4 IN						
5295	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000	4,439.000			
				24.040	.000			
					4,439.000	\$.00		\$106,713.56
		Conc Curb & Gutter/ 8X30 TP 2						
5315	500-3002	CLASS AA CONCRETE	CY	.000	259.850			
				631.090	.000			
					259.850	\$.00		\$163,988.74
		CL AA Concrete						
Category Amount:						\$150,368.39		\$5,768,135.60
Category Number:		0901 WALLS						
5321	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	127.700			
				1072.770	.000			
					127.700	\$.00		\$136,992.73
		CL A Conc, Ret Wall						
5324	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000	142.000			
				810.900	.000			
					142.000	\$.00		\$115,147.80
		Class A Concrete, Type P1, retaining Wal						
5326	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	136.000			
				1054.360	.000			
					136.000	\$.00		\$143,392.96
		Class A Concrete, Type P2, retaining Wal						
Category Amount:						\$0.00		\$395,533.49

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: wdemore

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0037

Pay Period: 09/01/2024
to 09/30/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
5345	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	33.114		
				230.720	45.037		
					78.151	\$10,390.94	\$18,031.00
		CL B Conc,Base OR Pavmt Widen					
5360	515-2015	GALV STEEL PIPE HANDRAIL -	LF	.000	.000		
				38.240	262.000		
					262.000	\$10,018.88	\$10,018.88
		Galv Steel Pipe Handrail-1					
5375	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000	1,773.000		
				56.420	16.000		
					1,789.000	\$902.72	\$100,935.38
		Stm Dr Pipe 18,H 1-10					
5440	600-0001	FLOWABLE FILL	CY	.000	93.991		
				546.420	8.000		
					101.991	\$4,371.36	\$55,729.92
		Flowable Fill					
5501	611-9000	CAPPING MINOR STRUCTURE	EA	.000	.000		
				656.760	6.000		
					6.000	\$3,940.56	\$3,940.56
		Capping Minor Structure					
5520	615-2550	JACK OR BORE PIPE, 24 IN	LF	.000	.000		
				335.550	130.000		
					130.000	\$43,621.50	\$43,621.50
		Jack Or Bore Pipe- 24 In					
5535	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	45.000		
				839.970	.000		
					45.000	\$.00	\$37,798.65
		Conc Side Barrier, TP 2-S					
5600	641-1200	GUARDRAIL, TP W	LF	.000	352.000		
				28.460	1,204.000		
					1,556.000	\$34,265.84	\$44,283.76
		Guardrail, TP W					
5605	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	.000	3.000		
				1420.620	2.000		
					5.000	\$2,841.24	\$7,103.10
		Guardrail Anchorage, TP 1					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: wdemore

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0037

Pay Period: 09/01/2024
to 09/30/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
5610	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		.000	.000		
				3378.340	3.000		
		Guardrail Term, TP 12A,31In, Tang, E/A			3.000	\$10,135.02	\$10,135.02
5665	648-1550	IMPACT ATTENUATOR UNIT, TYPE S -	EA	.000	.000		
				33740.000	1.000		
		Impact ATT Unit, TP-S-3S36			1.000	\$33,740.00	\$33,740.00
5806	668-1100	CATCH BASIN, GP 1	EA	.000	29.900		
				4638.100	1.000		
		Catch Basin, GP 1			30.900	\$4,638.10	\$143,317.29
5816	668-2100	DROP INLET, GP 1	EA	.000	5.150		
				3416.870	.000		
		Drop Inlet, GP 1			5.150	\$.00	\$17,596.88
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				4619.840	.000		
		San Sewer Manhole, TP 1			4.000	\$.00	\$18,479.36
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	4.750		
				3232.290	.000		
		Storm Sew Manhole, TP 1			4.750	\$.00	\$15,353.38
5850	670-1160	WATER MAIN, 16 IN	LF	.000	819.000		
				165.130	180.000		
		Water Main, 16 IN			999.000	\$29,723.40	\$164,964.87
6050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	155.000		
				22.150	.000		
		Conc Header Curb, 6 TP 2			155.000	\$.00	\$3,433.25
Category Amount:						\$188,589.56	\$728,482.80

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: wdemore

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0037

Pay Period: 09/01/2024
to 09/30/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 WALLS							
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	135.930		
				70.340	.000		
					135.930	\$.00	\$9,561.32
		MSE Wall Face, 0-10 FT HT, Wall No. 4					
6107	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	302.790		
				102.520	.000		
					302.790	\$.00	\$31,042.03
		MSE Wall Face, 0-10 FT HT, Wall No. 7					
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	4,210.810		
				70.340	.000		
					4,210.810	\$.00	\$296,188.38
		MSE Wall Face, 10-20 FT HT, Wall No. 4					
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	3,937.470		
				70.890	.000		
					3,937.470	\$.00	\$279,127.25
		MSE Wall Face, 10-20 FT HT, Wall No. 6					
6120	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	1,168.100		
				102.520	.000		
					1,168.100	\$.00	\$119,753.61
		MSE Wall Face, 10-20 FT HT, Wall No. 7					
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	420.580		
				70.890	.000		
					420.580	\$.00	\$29,814.92
		MSE Wall Face, 10-20 FT HT, Wall No. 8					
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,042.670		
				70.340	.000		
					3,042.670	\$.00	\$214,021.41
		MSE Wall Face, 20-30 FT HT, Wall No. 4					
6135	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,153.800		
				102.520	.000		
					3,153.800	\$.00	\$323,327.58
		MSE Wall Face, 20-30 FT HT, Wall No. 7					
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,187.730		
				70.890	.000		
					3,187.730	\$.00	\$225,978.18
		MSE Wall Face, 20-30 FT HT, Wall No. 8					

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
6145	627-1120	COPING B, WALL NO -	LF	.000	403.130		
				411.600	.000		
		Coping B, Wall No. 4			403.130	\$.00	\$165,928.31
6150	627-1120	COPING B, WALL NO -	LF	.000	122.000		
				411.600	122.000		
		Coping B, Wall No. 6			244.000	\$50,215.20	\$100,430.40
6155	627-1120	COPING B, WALL NO -	LF	.000	242.000		
				411.600	.000		
		Coping B, Wall No. 7			242.000	\$.00	\$99,607.20
6160	627-1120	COPING B, WALL NO -	LF	.000	180.000		
				411.600	.000		
		Coping B, Wall No. 8			180.000	\$.00	\$74,088.00
Category Amount:						\$50,215.20	\$1,968,868.59
Project Total Amount:						\$389,173.15	\$16,496,842.06