

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: wdemore

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Contract Location:

SR 10 LOOP (ATHENS PARIMETER) AT US 78/SR 10 (LEXING

Time Allowed: 1553 Days

Elapsed Calender Days: 1127 Days

Percent Time: 72.57

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 10/16/2020

Date Awarded: 10/16/2020

Date Contract Executed: 02/22/2021

Date Notice to Proceed: 10/01/2021

Date Work Began: 10/04/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$22,991,390.33

Original Contract Amount \$20,517,480.36

Funds Available \$5,960,389.32

Percent Complete 73.79%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$22,991,390.33	\$20,517,480.36	\$5,960,389.32	74.08%	\$461,843.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: wdemore

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$13,573,087.44	\$13,197,473.62	\$375,613.82
Non-Participating	\$3,393,271.87	\$3,299,368.44	\$93,903.43
Total Earnings	\$16,966,359.31	\$16,496,842.06	\$469,517.25
Stockpiled Materials	\$64,641.70	\$72,315.40	(\$7,673.70)
Gross Earnings	\$17,031,001.01	\$16,569,157.46	\$461,843.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,031,001.01	\$16,569,157.46	

Total Payable: **\$461,843.55**

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: wdemore

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Project Number 122600-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0758	500-3002	CLASS AA CONCRETE	CY	594.000	428.560		
				584.000	.000		
					428.560	\$.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000	3.080		
				683.000	.000		
					3.080	\$.00	\$2,103.64
0882	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		6.000	4.000		
				5200.000	-4.000		
					.000	\$-20,800.00	\$0.00
5005	150-1000	TRAFFIC CONTROL -	LS	.000	.954		
				562021.000	.017		
					.971	\$9,554.36	\$545,722.39
		Traffic Control					
5011	004-0022	EXTRA WORK -	LS	.000	.000		
				5250.000	1.000		
					1.000	\$5,250.00	\$5,250.00
		Remove Slope Paving					
		Remove Slope Paving					
5085	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		.000	33.750		
				386.250	5.250		
					39.000	\$2,027.81	\$15,063.75
		Constr & Rem Inlet Sediment Trap					
5140	167-1500	WATER QUALITY INSPECTIONS	MO	.000	36.000		
				2850.000	1.000		
					37.000	\$2,850.00	\$105,450.00
		Water Quality Inspections					
5160	205-0001	UNCLASS EXCAV	CY	.000	57,713.846		
				10.150	4,005.333		
					61,719.179	\$40,654.13	\$626,449.67
		Unclass Excav					
5180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	23,791.230		
				29.960	3,796.150		
					27,587.380	\$113,732.65	\$826,517.90
		Gr Aggr Base Crs, Inc Matl					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: wdemore

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	8,119.280		
				74.940	1,512.150		
					9,631.430	\$113,320.52	\$721,779.36
		Recyl AC Leveling, Inc BM&L					
5205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	4,973.150		
		TL & H LIME		72.620	.000		
					4,973.150	\$0.00	\$361,150.15
		Recyl AC 25 MM SP, GP 1/2,BM&HL TL & H Lime					
5215	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	2,137.510		
		L & H LIME		84.200	131.480		
					2,268.990	\$11,070.62	\$191,048.96
		Recyl AC 19 MM SP, GP 1 Or 2,Inc BM&HL L & H Lime					
5225	413-0750	TACK COAT	GL	.000	3,989.000		
				2.220	856.000		
					4,845.000	\$1,900.32	\$10,755.90
		Tack Coat					
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	41.000		
				51.260	.000		
					41.000	\$0.00	\$2,101.66
		Conc Slope Pav, 4 In					
5250	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	238.420		
				59.620	.000		
					238.420	\$0.00	\$14,214.60
		Driveway Concrete, 8 IN TK					
5255	441-0104	CONC SIDEWALK, 4 IN	SY	.000	2,394.690		
				53.260	.000		
					2,394.690	\$0.00	\$127,541.19
		Conc Sidewalk, 4 In					
5260	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	1,746.400		
				58.980	.000		
					1,746.400	\$0.00	\$103,002.67
		Plain Conc Ditch Paving, 4 IN					
5295	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000	4,439.000		
				24.040	.000		
					4,439.000	\$0.00	\$106,713.56
		Conc Curb & Gutter/ 8X30 TP 2					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: wdemore

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5315	500-3002	CLASS AA CONCRETE	CY	.000 631.090	259.850 .000 259.850	\$0.00	\$163,988.74
		CL AA Concrete					
Category Amount:						\$279,560.41	\$4,179,133.18
Category Number: 0901 WALLS							
5321	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000 1072.770	127.700 .000 127.700	\$0.00	\$136,992.73
		CL A Conc, Ret Wall					
5324	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL LF		.000 810.900	142.000 .000 142.000	\$0.00	\$115,147.80
		Class A Concrete, Type P1, retaining Wal					
5326	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		.000 1054.360	136.000 .000 136.000	\$0.00	\$143,392.96
		Class A Concrete, Type P2, retaining Wal					
Category Amount:						\$0.00	\$395,533.49
Category Number: 0100 ROADWAY							
5345	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 230.720	78.150 .000 78.150	\$0.00	\$18,030.77
		CL B Conc,Base OR Pavmt Widen					
5360	515-2015	GALV STEEL PIPE HANDRAIL -	LF	.000 38.240	262.000 -41.000 221.000	\$-1,567.84	\$8,451.04
		Galv Steel Pipe Handrail-1					
5365	515-2015	GALV STEEL PIPE HANDRAIL -	LF	.000 38.240	.000 262.000 262.000	\$10,018.88	\$10,018.88
		Galv Steel Pipe Handrail- STA 124+58-129+00					
5375	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000 56.420	1,789.000 466.000 2,255.000	\$26,291.72	\$127,227.10
		Stm Dr Pipe 18,H 1-10					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: wdemore

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Project Number 122600-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
5390	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	.000	1,031.500		
				70.150	174.000		
					1,205.500	\$12,206.10	\$84,565.83
		Stm Dr Pipe 24,H 1-10					
5395	550-1241	STORM DRAIN PIPE, 24 IN, H 10-15	LF	.000	32.000		
				70.150	40.000		
					72.000	\$2,806.00	\$5,050.80
		Stm Dr Pipe 24,H 10-15					
5400	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	.000	482.000		
				95.890	72.000		
					554.000	\$6,904.08	\$53,123.06
		Stm Dr Pipe 30, H 1-10					
5425	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	.000	5.000		
				1025.250	1.000		
					6.000	\$1,025.25	\$6,151.50
		Flared End sect 18 In, ST DR					
5440	600-0001	FLOWABLE FILL	CY	.000	101.991		
				546.420	5.000		
					106.991	\$2,732.10	\$58,462.02
		Flowable Fill					
5495	611-8050	ADJUST MANHOLE TO GRADE	EA	.000	.000		
				1287.760	1.000		
					1.000	\$1,287.76	\$1,287.76
		Adjust Manhole To Grade					
5501	611-9000	CAPPING MINOR STRUCTURE	EA	.000	6.000		
				656.760	10.000		
					16.000	\$6,567.60	\$10,508.16
		Capping Minor Structure					
5535	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	45.000		
				839.970	.000		
					45.000	\$.00	\$37,798.65
		Conc Side Barrier, TP 2-S					
5540	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		.000	.000		
				5356.000	4.000		
					4.000	\$21,424.00	\$21,424.00
		Changeable Message Sign, Port, TP 3					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: wdemore

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
5806	668-1100	CATCH BASIN, GP 1	EA	.000	30.900		
				4638.100	5.000		
					35.900	\$23,190.50	\$166,507.79
		Catch Basin, GP 1					
5816	668-2100	DROP INLET, GP 1	EA	.000	5.150		
				3416.870	.000		
					5.150	\$0.00	\$17,596.88
		Drop Inlet, GP 1					
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				4619.840	.000		
					4.000	\$0.00	\$18,479.36
		San Sewer Manhole, TP 1					
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	4.750		
				3232.290	.750		
					5.500	\$2,424.22	\$17,777.60
		Storm Sew Manhole, TP 1					
5850	670-1160	WATER MAIN, 16 IN	LF	.000	999.000		
				165.130	104.000		
					1,103.000	\$17,173.52	\$182,138.39
		Water Main, 16 IN					
5851	670-1160	WATER MAIN, 16 IN	LF	.000	69.000		
				167.380	71.000		
					140.000	\$11,883.98	\$23,433.20
		Water Main, 16 IN					
5870	670-2160	GATE VALVE, 16 IN	EA	.000	2.000		
				9642.470	2.000		
					4.000	\$19,284.94	\$38,569.88
		Gate Valve, 16 IN					
5885	670-4500	CONCRETE THRUST COLLAR, 6 IN PIPE OR SM/ EA		.000	1.000		
				2972.590	4.000		
					5.000	\$11,890.36	\$14,862.95
		Conc Thrust Collar, 6" Pipe Or Smaller					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: wdemore

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
6050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	155.000		
				22.150	.000		
					155.000	\$.00	\$3,433.25
		Conc Header Curb, 6 TP 2					
Category Amount:						\$175,543.17	\$924,898.87
Category Number:		0901 WALLS					
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	135.930		
				70.340	.000		
					135.930	\$.00	\$9,561.32
		MSE Wall Face, 0-10 FT HT, Wall No. 4					
6107	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	302.790		
				102.520	.000		
					302.790	\$.00	\$31,042.03
		MSE Wall Face, 0-10 FT HT, Wall No. 7					
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	4,210.810		
				70.340	.000		
					4,210.810	\$.00	\$296,188.38
		MSE Wall Face, 10-20 FT HT, Wall No. 4					
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	3,937.470		
				70.890	.000		
					3,937.470	\$.00	\$279,127.25
		MSE Wall Face, 10-20 FT HT, Wall No. 6					
6120	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	1,168.100		
				102.520	.000		
					1,168.100	\$.00	\$119,753.61
		MSE Wall Face, 10-20 FT HT, Wall No. 7					
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	420.580		
				70.890	.000		
					420.580	\$.00	\$29,814.92
		MSE Wall Face, 10-20 FT HT, Wall No. 8					
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,042.670		
				70.340	.000		
					3,042.670	\$.00	\$214,021.41
		MSE Wall Face, 20-30 FT HT, Wall No. 4					

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: wdemore

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0038

Pay Period: 10/01/2024
to 10/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 WALLS							
6135	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,153.800		
				102.520	.000		
					3,153.800	\$.00	\$323,327.58
		MSE Wall Face, 20-30 FT HT, Wall No. 7					
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,187.730		
				70.890	.000		
					3,187.730	\$.00	\$225,978.18
		MSE Wall Face, 20-30 FT HT, Wall No. 8					
6145	627-1120	COPING B, WALL NO -	LF	.000	403.130		
				411.600	.000		
					403.130	\$.00	\$165,928.31
		Coping B, Wall No. 4					
6150	627-1120	COPING B, WALL NO -	LF	.000	244.000		
				411.600	.000		
					244.000	\$.00	\$100,430.40
		Coping B, Wall No. 6					
6155	627-1120	COPING B, WALL NO -	LF	.000	242.000		
				411.600	.000		
					242.000	\$.00	\$99,607.20
		Coping B, Wall No. 7					
6160	627-1120	COPING B, WALL NO -	LF	.000	180.000		
				411.600	.000		
					180.000	\$.00	\$74,088.00
		Coping B, Wall No. 8					
Category Amount:						\$0.00	\$1,968,868.59
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	118,877.460		
				1.000	14,413.670		
					133,291.130	\$14,413.67	\$133,291.13
		(IN#9)					
Category Amount:						\$14,413.67	\$133,291.13
Project Total Amount:						\$469,517.25	\$16,966,359.31