

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: wdemore

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0039

Pay Period: 11/01/2024
to 11/30/2024

Contract Location:

SR 10 LOOP (ATHENS PARIMETER) AT US 78/SR 10 (LEXING

Time Allowed:

1553 Days

Elapsed Calender Days:

1157 Days

Percent Time:

74.50

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

10/16/2020

Date Awarded:

10/16/2020

Date Contract Executed:

02/22/2021

Date Notice to Proceed:

10/01/2021

Date Work Began:

10/04/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2025

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$22,991,390.33

Original Contract Amount \$20,517,480.36

Funds Available \$5,539,966.35

Percent Complete 75.62%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$22,991,390.33	\$20,517,480.36	\$5,539,966.35	75.90%	\$420,422.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: wdemore

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0039

Pay Period: 11/01/2024
to 11/30/2024

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$13,909,425.84	\$13,573,087.44	\$336,338.40
Non-Participating	\$3,477,356.44	\$3,393,271.87	\$84,084.57
Total Earnings	\$17,386,782.28	\$16,966,359.31	\$420,422.97
Stockpiled Materials	\$64,641.70	\$64,641.70	\$0.00
Gross Earnings	\$17,451,423.98	\$17,031,001.01	\$420,422.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,451,423.98	\$17,031,001.01	

Total Payable: **\$420,422.97**

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: wdemore

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0039

Pay Period: 11/01/2024
to 11/30/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0758	500-3002	CLASS AA CONCRETE	CY	594.000	428.560		
				584.000	.000		
					428.560	\$.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000	3.080		
				683.000	.000		
					3.080	\$.00	\$2,103.64
5005	150-1000	TRAFFIC CONTROL -	LS	.000	.971		
				562021.000	.020		
		Traffic Control			.991	\$11,240.42	\$556,962.81
5006	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				11750.000	.991		
		Traffic Control / Utilize strickly for Wall 1 at SR 10 Loop			.991	\$11,644.25	\$11,644.25
5010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		.000	1.000		
				9366.310	1.000		
		Traf Ctrl,Portable Impact Attn			2.000	\$9,366.31	\$18,732.62
5035	163-0240	MULCH	TN	.000	160.824		
				117.700	4.148		
		Mulch			164.972	\$488.22	\$19,417.20
5085	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		.000	39.000		
				386.250	2.250		
		Constr & Rem Inlet Sediment Trap			41.250	\$869.06	\$15,932.81
5090	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	5,292.000		
				0.110	26.000		
		Maint Of Temp Silt Fence, TP C			5,318.000	\$2.86	\$584.98
5115	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	.000	93.000		
				164.800	4.000		
		Maint Of Inlet Sediment Trap			97.000	\$659.20	\$15,985.60

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: wdemore

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0039

Pay Period: 11/01/2024
to 11/30/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
5140	167-1500	WATER QUALITY INSPECTIONS	MO	.000	37.000		
				2850.000	1.000		
					38.000	\$2,850.00	\$108,300.00
		Water Quality Inspections					
5145	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	.000	5,262.000		
				4.750	36.000		
					5,298.000	\$171.00	\$25,165.50
		Temporary Silt Fence, Type C					
5160	205-0001	UNCLASS EXCAV	CY	.000	61,719.179		
				10.150	3,200.000		
					64,919.179	\$32,480.00	\$658,929.67
		Unclass Excav					
5180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	27,587.380		
				29.960	159.750		
					27,747.130	\$4,786.11	\$831,304.01
		Gr Aggr Base Crs, Inc Matl					
5185	318-3000	AGGR SURF CRS	TN	.000	695.970		
				29.960	37.770		
					733.740	\$1,131.59	\$21,982.85
		Aggr Surf Crs					
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	9,631.430		
				74.940	2,851.790		
					12,483.220	\$213,713.14	\$935,492.51
		Recyl AC Leveling, Inc BM&L					
5205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	4,973.150		
				72.620	.000		
					4,973.150	\$.00	\$361,150.15
		Recyl AC 25 MM SP, GP 1/2,BM&HL TL & H Lime					
5215	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	2,268.990		
				84.200	250.510		
					2,519.500	\$21,092.94	\$212,141.90
		Recyl AC 19 MM SP, GP 1 Or 2,Inc BM&HL L & H Lime					
5225	413-0750	TACK COAT	GL	.000	4,845.000		
				2.220	676.000		
					5,521.000	\$1,500.72	\$12,256.62
		Tack Coat					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: wdemore

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0039

Pay Period: 11/01/2024

to 11/30/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	41.000		
				51.260	.000		
					41.000	\$.00	\$2,101.66
		Conc Slope Pav, 4 In					
5250	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	238.417		
				59.620	51.556		
					289.973	\$3,073.77	\$17,288.19
		Driveway Concrete, 8 IN TK					
5255	441-0104	CONC SIDEWALK, 4 IN	SY	.000	2,394.690		
				53.260	.000		
					2,394.690	\$.00	\$127,541.19
		Conc Sidewalk, 4 In					
5260	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	1,746.400		
				58.980	.000		
					1,746.400	\$.00	\$103,002.67
		Plain Conc Ditch Paving, 4 IN					
5285	441-4030	CONC VALLEY GUTTER, 8 IN	SY	.000	234.430		
				67.810	26.667		
					261.097	\$1,808.29	\$17,704.99
		Conc Valley Gutter, 8 IN					
5295	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000	4,439.000		
				24.040	68.000		
					4,507.000	\$1,634.72	\$108,348.28
		Conc Curb & Gutter/ 8X30 TP 2					
5315	500-3002	CLASS AA CONCRETE	CY	.000	259.850		
				631.090	.000		
					259.850	\$.00	\$163,988.74
		CL AA Concrete					
Category Amount:						\$318,512.60	\$4,598,341.88
Category Number: 0901		WALLS					
5321	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	127.700		
				1072.770	.000		
					127.700	\$.00	\$136,992.73
		CL A Conc, Ret Wall					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: wdemore

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0039

Pay Period: 11/01/2024
to 11/30/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0901	WALLS				
5324	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000	142.000		
				810.900	.000		
		Class A Concrete, Type P1, retaining Wal			142.000	\$.00	\$115,147.80
5326	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	136.000		
				1054.360	.000		
		Class A Concrete, Type P2, retaining Wal			136.000	\$.00	\$143,392.96
Category Amount:						\$0.00	\$395,533.49
Category Number:		0100	ROADWAY				
5345	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	78.150		
				230.720	.000		
		CL B Conc,Base OR Pavmt Widen			78.150	\$.00	\$18,030.77
5375	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000	2,255.000		
				56.420	271.000		
		Stm Dr Pipe 18,H 1-10			2,526.000	\$15,289.82	\$142,516.92
5400	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	.000	554.000		
				95.890	36.000		
		Stm Dr Pipe 30, H 1-10			590.000	\$3,452.04	\$56,575.10
5440	600-0001	FLOWABLE FILL	CY	.000	106.991		
				546.420	32.000		
		Flowable Fill			138.991	\$17,485.44	\$75,947.46
5455	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	.000	151.112		
				41.750	12.000		
		Stn Dumped Rip Rap, TP 3,18			163.112	\$501.00	\$6,809.93
5470	603-7000	PLASTIC FILTER FABRIC	SY	.000	1,657.677		
				4.830	12.000		
		Plastic Filter Fabric			1,669.677	\$57.96	\$8,064.54

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: wdemore

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0039

Pay Period: 11/01/2024
to 11/30/2024

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5535	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000 839.970	45.000 .000 45.000	\$0.00	\$37,798.65
		Conc Side Barrier, TP 2-S					
5806	668-1100	CATCH BASIN, GP 1	EA	.000 4638.100	35.900 2.000 37.900	\$9,276.20	\$175,783.99
		Catch Basin, GP 1					
5816	668-2100	DROP INLET, GP 1	EA	.000 3416.870	5.150 .500 5.650	\$1,708.44	\$19,305.32
		Drop Inlet, GP 1					
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000 4619.840	4.000 .000 4.000	\$0.00	\$18,479.36
		San Sewer Manhole, TP 1					
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000 3232.290	5.500 .500 6.000	\$1,616.15	\$19,393.74
		Storm Sew Manhole, TP 1					
6050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 22.150	155.000 22.000 177.000	\$487.30	\$3,920.55
		Conc Header Curb, 6 TP 2					
Category Amount:						\$49,874.35	\$582,626.33
Category Number: 0901 WALLS							
6096	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	.000 534790.000	.000 .050 .050	\$26,739.50	\$26,739.50
		Permanently Anchored Wall No. 2					
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000 70.340	135.930 .000 135.930	\$0.00	\$9,561.32
		MSE Wall Face, 0-10 FT HT, Wall No. 4					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: wdemore

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0039

Pay Period: 11/01/2024
to 11/30/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 WALLS							
6107	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	302.790		
				102.520	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 7			302.790	\$.00	\$31,042.03
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	4,210.810		
				70.340	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 4			4,210.810	\$.00	\$296,188.38
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	3,937.470		
				70.890	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 6			3,937.470	\$.00	\$279,127.25
6120	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	1,168.100		
				102.520	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 7			1,168.100	\$.00	\$119,753.61
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	420.580		
				70.890	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 8			420.580	\$.00	\$29,814.92
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,042.670		
				70.340	.000		
		MSE Wall Face, 20-30 FT HT, Wall No. 4			3,042.670	\$.00	\$214,021.41
6135	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,153.800		
				102.520	.000		
		MSE Wall Face, 20-30 FT HT, Wall No. 7			3,153.800	\$.00	\$323,327.58
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,187.730		
				70.890	.000		
		MSE Wall Face, 20-30 FT HT, Wall No. 8			3,187.730	\$.00	\$225,978.18
6145	627-1120	COPING B, WALL NO -	LF	.000	403.130		
				411.600	.000		
		Coping B, Wall No. 4			403.130	\$.00	\$165,928.31

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0039

Pay Period: 11/01/2024
to 11/30/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number: 0901 WALLS							
6150	627-1120	COPING B, WALL NO -	LF	.000	244.000		
				411.600	.000		
		Coping B, Wall No. 6			244.000	\$.00	\$100,430.40
6155	627-1120	COPING B, WALL NO -	LF	.000	242.000		
				411.600	.000		
		Coping B, Wall No. 7			242.000	\$.00	\$99,607.20
6160	627-1120	COPING B, WALL NO -	LF	.000	180.000		
				411.600	.000		
		Coping B, Wall No. 8			180.000	\$.00	\$74,088.00
Category Amount:						\$26,739.50	\$1,995,608.09
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	133,291.130		
				1.000	25,296.520		
		(IN#9)			158,587.650	\$25,296.52	\$158,587.65
Category Amount:						\$25,296.52	\$158,587.65
Project Total Amount:						\$420,422.97	\$17,386,782.28